
# Vol. 5 of 5 EP-457/2013/C Central Kowloon Route Kai Tak East Contract No. HY/2018/02 April 2020



AM by mh.leung am\Drawing\Use 03-0ct-19 10:10:18 S:\6. Drauahtina Te





#### Environmental Permit No. EP-457/2013/C

#### **Central Kowloon Route**

#### Independent Environmental Checker Verification

Works Contract:	Kai Tak East (HY/2018/02)

#### **Reference Document/Plan**

Document/Plan to be-Certified/ Verified:	Monthly EM&A Report No.8 (April 2020)
Date of Report:	12 May 2020 (Rev. 2)
Date received by IEC:	12 May 2020

#### **Reference EP Condition**

Environmental Permit Condition:

Submission of Monthly EM&A Report of the Project

3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.

3.4

#### **IEC Verification**

I hereby verify that the above referenced document/<del>plan</del> complies with the above referenced condition of EP-457/2013/C.

Mandy 20.

Ms Mandy To Independent Environmental Checker Date:

12 May 2020

Our ref: 0436942\_IEC Verification Cert\_KTE\_Monthly EM&A Rpt No.8.docx



### Alchmex – Paul Y Joint Venture

### Central Kowloon Route Contract HY/2018/02

### Section of Kai Tak East

Monthly EM&A Report No. 8

(Period from 1 to 30 April 2020)

Rev. 2

(12 May 2020)

		Name	Signature
Prepared by		Philip Y. N. Chan (Assistant Environmental Consultant)	Philip
Checked Reviewed by	&	Nelson T. H. Tsui (Senior Environmental Consultant)	24
Approved Certified by	&	Kevin W. M. Li (Environmental Team Leader)	K.

#### **TABLE OF CONTENTS**

#### **EXECUTIVE SUMMARY**

1.	BASIC PROJECT INFORMATION	6
2.	Environmental Status	9
3.	MONITORING RESULTS	10
4.	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS	15
5.	EM&A SITE INSPECTION	16
6.	FUTURE KEY ISSUES	17
7.	CONCLUSION AND RECOMMENDATIONS	18

#### LIST OF APPENDICES

- A. Alignment and Works Area for the Contract No. HY/2018/02
- B. Construction Programme
- C. Project Organization Chart
- D. Dust Event-Action Plan (EAP)
- E. Environmental Mitigation Implementation Schedule (EMIS)
- F. Monitoring Schedules of the Reporting Month
- G. Calibration Certificate (Air Monitoring)
- H. The Certification of Laboratory with HOKLAS Accredited Analytical Tests
- I. Location Plan of Air Quality Monitoring Station
- J. Monitoring Data (Air Monitoring)
- K. Waste Flow Table
- L. Statistics on Complaint, Notifications of Summons and Successful Prosecutions
- M. Monitoring Schedule of the Coming Month

#### **EXECUTIVE SUMMARY**

- A.1 Alchmex Paul Y Joint Venture ("Contractor") commenced the construction works of Highway Department (HyD) Central Kowloon Route Contract No. HY/2018/02 – Section of Kai Tak East ("The Project") on 9 September 2019. This is the 8<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 April 2020 to 30 April 2020.
- A.2 A summary of major Construction activities by Contractor for the Project during the reporting month is listed below.

#### **Construction Activities undertaken**

- Ground Investigation at Portion 1A & 2A & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
- A.3 A summary of regular construction dust monitoring activities in this reporting period is listed below:

Construction dust (24-hour TSP) monitoring	
E-A1	7 times
Construction dust (1-hour TSP) monitoring	
E-A1	21 times

- A.4 Joint weekly site inspections were conducted by representatives of Environmental team (ET), Contractor and Engineer on 1, 8, 15, 22 and 29 April 2020. Also, a joint site inspection with Independent Environmental Checker (IEC) was undertaken on 22 April 2020. Details of the audit findings and implementation status are presented in Section 5.
- A.5 Bi-weekly inspection of the implementation of landscape and visual mitigation measures by ET was conducted on 1, 15 and 29 April 2020. Details of the audit findings and implementation status are presented in Section 5.
- A.6 Details of waste management are presented in Section 3.
- A.7 No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring were recorded during the reporting month.
- A.8 No complaint or non-compliance was received in the reporting month.
- A.9 No notification of summons and prosecution was received in the reporting period.

A.10 A summary of Construction Activities provided by Contractor in next reporting month is listed below:

#### **Construction Activities to be undertaken**

- Ground Investigation at Portion 1A & 2A & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A, 2B & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah

#### **1. BASIC PROJECT INFORMATION**

- 1.1. Central Kowloon Route (CKR) is a 4.7 km long dual 3-lane trunk road in Central Kowloon linking Yau Ma Tei Interchange in West Kowloon with the road network on Kai Tak Development and Kowloon Bay in East Kowloon.
- 1.2. The Central Kowloon Route Design and Construction Environmental Impact Assessment Report (Register No.: AEIAR-171/2013) was approved with conditions by the Environmental Protection Department (EPD) on 11 July 2013. An Environmental Permit (EP 457/2013) was issued on 9 August 2013. Variations of EP (VEP) was subsequently applied for and the latest EP (EP-457/2013/C) was issued by EPD on 16 January 2017.
- 1.3. The construction of the CKR had been divided into different sections. This Contract No. HY/2018/02 Section of Kai Tak East (KTE) covers part of the construction activities located at Kai Tak under the EP which includes:
  - Section of Kai Tak East
  - i. construction of an approximately 700m long dual 2-lane Central Kowloon Route mainline at Kai Tak, including at-grade roads and bridges;
  - ii. construction of Kai Tak Interchange, including bridges, underpass, and associated at-grade slip roads, connecting the Central Kowloon Route with the existing road network;
  - iii. construction of a footbridge, and demolition/backfill of an existing subway across Kai Fuk Road;
  - iv. realignment of existing Kai Fuk Road, Kai Cheung Road and Kai Cheung Road/Kai Fuk Road loop road;
  - v. reconstruction of an approximately 30m long existing multi-cell box culvert;
  - vi. construction of an approximately 130m long underground ventilation and E&M audit;
  - vii. construction of Ring Road Underpass, connecting Central Kowloon Route mainline and Central Kowloon Route Administration Building;
  - viii. junction improvement works at existing Wang Kwong Road/Kai Cheung Road and Wang Kwong Road/Lam Hing Street junctions;
  - ix. arrangement and implementation of cross boundary disposal of construction and demolition materials; and
  - x. associated roadworks, drainage, waterworks, landscaping works, geotechnical works, and electrical and mechanical works.

The alignment and works area for the Contract No. HY/2018/02 - are shown in Appendix A.

1.4. A summary of major construction activities provided by the Contractor in this reporting period is shown in Table 1.1. The construction programme is presented in Appendix B.

### Table 1.1 Summary of Construction Activities provided by Contractor during this Reporting Month. Construction Activities undertaken

- Ground Investigation at Portion 1A & 2A & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
- 1.5. The project organisational chart specifying management structure and contact details are shown in Appendix C.
- 1.6. A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in Table 1.2

Permit/ Licences/	Valid	Period		Remark
Notification /Reference No.	From	То	Status	
<b>Environmental Permit</b>				
EP-457/2013/C	23 Apr 2019	End of Project	Valid	-
Wastewater Discharge Lie	cense			
WT00035029-2019	17 Dec 2019	31 Dec 2024	Valid	-
Notification of Constructi	on Works under			ion Dust) Regulation
445001	Apr2019	Dec 2023	Notified	-
Chemical Waste Produce	U			
WPN5113-247-A2940-01	17 May 2019	End of Project	Valid	-
Billing Account for Dispo				
7034073	15 Jun 2019	End of Project	Valid	-
Construction Noise Permi	it			
GW-RE0202-20	26 Mar 2020	20 Jun 2020	Valid	Central Divider Removal
GW-RE0160-20	16 Mar 2020	15 Sep 2020	Valid	General Work for Zone A
GW-RE0097-20	24 Feb 2020	11 Aug 2020	Valid	General Work for Area B and Site Office
GW-RE0177-20	20 Mar 2020	22 Apr 2020	Valid	Loop Road Paving Work
GW-RE0142-20	11 Mar 2020	25 Apr 2020	Valid	Tree Pruning/Transplanting at Wang Kwong Road

 Table 1.2 Summary of the Status of Valid Environmental Licence,

 Notification, Permit and Documentations

#### 2. ENVIRONMENTAL STATUS

2.1. Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-457/2013/C) as of the reporting period for the Project are summarised in Table 2.1

EP Condition (EP-457/2013/C)	Submission	Submission date	
Condition 1.12	Notification of Commencement Date of	26 Jul 2019	
Condition 1.12	Construction of the Project	20 Jul 2019	
Condition 2.4	Management organisation of the main	26 Jul 2019	
Condition 2.4	construction companies	26 Jul 2019	
Condition 2.5	Construction Programme and EP	26 Jul 2019	
Condition 2.5	Submission Schedule	20 Jul 2019	
Condition 2.6	Design Drawing	26 Jul 2019	
Condition 2.8 Landscape Mitigation Plan		26 Jul 2019	
Condition 3.3	Baseline Monitoring Report	21 Aug 2019	
Condition 3.4	Monthly EM&A Report (March 2020)	14 Apr 2020	

Table 2.1 Summary of Status of Required Submission for EP-457/2013/C for the Project

2.2. Details of the major construction activities provided by the Contractor in this reporting period are shown in Table 2.2.

Table 2.2 Summary of Construction Activities provided by Contractor during the Reporting Month.Construction Activities undertaken

- Ground Investigation at Portion 1A & 2A & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
  - 2.3. The drawing showing the project layout and the location of the monitoring station and environmental sensitive receivers are attached in Appendix A and Appendix I. Co-ordinates of the monitoring location is shown in below:

Monitoring Location	Location ID	Latitude	Longitude
Hong Kong International Trade and Exhibition Centre	E-A1	22.323912	114.203512

Table 2.3 Summary for the location of monitoring station

#### **3. MONITORING RESULTS**

3.1. Monitoring Parameters

#### Air Quality

- 3.1.1. The impact monitoring had been carried out in accordance with section 5.8 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring locations in the reporting month.
- 3.1.2. The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.
- 3.1.3. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 3.2. Monitoring Equipment

#### **Air Quality**

- 3.2.1. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).
- 3.2.2. The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual. Valid calibration certificate of dust monitoring equipment is attached in Appendix G.
- 3.2.3. A summary of the equipment that was deployed for the 24- hour averaged monitoring is shown in Table 3.1. The TSP monitoring was conducted as per the schedule presented in Appendix F.
- 3.2.4. The equipment used for 1-hour TSP and 24-hour TSP measurement and calibration are summarised in Table 3.1

Monitoring Parameter	Monitoring Equipment	Serial Number	Date of Calibration
1-hour TSP	LD-5R Digital Dust Indicator	851820	23 Aug 2019
24-hour TSP	TE-5170X High Volume	1085	7, 23 Apr 2020
	Sampler		
	TE-5028A Calibration Kit	3702A	10 Oct 2019

Table 3.1 Construction Dust Monitoring Equipment

3.3. Monitoring Methodology and QA/QC results

#### Air Quality

- 3.3.1. The 1-hour TSP monitor, portable dust meters (Sibata Digital Dust Indicator Model LD-5R) was used for the impact monitoring. The 1-hour TSP meters provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.
- 3.3.2. The 24-hour TSP monitor, High Volume Samplers (Tisch TE-5170x High Volume Air Sampler) were used for the impact monitoring. The 24-hour TSP monitoring consists of the following:
  - The HVS was set at the monitoring location, with electricity supply connected and secured;
  - HVS was calibrated before commencing the 1<sup>st</sup> measurement;
  - The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to Appendix H;
  - The airflow over time during sampling process was recorded by the HVS.
- 3.3.3. HVSs were free-standing with no obstruction. The following criteria were considered in the installation of the HVS:
  - Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
  - A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
  - No furnace or incinerator flues was nearby;
  - Airflow around the sampler was unrestricted; and
  - Permission could be obtained to set up the samplers and gain access to the monitoring station.
  - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring
  - A secured supply of electricity is needed to operate the samplers.
- 3.3.4. Preparation of Filter Papers
  - Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;

- ♦ All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH)was 40%; and
- Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

#### 3.3.5. Field Monitoring

- The power supply was checked to ensure that the HVS was working properly;
- The filter holder and area surrounding the filter were cleaned;
- The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid was closed and secured with an aluminum strip;
- The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- ◆ The flow rates of the HVS was checked and adjusted to between 1.22-1.37 <sup>m³min.³</sup>, which was within the range specified in the EM&A Manual (i.e. 0.6- 1.7 <sup>m³min.³</sup>);
- The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- The initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.
- 3.3.6. Maintenance and Calibration
  - The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
  - ◆ The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five- point calibration was carried out for HVS using TE-5028A Calibration Kit. HVS is calibrated in fortnightly Intervals. The calibration records for the HVS is given in Appendix G.
- 3.3.7. Wind Data Monitoring
  - The wind speed has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO
- 3.4. Monitoring Locations

#### <u>Air Quality</u>

3.4.1. During the site visit, air monitoring station Hong Kong International Trade and Exhibition Centre had been recommended in the approved EM&A Manual and approved by IEC. A designated air monitoring location was identified and agreed with IEC and EPD. Detail of the air monitoring station is described in Table 3.2. The location plan of air quality monitoring stations is shown in Appendix I.

Air Quality Monitoring Station	Dust Monitoring Station
E-A1	Hong Kong International Trade and Exhibition Centre

- 3.5. Monitoring date, time, frequency and duration
- 3.5.1. A summary of impact monitoring duration, sampling parameter and frequency is presented in Table 3.3.

Impact Monitoring	Duration	Sampling Parameter	Frequency
Dust	1-hour continuous measurement	1-hour TSP	3 times per six days
Dust	24-hour continuous sampling	24-hour TSP	Once per six days

Table 3.3: Summary of Impact Monitoring Programme
---

3.6. Result Summary

#### Air Quality

3.6.1. According to our field observations, the major dust source identified at the designated air quality monitoring station in the reporting month are summarised in Table 3.4

Table 3.4 Observation at Dust Monitoring Station
--

	e
Monitoring Station	Major Dust Source
E-A1	Nearby traffic

- 3.6.2. Air quality impact monitoring for the reporting month was carried out on 1, 7, 9, 14, 18, 24 and 28 April 2020 at E-A1.
- 3.6.3. The results for 1-hour TSP and 24-hour TSP are summarized in Table 3.5 and Table 3.6. The measurement data and details of influencing factors such as weather conditions and site observation are presented in Appendix J.

	-		
<b>Monitoring Location</b>	Range(µg/m <sup>3</sup> )	Action Level(µg/m3)	Limit Level(µg/m3)
E-A1	34 - 44	279	500
Ta	ble 3.6 Summary of 24-ho	our TSP Monitoring Result	S
<b>Monitoring Location</b>	Range(µg/m <sup>3</sup> )	Action Level(µg/m3)	Limit Level(µg/m3)
E-A1	32 - 70	142	260

Table 3.5 Summary of 1-hour TSP Monitoring Results

#### Waste management

3.6.4. The waste generated from this Project includes inert C&D materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 3.7. Details of cumulative waste management data are presented as a waste flow table in Appendix K.

			Ç	Juantity		
				Non-inert C&	D Materials	
	Inert C&D	Chemical	Others, e.g. General	Recy	ycled material	5
Reporting period	Materials (in 'tonnes)	Waste (in'000 Kg)	Refuse disposed			
	()	(	at	Paper/card board	Plastics	Metals
			Landfill	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)
			(in			
			'tonnes)			
Apr-2020	2617.0	0.0	14.7	0.1	0.0	0.0

Table 3.7 Quantities of waste generated from the Project

#### 4. **SUMMARY** COMPLAINTS, **NOTIFICATION** OF OF **SUMMONS** AND **PROSECUTIONS**

4.1. The Environmental Complaint Handling Procedure is shown in below Table 4.1:

Tab	ole 4.1 Environmental Co	omplaint Handling Procedure	2
Complaint Received via	Project Hotline	Complaint Received via government departments	1823 or from other
Contractor notify ER, ET	and IEC	ER notify Contractor, ET	and IEC
Contractor log complair	_	o the complaint database. Co	ontractor, ER and ET to
	conduct investig	gation of complaint	
If complaint is considere	d not valid	If complaint is found valid	1
ET or ER to reply the con	mplainant if necessary	Contractor to identify an measures in consultation ER.	-
		The ER, ET and IEC to r	eview the effectiveness
		of the Contractor's reme	
		updated situation; ET to	
		monitoring and audit to	verify the situation if
		necessary, and oversee that	at circumstances leading
		to the complaint do not	
		further inspection as neces	ssary.
Г			]
If the complaint is refer	red by the EPD, the Con	tractor to prepare interim rep	port on the status of the
	-	ipulated above, including the	
measures and additiona	e	or already taken, for submiss	ion to EPD within the
	time frame ass	igned by the EPD	
The ET to record the deta	ails of the complaint, res	ults of the investigation, sub-	sequent actions taken to
address the complaint a	and updated situation inc	luding the effectiveness of the	he remedial measures,
supported by reg	ular and additional moni	toring results in the monthly	EM&A reports

Table 4.1	Environmental	Complaint	Handling	Procedure

- 4.2. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Appendix D shall be carried out.
- 4.3. No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring was recorded during the reporting month.
- 4.4. No complaint and non-compliance were received in the reporting month.
- 4.5. No notification of summons and successful prosecution was received in the reporting period.
- 4.6. Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

#### 5. EM&A SITE INSPECTION

- 5.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, 5 site inspections were carried out by the representative of ET, Contractor and Engineer on 1, 8, 15, 22 and 29 April 2020, along with bi-weekly inspection of the implementation of landscape and visual mitigation measures conducted on 1, 15 and 29 April 2020.
- 5.2. One joint site inspection with IEC also undertaken on 22 April 2020. Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized in Table 5.1.

Date		<b>Environmental Observations</b>		Follow-up Status
	1.	Soil and oil/water mixture on drip tray should	1.	Soil was removed.
		be cleaned in Portion 1A.	2.	Hole was plugged.
1 Apr 2020	2.	Drip tray beside resting area was found	3.	Container was removed.
1 Apr 2020		without plugged in Portion 3B.		
	3.	An oil drum was put on ground without drip		
		tray in Portion 3B.		
	1.	Oil stain should be removed in Portion 1A.	1.	Oil stain was removed.
8 Apr 2020	2.	No drip tray is found for chemical container in Kai Fuk Road Loop Road.	2.	The container was removed.
	1.	Oil stain is found in near sheet pile in Portion	1.	Oil stain was removed.
15 Apr 2020		1A and near GI area in Kai Fuk Loop Road.	2.	Watering was provided.
15 Apr 2020	2.	Regular water spraying to haul road should be		
		implemented in Portion 1A.		
	1.	Mitigation measure should be provided to	1.	Sump pit was made to collect
		avoid seepage of untreated wastewater from		the water to prevent flow out.
22 Apr 2020		Portion 3B.	2.	Waste was removed.
22 Apr 2020	2.	Good housekeeping should be maintained.		
		General refuse should be collected properly		
		within site area.		
	1.	At Wang Kwong Road, retained trees should	1.	Enhanced protection was given
		be properly protected.		to the trees.
	2.	Opened cement bag should be covered if not	2.	Cement was covered.
20 Apr 2020		in use.	3.	EP was provided.
29 Apr 2020	3.	EP copy should be displayed at each site area.	4.	Mitigation measures had been
	4.	Enhanced mitigation measure should be		enhanced to prevent muddy
		provided to ensure no untreated wastewater is		water leakage.
		flew into storm drain.		

#### Table 5.1 Site Observations

- 5.3. The Contractor had rectified all observation identified during environmental site inspection in the reporting period.
- 5.4. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents had been implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix E.


#### 6. FUTURE KEY ISSUES

- 6.1. The construction activities provided by Contractor in the next reporting month are:
  - Ground Investigation at Portion 1A & 2A & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
  - Bored Pile at Portion 1A, 2B & 3B.
  - Foundation Work for the Foot Bridge at Kai Fuk Road.
  - Sheetpiling Works for Adit at Area 1D3.
  - Sheetpiling Works for Underpass at Portion 3B.
  - Construction of Marine Platform at Kai Tak Nallah
- 6.2. Potential environmental impacts arising from the above construction activities are mainly associated with dust and waste management.
- 6.3. The tentative schedule of 1-hour TSP and 24-hour TSP monitoring in the next reporting period is presented in Appendix M.
- 6.4. The construction programme for the Project for the next reporting month is presented in Appendix B.

#### 7. CONCLUSION AND RECOMMENDATIONS

- 7.1. This 8<sup>th</sup> monthly EM&A Report presents the EM&A works undertaken during the period from 1 April 2020 to 30 April 2020 in accordance with the EM&A Manual and the requirement under EP- 457/2013/C.
- 7.2. Air quality (including 1-hour TSP and 24-hour TSP) was carried out in the reporting period. No exceedance of the Action and Limit Level was recorded for air quality impact monitoring during the reporting month.
- 7.3. Weekly environmental site inspections by the representative of ET, Contractor and Engineer were conducted during the reporting period. Joint site inspection with IEC were carried out on 22 April 2020. Minor deficiency was observed during site inspection and was rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 7.4. No complaint and non-compliance situation were received in the reporting month.
- 7.5. No notification of summons or prosecution was received since commencement of the Contract.
- 7.6. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## Appendix A Alignment and Works Area for the Contract No. HY/2018/02



### Appendix B Construction Programme

Data Date: 25-Apr-20 Print Date: 29-Apr-20					Centr	re Kov	loo	o. HY/2018/02 oute - Kai Tak East									Ale	Chmex -	Paul Y	Joint Ver	nture	
tivity ID	Activity Name		Orig Dur Early Start	Early Finish	Late Start	Late Finish	Total	April 12			Ma 13	<u>y</u> 3				June 14				July 15		
Central Kowlo	oon Route - Kai Tak Ea	st (Month 12 Update) (Re	333 25-Oct-19 A	25-Nov-20	20-Dec-19	19-Aug-22	Float 2	29 05 12 19	26	03	10	17	24	31	07	14	21	28	05	12	19	26
PRELIMINAR	RIES AND GENERAL R	EQUIREMENTS	68 25-Apr-20	18-Jul-20	23-May-20	11-Dec-20	122															
General Subn	missions and Approvals						28															
SA - Submissio	on to PM Representative		24 25-Apr-20	18-May-20	23-May-20	15-Jun-20	28															
Method State	ement and Proposals		24 25-Apr-20	18-May-20	23-May-20	15-Jun-20	28															
SA-1036	SA - Submit Method Statement	for Stabilisation and Re-use of Excavated	24 25-Apr-20	18-May-20	23-May-20	15-Jun-20	28															
Independent	Uncontaminated Sediement (d e t Safety Audit Scheme A		0 18-Jul-20	18-Jul-20	13-Aug-20	13-Aug-20	26															
Safety Aduit			0 18-Jul-20	18-Jul-20	13-Aug-20	13-Aug-20	26															
SA-1106	3rd Safety Audit at 6 months int	ervals	0 18-Jul-20		13-Aug-20		26															
Utilities Sche	edule (WSD/DSD/CLP/T	G/PCCW/HKB/ATC/KT Tun	47 18-May-20	14-Jul-20	16-Oct-20	11-Dec-20	126															
Utilities Monthl	nly Meeting		47 18-May-20	14-Jul-20	16-Oct-20	11-Dec-20	126			++					-							
UU-1102	5th Utilities monthly meeting		0 18-May-20		16-Oct-20		126					•										
UU-1104	6th Utilities monthly meeting		0 14-Jul-20		11-Dec-20		126													•		
DESIGN AND	DENGINEERING		284 26-Oct-19 A	13-Oct-20	12-Mar-20	19-Aug-22	541															
Permanent W	Works Design & Enginee	ring					16															
DES - Architect	tural works for Footbridge		38 25-Mar-20 A	12-Jun-20	03-Jun-20	21-Jul-20	31						+					+				
DES-1210	DES - Project Manager checking	and approval	24 25-Mar-20 A	27-Apr-20	03-Jun-20	04-Jun-20	31															
DES-1216	DES - Prepare submission of det	ails design	8 28-Apr-20	08-May-20	05-Jun-20	13-Jun-20	31															
DES-1218	DES - ICE checking and approva	al	6 09-May-20	15-May-20	15-Jun-20	20-Jun-20	31			-												
DES-1220	DES - Project Manager checking	and approval; consent to start the works	24 16-May-20	12-Jun-20	22-Jun-20	21-Jul-20	31															
DES - E&M Wor	orks		220 02-Dec-19 A	02-Sep-20	12-May-20	21-Sep-20	16															
DES-1202	DES - Prepare preliminary propo	osal submission	78 02-Dec-19 A	22-Apr-20 A	12-May-20	12-May-20																
DES-1208	DES - Prepare submission of des	ign and drawings	12 23-Apr-20 A	08-May-20	12-May-20	22-May-20	12															
DES-1212	DES - ICE checking and approva	al	6 09-May-20	15-May-20	23-May-20	29-May-20	12			ė												
DES-1214	DES - Project Manager, HyD, EN	ISD and FSD checking and approval	48 16-May-20	13-Jul-20	30-May-20	27-Jul-20	12								-			_		<b>_</b>		
DES-1222	DES - Prepare submission of det	ails design	12 14-Jul-20	27-Jul-20	01-Aug-20	14-Aug-20	16								-				•			÷
DES-1224	DES - ICE checking and approva	al de la constante de la consta	8 28-Jul-20	05-Aug-20	15-Aug-20	24-Aug-20	16															
DES-1226	DES - Project Manager, HyD, EN	ISD and FSD checking and approval; consent	24 06-Aug-20	02-Sep-20	25-Aug-20	21-Sep-20	16															
Cost Saving D	to start the works Design & Engineering		219 04-Jan-20 A	13-Oct-20	21-Mar-20	19-Aug-22	541															
CSD-B for Bridg			219 04-Jan-20 A	13-Oct-20	21-Mar-20	31-May-22	474															
Detailed Desig	gn for Bridge S9 - Piles & Pile	e Caps	78 04-Jan-20 A	25-Apr-20	21-Mar-20	21-Mar-20	-25			++												
DES-0118	CSD-B(S9 Piles & Pile Caps) Sub	mit to PM & all relevant parties for review and	48 04-Jan-20 A	09-Apr-20 A	21-Mar-20	21-Mar-20	┍															
DES-0120	approval CSD-B(S9 Piles & Pile Caps) Con		0	25-Apr-20		21-Mar-20	-25															
Detailed Desig	gn for Bridge S9 - Piers & De	ck	94 25-Apr-20	17-Aug-20	29-Apr-20	15-Oct-20	49															
DES-0122	CSD-B(S9 Piers & Deck) ICE Che		24 25-Apr-20	25-May-20	29-Apr-20	28-May-20	3					:	÷									
Current Mile Cutrent Mile Citical Remaining	rk naining Work	Central K			Tak Eas			date) (Rev6 - CSD)	Ba La	ject ID: KTE- seline: yout: 3 Months er: TASK filter	s Rolling F	Programm		hmission		24-Apr-21	0 Subn 0 Subn 0 Subn 0 Subn 0 Subn	mit CSD Progra mit CSD Progra mit CSD Progra mit CSD Progra	emme Rev5 emme Rev5_B emme Rev6	·	TST TST TST	DC DC DC DC DC
. <u> </u>						-	-			ge 1 of 16	15. 3 WON	uis runing	, KIE - 50	0111551011.		29-Apr-2	0 Subn	mit Monthly Rep	oort M12		TST	DC

vity ID	Activity Name	0	rig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	April	May June July
								Float	12 12 29 05 12 19	13 14 15 15 26 03 10 17 24 31 07 14 21 28 05 12 19
DES-0124	CSD-B(S9 Piers & Deck) Submit to PM & all relevant parties for review approval	/ and	70	26-May-20	17-Aug-20	24-Jul-20	15-Oct-20	49		
DES-0126	CSD-B(S9 Piers & Deck) Consent to start the works		0		17-Aug-20		15-Oct-20	49	9	
Detailed Desig	gn for Bridge S1/S9 - Piles & Pile Caps		78 0	05-Feb-20 A	25-Apr-20	22-Jul-20	22-Jul-20	72	2	
DES-0130	CSD-B(S1/S9 Piles & Pile Caps) Submit to PM & all relevant parties for and approval	ir review	48 0	05-Feb-20 A	09-Apr-20 A	22-Jul-20	22-Jul-20			
DES-0132	CSD-B(S1/S9 Piles & Pile Caps) Consent to start the works		0		25-Apr-20		22-Jul-20	72	2	
Detailed Desig	gn for Bridge S1/S9 - Piers & Deck		94	26-May-20	14-Sep-20	29-May-20	17-Sep-20	3	3	
DES-0134	CSD-B(S1/S9 Piers & Deck) ICE Checking and approval		24	26-May-20	22-Jun-20	29-May-20	26-Jun-20	3	3	
DES-0136	CSD-B(S1/S9 Piers & Deck) Submit to PM & all relevant parties for re approval	view and	70	23-Jun-20	14-Sep-20	27-Jun-20	17-Sep-20	3	3	
Detailed Desig	gn for Bridge S2, S7 & S8 - Piles & Pile Caps		144 2	20-Jan-20 A	28-Jul-20	08-Apr-20	23-Oct-21	365	5	
Bridge S7			130 2	20-Jan-20 A	11-Jul-20	08-Apr-20	11-May-20	-51	1	
DES-0164	CSD-B(S7 Piles & Pile Caps) Submit to PM & all relevant parties for re approval	view and	53 2	20-Jan-20 A	25-Apr-20	11-May-20	11-May-20	12	2	
DES-0165	CSD-B(S7 Piles & Pile Caps) Foundation Design Review and approva (CNCE-00XX)	1	24	12-Jun-20	11-Jul-20	08-Apr-20	11-May-20	-51	L	
DES-0166	CSD-B(S7 Piles & Pile Caps) Consent to start the works		0		11-Jul-20		11-May-20	-51	I	
Bridge S8			65	12-May-20	28-Jul-20	06-Aug-21	23-Oct-21	365	5	
DES-0168	CSD-B(S8 Piles & Pile Caps) ICE Checking and approval		13	12-May-20	26-May-20	06-Aug-21	20-Aug-21	365	5	
DES-0170	CSD-B(S8 Piles & Pile Caps) Submit to PM & all relevant parties for re	view and	52	27-May-20	28-Jul-20	21-Aug-21	23-Oct-21	365	5	
DES-0172	approval CSD-B(S8 Piles & Pile Caps) Consent to start the works		0		28-Jul-20		23-Oct-21	365	5	
Detailed Desig	gn for Bridge S2, S7 & S8 - Piers & Deck		117	26-May-20	13-Oct-20	07-Jan-21	31-May-22	474	4	
Bridge S2			66	26-May-20	12-Aug-20	17-Jul-21	04-Oct-21	336	5	
DES-0174	CSD-B(S2 Piers & Deck) ICE Checking and approval		13	26-May-20	09-Jun-20	17-Jul-21	31-Jul-21	336	5	
DES-0176	CSD-B(S2 Piers & Deck) Submit to PM & all relevant parties for review	/ and	52	11-Jun-20	12-Aug-20	03-Aug-21	04-Oct-21	336	5	
DES-0178	approval CSD-B(S2 Piers & Deck) Consent to start the works		0		12-Aug-20		04-Oct-21	336	5	
Bridge S7			65	23-Jul-20	08-Oct-20	07-Jan-21	30-Mar-21	138	3	
DES-0180	CSD-B(S7 Piers & Deck) ICE Checking and approval		26	23-Jul-20	21-Aug-20	07-Jan-21	05-Feb-21	138	8	
DES-0182	CSD-B(S7 Piers & Deck) Submit to PM & all relevant parties for review	/ and	39	22-Aug-20	08-Oct-20	06-Feb-21	30-Mar-21	138	3	
Bridge S8	approval		64	29-Jul-20	13-Oct-20	11-Mar-22	31-May-22	474	4	
DES-0186	CSD-B(S8 Piers & Deck) ICE Checking and approval		12	29-Jul-20	11-Aug-20	11-Mar-22	24-Mar-22	474	4	
DES-0188	CSD-B(S8 Piers & Deck) Submit to PM & all relevant parties for review	/ and	52	12-Aug-20	13-Oct-20	25-Mar-22	31-May-22	474	4	
CSD-F for Four	approval ndation of Ring Road Underpass & Ventilation Adit		97 2	28-Feb-20 A	27-Jun-20	18-Jun-22	19-Aug-22	630		
	gn for Foundation of Ring Road Underpass & Ventilation	Adit	97 2	28-Feb-20 A	27-Jun-20	18-Jun-22	19-Aug-22	630		
DES-0198	CSD-F Submit to PM & all relevant parties for review and approval		51 2	28-Feb-20 A	27-Jun-20	20-Jun-22	19-Aug-22	630		
DES-0196	CSD-F ICE Checking and approval		13 2	28-Feb-20 A	25-Apr-20	18-Jun-22	18-Jun-22	630		
DES-0200	CSD-F Consent to start the works		0		27-Jun-20		19-Aug-22	630	5	
CSD-G for Brid	lges across Kai Tak River (3 spans to 2 Spans)		128 0	03-Feb-20 A	29-Apr-20	12-Sep-20	08-Jun-21	325	5	
	gn for Bridge S1, S3, S4, CKRE & CKRW - Piers & Deck		122 1	17-Feb-20 A	29-Apr-20	12-Sep-20	08-Jun-21	325	5	
Bridge S1			61 1	17-Feb-20 A	29-Apr-20	12-Sep-20	21-Oct-20	144	•	
DES-0228	CSD-G(S1 Piers & Deck) ICE Checking and approval		14 1	17-Feb-20 A	25-Apr-20	12-Sep-20	12-Sep-20	117	7	
DES-0230	CSD-G(S1 Piers & Deck) Submit to PM & all relevant parties for review	v and		18-Feb-20 A		17-Oct-20	21-Od-20	144	4	
	approval									
Current Mile Adual Wor Critical Rem Remaining	« Cent	ral Kov	wloo			Tak Eas oth Rolli			12 Update) (Rev6 - CSD) mme	Date         Date         Persion         Checked         Ac           Project ID: KTE-WP06_M12         11Fib.20         Submit CSD Programme Persion         1751         OC           Baseline:         16Marcol         Submit CSD Programme Persion         1751         OC           Layout: 3 Months Rolling Programme         16Marcol         Submit CSD Programme Persion         1787         OC           Filter: TASK filters: 3 Months Rolling, KTE - Submission.         26Apr20         Submit CSD Programme Persion         1787         OC
										Page 2 of 16

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total				April					lay				June				July		
								Float	2	29	05	12 12	19	26	03	10	13 17	24	31	07	14	21	28	05	15 12	19	26
DES-0232	CSD-G(S1 Piers & Deck) Consent to start the	works	0		29-Apr-20		21-Od-20	144						•													
Bridge S3			72	27-Mar-20 A	29-Apr-20	10-Nov-20	13-Nov-20	163																			
DES-0234	CSD-G(S3 Piers & Deck) ICE Checking and a	pproval	17	27-Mar-20 A	31-Mar-20 A	10-Nov-20	10-Nov-20		-																		
DES-0236	CSD-G(S3 Piers & Deck) Submit to PM & all approval	relevant parties for review and	51	27-Mar-20 A	29-Apr-20	10-Nov-20	13-Nov-20	163		-				-													
DES-0238	CSD-G(S3 Piers & Deck) Consent to start the	works	0		29-Apr-20		13-Nov-20	163						•													
Bridge S4			76	27-Mar-20 A	29-Apr-20	14-Sep-20	17-Sep-20	117																			
DES-0240	CSD-G(S4 Piers & Deck) ICE Checking and a	ipproval	12	27-Mar-20 A	31-Mar-20 A	14-Sep-20	14-Sep-20		-																		
DES-0242	CSD-G(S4 Piers & Deck) Submit to PM & all approval	relevant parties for review and	24	27-Mar-20 A	29-Apr-20	14-Sep-20	17-Sep-20	117						:													
DES-0244	CSD-G(S4 Piers & Deck) Consent to start the	works	0		29-Apr-20		17-Sep-20	117						•													
Bridge CKRE 8	& CKRW		61	17-Mar-20 A	29-Apr-20	04-Jun-21	08-Jun-21	325																			
DES-0246	CSD-G(CKRE & CKRW Piers & Deck) ICE Che	ecking and approval	14	17-Mar-20 A	31-Mar-20 A	04-Jun-21	04-Jun-21																				
DES-0248	CSD-G(CKRE & CKRW Piers & Deck) Submit	to PM & all relevant parties for	47	19-Mar-20 A	29-Apr-20	04-Jun-21	08-Jun-21	325		_				-													
DES-0250	review and approval CSD-G(CKRE & CKRW Piers & Deck) Consent	t to start the works	0		29-Apr-20		08-Jun-21	325						•					+								
Detailed Desig	gn of Kai Tak River Modification Work	s	52	03-Feb-20 A	29-Apr-20	18-Sep-20	23-Sep-20	122																			
DES-0252	CSD-G(KTR Modification works) ICE Chedkin	g and approval	14	03-Feb-20 A	25-Apr-20	18-Sep-20	18-Sep-20	122		_				0													
DES-0254	CSD-G(KTR Modification works) Submit to P	M & all relevant parties for review	49	26-Feb-20 A	29-Apr-20	19-Sep-20	23-Sep-20	122		_			:	-													
DES-0256	and approval CSD-G(KTR Modification works) Consent to s	start the works	0		29-Apr-20		23-Sep-20	122						•													
Temporary W	Vorks Design & Engineering		255	26-Oct-19 A	07-Sep-20	12-Mar-20	14-Dec-21	374																			
	ary Works for Bridges		213	13-Feb-20 A	07-Sep-20	12-Mar-20	22-Mar-21	156																			
	mp. working platform & Watertight C	Cofferdam at Kai Tak Riv		18-Feb-20 A		28-Mar-20	15-Apr-20																				
DES-1312	DES - Project Manager checking and approva			18-Feb-20 A		28-Mar-20	15-Apr-20																				
DES T02 - Te	mp works for temp pre-grouting und		24	18-Feb-20 A	11-May-20	14-Dec-20	29-Dec-20	192																			
DES-1316	DES - Project Manager checking and approva			18-Feb-20 A		14-Dec-20	29-Dec-20																				
	pre-grouting works mp working platform for Bridge S1/S			25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20																				
DES-1318	DES - Prepare preliminary proposal submissi			25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20																			_	
	S Design for Bridge S2 - 2F & Bridge S			28-Feb-20 A			10-Nov-20																				
DES-1342	DES - Prepare preliminary proposal submissio			28-Feb-20 A			13-May-20																				
DES-1342	DES - ICE checking and approval			28-Feb-20 A			10-Nov-20		[																		
DES-1344	DES - Project Manager checking and approva			26-Mar-20 A	14-Apr-20 A	10-Nov-20	10-Nov-20																				
	S Design for Bridge S1 - 1A-S1 to 1D-			25-Apr-20	22-Jun-20	18-May-20	25-Sep-20																				
DES-1348	DES - Prepare preliminary proposal submission	on		25-Apr-20	11-May-20	18-May-20	30-May-20									T											
DES-1350	DES - ICE checking and approval			12-May-20	25-May-20	15-Aug-20	28-Aug-20																				
DES-1352	DES - Project Manager checking and approva			26-May-20	22-Jun-20	29-Aug-20	25-Sep-20																				
	S Design for Bridge S3, CKRE & CKRW			25-Apr-20	22-Jun-20	18-May-20	14-Jul-20																				
DES-1354	DES - Prepare preliminary proposal submission	on		25-Apr-20	11-May-20	18-May-20	30-May-20																				
DES-1356	DES - ICE checking and approval			12-May-20	25-May-20	01-Jun-20	13-Jun-20									_											
DES-1358	DES - Project Manager checking and approva	al; consent to start the ELS works	24	26-May-20	22-Jun-20	15-Jun-20	14-Jul-20	17										_				-					
DES_T14 - ELS	S Design for Bridge S4 - 4A-S4 to 4J-	54	48	28-May-20	24-Jul-20	04-Aug-20	21-Dec-20	125																			
																					Da	to		Revision		Checked /	Annmuer
Current Mile     Actual Work		Control I	(owlea	n Dow		Tak Fa	ot /Mc=	.+h 4	10 11-	data)	(Boy)		<u>(</u>		Project ID: K Baseline:	TE-WP06_	/12				11-Feb-2 16-Mar-3	0 Subr	nit CSD Program	mme Rev3	T	ST DO	C
Critical Rem	naining Work	Central K	00100			th Rolli				uate)	Ineve	0 - US	)	L	ayout: 3 Mo						14-Apr-2	20 Subrr	nit CSD Program nit CSD Program	mme Rev5_B	T	ST DO	C
Remaining Remaining	Work			101	ee wor		ing Fro	grai	mile					F	ilter: TASK	filters: 3 Mo	nths Rolling	, KTE - Sul	mission.		24-Apr-2 29-Apr-2		nit CSD Program nit Monthly Repo			ST DX ST DX	5
														F	Page 3 of 16												

ctivity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total			April					May				June				July		
								Float	2 29	05	12	19	26	03	10	13 17	24	31	07	14	21	28	05	15	19	26
DES-1360	DES - Prepare preliminary proposal submission		12	28-May-20	10-Jun-20	04-Aug-20	17-Aug-20	56																		
DES-1362	DES - ICE checking and approval		12	11-Jun-20	24-Jun-20	10-Nov-20	23-Nov-20	125											-							
DES-1364	DES - Project Manager checking and approval; consent to start	the ELS works	24	26-Jun-20	24-Jul-20	24-Nov-20	21-Dec-20	125																-	<u> </u>	
DES_T15 - EL	S Design for Bridge S2 - 2A-S4 to 2EL-S2 & 2ER-S2	2	86	28-May-20	07-Sep-20	31-Aug-20	22-Mar-21	156																		
DES-1366	DES - Prepare preliminary proposal submission		36	28-May-20	10-Jul-20	31-Aug-20	13-Od-20	79					1				-							1		
DES-1368	DES - ICE checking and approval		26	11-Jul-20	10-Aug-20	16-Jan-21	22-Feb-21	156																<u> </u>	<u> </u>	
DES-1370	DES - Project Manager checking and approval; consent to start	the ELS works	24	11-Aug-20	07-Sep-20	23-Feb-21	22-Mar-21	156																		
DES_T16 - EL	S Design for Bridge S7 - 7B-S7 to 7D-S7		36	25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20	79																		
DES-1372	DES - Prepare preliminary proposal submission		36	25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20	79																	,	
	S Design for Bridge S8 - 8A-S8 to 8D-S8		36	25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20				+		·											+		
DES-1378	DES - Prepare preliminary proposal submission			25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20																		ſ	
	S Design for Bridge S1/S9 - 1E-S1/S9 to 1G-S1/S9	9		28-Feb-20 A		01-Jun-20	27-Feb-21	223																		
DES-1384	DES - Prepare preliminary proposal submission		36	28-Feb-20 A	25-Mar-20 A	01-Jun-20	01-Jun-20																			
DES-1386	DES - ICE checking and approval		23	28-Feb-20 A	25-Apr-20	21-Jan-21	21-Jan-21	223																		
DES-1388	DES - Project Manager checking and approval; consent to start	the ELS works	24	28-Apr-20	27-May-20	25-Jan-21	27-Feb-21	223			1						-	-		1				1		
DES_T27 - Te	mporary Slope Works for Bridge S9 Foundation Wo	orks	130	13-Feb-20 A	30-May-20	12-Mar-20	18-Apr-20	-34																		
DES-1458	DES - ICE checking and approval		32	13-Feb-20 A	02-May-20	12-Mar-20	17-Mar-20	-34			-		1	-												
DES-1460	DES - Project Manager checking and approval; consent to start	the slope works	24	04-May-20	30-May-20	18-Mar-20	18-Apr-20	-34						_	_		-	•								
DES - Tempora	ary Works for Underpasses, Adit and Roads		98	12-May-20	04-Sep-20	04-Aug-20	14-Dec-21	376																		
DES_T08 - Te	mp works for construction of Sign Gantries, Lightin	g Poles &	36	25-Jul-20	04-Sep-20	03-Nov-21	14-Dec-21	376									+									
DES-1390	DES - Prepare preliminary proposal submission	-	36	25-Jul-20	04-Sep-20	03-Nov-21	14-Dec-21	376																	r	
	emporary works for Traffic Deck over Underpass S3		84	12-May-20	19-Aug-20	14-Apr-21	24-Jul-21																			
DES-1402	DES - Prepare preliminary proposal submission (ELS for Box Se	rtion and		12-May-20	22-Jun-20	14-Apr-21	27-May-21																			
DES-1402	Ramps)	Subtranu				28-May-21									_						<b>—</b>					
	DES - ICE checking and approval			23-Jun-20	22-Jul-20		25-Jun-21																			
DES-1406	DES - Project Manager checking and approval; consent to start	Underpass S3		23-Jul-20	19-Aug-20	26-Jun-21	24-Jul-21	271																		
DES_T22 - EL	S Design for Underpass S3		84	28-May-20	04-Sep-20	04-Aug-20	12-Nov-20	56																		
DES-1408	DES - Prepare preliminary proposal submission (ELS for Box Se Ramps)	ction and	36	28-May-20	10-Jul-20	04-Aug-20	14-Sep-20	56															-			
DES-1410	DES - ICE checking and approval		24	11-Jul-20	07-Aug-20	15-Sep-20	14-Oct-20	56															1	<u> </u>		-
DES-1412	DES - Project Manager checking and approval; consent to start	Underpass S3	24	08-Aug-20	04-Sep-20	15-Oct-20	12-Nov-20	56																		
DES - Tempora	ary works for Kai Fuk Road Footbridge		253	26-Oct-19 A	04-Sep-20	18-Apr-20	09-Dec-20	79					1				1					1				
DES_T04 - Te	mp working platform for Footbridge over Kai Fuk R	oad	167	26-Oct-19 A	23-Apr-20 A	03-Jun-20	07-Jul-20																			
DES-1434	DES - ICE checking and approval		81	26-Oct-19 A	21-Apr-20 A	03-Jun-20	03-Jun-20					-														
DES-1436	DES - Project Manager checking and approval; consent to start	the Portal	24	25-Mar-20 A	23-Apr-20 A	07-Jul-20	07-Jul-20	+			-	-														
DES T19-FL	works S Design for Kai Fuk Road Footbridge		90	18-Feb-20 A	04-May-20	18-Apr-20	24-Apr-20	-6																		
DES-1440	DES - ICE checking and approval			18-Feb-20 A			18-Apr-20										+	+								
DES-1440	DES - Project Manager checking and approval; consent to start	the ELC Works				18-Apr-20	24-Apr-20	_			<b>—</b>															
		ule ELS WORKS		20-Apr-20 A				-0																		
	S Design for Demolition of Subway KS20			25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20	/9																		
DES-1444	DES - Prepare preliminary proposal submission (ELS for demoli of ramp)	sh upper part	36	25-Jul-20	04-Sep-20	29-Oct-20	09-Dec-20	79																		
																				Dat	ie		Revision		Checked	Approved
Current Mik     Current Mik     Actual Worl		antral K	owle	on Pou	to - Kai	Tak Ea	et (Mor	nth 1	2 Update	) (Par	<u>ہ ، م</u>	יחי	Project ID: KTE-WP06_M12 Baseline:						11-Feb-2 16-Mar-2		nit CSD Progra	mme Rev3		TST	DC	
	naining Work		01010			ith Roll				, (nev		,0,	Layout: 3 Months Rolling Programme						16-Mar-20 Submit CSD Programme Rev5 14-Apr-20 Submit CSD Programme Rev5_8 24-Apr-20 Submit CSD Programme Rev6					TST	DC	
Remaining	Work			ini	ee wor		ing Pro	grai	mille							onths Rolling		bmission.		24-Apr-2 29-Apr-2	0 Subr 0 Subr	nit CSD Progra nit Monthly Rep	mme Rev6 ort M12			DC DC
														Page 4 of 1	6											_
-													3													

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	1 Total				April				M	lay				June				July		
							Float	2	29	05	12	19	26	03	10	13	24	31	07	14	21	28	05	15	19	26
DES - Temporar	ry works for Box Culvert	24	18-May-20	13-Jun-20	18-Jan-21	20-Feb-21	202																			
DES_T25 - ELS	Design for Reconstruciton of Box Culvert	24	18-May-20	13-Jun-20	18-Jan-21	20-Feb-21	202																			
DES-1454	DES - Project Manager checking and approval; consent to start the ELS Works	24	18-May-20	13-Jun-20	18-Jan-21	20-Feb-21	202													-						
PROCUREME	NT, MANUFACTURING & DELIVERIES	263	25-Oct-19 A	15-Sep-20	29-Apr-20	21-Dec-21	373																			
Procurement	of Site Works		14-Nov-19 A	30-May-20		21-Dec-21																				
PRO-1852	PRO - Award sub-contractor for Prestressing concrete works	90	14-Nov-19 A	30-May-20	18-Nov-21	21-Dec-21	463							_	-	-										
Procurement	of Lifts	122	25-Nov-19 A	29-Apr-20	06-May-20	09-May-20	) 7										1									
Shop Drawings	;	122	25-Nov-19 A	29-Apr-20	06-May-20	09-May-20	) 7																			
PRO-1862	PRO - Lifts - Shop Drawings Development and Review	52	25-Nov-19 A	29-Apr-20	06-May-20	09-May-20	) 7					-	÷													
PRO-1864	PRO - Lifts - Obtain shop Drawings Approval	0		29-Apr-20		09-May-20	) 7						•													
Procurement	of E&M System	256	25-Oct-19 A	07-Sep-20	12-May-20	21-Sep-20	) 12																			
Shop Drawings	•	256	25-Oct-19 A	07-Sep-20	12-May-20	21-Sep-20	0 12						1		•••	•										
PRO-1870	PRO - Award Sub-contractor (Mechanical System)	90	25-Oct-19 A	22-Apr-20 A	12-May-20	12-May-20	)	<b></b>				÷														
PRO-1872	PRO - Mechanical System - Shop Drawings Development and Review	48	14-Jul-20	07-Sep-20	28-Jul-20	21-Sep-20	0 12																			
Procurement	of Cladding and Glass Panels	117	28-Apr-20	15-Sep-20	29-Apr-20	16-Sep-20	) 1																			
Shop Drawings	;	48	28-Apr-20	24-Jun-20	29-Apr-20	22-Jul-20	22																			
PRO-1882	PRO - Cladding and Glass Panels - Shop Drawings Development and Review	48	28-Apr-20	24-Jun-20	29-Apr-20	26-Jun-20	) 1										;									
PRO-1884	PRO - Cladding and Glass Panels - Obtain shop Drawings Approval	0		24-Jun-20		22-Jul-20	22														•					
Procurement /	Fabrication	49	21-Jul-20	15-Sep-20	22-Jul-20	16-Sep-20	) 1																			
PRO-1886	PRO - Issue PO for Procurement of Cladding and Glass Panels	0	21-Jul-20		22-Jul-20		1																		•	
PRO-1888	PRO - Procurement of Cladding and Glass Panels	48	22-Jul-20	15-Sep-20	23-Jul-20	16-Sep-20	) 1																		. 🗖	
Progurement	of Sleeve Pipes	100	08-May-20	03-Sep-20	07-May-20	08-Od-20	28																		·	
PRO-1890	PRO - Issue PO for Procurement of Sleeve Pipes	0	08-May-20*		07-May-20		0								,											
PRO-1892	PRO - Procurement of Sleeve Pipes		08-May-20	03-Sep-20	10-Jun-20	08-Oct-20	28																			
CONSTRUCTI			29-Oct-19 A		20-Dec-19	23-Oct-21																				
	rary Traffic Management Scheme		21-Apr-20 A		20-Apr-20																					
TTM Scheme for			21-Apr-20 A		20-Apr-20	07-Jul-20	11																			
KFR-TTA-1	TTA - Kai Fuk Road - Stage 1		21-Apr-20 A	22.501120	20-Apr-20	07 54720																				
KFR-TTA-2A	TTA - Kai Fuk Road - Stage 2A, 1-3 (Night Work) (Footbridge Span FB2 to		22-Jun-20		07-Jul-20		11																			
	FB3)		29-Oct-19 A	25-Nov-20	20-Dec-19	23-Od-21	- 11														ľ.					
	I the Works of the Site, except Section 2 to 17		21-Dec-19 A		20-Dec-19	19-Od-20	205																			
Sch_1 Prelimina													<b>.</b>													
Site Establishn	nent works		21-Dec-19 A			19-Oct-20																				
Initial Works	OF Texaseries and delegances is a second second second		21-Dec-19 A		20-Apr-20	02-Jun-20						1														
1-2020	SE - Temporary road and drainage works for KFR TTA Stage 1		21-Dec-19 A			20-Apr-20																				
1-2021	SE - Temporary Slope works for Bridge S9 Foundation		01-Jun-20	13-Jun-20	20-Apr-20	05-May-20																				
1-2023	SE - Temporary Slope works for Pile 1D-S1/S9-2		01-Jun-20	20-Jun-20	13-May-20	02-Jun-20							<b>.</b>												ļ	
	ad U-turn Section (1350 driainpipe diversion) (CE-0024)		23-Mar-20 A	10-Jul-20	21-Feb-20	04-Sep-20	9 48																			
1350 pipes &	Manholes (S470A & S475)	100	23-Mar-20 A	10-Jul-20	21-Feb-20	24-Jun-20	) -12																			
Current Miles	Central K	owlo	on Rou	te - Kai	Tak Ea	st (Mo	nth 1	12 Un	odate	) (Rev	/6 - CS	SD)	Project ID: KTE-WP06_M12 Baseline:						Da 11-Feb-2 16-Mar-2	20 Subrr 20 Subrr	nit CSD Program nit CSD Program	nme Rev5		TST C	DC DC	
Citical Rema Citical Rema Remaining W	aning Work	_			th Roll							,		Layout: 3 Mc Filter: TASK	filters: 3 Mo			nission.		14-Apr-2 24-Apr-2 29-Apr-2	0 Subr	nit CSD Program nit CSD Program nit Monthly Repo	nme Rev6		TST C	DC DC DC
														Page 5 of 16												

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total			April 12				Ma	<u>1y</u>		_		June 14				July 15		
5A-5678	5A - Construct MH S470 and S475 (2 nos)		24	23-Mar-20 A	23-May-20	05-Mar-20	31-Mar-20	Float	2 29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26
								-10										<u> </u>								
5A-5686	5A - Badefilling and temp reinstatement			25-Apr-20	01-Jun-20	21-Feb-20	26-Mar-20	-51																		
5A-5688	5A - Connection to extg Box Culvert; Change of			07-May-20	15-May-20	14-Mar-20	23-Mar-20	-40																		
5A-5690	5A - Mass filling abandon pipelines / Demolite	existing MHs	18	16-May-20	05-Jun-20	08-Apr-20	04-May-20	-28							•											
5A-5692	5A - Completion of 1350 drainpipe works		0		10-Jul-20		24-Jun-20	-12															•			
300 pipes								62																		
5A-5682	5A - ELS for 300 drainpipes (~29m)		12	02-Jun-20	15-Jun-20	21-May-20	03-Jun-20	-10										_		-						
5A-5684	5A - Install 300 drain pipes(~29m) & connecti	ion	6	16-Jun-20	22-Jun-20	29-Aug-20	04-Sep-20	62																		
225 pipes 8	k Manhole S470B		32	02-Jun-20	10-Jul-20	19-May-20	24-Jun-20	-12																		
5A-5708	5A - ELS for 225 pipes (~17m) & MH S470B		12	02-Jun-20	15-Jun-20	19-May-20	01-Jun-20	-12										_		-						
5A-5702	5A - ELS for 225 pipes (~9m)		6	16-Jun-20	22-Jun-20	04-Jun-20	10-Jun-20	-10												_	-					
5A-5710	5A - Laying 225 pipes & bedding (~17m); co	nstruct Manhole S470B	14	16-Jun-20	03-Jul-20	02-Jun-20	17-Jun-20	-12																		
5A-5704	5A - Laying 225 pipes & bedding to \$475 (~5	9m)	6	23-Jun-20	30-Jun-20	11-Jun-20	17-Jun-20	-10													_	_				
5A-5706	5A - Backfilling and reinstatement		6	02-Jul-20	08-Jul-20	18-Jun-20	24-Jun-20	-10																		
5A-5712	5A - Badkfilling and reinstatement		6	04-Jul-20	10-Jul-20	18-Jun-20	24-Jun-20	-12																		
Uncharted R	C Structures at Part 1A (CNCE-0035)		101	27-Mar-20 A	25-Aug-20	20-Dec-19	09-Jun-20	-64																		
Part 1	,,			27-Mar-20 A		20-Dec-19	16-Jan-20	-96																		
1-2360	1A - Start to remove uncharted RC structures (	CE-0035)		27-Mar-20 A		20-Dec-19			•																	
1-2362	1A - (Part 1 - CKRE&CKRW) Excavate to expos			27-Mar-20 A	29-Apr-20	20-Dec-19	24-Dec-19	-96																		
1-2362	1A - (Part 1 - CKRE&CKRW) Demolish the und			07-Apr-20 A	09-May-20	20-Dec-19	04-Jan-20	-96																		
						20-Dec-19 21-Dec-19	16-Jan-20	-96																		
1-2366	1A - (Part 1 - CKRE&CKRW) - Backfilling to gro	una ievel	20	27-Apr-20	21-May-20	21-Dec-19	16-Jan-20	-96																		
Part 2			42	08-Jul-20	25-Aug-20	20-Apr-20	09-Jun-20	-64																		
1-2368	1A - (Part 2 - Remaining) Excavate to expose t			08-Jul-20	27-Jul-20	20-Apr-20	11-May-20																			•
1-2370	1A - (Part 2 - Remaining) Demolish the unchar			20-Jul-20	13-Aug-20	04-May-20	28-May-20	-64																	-	
1-2372	1A - (Part 2 - Remaining) - Backfilling to groun	nd level	20	03-Aug-20	25-Aug-20	18-May-20	09-Jun-20	-64																		
Cleaning Wo	orks of Riverbed at Kai Tak River (CE-003	9)	52	18-May-20	18-Jul-20	17-Mar-20	09-Sep-20	45																		
1-2350	KTR - Commencement of Cleaning Work of Riv (CE-0039)	verbed at Kai Tak River	0	18-May-20*		17-Mar-20		-47								•										
1-2352	KTR - Mobilisation		6	18-May-20	23-May-20	17-Mar-20	23-Mar-20	-47																		
1-2354	KTR - Cleaning Pile1D area		6	25-May-20	30-May-20	24-Mar-20	30-Mar-20	-47					1	1				•								
1-2356	KTR - Cleaning Part 1 area (1E-S1 / 3E-S3 / K	%-CKRE)	16	01-Jun-20	18-Jun-20	31-Mar-20	22-Apr-20	-47																		
1-2358	KTR - Cleaning Part 2 (Remaining area)		24	19-Jun-20	18-Jul-20	13-Aug-20	09-Sep-20	45																		
Temporary	steel platform over Kai Tak River		128	10-Mar-20 A	29-Aug-20	19-Mar-20	06-Jul-20	-47																		
1-2315	SE - Pre-drilling platform for 1D		14	10-Mar-20 A	25-Mar-20 A	19-Mar-20	19-Mar-20																			
1-2317	SE - Remove pre-drilling platform		6	20-Apr-20 A	29-Apr-20	19-Mar-20	23-Mar-20	-28										+								
1-2316	SE - Temp steel platform for 1D, piles		48	01-Jun-20	28-Jul-20	08-May-20	04-Jul-20	-20										_							_	_
1-2318	SE - Temporary steel platform for 1E, 3E, CKR	E-K5 piles		19-Jun-20	29-Aug-20	23-Apr-20	06-Jul-20	-47												_						
	pre-grouting works underneath Kai Tak Ri			29-Jul-20	04-Aug-20	06-Jul-20	11-Jul-20	-20																		
1-2322	SE - Temporary pre-grouting for 1D-S1/S9-A (			29-Jul-20	04-Aug-20	06-Jul-20	11-Jul-20	-20																		
1-2,522	se Tampolary pregrouping for 10-51/357A (	()	0	23-34F23	5-r Hug-20	00.0020	1150/20	-20																		
Current N	flestone													roject ID: KTE	E-W/P06 M	12				Date		R	ievision		Checked /	
Actual W	ark	Central Ko	owloo	on Rou	te - Kai	Tak Eas	st (Mon	th 1	2 Update)	(Rev	/6 - CS	D)	E	laseline:						11-Feb-20 16-Mar-20	0 Submit	t CSD Program t CSD Program	me Rev5		TST DO TST DO	c
Critical Re Remainin	emaining Work g Work					th Rolli				•				ayout: 3 Mont ilter: TASK filt				mission		14-Apr-20 24-Apr-20	0 Submit	t CSD Program t CSD Program	me Rev6		TST DX TST DX	С
							_								Nota, a IVION	ana nutiling,	NTE - 800	miəəiUll.		29-Apr-20	0 Submit	t Monthly Repor	rt M12		TST D	c
													F	age 6 of 16												

ID	Activity Name	Orig Du	r Early Start	Early Finish	Late Start	Late Finish	Total	April 12	_	Ma 1'	<u>у</u>				June 14				July 15		
Temporary nili	ng platfrom at KCR U-turn section	61	25-May-20	05-Aug-20	26-Aug-20	19-Oct-20	Float	29 05 12 19	26 03	10	17	24	31	07	14	21	28	05	12	19	26
1-2328	1 - Construct piling platform (8A-S8 & 2F-S2) adjacent to existing KCR		25-May-20	07-Jul-20	26-Aug-20	08-Oct-20	78														
1-2320	abutment 1 - Construct piling platform (1G-S1/S9) adjacent to existing KCR abutment		23-May-20	05-Aug-20	05-Sep-20	19-Oct-20	62														
Sch_2 Ground I			24-Mar-20 A		23-Jan-20	23-Oct-21	395														
S1 - Pre-drilling			6 08-Apr-20 A			19-Mar-20															
2-2108	S1 - Pre-drilling over Kai Tak River for 1D-S1/S9-A (1 nrs)		08-Apr-20 A			19-Mar-20															
S2 - Pre-drilling	-		26-Mar-20 A		27-May-20	28-Aug-21	350														
2-2118	S2 - Predrilling for 2CR (2 nrs)	6	26-Mar-20 A	01-Apr-20 A	20-Feb-21	20-Feb-21															
2-2122	S2 - Predrilling for 2DL/2DR (4 nrs)	20	02-Apr-20 A	29-Apr-20	20-Feb-21	24-Feb-21	242														
2-2128	S2 - Predrilling for 2F (3 nrs)	21	16-Apr-20 A	12-May-20	27-May-20	10-Jun-20	25		_	-											
2-2119	S2 - Predrilling for 2CL (2 nrs)	10	02-May-20	13-May-20	25-Feb-21	08-Mar-21	242		-	-											
2-2130	S2 - Predrilling for 8A (1 nr)	7	13-May-20	20-May-20	18-Aug-20	25-Aug-20	81			-											
2-2127	S2 - Predrilling for 2EL (2 nrs) [Additional GI - CNCE-00XX)	12	13-May-20	26-May-20	11-Jun-20	24-Jun-20	25			-		-									
2-2116	S2 - Predrilling for 2B (2 nrs)	10	10-Jun-20	20-Jun-20	18-Aug-21	28-Aug-21	350														
S7 - Pre-drilling	g	39	27-Mar-20 A	11-Jun-20	24-Mar-20	20-Feb-21	204														
2-2166	S7 - Predrilling for 7D-S7 (3 nrs)	15	27-Mar-20 A	18-Apr-20 A	08-Feb-21	08-Feb-21															+
2-2168	S7 - Predrilling for 7C-S7 (1 nr)	6	25-Apr-20	04-May-20	08-Feb-21	20-Feb-21	237														
2-2164	S7 - Predrilling for 7B-S7 (2 nrs) (Additional GI - CNCE-00XX)	12	29-May-20	11-Jun-20	24-Mar-20	07-Apr-20	-51					_									
S8 - Pre-drilling	a	12	18-Apr-20 A	05-May-20	16-Oct-21	23-Oct-21	435														
2-2176	S8 - Predrilling for 8C-S8 (2 nrs)	12	18-Apr-20 A	05-May-20	16-Oct-21	23-Oct-21	435														
S9 - Pre-drilling			24-Mar-20 A	09-Jun-20	27-Mav-20	08-Jul-20	22														
2-2189	S9 - Predrilling for 9B (2 nrs) - CSD	11	24-Mar-20 A	06-Apr-20 A	08-Jul-20	08-Jul-20															
2-2196	S9 - Predriling for 9D-A (1 nr)		01-Jun-20	09-Jun-20	27-May-20	04-Jun-20	-4														
			18-Apr-20 A	28-May-20	28-Feb-20	04-Sep-20	83														
S1/S9 - Pre-dri 2-2210	S1/S9 - Predrilling for 1G (4 nrs)		18-Apr-20 A		26-Aug-20	04-Sep-20															
2-2206	S1/S9 - Predrilling for 1F/7A (2 nrs)		05-May-20	28-May-20	28-Feb-20	23-Mar-20															
CKRW - Pre-dri	-		22-May-20	08-Jun-20	23-Jan-20	15-Feb-20	-91														
2-2219a	CKRW - Pre-drilling for K1-CKRW (2 nrs) (Obstruction due to Uncharted Struct. CE-0026)		22-May-20	08-Jun-20	23-Jan-20	15-Feb-20	-91														
Sch_3.1 Bridge			29-Oct-19 A	27-Aug-20	17-Jan-20	06-Aug-20	-18														
S1 - Piling Wor			29-Od-19 A		17-Jan-20	06-Aug-20	-18														
Piling Works - A			29-Oct-19 A	25-May-20	17-Jan-20	06-Aug-20	61														
3.1-2300	S1 - Bored Piles for ABUT A-1A-S1 (3 nrs)	108	29-Oct-19 A	31-Mar-20 A	17-Jan-20	17-Jan-20															
3.1-2302	S1 - ABUT A-1A-S1 Proof drilling & Piles testing	24	25-Apr-20	25-May-20	10-Jul-20	06-Aug-20	61					-									
Piling Works - I	Pier P-1D-S1/S9-A	20	05-Aug-20	27-Aug-20	13-Jul-20	04-Aug-20	-20														
3.1-2312	S1 - Bored Piles for 1D-S1/S9-A (1 nr)	20	05-Aug-20	27-Aug-20	13-Jul-20	04-Aug-20	-20														
Sch_3.2 Bridge	S2 Works	170	04-Mar-20 A	25-Nov-20	09-Jun-20	14-Sep-21	234														
S2 - Piling Wor	rks	170	04-Mar-20 A	25-Nov-20	09-Jun-20	14-Sep-21	234														
Piling Works - A	ABUT A-2A	60	04-Mar-20 A	20-Jun-20	09-Jun-20	14-Sep-21	364														
																				Chevrond	
Current Milest									Project ID: KT	E-WP06_M	12				Dat 11-Feb-2		CSD Program	Revision nme Rev3		Checked IST I	DC
			-		<b>T</b> 1 <b>F</b>	. /															
Actual Work	ining Work Central K	owlo						Update) (Rev6 - CSD)	Baseline: Layout: 3 Mor	ths Rolling					16-Mar-2 14-Apr-2	0 Submit	CSD Program CSD Program	nme Rev5 nme Rev5_B	1	TST I	DC DC
Actual Work	ining Work	owlo			Tak Eas th Rolli				Baseline: Layout: 3 Mor Filter: TASK fi		Programme	(TE - Subr	nission.		16-Mar-2	0 Submit 0 Submit 0 Submit	CSD Program	nme Rev5 nme Rev5_B nme Rev6	1	IST I	DC DC DC DC

Arbity Name           Arbity Name           3.2.2500         52 - Bored Plies for 2A52 (2 ms)           3.2.2502         52 - A Proof dilling & Plies testing           Piling Works - Pier P-2E         3.2.2516           3.2.2516         52 - Bored Plies for 2EL/2ER (3 ms) (ONCE-0042)           SCh_3.3 Bridge S3 Works         S3 - Piling Works - ABUT A-3A-S3           3.3.2801         53 - Bored Plies for ABUT A-3A-S3 (1 ms)           3.3.2802         53 - Bored Plies for ABUT A-3A-S3 (2 ms)           3.3.2802         53 - Bored Plies for ABUT A-3A-S3 (2 ms)           3.3.2802         53 - Bored Plies for ABUT A-3A-S3 (2 ms)           3.3.2802         53 - Bored Plies for ABUT A-3A-S3 (2 ms)           3.3.2802         53 - Bored Plies for ABUT A-3D-S3 (2 ms)           3.3.2811         53 - Bored Plies for ABUT A-3D-S3 (1 ms)           3.3.2812         53 - Bored Plies for ABUT A-3D-S3 (1 ms)           3.3.2814         53 - ABUT A-3D-S3 (2 ms)           3.3.2812         53 - Bored Plies for ABUT A-3D-S3 (1 ms)           3.3.2814         53 - ABUT A-3D-S3 (2 ms)           3.3.2814         53 - ABUT A-3D-S3           3.3.2	Image: Part of the sector of the se	H         H           0         44820 A         2344920           24         254920         2034020           25         2540220         2540220           21         324920         2540220           21         244920         2540220           22         244920         254020           28         244920         254020           28         244920         254020           28         244920         253620           28         244920         253620           29         23420         253620           24         253620         253620           24         244920         253620           24         253620         253620           24         253620         254020           20         244920         254020           21         253620         214020           22         244920         214020           25         244920         214020           25         244920         214020           25         244920         214020           26         244920         214020           27         244920         214	17-3an-20           17-3an-20           17-3an-20           14-fab-20           09-Nov-20           13-May-20           13-May-20           23-May-20           22-3uh-20           22-3uh-20           22-3uh-20           22-3uh-20           22-3uh-20           22-3uh-20           30-Deen19	07-3u1-20 14-Sep-21 08-Oct-20 05-Occ-20 05-Occ-20 05-Occ-20 13-Feb-20 26-Mar-20 05-Occ-20 26-Mar-20 20-3un-20	Elocit         2           364         -           -40         -           -40         -           -40         -           -87         -           -96         -           -96         -           -97         -           -27         -		26 03			31	07		21	28	05	15 12	19	26
3.2.2502         S2 - 2A Proof dilling & Piles testing           Piling Works - Pier P-2E         3.2.2516         S2 - Bord Piles for 2EL/2ER (3 ns) (CNCE-0042)           Sch_3.3 Bridge S3 Works         S3 - Piling Works - ABUT A-3A-S3         3.3.2801         S3 - Bord Piles for ABUT A-3A-S3 (1 ns)           3.3.2801         S3 - Bord Piles for ABUT A-3A-S3 (2 ns)         3.3.2802         S3 - Bord Piles for ABUT A-3A-S3 (2 ns)           3.3.2802         S3 - Bord Piles for ABUT A-3A-S3 (2 ns)         3.3.2812         S3 - Bord Piles for ABUT A-3A-S3 (2 ns)           3.3.2812         S3 - Bord Piles for ABUT A-3A-S3 (2 ns)         3.3.2812         S3 - Bord Piles for ABUT A-3D-S3 (1 ns)           3.3.2813         S3 - Bord Piles for ABUT A-3D-S3 (1 ns)         3.3.2814         S3 - ABUT A-3D-S3 Pileo d'illing & Piles testing           3.3.2814         S3 - ABUT A-3D-S3 ELS         S5         Sch_3.4 Bridge S4 Works           S4 - Piling Works - ABUT A-4A-S4         S4 - Piling Works - ABUT A-4A-S4         S4 - Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bord Piles for ABUT A-4A-S4 (5 ns)         3.4-3006         S4 - ABUT A-4A-S4           3.4-3005         S4 - ABUT A-4A-S4         S4 - ABUT A-4A-S4         S1 - ABUT A-4A-S4         S1 - ABUT A-4A-S4           3.4-3005         S4 - ABUT A-4A-S4 Pileo d'illing & Piles testing         S4 - ABUT A-4A-S4         S1 - ABUT A-4A-S4         S1 - A	A         25449/20         20.3           A         31409/20         254           B         31409/20         254           B         31409/20         254           B         21448/20         224           B         22449/20         214           B         22449/20         214           B         22449/20         214           B         22449/20         224           B         22449/20         214           B         214450/20         214           B         214450/20         214	2         244000           124000         2540020           12         2540020           12         244020           12         244020           12         244020           12         244020           12         244020           12         244020           12         244020           13         244020           14         244020           15         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           14         244020           12         244020           14         254020           14         254020           15         244020           15         244020           14         244020           15         244020           14         244020           15	18-Aug21 18-Aug21 26-Jun-20 26-Jun-20 17-Jan-20 17-Jan-20 17-Jan-20 17-Jan-20 17-Jan-20 14-Feb-20 09-Nov-20 13-May-20 29-May-20 29-May-20 22-Jun-20 22	14-Sep-21 14-Sep-21 08-Oct-20 08-Oct-20 05-Occ-20 05-Occ-20 13-Feb-20 26-Mar-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-40 -40 83 87 -96 -96 -96 -96 -96 -97 -27 -27 -27 -27 -27 -27 -27 -2													
Piling Works - Pier P-2E           3.2 2516         52 - Bond Piles for 2EL/2ER (3 nm) (CNCE-0042)           Sch_3.3 Bridge S3 Works           S3 - Piling Works - ABUT A-3A-S3           3.3 2801         53 - Bond Piles for ABUT A-3A-S3 (1 nm)           3.3 2801         53 - Bond Piles for ABUT A-3A-S3 (1 nm)           3.3 2802         53 - Bond Piles for ABUT A-3A-S3 (2 nm)           3.3 2802         53 - Bond Piles for ABUT A-3A-S3 (2 nm)           3.3 2812         53 - Bond Piles for ABUT A-3A-S3 (2 nm)           3.3 2812         53 - Bond Piles for ABUT A-3D-S3 (1 nm)           3.3 2813         53 - Bond Piles for ABUT A-3D-S3 (1 nm)           3.3 2814         53 - ABUT A-3D-S3 Pile of driling & Piles testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.3 2842         53 - A3D-53 EL5           Sch_3.4 Bridge S4 Works         S4 - Piling Works - ABUT A-4A-S4           94 - Piling Works - ABUT A-4A-S4         54 - Bond Piles for ABUT A-4A-S4 (5 nm)           3.4:3004         54 - Bond Piles for ABUT A-4A-S4 (2 nm)           3.4:3010         54 - ABUT A-4A-S4           3.4:3010         54 - Bond Piles for 4B-54-8 (2 nm)           3.4:3010         54 - Bond Piles for 4B-54-8 (2 nm)           3.4:3010         54 - Bond Piles for 4B-54-8 (2 nm)           3.4:3014 <td>13.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         26.4ug.20         <t< td=""><th>8         1344920         2540920           87         1344920         2540920           12         244920         244920           14         244920         244920           12         244920         2540920           18         244920         2540920           19         244920         254120           24         254020         254020           24         244920         254020           24         254020         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         2740920           3         244920         2740920           4         254020         2740920           5         2240920         2740920           5         2240920         2740920           4         1746920         186920</th><td>26-Jun-20 26-Jun-20 17-Jan-20 17-Jan-20 17-Jan-20 14-Fab-20 09-Nov-20 13-May-20 29-Nov-20 29-May-20 22-Jun</td><td>08-Oct-20 08-Oct-20 05-Occ-20 05-Occ-20 26-Mar-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21</td><th>-40 -40 83 87 -96 -96 -96 -96 -96 -97 -27 -27 -27 -27 -27 -27 -27 -2</th><th></th><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></td>	13.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         25.4ug.20         26.4ug.20         26.4ug.20 <t< td=""><th>8         1344920         2540920           87         1344920         2540920           12         244920         244920           14         244920         244920           12         244920         2540920           18         244920         2540920           19         244920         254120           24         254020         254020           24         244920         254020           24         254020         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         2740920           3         244920         2740920           4         254020         2740920           5         2240920         2740920           5         2240920         2740920           4         1746920         186920</th><td>26-Jun-20 26-Jun-20 17-Jan-20 17-Jan-20 17-Jan-20 14-Fab-20 09-Nov-20 13-May-20 29-Nov-20 29-May-20 22-Jun</td><td>08-Oct-20 08-Oct-20 05-Occ-20 05-Occ-20 26-Mar-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21</td><th>-40 -40 83 87 -96 -96 -96 -96 -96 -97 -27 -27 -27 -27 -27 -27 -27 -2</th><th></th><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	8         1344920         2540920           87         1344920         2540920           12         244920         244920           14         244920         244920           12         244920         2540920           18         244920         2540920           19         244920         254120           24         254020         254020           24         244920         254020           24         254020         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         254020           2         244920         2740920           3         244920         2740920           4         254020         2740920           5         2240920         2740920           5         2240920         2740920           4         1746920         186920	26-Jun-20 26-Jun-20 17-Jan-20 17-Jan-20 17-Jan-20 14-Fab-20 09-Nov-20 13-May-20 29-Nov-20 29-May-20 22-Jun	08-Oct-20 08-Oct-20 05-Occ-20 05-Occ-20 26-Mar-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-40 -40 83 87 -96 -96 -96 -96 -96 -97 -27 -27 -27 -27 -27 -27 -27 -2													
3.2.2516         S2 - Bond Plas for 2EL/ZER (3 mt) (CNCE-0042)           Sch_3.3 Bridge S3 Works           S3 - Piling Works           9           3.32801         S3 - Bond Plas for ABUT A:3A-S3           3.32800         S3 - Bond Plas for ABUT A:3A-S3 (1 ms)           3.32801         S3 - Bond Plas for ABUT A:3A-S3 (1 ms)           3.32802         S3 - Bond Plas for ABUT A:3A-S3 (2 ms)           3.32802         S3 - ABUT A:3A-S3 Phood diling & Plas testing           Piling Works - ABUT A:3D-S3         332812           3.3-8014         S3 - Bond Plas for ABUT A:3D-S3 (1 ms)           3.32812         S3 - Bond Plas for ABUT A:3D-S3 (1 ms)           3.32814         S3 - ABUT A:3D-S3 Phood diling & Plas testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.32842         S3 - A3D-S3 EL5           Sch_3.4 Bridge S4 Works         S4 - Piling Works - ABUT A:4A-S4           Piling Works - ABUT A:4A-S4         Piling Works - BUT A:4A-S4           3.4:3004         S4 - Bond Plas for ABUT A:4A-S4 (5 ms)           3.4:3005         S4 - ABUT A:4A-S4           3.4:3006         S4 - Bond Plas for 4BS-F4 (2 m)           3.4:3010         S4 - 4BS-F4 Poor ditting & Plas testing           Piling Works - Pier P-4B-S4-B         S4:3012           S4 -	AB         13-Aug-20         25-M           III         24449-20         22-M         22-M           IIII         24449-20         22-M         22-M           IIIII         22-M         22-M         22-M           IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	R         R         R           12         24Mar20 A         27Mag20           12         24Mar20 A         27Mag20           147         24Mar20 A         27Mag20           18         24Mag20         21Mag20           18         24Mag20         21Mag20           18         24Mag20         21Mag20           19         24Mag20         21Mag20           10         24Mag20 A         21Mag20           10         24Mag20 A         21Mag20           10         24Mag20 A         21Mag20           10         24Mag20 A         21Mag20           11         25Mag20 A         21Mag20           12         22Mag20 A         21Mag20           13         22Mag20 A         21Mag20           14         25Mag20 A         21Mag20           15         22Mag20 A         21Mag20           16         21Mag20 A         21Mag20           17         22Mag20 A         21Mag20           18         17Mag20 A         18650	2-5-Jun-20 17-Jan-20 17-Jan-20 17-Jan-20 17-Jan-20 14-feb-20 09-Nov-20 13-May-20 13-May-20 29-May-20 22-Jun-20 22-Ju	08-Oct-20 05-Dec:20 05-Dec:20 13-Feb-20 13-Feb-20 13-Feb-20 13-Feb-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-40													
Sch_3.3 Bridge S3 Works           S3 - Piling Works           Prime Works - ABUT A-3A-S3           3.3 2800         S3 - Bond Piles for ABUT A-3A-S3 (1 me)           3.3 2800         S3 - Bond Piles for ABUT A-3A-S3 (2 me)           3.3 2802         S3 - Bond Piles for ABUT A-3A-S3 (2 me)           3.3 2802         S3 - ABUT A-3A-S3 Proof driling & Piles testing           Piling Works - ABUT A-3A-S3 Proof driling & Piles testing           Piling Works - ABUT A-3A-S3 Proof driling & Piles testing           3.3 2812         S3 - Bond Piles for ABUT A-3D-S3 (2 ms)           3.3 2813         S3 - Bond Piles for ABUT A-3D-S3 (1 ms)           3.3 2814         S3 - ABUT A-3D-S3 Thood driling & Piles testing           S3 - Pile Caps, Piler / Abutment         Abutment 3D-S3           3.3 2842         S3 -A3D-S3 ELS           Sch_3.4 Bridge S4 Works         S4 - Piling Works - ABUT A-4A-S4           S4 - Piling Works - ABUT A-4A-S4         S1 - Bond Piles for ABUT A-4A-S4 (5 ms)           3.4-3008         S4 - ABUT A-4A-S4           3.4-3008         S4 - ABUT A-4A-S4           3.4-3006         S4 - Bond Piles for 4BS44 (2 m)           3.4-3010         S4 - 4BS48 Proof driling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           S4 - Boned Piles for 4BS44 (2 m)	111         2444sr20.8         27.4           1147         2444sr20.8         22.4           1147         2444sr20.8         22.4           1148         22.44yr20         21.4           1148         22.44yr20         21.4           1149         21.4         22.4           1141         22.44yr20         21.4           1141         24.44yr20.8         21.4           1141         24.44yr20.8         21.4           1141         24.44yr20.8         21.4           1141         24.44yr20.8         21.4           1142         22.44yr20.8         21.4           1141         22.44yr20.8         21.4           1141         22.44yr20.8         21.4           1141         22.44yr20.8         21.4           1141         22.44yr20.8         21.4           1151         22.44yr20.8         21.4           1151         22.44yr20.8         21.4           1151         22.44yr20.8         21.4           1151         21.44yr20.8         21.4           1151         21.44yr20.8         21.4           1151         21.44yr20.8         21.4           1151	151         24Mar20A         25Mar20A           147         24Mar20A         25Mar20A           148         25Mar20A         25Mar20A           15         25Mar20A         25Mar20A           16         25Mar20A         25Mar20A           17         25Mar20A         25Mar20A           18         24Mar20A         25Mar20A           10         24Mar20A         25Mar20A           12         25Mar20A         25Mar20A           12         25Mar20A         25Mar20A           15         22Aug20A         27Mar20A           15         22Aug20A         27Mar20A           15         22Aug20A         27Mar20A           15         22Aug20A         27Mar20A           16         17Mar20A         18Mar20A	17-3an-20 17-3an-20 17-3an-20 17-3an-20 14-feb-20 09-Nov-20 13-May-20 13-May-20 29-May-20 22-3u-20 20-3u-20 20-	05-Dec20 05-Dec20 05-Dec20 13-Feb-20 26-Mar-20 26-Mar-20 20-Jun-20 20-Jun-20 20-Jun-20 20-Jun-20 20-Jun-20 20-Jun-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	83         87           96         96           976         96           976         96           87         96           97         97           13         97           -27         97													
S3 - Piling Works           Piling Works - ABUT A-3A-S3           3.32801         S3 - Bored Piles for ABUT A-3A-S3 (1 ms)           3.32800         S3 - Bored Piles for ABUT A-3A-S3 (2 ms)           3.32802         S3 - Bored Piles for ABUT A-3A-S3 (2 ms)           3.32802         S3 - ABUT A-3A-S3 Proof driling & Piles testing           Piling Works - ABUT A-3D-S3         332812           3.3-2812         S3 - Bored Piles for ABUT A-3D-S3 (2 ms)           3.32813         S3 - Bored Piles for ABUT A-3D-S3 (1 ms)           3.32814         S3 - ABUT A-3D-S3 Proof driling & Piles testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.32842         S3 - A3D-S3 EL5           Sch. 3.4 Bridge S4 Works         S4 - Piling Works           Piling Works - ABUT A-4A-S4         S4 - ABUT A-4A-S4           3.4:3004         S4 - Bored Piles for ABUT A-4A-S4 (5 ms)           3.4:3005         S4 - ABUT A-4A-S4           3.4:3006         S4 - Bored Piles for 4BS-f4 (2 m)           3.4:3006         S4 - Bored Piles for 4BS-f4 (2 m)           3.4:3010         S4 - 4BS-4A Proof driling & Piles testing           Piling Works - Pier P-4B-S4-B         S4:3012           S4 - Bored Piles for 4BS-f4 (2 m)         3:4:3014           3.4:3010         S4 - 4BS-4A Proof drilin	14         24448-20         224           7         2249-20         224           18         2249-20         11-3           20         123         224           20         223-3420         224           20         22448-20         214           20         22448-20         214           20         22448-20         244           20         22448-20         244           20         22449-20         244           20         22449-20         244           20         22449-20         244           20         2249-20         244           20         2249-20         244           20         2249-20         244           20         2249-20         244           20         2249-20         244           21         249-20         244           21         249-20         244           21         249-20         244           2249-20         244         244           21         2449-20         244           21         2449-20         244           21         2449-20         244	141         24 Mar20 A         24 Mar20 A           78         24 Mar20 A         24 Mar20 A           18         24 Mar20 A         25 Mar20 A           24         27 Mar20 A         25 Mar20 A           24         24 Mar20 A         25 Mar20 A           20         24 Mar20 A         25 Mar20 A           20         24 Mar20 A         25 Mar20 A           21         25 Mar20 A         25 Mar20 A           22         22 Mar20 A         25 Mar20 A           23         22 Mar20 A         25 Mar20 A           24         25 Mar20 A         27 Mar20 A           25         22 Mar20 A         27 Mar20 A           26         22 Mar20 A         27 Mar20 A           27         22 Mar20 A         27 Mar20 A           28         27 Mar20 A         27 Mar20 A           29         22 Mar20 A         27 Mar20 A           20         22 Mar20 A         27 Mar20 A           21         17 Mar20 A         18 Mar20 A	17-3an-20 17-3an-20 17-3an-20 14-feb-20 09-Nov-20 13-May-20 13-May-20 13-May-20 29-May-20 22-3an-20 23-3an	05-Dec20 05-Dec20 13-feb-20 26-Mar-20 05-Dec20 21-Jul-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	87           -96           -96           -97           -27      <													
Piling Works - ABUT A-3A-S3           3.3 2801         S3 - Bord Piles for ABUT A-3A-S3 (1 ms)           3.3 2802         S3 - Bord Piles for ABUT A-3A-S3 (2 ms)           3.3 2802         S3 - Bord Piles for ABUT A-3A-S3 (2 ms)           3.3 2802         S3 - ABUT A-3A-S3 Proof drilling & Piles testing           Piling Works - ABUT A-3D-S3         3.3 2812           3.3 - Bord Piles for ABUT A-3D-S3 (2 ms)         3.3 2813           3.3 - Bord Piles for ABUT A-3D-S3 (1 ms)         3.3 -2814           3.3 - 2814         S3 - ABUT A-3D-S3 Proof drilling & Piles testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.3 2842         S3 - A3D-S3 EL5           Sch_3.4 Bridge S4 Works         S4 - Piling Works           S4 - Piling Works - ABUT A-4A-S4         S4           3.4:3004         S4 - Bord Piles for ABUT A-4A-S4 (5 ms)           3.4:3005         S4 - ABUT A-4A-S4           3.4:3006         S4 - Bord Piles for 4BS-F4 (2 m)           3.4:3010         S4 - 4BS-F4 APord ritting & Piles testing           Piling Works - Pier P-4B-S4-B         S4:3012           S4 - Bord Piles for 4BS-F4 (2 m)         3:4:3014           3.4:3010         S4 - 4BS-F4 APord ritting & Piles testing           Piling Works - Pier P-4B-S4-B         S4:3014           S4: 4031	N         224%920         224%920         214           12         224%920         11-3         224         224           12         12-3         224         224         224           12         12-3         224         224         224           12         12-3         224         224         244           12         12-4         224         224         244           12         22-4         224         224         244           12         12-4         22-4         244         244           12         12-5         22-4         244         244           12         12-4         22-4         244         244           12         12-4         22-4         244         244           13         22-4         22-4         244         244           14         12-4         22-4         244         244           14         12-4         22-4         244         244           15         22-4         24         244         244           14         12-4         186         186         186           14         12-4         18	78         2240920         2240920           18         2240920         1130020           36         1230020         253620           24         273420         2240920           24         244820A         2140920           26         244820A         2530120           26         224020         244020           26         224020         244020           26         224020         244020           27         224020         244020           2         224020         274020           2         224020         274020           2         224020         274020           2         224020         274020           2         244920         274020           3         224020         274020           4         174620A         185620	17-3an-20 17-3an-20 14-feb-20 09-Nov-20 13-May-20 13-May-20 23-May-20 22-Juh	05-Dec:20 13-Feb-20 26-Mar-20 05-Dec:20 21-Jul-20 20-Jun-20 21-Jul-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	87           -96           -96           -97           -27      <													
3.3-2801         53 - Bond Plus for ABUT A-3A-S3 (1 ms)           3.3-2800         53 - Bond Plus for ABUT A-3A-S3 (2 ms)           3.3-2802         53 - ABUT A-3A-S3 Phood dilling & Plus testing           Pling Works - ABUT A-3D-S3         33-2812           3.3-2812         53 - Bond Plus for ABUT A-3D-S3 (2 ms)           3.3-2813         53 - Bond Plus for ABUT A-3D-S3 (1 ms)           3.3-2814         53 - Bond Plus for ABUT A-3D-S3 (1 ms)           3.3-2814         53 - ABUT A-3D-S3 Phood dilling & Plus testing           53 - Plic Caps, Pler / Abutment         Abutment 3D-S3           3.3-2842         53 - A3D-S3 ELS           Sch3.4 Bridge S4 Works         S4           S4 - Piling Works - ABUT A-4A-S4         S4           3.4-3004         S4 - Bond Plus for ABUT A-4A-S4 (5 ms)           3.4-3005         S4 - ABUT A-4A-S4           3.4-3006         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3010         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3010         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3010         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3012         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3014         S4 - Bond Plus for 4BS-F4 (2 m)           3.4-3014         S4 -BS-F54           3.4-3014         S4 -Bond Plus for 4E	A         244920         11-3           A         2244920         25-3           A         27.3420         224           A         244920         24-4           A         244920         24-4           A         224         22-4020         24-4           A         224         25-3420         24-4           A         25         22-4020         27-4           A         5         24-4020         18-8           A         182         17-6020         18-8           A         182         17-6020         29-14	11         12-40%-20         11-10-20           12         12-30-20         25-36-20           12         27-36-20         25-36-20           14         24-Mar-20 A         25-30-20           10         24-Mar-20 A         05-30-20           10         24-Mar-20 A         05-30-20           10         24-Mar-20 A         05-30-20           11         25-36-20         21-Mar-20           12         22-34-20         27-Mar-20           15         22-40-20         27-40-20           15         22-40-20         27-40-20           16         17-46-20 A         18-56-20	17-3an-20 14-Fab-20 09-Nov-20 13-May-20 13-May-20 29-May-20 22-3u-20 22-3u-20 22-3u-20 22-3u-20 22-3u-20 22-3u-20 30-Dec19	13-Reb-20 26-Mar-20 05-Dec:20 20-Jun-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20	-96 87 -27 13 -27 -27 -27 -27 -27 -27 249													
3.3-2800         S3 - Bond Piles for ABUT A-3A-S3 (2 ms)           3.3-2802         S3 - ABUT A-3A-S3 Proof driling & Piles testing           Pling Works - ABUT A-3D-S3           3.3-2812         S3 -Bond Piles for ABUT A-3D-S3 (2 ms)           3.3-2813         S3 -Bond Piles for ABUT A-3D-S3 (1 ms)           3.3-2814         S3 -Bond Piles for ABUT A-3D-S3 (1 ms)           3.3-2814         S3 -Bond Piles for ABUT A-3D-S3 (1 ms)           3.3-2814         S3 -ABUT A-3D-S3 Piler ABUT A-3D-S3 (1 ms)           3.3-2842         S3 -A3D-S3 ELS           Sch_3.4 Bridge S4 Works         S4 - Piling Works - ABUT A-4A-S4           Piling Works - ABUT A-4A-S4         S4 - ABUT A-4A-S4           3.4-3004         S4 - Bond Piles for ABUT A-4A-S4 (5 ms)           3.4-3005         S4 - ABUT A-4A-S4 Piles desting           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3010         S4 - ABUT A-4A-S4 (2 mr)           3.4-3010         S4 - ABUT del Piles for 4BS-4A (2 mr)           3.4-3010         S4 - 4B-S4-A Pile del Tilling & Piles testing           Pliing Works - Pier P-4B-S4-B         S4-3012           S4 - Boned Piles for 4BS-64 (2 m)         3.4-3014           3.4-3012         S4 - Boned Piles for 4BS-64 (2 m)           3.4-3012         S4 - Boned Piles for 4BS-64 (1 m)	133         12.3un.20         25.3           124         27.34.20         22.4           146         24.44.32.04         14.4           140         24.44.32.04         24.4           120         02.34.20         24.4           120         02.34.20         24.4           120         02.34.20         24.4           120         22.4         22.40.20         27.4           120         22.44.20         27.4         24.4           120         22.44.20         27.4         24.4           120         22.44.20         27.4         24.4           120         12.4         12.4         12.4           120         12.4         12.4         12.4           120         12.4         12.4         12.4           120         12.4         12.4         12.4           120         12.4         14.2         17.4         18.5           120         17.4         12.4         12.4         12.4	12         25/bi20           2         25/bi20         26/bi20           2         24/bi20         26/bi20           4         24/bi20         26/bi20           40         24/bi20         26/bi20           40         24/bi20         26/bi20           40         24/bi20         21/bi20           41         25/bi20         21/bi20           5         24/bi20         27/bi20           5         24/bi20         27/bi20           5         24/bi20         27/bi20           6         22/bi20         27/bi20           6         12/bi20         27/bi20           6         12/bi20         27/bi20           7         22/bi20         27/bi20           6         12/bi20         18/bi20           8         17/bi20         18/bi20	14Feb-20 09Hov-20 13Hay-20 13Hay-20 29Hay-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 22-Mr-20 30-Dec19	2644ar-20 05-Dec-20 21-Jul-20 20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20	-96 87 -27 13 -27 -27 -27 -27 -27 -27 249													
3.3 2802         S3 - ABUT A:3A S3 Proof drilling & Piles testing           Piling Works - ABUT A:3D-S3           3.3 2812         S3 - Bond Piles for ABUT A:3D-S3 (2 nm)           3.3 2813         S3 - Bond Piles for ABUT A:3D-S3 (1 nm)           3.3 2814         S3 - ABUT A:3D-S3 Proof drilling & Piles testing <b>S3 - Pile Caps, Pier / Abutment</b> Abutment 3D-S3           3.3 2812         S3 - A3D-S3 ELS <b>Sch_3.4 Bridge S4 Works</b> S4 - Piling Works - ABUT A:4A-S4 <b>91 Piling Works - ABUT A:4A-S4</b> S1           3.4:3004         S4 - Bond Piles for ABUT A:4A-S4 (5 nm)           3.4:3005         S4 - Bond Piles for ABUT A:4A-S4 (2 nm)           3.4:3005         S4 - Bond Piles for 4BS4A (2 nm)           3.4:3010         S4 - 4B-S4-A Pilon drilling & Piles testing <b>Piling Works - Pier P-4B-S4-B</b> 3:4:3012 <b>94 - Bond Piles for 4BS4</b> (2 nm)         3:4:3014 <b>94 - Bond Piles for 4BS4</b> (2 nm)         3:4:3014 <b>94 - Bond Piles for 4BS4</b> (2 nm)         3:4:3014 <b>94 - Bond Piles for 4BS4</b> (1 m) <b>94 - Bond Piles for 4BS4</b> (2 nm) <b>3: 4:3012</b> S4 - Bond Piles for 4E-S4 (1 m) <b>Piling Works - Pier P-4E-S4</b> 3:4:3032 <b>94 - Boned Piles for 4E-S4</b> (1 m)	124         27.3420         22.4           146         24.4420.4         21.4           140         24.4420.4         21.4           140         24.4420.4         21.4           120         02.342.0         24.4           120         25.342.0         21.4           120         25.442.0         24.4           120         25.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         27.4           120         27.442.0         18.4           120         17.442.0         18.4           120         17.442.0         18.4           120         17.442.0         18.4           120         17.442.0         29.4	27.3423         27.3423           24.442720         21.44220           24.442720         21.34220           20         22.3422         24.34220           21         22.3422         21.44220           2         22.3422         21.44220           2         22.3422         21.44220           2         22.4422         21.44220           2         22.4422         21.44220           2         22.4422         21.44220           2         24.3422         21.44220           2         24.4422         21.44220           2         24.4422         21.44220           2         24.4422         21.44220           3         21.44220         21.44220           4         21.44220         21.44220           3         21.44220         21.44220           4         21.44220         21.44220           3         21.44220         21.44220           4         21.44220         21.44220           4         21.44220         21.44220           4         21.44220         21.44220           4         21.44220         21.44220           4	094kv20 134kg20 134kg20 294kg20 294kg20 22-Jun20 22-Jun20 22-Jun20 22-Jun20 22-Jun20 30-bec19	05-Dec-20           21-Jul-20           20-Jun-20           20-Jun-20           21-Jul-20           21-Jul-20           21-Jul-20           27-Jul-20           27-Jul-20           27-Jul-20           27-Jul-20           27-Jul-20           27-Jul-20	87 -27 13 -27 -27 -27 -27 -27 249												_	
Piling Works - ABUT A-3D-S3           3.32812         S3 - Bond Piles for ABUT A-3D-S3 (2 nms)           3.32813         S3 - Bond Piles for ABUT A-3D-S3 (1 nms)           3.32814         S3 - ABUT A-3D-S3 Proof driling & Piles testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.32814         S3 - A3D-S3 ELS           Sch_3.4 Bridge S4 Works         S4 - Piling Works - ABUT A-4A-S4           3.43004         S4 - Bond Piles for ABUT A-4A-S4 (5 nms)           3.4-3005         S4 - Bond Piles for ABUT A-4A-S4 (5 nms)           3.4-3006         S4 - ABUT A-4A-S4 Piles dotting & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3005           94 - Bond Piles for 4BS4 (2 nr)         3.4-3012           3.4-3012         S4 - ABUT A-4A-S4 B           9.4-3031         S4 - 4B-S4-A Pileor drilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3012           9.4 - Bond Piles for 4B-S4-B (2 nr)         3.4-3014           3.4-3012         S4 - Bond Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - 4B-S4-B Pilor drilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3012           3.4-3012         S4 - Bond Piles for 4E-S4 (1 nr)           9.4-3032         S4 - Boned Piles for 4F-S4 (1 nr)	146         24.44x20.4         21.4           440         24.44x20.4         65.0           440         24.44x20.4         65.0           440         25.34x20.0         24.4           440         25.34x20.0         24.4           450         25.44x20.0         27.4           450         22.44x20.0         27.4           460         15.0         22.44x20.0         27.4           470         45.0         27.4450.0         18.5           470         16.0         17.4520.0         18.5           4100         17.4520.0         18.5         29.5	14         2HM220A         2LM020           40         2HM020A         05-JM20           40         02-JM20         2HM20A           40         02-JM20         2HM20A           41         02-JM20         2HM20A           42         02-JM20         2HM20A           45         02-JM20         2HM20A           45         02-JM20         2HM20A           45         02-JM20         2HM20A           45         02-JM20         2HM20A           46         02-JM20A         2HM20A           47         02-JM20A         2HM20A           48         1/Heb20A         186540	13-May-20           13-May-20           29-May-20           22-Jun-20           22-Jul-20           22-Jul-20           22-Jul-20           30-Dec-19           30-Dec19	21-Jul-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-27 13 -27 -27 -27 -27 -27 -27 249													
3.3-2812         S3 - Bond Plus for ABUT A3D-S3 (2 nm)           3.3-2813         S3 - Bond Plus for ABUT A3D-S3 (1 nm)           3.3-2814         S3 - ABUT A3D-S3 Proof driling & Plus testing           S3 - Pile Caps, Pier / Abutment         Abutment 3D-S3           3.3-2842         S3 - A3D-S3 ELS           Sch _ J.A Bridge S4 Works         S4 - Piling Works           Piling Works - ABUT A-4A-S4         S1 - Bond Plus for ABUT A-4A-S4 (5 nm)           3.4-3004         S4 - Bond Plus for ABUT A-4A-S4 (5 nm)           3.4-3005         S4 - Bond Plus for ABUT A-4A-S4 (2 nm)           3.4-3006         S4 - Bond Plus for 4BS+4 (2 nm)           3.4-3010         S4 - 4B-54-A Bond driling & Plus testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (2 nm)           3.4-3012         S4 - Bond Plus for 4BS+64 (1 nm)           Piling Works - Pier P-4F-S4         3.4-3032           S4 - Boned Plus for 4BS+64 (1 nm)         Piling Works - Size Siz	44         2444x20 A         65.7           40         2444x20 A         65.7           20         62.34620         24.4           20         62.34620         24.4           24         25.3420         24.4           20         62.44820         27.4           20         52.44920         27.4           20         22.44920         27.4           20         22.44920         18.5           21         17.4520A         18.5           21         17.4520A         18.5           21         17.4520A         18.5	24-Mar-20 A         05-Jun-20           02-34-02 A         05-Jun-20           02-34-02 A         24-Jul-20           22-34-02 A         21-Aug-20           22-34-02 A         27-Aug-20           12         17-46-20 A         185-69-20	13-May-20           29-May-20           22-Jun-20           22-Jul-20           22-Jul-20           22-Jul-20           22-Jul-20           30-Dec-19           30-Dec19	20-Jun-20 20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20	-27 -27 -27 -27 -27 -27 -27 -27 249													
3.3-2813         S3 - Bond Piles for ABUT A-3D-S3 (1 nm)           3.3-2814         S3 - ABUT A-3D-S3 Pinor drilling & Piles testing           S3 - Pile Caps, Pier / Abutment           Abutment 3D-S3           3.3-2842         S3 - A3D-S3 ELS           Sch_3.4 Bridge S4 Works           S4 - Piling Works - ABUT A-4A-S4           910         S4 - Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bond Piles for ABUT A-4A-S4 (5 nm)           3.4-3008         S4 - ABUT A-4A-S4 Pinor drilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3006         S4 - Bond Piles for 4BS4A (2 nr)           3.4-3010         S4 - 4B-S4A Pinor drilling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bond Piles for 4BS4A (2 nr)           3.4-3012         S4 - Bond Piles for 4BS4B (2 nr)           3.4-3014         S4 - 4B-S4-B Pile for 4BS4B (2 nr)           3.4-3012         S4 - Bond Piles for 4BS4B (2 nr)           3.4-3012         S4 - Bond Piles for 4BS4B (2 nr)           3.4-3012         S4 - Bond Piles for 4BS4B (2 nr)           3.4-3012         S4 - Bond Piles for 4BS4B (2 nr)           3.4-3032         S4 - Bond Piles for 4BS4B (1 nr)           Piling Works - Pier P-4E-S4	220         02-34/20         24-           224         25-34/20         21-A           250         22-Aug-20         27-A           250         27-A         18-5           250         17-45-20         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5           250         127-4         18-5	22         32-34/20         24-34/20           24         32-34/20         21.4409-20           2         32-3409-20         27.4409-20           5         32.4409-20         27.4409-20           5         32.4409-20         27.4409-20           5         32.4409-20         27.4409-20           6         32.4409-20         27.4409-20           16         17.4609-20         18.5609-20           182         17.4609-20         18.5609-20	29-May-20 22-Jun-20 22-Jul-20 22-Jul-20 22-Jul-20 30-Dec-19 30-Dec-19	20-Jun-20 21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-27 -27 -27 -27 -27 249													
3.3-2814         S3 -ABUT A-3D-S3 Proof driling & Piles testing           S3 - Pile Caps, Pier / Abutment           Abutment 3D-S3           3.3-2824         S3 -A3D-S3 ELS           Sch_ 3.4 Bridge S4 Works           S4 - Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bored Piles for ABUT A-4A-S4 (5 ms)           3.4-3008         S4 - ABUT A-4A-S4 Proof driling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3005         S4 - Bored Piles for 4BS4A (2 m)           3.4-3010         S4 - 4B-S4-A Proof driling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bored Piles for 4BS4B (2 m)           3.4-3012         S4 - Bored driling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bored driling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bored Piles for 4E-S4 (1 m)           Piling Works - Size - S4         3.4-3035           3.4-3035         S4 - Bored Piles for 4F-S4 (1 m) - CSD	224         25-34/20         21-4           1         5         22-44/92.0         27-4           1         5         22-44/92.0         27-4           1         5         22-44/92.0         27-4           1         5         22-44/92.0         27-4           1         12-74-92.0         18-5           1         12-74-92.0         18-5           1         12-74-92.0         18-5           1         12-74-92.0         29-2	24         25-Jul-20         21-Aug-20           5         22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           6         22-Aug-20         27-Aug-20           16         17-feb-20 A         18-Sep-20           182         17-feb-20 A         18-Sep-20	22-Jun-20 22-Jul-20 22-Jul-20 22-Jul-20 30-Dec-19 30-Dec-19	21-Jul-20 27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-27 -27 -27 -27 -27 249									-				
S3 - Pile Caps, Pier / Abutment           Abutment 3D-S3           3.3-2842         S3 - A3D-S3 ELS           Sch. 3.4 Bridge S4 Works           S4 - Piling Works           Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bored Piles for ABUT A-4A-S4 (S nn)           3.4-3008         S4 - ABUT A-4A-S4 Proof drilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3010         S4 - Bored Piles for 4B/S4-A (2 nr)           3.4-3010         S4 - 4B-S4-A Piles for 4B/S4-A (2 nr)           3.4-3010         S4 - 4B-S4-A Piles for 4B/S4-B (2 nr)           3.4-3012         S4 - Bored Pilles for 4B/S4-B (2 nr)           3.4-3014         S4 -4B-S4-B Piles for 4B/S4-B (2 nr)           3.4-3012         S4 - Bored Pilles for 4B/S4-B (2 nr)           3.4-3014         S4 -4B-S4-B Piles for 4B/S4-B (2 nr)           3.4-3014         S4 -4B-S4-B Piles for 4B/S4-B (2 nr)           3.4-302         S4 - Bored Pilles for 4E-S4 (1 nr)           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bored Pilles for 4E-S4 (1 nr)           Piling Works - Size S4         S4 - Bored Pilles for 4F-S4 (1 nr) - CSD	25         22-Aug-20         27-A           25         22-Aug-20         27-A           25         22-Aug-20         27-A           162         27-Rb-20         18-5           182         17-Rb-20         18-5           182         17-Rb-20         18-5           183         17-Rb-20         29-2	5         22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           182         17-Feb-20 A         18-Sep-20           182         17-Feb-20 A         18-Sep-20	22-Jul-20 22-Jul-20 22-Jul-20 30-Dec-19 30-Dec-19	27-Jul-20 27-Jul-20 27-Jul-20 29-Jul-21	-27 -27 -27 249													
Abutment 3D-S3           3.3-2842         S3 -A3D-S3 ELS           Sch_3.4 Bridge S4 Works         S4 - Piling Works           S4 - Piling Works - ABUT A-4A-S4         S4           3.4-3004         S4 - Bord Piles for ABUT A-4A-S4 (S ms)           3.4-3008         S4 - ABUT A-4A-S4 Pilon of drilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3005         S4 - Bord Piles for 4BS4A (2 m)           3.4-3010         S4 - 4BS4A Phoof drilling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bord Piles for 4BS4B (2 m)           3.4-3012         S4 - Bord drilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bord drilling & Ries testing           Piling Works - Fier P-4E-S4         3.4-3032           3.4-3032         S4 - Bord Piles for 4E-S4 (1 m)           Piling Works - Sier S4         S4 - Bord Piles for 4F-S4 (1 m) - CSD	22         22         22         27           5         22         409         27           65         22         409         27           182         17         400         186           182         17         400         186           182         17         400         186           130         17         400         290	22-Aug-20         27-Aug-20           5         22-Aug-20         27-Aug-20           162         17-Feb-20 A         18-Sep-20           182         17-Feb-20 A         18-Sep-20	22-Jul-20 22-Jul-20 30-Dec-19 30-Dec-19	27-Jul-20 27-Jul-20 29-Jul-21	-27 -27 249										1			
3.3-2842         53 - A3D-53 ELS           Sch_3.4 Bridge S4 Works           S4 - Piling Works           Piling Works - ABUT A-4A-54           3.4-3004         54 - Bored Piles for ABUT A-4A-54 (5 ms)           3.4-3008         54 - ABUT A-4A-54 Proof drilling & Piles testing           Piling Works - Pier P-4B-54-A           3.4-3006         54 - Bored Piles for 4B/54 (2 m)           3.4-3010         54 - 4B-54 Phoof drilling & Piles testing           Piling Works - Pier P-4B-54-B           3.4-3012         54 - Bored Piles for 4B/54 (2 m)           3.4-3014         54 - 4B-54 B-9007 drilling & Piles testing           Piling Works - Pier P-4B-54-B         3.4-3012           S4 - Bored Piles for 4B/54 (2 m)         3.4-3014           3.4-3032         54 - Bored Piles for 4E-54 (1 m)           Piling Works - Pier P-4F-54         3.4-3035           3.4-3038         54 - Bored Piles for 4F-54-2 (1 m) - CSD	3         22-Aug-20         27-A           182         17-feb-20 A         185           182         17-feb-20 A         185           130         17-feb-20 A         295	22-Aug-20         27-Aug-20           182         17-Feb-20 A         18-Sep-20           182         17-Feb-20 A         18-Sep-20	22-Jul-20 30-Dec-19 30-Dec-19	27-Jul-20 29-Jul-21	-27 249													
Sch_3.4 Bridge S4 Works           S4 - Piling Works           Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bord Piles for ABUT A-4A-S4 (S nn)           3.4-3008         S4 - ABUT A-4A-S4 Proof dilling & Piles testing           Piling Works - Pier P-4B-S4-A           3.4-3006         S4 - Bord Piles for 4B-S4-A (2 nr)           3.4-3010         S4 - 4B-S4-A Proof drilling & Piles testing           Piling Works - Pier P-4B-S4-B         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - 4B-S4-B Poof drilling & Piles testing           Piling Works - Pier P-4B-S4-B         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - 4B-S4-B Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           S4 - Bored Piles for 4B-S4-(1 nr)         Piling Works - S4           3.4-3036         S4 - Bored Piles for 4B-S4-2 (1 nr) - CSD	182         17-Feb-20 A         18-5           182         17-Feb-20 A         18-5           180         17-Feb-20 A         18-5           130         17-Feb-20 A         29-5	182         17-Feb-20 A         18-Sep-20           182         17-Feb-20 A         18-Sep-20	30-Dec-19 30-Dec-19	29-Jul-21	249													
S4 - Piling Works           Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bored Piles for ABUT A-4A-S4 (5 ms)           3.4-3008         S4 - ABUT A-4A-S4 Proof driling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3010         S4 - ABUT A-4A-S4 Proof driling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3010           3.4-3010         S4 - 4Bord Piles for 4B-S4-A (2 m)           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 m)           3.4-3014         S4 - 4B-S4-B Piles for 4B-S4-B (2 m)           3.4-3014         S4 - 4B-S4-B Piles for 4B-S4-B (2 m)           3.4-3014         S4 - 4B-S4-B Piles for 4B-S4-B (2 m)           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 m)           3.4-3032         S4 - Bored Piles for 4E-S4 (1 m)           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3035         S4 - Bored Piles for 4F-S4-2 (1 m) - CSD	182 17-Feb-20 A 18-5 130 17-Feb-20 A 29-5	182 17-Feb-20 A 18-Sep-20	30-Dec-19															
Piling Works - ABUT A-4A-S4           3.4-3004         S4 - Bored Piles for ABUT A-4A-S4 (S nn)           3.4-3008         S4 - ABUT A-4A-S4 (Proof dilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.4-3006           3.4-3010         S4 - Bored Piles for 4B-S4-A (2 nr)           3.4-3010         S4 - 4B-S4-A Proof drilling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - 4B-S4-B Pilot drilling & Piles testing           Piling Works - Pier P-4B-S4         3.4-3012           S4 - Bored Piles for 4B-S4-B (2 nr)         3.4-3014           3.4-3032         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3032         S4 - Bored Piles for 4B-S4 (1 nr)           Piling Works - Pier P-4E-S4         3.4-3032           S4 - Bored Piles for 4B-S4-2 (1 nr) - CSD         S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	130 17-Feb-20 A 29-			25-May-21														
3.4-3004         54 - Bored Piles for ABUT A-4A-54 (S ne)           3.4-3008         54 - ABUT A-4A-54 Proof dilling & Piles testing           Piling Works - Pier P-4B-54-A         3.4-3006           3.4-3010         54 - Bored Piles for 4B-54-A (2 nr)           3.4-3010         54 - 4B-64 A Proof dilling & Piles testing           Piling Works - Pier P-4B-54-B         3.4-3012           3.4-3014         54 - Bored Piles for 4B-54-B (2 nr)           3.4-3014         54 - 4B-64 Piles for 4B-54-B (2 nr)           3.4-3014         54 - 4B-64 Piles for 4B-54-B (2 nr)           3.4-3014         54 - 4B-54-B Piles for 4B-54-B (2 nr)           3.4-3032         54 - Bored dilling & Piles testing           Piling Works - Pier P-4E-54         3.4-3032           54 - Bored Piles for 4E-54-(1 nr)           Piling Works - Sier P-4F-54           3.4-3036         54 - Bored Piles for 4F-54-2 (1 nr) - CSD		130 17-Feb-20 A 29-Jul-20	20-Mar-20		195													
3.43008         54 - ABUT. A4AS4 Proof dilling & Piles testing           Piling Works - Pier P-4B-S4-A         3.43006           3.43006         54 - Bored Piles for 4B-S4A (2 nr)           3.43010         54 - 4B-54 A Proof dilling & Piles testing           Piling Works - Pier P-4B-S4-B         3.43012           3.43012         54 - Bored Piles for 4B-S4-B (2 nr)           3.43014         54 - 4B-54-B           3.43014         54 - 4B-54-B Proof dilling & Piles testing           Piling Works - Pier P-4E-S4         3.43032           3.4-3032         54 - Bored Piles for 4E-54 (1 nr)           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3035         54 - Bored Piles for 4E-54 (1 nr)           Piling Works - Sier P-4E-S4         3.4-3036	120 17 Etb 20 4 20 3		20110-20	03-May-21	221													
Piling Works - Pier P-48-S4-A           3.4-3006         S4 - Bored Piles for 4B544. (2 nr)           3.4-3010         S4 - 4B54A. Proof drilling & Piles testing           Piling Works - Pier P-48-S4-B         3.4-3012           3.4-3014         S4 - Bored Piles for 4B548. (2 nr)           3.4-3014         S4 - 4B54A. Proof drilling & Piles testing           Piling Works - Pier P-48-S4         3.4-3014           3.4-3012         S4 - B6red Piles for 4B548. (2 nr)           3.4-3013         S4 - 4B54. Proof drilling & Piles testing           Piling Works - Pier P-48-S4         3.4-3032           3.4-3032         S4 - Bored Piles for 4E-S4. (1 nr)           Piling Works - S4         S4 - Bored Piles for 4F-S4-2. (1 nr) - CSD	150 17-rep-20 A 30-J	130 17-Feb-20 A 30-Jun-20	20-Mar-20	28-May-20	-27					-	-			-				
3.4-3006         S4 - Bored Piles for 4B-S4-A (2 nr)           3.4-3010         S4 - 4B-S4-A Poord driling & Piles testing           Piling Works - Pier P-4B-S4-B         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3015         S4 - Bored Piles for 4B-S4-B (2 nr)           3.4-3014         S4 - BB-S4-B Poord driling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)           Piling Works - Pier P-4F-S4         3.4-3036	24 02-Jul-20 29-3	24 02-Jul-20 29-Jul-20	31-Mar-21	03-May-21	221									-				
3.4-3010         S4 - 4Bs4A Proof drilling & Piles testing           Piling Works - Pier P-4B-S4-B         3.4-3012           3.4-3012         S4 - Bored Piles for 4Bs4A (2 nr)           3.4-3014         S4 - 4Bs4B Proof drilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)           Piling Works - Pier P-4F-S4         3.4-3032           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)	59 28-Mar-20 A 07-3	59 28-Mar-20 A 07-Jul-20	30-Dec-19	18-Apr-20	-64	· · · · · · · · · · · · · · · · · · ·												
Piling Works - Pier P-48-S4-B           3.4-3012         S4 - Bored Piles for 4B54-B (2 nr)           3.4-3014         S4 - 4B54-B Pool dilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           S4 - Bored Piles for 4E-S4 (1 nr)         Piling Works - Pier P-4E-S4           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)           Piling Works - S4         S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	52 28-Mar-20 A 06-J	52 28-Mar-20 A 06-Jun-20	30-Dec-19	15-Feb-20	-90													
3.4-3012         S4 - Bored Piles for 4B-S4-B (2 m)           3.4-3014         S4 - HB-S4-B Pool dilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           S4 - Bored Piles for 4E-S4 (1 m)         Piling Works - Pier P-4E-S4           3.4-3036         S4 - Bored Piles for 4E-S4-2 (1 m) - CSD	24 08-Jun-20 07-3	24 08-Jun-20 07-Jul-20	18-Mar-20	18-Apr-20	-64								_		-			
3.4-3014         S4 - H8-S4-8 Proof drilling & Piles testing           Piling Works - Pier P-4E-S4         3.4-3032           S4 - Borde Piles for 4E-S4 (1 nr)           Piling Works - Pier P-4F-S4           3.4-3036           S4 - Borde Piles for 4F-S4-2 (1 nr) - CSD	82 09-Mar-20 A 11-J	82 09-Mar-20 A 11-Jun-20	30-Dec-19	30-Mar-21	236													
Piling Works - Pier P-4E-S4           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)           Piling Works - Pier P-4F-S4           3.4-3036         S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	52 09-Mar-20 A 14-M	52 09-Mar-20 A 14-May-20	30-Dec-19	16-Jan-20	-90			_										
Piling Works - Pier P-4E-S4           3.4-3032         S4 - Bored Piles for 4E-S4 (1 nr)           Piling Works - Pier P-4F-S4         3.4-3036           3.4-3036         S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	24 15-May-20 11-J	24 15-May-20 11-Jun-20	03-Mar-21	30-Mar-21	236													
3.4-3032         54 - Bored Plies for 4E-54 (1 nr)           Piling Works - Pier P-4F-54         3.4-3036           54 - Bored Plies for 4F-54-2 (1 nr) - CSD	27 19-Aug-20 18-5	27 19-Aug-20 18-Sep-20	10-Jul-20	10-Aug-20	-34													
3.4-3036 S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD			10-Jul-20	10-Aug-20	-34													
3.4-3036 S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	80 06-Apr-20 A 11-A	80 06-Apr-20 A 11-Aug-20	05-Mar-20	25-May-21	228													
3.4-3037 S4 - Bored Piles for 4F-S4-1 (1 nr) - CSD			05-Mar-20	18-Mar-20	-40			-										
			24-Apr-20	26-May-20	-40						_					-		
3.4-3038 S4 - 4F-S4 Proof drilling & Piles testing			26-Apr-21		228													
Piling Works - Pier P-4G-S4			19-Mar-20	02-Sep-20	45													
3.4-3040 S4 - Bored Piles for 4G-S4 (1 nr)			19-Mar-20	23-Apr-20	-40						_							
3.4-3044 S4 - 4G-S4 Proof driling & Piles testing			06-Aug-20	02-Sep-20	45													
Piling Works - Pier P-4J-S4		25 15-Jul-20 12-Aug-20	27-May-20	24-Jun-20	-40													
									:									
Carrert Mediane     Actual Work     Cricol Pernaining Work     Remaining Work	20 20 30.20 12 1	loon Boute - Kai	Tak Eas 1th Rolli			Update) (Rev6 - CSD) ne	Project ID: KTE Baseline: Layout: 3 Mont Filter: TASK filt	ths Rolling Progr		bmission		Date 11-Feb-20 16-Mar-20 14-Apr-20 24-Apr-20 29-Apr-20	Submit C Submit C Submit C	Re CSD Programm CSD Programm CSD Programm CSD Programm Monthly Report	me Rev5 me Rev5_B me Rev6	1 1 1	Checked A TST DC TST DC TST DC TST DC TST DC TST DC	c c c

ctivity ID	Activity Name	Orig [	ur Early Start	Early Finish	Late Start	Late Finish	Total		April				м	зу				June				July		
							Float	2 29	12 05 12	19	26	03	10	3 17	24	31	07	14	21	28	05	15 12	19	26
3.4-3042	S4 - Bored Piles for 4J-S4 (1 nr)		5 15-Jul-20	12-Aug-20	27-May-20	24-Jun-20																	-	_
	, Pier / Abutment		1 25-Jul-20	29-Aug-20	22-Dec-20	29-Jul-21	266																	
Pier 4B-S4-A			6 25-Jul-20	24-Aug-20	22-Dec-20	19-Apr-21	188																	
3.4-3060	S4 - 4B-S4-A ELS		5 25-Jul-20	30-Jul-20	22-Dec-20	29-Dec-20	125																<b></b>	
3.4-3062	S4 - Excavation Down to Formation Level 48	3-S4-A	2 31-Jul-20	13-Aug-20	22-Mar-21	08-Apr-21	188																	C
3.4-3064	S4 - Prepare Pile Head (2nrs) for 4B-S4-A		9 14-Aug-20	24-Aug-20	09-Apr-21	19-Apr-21	188																	
Pier 4B-S4-B			6 31-Jul-20	29-Aug-20	29-Jun-21	29-Jul-21	266																	
3.4-3070	S4 - 48-S4-B ELS		5 31-Jul-20	05-Aug-20	29-Jun-21	05-Jul-21	266																	0
3.4-3072	S4 - Excavation Down to Formation Level 48	3-S4-B	2 06-Aug-20	19-Aug-20	06-Jul-21	19-Jul-21	266																	
3.4-3074	S4 - Prepare Pile Head (2nrs) for 4B-S4-B		9 20-Aug-20	29-Aug-20	20-Jul-21	29-Jul-21	266																	
Sch_3.5 Bridge	e S7 Works		12-Jun-20	19-Sep-20	05-May-20	22-Jul-20	-51																	
S7 - Piling Wo	rks		12-Jun-20	19-Sep-20	05-May-20	22-Jul-20	-51																	
Piling Works -	Pier P-7B		14 12-Jun-20	19-Sep-20	05-May-20	22-Jul-20	-51																	
3.5-3399	S7 - Mobilisation		6 12-Jun-20	18-Jun-20	05-May-20	11-May-20	-33										-							
3.5-3400	S7 - Bored Piles for 7B-S7 (2 nrs) (CNCE-00)	(X)	0 13-Jul-20	19-Sep-20	12-May-20	22-Jul-20	-51						•											
Sch_3.7 Bridge			0 06-Apr-20 A	12-Nov-20	23-Mar-20	04-Dec-20	19																	
S9 - Piling Wo		1	0 06-Apr-20 A	12-Nov-20	23-Mar-20	04-Dec-20	19																	
Piling Works -			4 08-Jul-20	27-Aug-20	17-Jun-20	03-Sep-20	6																	
3.7-3800	S9 - Bored Piles for 9A (1 nr)		0 08-Jul-20	30-Jul-20	17-Jun-20	11-Jul-20	-16																	_
3.7-3802	S9 - 9A Proof drilling & Piles testing		4 31-Jul-20	27-Aug-20	07-Aug-20	03-Sep-20																		
Piling Works -			0 01-Jun-20	30-Jul-20	08-Jul-20	03-Sep-20	30																	
3.7-3804	S9 - Bored Piles for 9B (2 nrs) - CSD		0 01-Jun-20	30-Jul-20	08-Jul-20	03-Sep-20	30																	
			8 15-Jun-20	15-Sep-20	06-May-20	04-Dec-20	50																	
Piling Works - 3.7-3812	S9 - Bored Piles for 9D-B (1 nr)		15-Jun-20	16-Jul-20	06-May-20	04-Jun-20	-34																	
							-34																	
3.7-3814	S9 - Bored Piles for 9D-A (1 nr)		8 17-Jul-20	18-Aug-20	05-Jun-20	09-Jul-20																1		
3.7-3816	S9 - 9D Proof drilling & Piles testing		4 19-Aug-20	15-Sep-20	07-Nov-20	04-Dec-20	66																	
	ABUT A-4H/9E		0 06-Apr-20 A		23-Mar-20	13-Oct-20	-25	_																
3.7-3818	S9 - Bored Piles for 4H/9E (6 nrs)		06-Apr-20 A		23-Mar-20	13-Oct-20	-25	-															_	
	, Pier / Abutment		4 19-Aug-20	03-Sep-20	13-Nov-20	28-Nov-20																		
Pier 9D			4 19-Aug-20	03-Sep-20	13-Nov-20	28-Nov-20	71																	
3.7-3852	S9 - Install sheetpile for pile cap 9D-A		4 19-Aug-20	22-Aug-20	13-Nov-20	17-Nov-20																		
3.7-3856	S9 - Excavation down to formation level C-9	D-A	.0 24-Aug-20	03-Sep-20	18-Nov-20	28-Nov-20	71																	
Sch_3.9 Bridge	e CKRW Works	1	6 08-Feb-20 A	25-Sep-20	17-Feb-20	08-Sep-20	-15																	
CKRW - Piling	Works	1	'6 08-Feb-20 A	25-Sep-20	17-Feb-20	08-Sep-20	-15																	
Piling Works -	ABUT A-K1-CKRW		09-Jun-20	25-Sep-20	17-Feb-20	09-Jun-20	-91							-										
3.9-4218	CKRW - Bored Piles for ABUT A-K1-CKRW-1/-	4 (2 nrs) - CNCE-0049	6 09-Jun-20	03-Aug-20	17-Feb-20	14-Apr-20	-91																-	
3.9-4216	CKRW - Bored Piles for ABUT A-K1-CKRW-2/	3 (2 nrs) - CNCE-0049	6 04-Aug-20	25-Sep-20	15-Apr-20	09-Jun-20	-91																	
Piling Works -	ABUT A-K4-CKRW	1-	8 08-Feb-20 A	24-Aug-20	03-Jul-20	08-Sep-20	13																	
Current Mile     Adual Work		Control Kourd		40 K-!	Tak E-	at /Mar		0 Undata) //				Project ID: KT Baseline:	E-WP06_N	12				Dat 11-Feb-2	0 Submit	t CSD Program		1	Checked D TST D	C
Critical Rema	aining Work	Central Kowl		te - Kai ree Mor					nevo - C	50)		ayout: 3 Mor						16-Mar-2 14-Apr-2	0 Submit	t CSD Program	me Rev5_B	1	TST D	)C
Remaining V	Work		in	ee wor		ing Pro	graf	iiiie						ths Rolling, KT	E - Subm	ission.		24-Apr-2 29-Apr-2		t CSD Program t Monthly Repor			TST D TST D	c x
												Page 9 of 16												
																						-		

3.9-4222																								
3.9-4222							Flo	2 29	05	12	19	26	03	13	17	24	31	07	14	21	28	05	15	9 26
	CKRW - Bored Piles for ABUT A-K4-CKRW (3 nrs)		57 08-Feb-20	A 05-Jun-20	03-Jul-20	11-Aug-2	20 5																	
3.9-4224	CKRW - Bored Piles for ABUT A-K4-CKRW (1 nr)		19 06-Jul-20	27-Jul-20	21-Jul-20	11-Aug-2	10 1																	
3.9-4226	CKRW - ABUT A-K4-CKRW Proof drilling & Piles testing		24 28-Jul-20	24-Aug-20	12-Aug-20	08-Sep-2	10 1																	-
Sch_5A Retai	ning Walls and At-grade Road Works		28 03-Aug-20	03-Sep-20	15-Sep-20	30-Nov-2	0 7																	
Retaining Wa	alls		28 03-Aug-20	03-Sep-20	15-Sep-20	30-Nov-2	0 7																	
RW-S4			21 03-Aug-20	26-Aug-20	15-Sep-20	30-Nov-2	0 7																	
5A-5136	RW-S4 - Excavation down to formation level +3.6/+4.0 (After comp	olete of	7 03-Aug-20	10-Aug-20	15-Sep-20	22-Sep-2	10 3																	
5A-5138	C-SB-2) RW-S4 - Plate Load Test and Report		14 11-Aug-20	26-Aug-20	14-Nov-20	30-Nov-2	20 7																	
RW-S9			21 11-Aug-20	03-Sep-20	23-Sep-20	19-Oct-2	0 3																	
Stage 1			21 11-Aug-20	03-Sep-20	23-Sep-20	19-Oct-2																		
5A-5284	RW-S9 - Excavation down to formation level +4.3/+4.8		7 11-Aug-20	18-Aug-20	23-Sep-20	30-Sep-2	20 3																	
5A-5286	RW-S9 - Plate Load Test and Report		14 19-Aug-20		03-Oct-20	19-Oct-2																		
						12-Mav-2																		
	onstruction of Existing Box Culvert		79 01-Jun-20		01-Jun-20	1																		
	e-construction Works		79 01-Jun-20		01-Jun-20	12-May-2																		
Stage 1			25 01-Jun-20		01-Jun-20	04-Mar-2	1 19																	
6B-5700	BC - Commence Box Culvert re-construction works		0 01-Jun-20	r -	01-Jun-20												•							
6B-5714	BC- Excavate to expose the top slab of the existing box culvert		6 02-Jun-20	08-Jun-20	29-Jan-21	04-Feb-2	1 19																	
6B-5716	BC - Remove top slab ( increase drainage cross sectional area, avoid space limitation)	confined	18 09-Jun-20	30-Jun-20	05-Feb-21	04-Mar-2	1 19													; ;	-			
Stage 2			32 18-Jun-20	27-Jul-20	22-Feb-21	31-Mar-2	1 20																	
6B-5718	BC - Construct temp drainage channel and expose outer walls of th box culvert	e existing	24 18-Jun-20	17-Jul-20	22-Feb-21	20-Mar-2	1 19												_				_	
6B-5720	BC - Demolish the existing walls of the End Portions at Upstream and	t	14 08-Jul-20	23-Jul-20	11-Mar-21	26-Mar-2	1 19																	•
6B-5722	BC - Divert existing box culvert to the temp drainage channel		7 20-Jul-20	27-Jul-20	24-Mar-21	31-Mar-2	1 20			+														
Stage 3			35 24-Jul-20	02-Sep-20	27-Mar-21	12-May-2	1 19																	
6B-5724	BC - Erect the bulkhead walls for the 2nd and 3rd cells at both ends	of the	14 24-Jul-20		27-Mar-21	16-Apr-2																		
6B-5726	Main Portion BC - Demolish base slabs and walls		7 10-Aug-20		17-Apr-21	24-Apr-2																		
6B-5728	BC - Plate Load Test and Reporting		14 18-Aug-20		26-Apr-21	12-May-2																		
			14 10-Aug-20	02-349-20	20707-21	12-1-10/-2	.1 15																	
	Vang Kwong Road Junction Improvement Wor	tks	150 08-Peb-20																					
	g Kwong Road Junction Improvement Works		150 08-Feb-20		01-Apr-20	07-Aug-2																		
TTM Stage 2a	a-2c (WKR/LHS Junction - Kellett School)		90 08-Feb-20	A 16-Jun-20	01-Apr-20	27-May-2	10 -1																	
5D-5964	WKR-Stage 2-1 - UU parties draw pit and cable realignment works - I	HKTC	6 08-Feb-20	A 25-Apr-20	21-Apr-20	21-Apr-2	0																	
5D-5966	WKR-Stage 2-1 - UU parties draw pit and cable realignment works -	WIT	18 08-Feb-20	A 25-Apr-20	21-Apr-20	21-Apr-2	0																	
5D-5968	WKR-Stage 2-1 - UU parties draw pit and cable realignment works -	HGC	18 08-Feb-20	A 25-Apr-20	21-Apr-20	21-Apr-2	0																	
5D-5970	WKR-Stage 2-1 - UU parties draw pit and cable realignment works -	W	18 08-Feb-20	A 25-Apr-20	21-Apr-20	21-Apr-2	0		-	-														
5D-5962	WKR-Stage 2-1 - UU parties draw pit and cable realignment works - ( (CNCE-0055)	CUP	18 23-Mar-20	A 29-Apr-20	01-Apr-20	06-Apr-2	0 -1		_	-	-	-												
5D-5963	(CNCE-0055) WKR-Stage 2-1 - WSD Salt water Main Diversion (CNCE-0055)		18 21-Apr-20	A 13-May-20	01-Apr-20	21-Apr-2	0 -1							_										
5D-5972	WKR-Stage2-1 - Relocation of Gully		12 14-May-20	27-May-20	22-Apr-20	07-May-2	20 -1							_		_								
5D-5974	WKR-Stage2-1 - Road kerb installation		12 28-May-20	10-Jun-20	08-May-20	21-May-2	10 -1																	
5D-5976	WKR-Stage2-1 - Traffic light / Sign post installation		6 05-Jun-20		16-May-20	22-May-2											_							
						-,-				1	:													
Current M		tral Kov	loon Ro	ite - Kai	Tak Fa	st (Mo	nth	2 Under	te) (Rev	/6 - C9	30)		iject ID: KTE seline:	E-WP06_M1	12				Da 11-Feb-2 16-Mar-3	0 Subm	it CSD Program it CSD Program		Chede TST TST	ied Approve DC DC
	Cen								is) (ne	0-00			out: 3 Mont	the Rolling P	rogrommo				14-Apr-2		it CSD Program		TST	DC
Critical Rer Remaining			Tł	nree Mor	th Roll	ing Pr	ogra	mme					er: TASK filt			KTE - Subr	nission.		24-Apr-2 29-Apr-2		it CSD Program it Monthly Repo	nme Rev6	TST TST	DC DC

:tivity	(ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total				April				Ma	/				June				July		
									Float	2	29	05	12	19	26	03	13	17	24	31	07	14 14	21	28	05	15	19	26
	5D-5978	WKR-Stage2-1 - Road reinstatement		6	05-Jun-20	11-Jun-20	16-May-20	22-May-20	-17											-	_							
	5D-5980	WKR-Stage2-1 - Railing installation		10	05-Jun-20	16-Jun-20	16-May-20	27-May-20	-17											-								
	5D-5982	WKR-Stage2-1 - Completion of TTA Stage 2-1		0		16-Jun-20		27-May-20	-17													•						
	TTM Stage Cross	sroad Ducts		55	13-Mar-20 A	15-May-20	07-May-20	27-May-20	10																			
	5D-6022	WKR-Stage10-4 - Trench excavation / crossroad reinstatement	d ducting laying / Temp. road	10	13-Mar-20 A	20-Apr-20 A	07-May-20	07-May-20						-														
	5D-6008	WKR-Stage 10-4 - TTA implementation for E&J & BD (LHS EB & WB) (Day Time 10-4)	4 crossroad ducting between KS	0	30-Mar-20 A		07-May-20			•	•																	
	5D-6010	WKR-Stage10-4 - Trench excavation / crossroad reinstatement	d ducting laying / Temp. road	6	30-Mar-20 A	06-Apr-20 A	07-May-20	07-May-20				•																
	5D-6016	WKR-Stage 10-4 - TTA implementation for E&J BD & WO (WKR SB & NB) (Day Time 10-4)	4 crossroad ducting between	0	07-Apr-20 A		07-May-20					•																
	5D-6018	WKR-Stage10-4 - Trench excavation / crossroad reinstatement	d ducting laying / Temp. road	39	07-Apr-20 A	15-May-20	07-May-20	27-May-20	12						1													
	5D-6024	WKR-Stage 10-4 - TTA implementation for E&J & Goldin (KCR to WKR SR) (Day Time 10-4)	4 crossroad ducting between KS	0	22-Apr-20 A		14-May-20							•														
	5D-6026	WKR-Stage10-4 - Trench excavation / crossroad reinstatement	d ducting laying / Temp. road	2	22-Apr-20 A	23-Apr-20 A	14-May-20	14-May-20						•														
	5D-6012	WKR-Stage 10-4 - TTA implementation for E&J & WO (LHS EB) (Day Time 10-4)	4 crossroad ducting between FS	0	04-May-20		22-May-20		16							•												
	5D-6014	WKR-Stage10-4 - Trench excavation / crossroad reinstatement	d ducting laying / Temp. road	5	04-May-20	08-May-20	22-May-20	27-May-20	16																			
	TTM Stage 2d (\	WKR/KCR Junction - Kellett School)		46	23-Mar-20 A	23-May-20	29-Apr-20	27-May-20	3																			
	5D-6030	WKR-Stage2d - Tree Felling and transplanting		6	23-Mar-20 A	28-Mar-20 A	29-Apr-20	29-Apr-20		-																		
	5D-6032	WKR-Stage2d - Planter removal		6	30-Mar-20 A	06-Apr-20 A	29-Apr-20	29-Apr-20																				
	5D-6034	WKR-Stage2d - Trench excavation		12	30-Mar-20 A	16-Apr-20 A	29-Apr-20	29-Apr-20					<u> </u>															
	5D-6036	WKR-Stage2d - Fire Hydrant relocation		12	03-Apr-20 A	21-Apr-20 A	29-Apr-20	29-Apr-20						-														
	5D-6038	WKR-Stage2d - UU parties draw pit and cable r	ealignment works - CLP	12	03-Apr-20 A	21-Apr-20 A	29-Apr-20	29-Apr-20						_	1	1												
	5D-6040	WKR-Stage2d - Pillar box relocation		6	15-Apr-20 A	21-Apr-20 A	29-Apr-20	29-Apr-20					_	-														
	5D-6042	WKR-Stage2d - Draw pit installation and duct la	aying for PL	12	15-Apr-20 A	28-Apr-20	29-Apr-20	04-May-20	3				_		-													
	5D-6044	WKR-Stage2d - Street lighting relocation		6	29-Apr-20	07-May-20	05-May-20	11-May-20	3						-	÷												
	5D-6046	WKR-Stage2d - Relocation of Gully		14	29-Apr-20	16-May-20	05-May-20	20-May-20	3																			
	5D-6048	WKR-Stage2d - Kerb installation		6	11-May-20	16-May-20	14-May-20	20-May-20	3							1												
	5D-6052	WKR-Stage2d - Railing installaiton		12	11-May-20	23-May-20	14-May-20	27-May-20	3																			
	5D-6050	WKR-Stage2d - Road reinstatement		6	11-May-20	16-May-20	14-May-20	20-May-20	3																			
	5D-6054	WKR-Stage2d - Completion of TTA Stage 2d		0		23-May-20		27-May-20	3									•										
	TTM Stage 3 (W	KR/LHS Junction - Bus Depot) [CE-0	033]	36	17-Jun-20	30-Jul-20	28-May-20	10-Jul-20	-17																			
	5D-6056	WKR-Stage3 - Implement TTA Stage 3		0	17-Jun-20		28-May-20		-17													•						
	5D-6058	WKR-Stage3 - Trench excavation		12	17-Jun-20	02-Jul-20	28-May-20	10-Jun-20	-17															_				
	5D-6060	WKR-Stage3 - Draw pit installation and duct lay	ing for E&M / ATC	6	24-Jun-20	02-Jul-20	04-Jun-20	10-Jun-20	-17														_	_				
	5D-6062	WKR-Stage3 - Fire Hydrant water valve relocation	n	6	03-Jul-20	09-Jul-20	11-Jun-20	17-Jun-20	-17															-	_			
	5D-6064	WKR-Stage3 - Relocation of Gully		6	03-Jul-20	09-Jul-20	11-Jun-20	17-Jun-20	-17															-	_			
	5D-6066	WKR-Stage3 - Kerb installation		6	03-Jul-20	09-Jul-20	11-Jun-20	17-Jun-20	-17																			
	5D-6068	WKR-Stage3 - Traffic light installation		6	10-Jul-20	16-Jul-20	18-Jun-20	24-Jun-20	-17																-	_		
	5D-6070	WKR-Stage3 - Sign Post installation		6	10-Jul-20	16-Jul-20	18-Jun-20	24-Jun-20	-17																-	_		
	5D-6072	WKR-Stage3 - Road Reinstatement and block p	aving	12	10-Jul-20	23-Jul-20	18-Jun-20	03-Jul-20	-17																-		_	
	5D-6074	WKR-Stage3 - Ralling installation		12	17-Jul-20	30-Jul-20	26-Jun-20	10-Jul-20	-17																	-	-	
٠	Current Milesto	ne														roject ID: KTE	E-WP06_M1	2				Dat 11-Feb-2	) Submit	CSD Program		TS		С
	Actual Work	ng Work	Central Ko	wlo								) (Rev	6 - CS	D)		aseline: ayout: 3 Mont	he Rolling F	marammo				16-Mar-2 14-Apr-2	0 Submit	CSD Program	me Rev5	TS	ST D	C
	Remaining Wo				Th	ree Mon	th Rolli	ng Pro	grar	nme	e					ayout: 3 Mont ilter: TASK filt			KTE - Subr	nission.		24-Apr-2	) Submit	CSD Program Monthly Report	me Rev6	TS	ST D	С
																age 11 of 16						2014/12	, Longui	monuny ridpor		10	. 10	
															Pi	90 II UI 10						_						

ctivity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total			April				Ma	y				June				July		
								Float	2 29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	15	19	26
5D-6076	WKR-Stage3 - Completion of TTA Stage 3		0		30-Jul-20		10-Jul-20	-17																		
TTM Stage 4	(WKR/LHS Junction - Wing On)		12	31-Jul-20	13-Aug-20	11-Jul-20	24-Jul-20	-17																		
5D-6078	WKR-Stage4 - Implement TTA Stage 4		0	31-Jul-20		11-Jul-20		-17																		-
5D-6080	WKR-Stage4 - Trench Excavation		10	31-Jul-20	11-Aug-20	11-Jul-20	22-Jul-20	-17																		
5D-6082	WKR-Stage4 - Draw pit installation and duct la	aying for E&M / ATC	6	03-Aug-20	08-Aug-20	18-Jul-20	24-Jul-20	-13																		
5D-6084	WKR-Stage4 - Backfill and walkway reinstatem	nent	6	07-Aug-20	13-Aug-20	18-Jul-20	24-Jul-20	-17																		
5D-6086	WKR-Stage4 - Completion of TTA Stage 4		0		13-Aug-20		24-Jul-20	-17																		
TTM Stage 5-	1 (WKR/LHS Junction - Kellett School	& Bus Depot)	12	14-Aug-20	27-Aug-20	25-Jul-20	07-Aug-20	-17																		
5D-6088	WKR-Stage5-1 - Implement TTA Stage 5-1		0	14-Aug-20		25-Jul-20		-17																		
5D-6090	WKR-Stage5-1 - Draw pit installation and dud	t laving for E&M / ATC / PL		14-Aug-20	27-Aug-20	25-Jul-20	07-Aug-20																			
5D-6092	WKR-Stage5-1 - Existing kerb island demolitio			14-Aug-20	20-Aug-20	25-Jul-20	31-Jul-20	-17																		
5D-6094	WKR-Stage5-1 - New Kerb island construction			21-Aug-20	27-Aug-20	01-Aug-20	07-Aug-20																			
5D-6096	WKR-Stage5-1 - Traffic bollard installation			21-Aug-20	27-Aug-20	01-Aug-20	07-Aug-20																			
5D-6098	WKR-Stage5-1 - Traffic light installaiton		6	21-Aug-20	27-Aug-20	01-Aug-20	07-Aug-20	-17																		
Section 8 - V	entilation and E&M adit and Rin	g Road Underpass	204	30-Dec-19 A	09-Sep-20	05-Mar-20	31-Od-20	42																		
Sch_6A Ventil	ation and E&M Adit Works		204	30-Dec-19 A	09-Sep-20	05-Mar-20	25-Aug-20	-13																		
Area Part 1D	1, 1D3, 1B1 & 1B2		204	30-Dec-19 A	09-Sep-20	09-Mar-20	25-Aug-20	-13																		
VA - ELS Wor	ks		204	30-Dec-19 A	09-Sep-20	09-Mar-20	25-Aug-20	-13																		
VA - ELS Sta	ge 1			30-Dec-19 A	31-Aug-20	09-Mar-20	18-Jul-20	-37																		
6A-6518	VA - Install Cofferdam, Stage 1		48	30-Dec-19 A	31-Mar-20 A	09-Mar-20	09-Mar-20		_																	
6A-6520	VA - Excavation Down to 1st Wailing & Strut;	Install Walling & Strut, 1D1&1D3	3 13	20-Apr-20 A	06-May-20	09-Mar-20	17-Mar-20	-37																		
6A-6522	VA Formation Down to Dark Melling & Church		20	07.1420	20 Mar 20	18-Mar-20	14-Apr-20	-37						_												
	VA - Excavation Down to 2nd Wailing & Strut 1D1&1D3			07-May-20	29-May-20																					
6A-6524	VA - Excavation Down to 3rd Walling & Strut; 1D1&1D3			30-May-20	24-Jun-20	15-Apr-20	12-May-20																			
6A-6525	VA - Excavation Down to 4th Walling & Strut; 1D1&1D3			26-Jun-20	22-Jul-20	13-May-20	06-Jun-20														-				_	
6A-6526	VA - Excavation Down to 5th Walling & Strut; 1D1&1D3	Install Wailing & Strut,	17	23-Jul-20	11-Aug-20	08-Jun-20	27-Jun-20	-37																		
6A-6527	VA - Excavation Down to 6th Walling & Strut; 1D1&1D3	Install Wailing & Strut,	17	12-Aug-20	31-Aug-20	29-Jun-20	18-Jul-20	-37																		
VA - ELS Sta	ge 3							-13																		
6A-6530	VA - Install Cofferdam, Stage 3 (ind K-posts)		82	04-Jun-20	09-Sep-20	20-May-20	25-Aug-20	-13										-								-
Area Part 1C			18	07-Mar-20 A	27-Mar-20 A	05-Mar-20	05-Mar-20																			
VA - Ground	Investigation & Mobilisation - Part 1C		18	07-Mar-20 A	27-Mar-20 A	05-Mar-20	05-Mar-20																			
6A-6620	VA - Pre-drilling, Part 1C (3 nrs)		18	07-Mar-20 A	27-Mar-20 A	05-Mar-20	05-Mar-20		-																	
Sch_4.1 Ring	Road Underpass		133	18-Mar-20 A	01-Sep-20	07-Apr-20	31-Oct-20	49																		
	l, 1D2, 1D3, 1D4, 1B1 & 1B2		133	18-Mar-20 A	01-Sep-20	07-Apr-20	31-Oct-20	49																		
RR - ELS Wor				18-Mar-20 A		07-Apr-20	31-Oct-20	49																		
RR - ELS Sta				18-Mar-20 A		07-Apr-20	31-Oct-20	49																		
								-13																		
4-6718	RR - Install Cofferdam - Stage 2 (ind K-posts)			18-Mar-20 A		07-Apr-20	19-May-20											_								
4-6720	RR - Excavation Down to 1st Wailing & Strut;			04-Jun-20	18-Jun-20	03-Aug-20	17-Aug-20	49																_		
4-6722	RR - Excavation Down to 2nd Wailing & Strut	; Install Wailing & Strut, 1D1-1D4	20	19-Jun-20	14-Jul-20	18-Aug-20	09-Sep-20	49												-				_		
Current Mi  Actual Wor  Citical Ren  Citical Ren  Remaining	fk naining Work	Central K	owloo		te - Kai 'ee Mon					te) (Re	ev6 - CS	iD)	Ba La Fi	aseline: ayout: 3 Mo Iter: TASK f	TE-WP06_M nths Rolling F filters: 3 Mont	Programme		mission.		Da 11-Feb-2 16-Mar-2 14-Apr-2 24-Apr-2 29-Apr-2	0 Subm 20 Subm 10 Subm 10 Subm	F it CSD Program it CSD Program it CSD Program it CSD Program it Monthly Repo	nme Rev5 nme Rev5_B nme Rev6		TST C TST C TST C	Approved C C C C C C
													Pa	age 12 of 16	6											

Activity ID	Activity Name	Orig Dur Early Start	Early Finish	Late Start	Late Finish	Total	April 12	May		June 14		July 15		
4-6724	RR - Excavation Down to 3rd Wailing & Strut; Install Wailing & Strut, 1D1-1D4	21 15-Jul-20	07-Aug-20	10-Sep-20	06-Oct-20	Float 49	29 05 12 19	26 03 10 17 24	31 07	14	21 28	05 12	19	26
4-6725	RR - Excavation Down to 4th Wailing & Strut; Install Wailing & Strut, 1D1-1D4		01-Sep-20	07-Oct-20	31-Oct-20	49								
	Footbridge, E&M Installation and Miscellaneous Wc	206 27-Dec-19 A	09-Sep-20	01-Apr-20	05- <u>Nov-20</u>	46								
Sch_7 FB - Pilir		125 27-Dec-19 A	22-May-20	01-Apr-20	22-Sep-20	103								
	rks (Main Span)	8 05-May-20		29-Apr-20	09-May-20	-3								
PW Stage 1 - I		8 05-May-20	13-May-20	29-Apr-20	09-May-20	-3								
7-7021	FB - Remedial Works for LB-FB1-3	8 05-May-20	13-May-20	29-Apr-20	09-May-20	2								
		49 27-Dec-19 A		01-Apr-20	23-Apr-20	-17								
	rks (KITEC Portion)	28 27-Dec-19 A			23-Apr-20	-17								
PW Stage 1 - I				01-Apr-20		-17								
7-7020	FB - Install SHP For LA-FB3 (4 nos.) (LA-FB-3 CEWN-0070)	28 27-Dec-19 A		01-Apr-20	23-Apr-20	-17								
PW Stage 1 - I		21 14-Feb-20 A		16-Apr-20	23-Apr-20	-8								
7-7016	FB - Install SHP For PIER P-FB3 (3 nos.)	21 14-Feb-20 A		16-Apr-20	23-Apr-20	-8								
FB - Piling Wo		70 10-Mar-20 A		28-Aug-20	08-Sep-20	103								
PW Stage 2 - I		28 10-Mar-20 A			28-Aug-20									
7-7032	FB - Install SHP For LC-FB2 (4 nos.)	28 10-Mar-20 A	07-Apr-20 A	28-Aug-20	28-Aug-20									
PW Stage 2 - I		21 09-Apr-20 A		28-Aug-20	08-Sep-20	103								
7-7030	FB - Install SHP For PIER P-FD2 (2 nos.) (+1 reaction pile for testing)	21 09-Apr-20 A	08-May-20	28-Aug-20	08-Sep-20	103								
PW Stage 2 -	Pier P-FD1	21 06-Apr-20 A	05-May-20	01-Sep-20	08-Sep-20	106								
7-7028	FB - Install SHP For PIER P-FD1 (2 nos.)	21 06-Apr-20 A	05-May-20	01-Sep-20	08-Sep-20	106								
PW - Pile Testi	ing	22 24-Apr-20 A	22-May-20	22-Apr-20	22-Sep-20	103								
7-7026	FB- SHP Loading Test - Compression Test	8 24-Apr-20 A	04-May-20	22-Apr-20	28-Apr-20	-3	+ + +							
7-7038	FB- SHP Loading Test - Tension Test	12 09-May-20	22-May-20	09-Sep-20	22-Sep-20	103								
Sch_7 FB - Mai	in Span, Staricase A & B	114 20-Apr-20 A	09-Sep-20	25-Apr-20	05-Nov-20	46								
FB - Abutmen	ts, Pilecaps & Piers	83 25-Apr-20	04-Aug-20	25-Apr-20	28-Sep-20	47								
FB - KITEC Po	rtion	66 18-May-20	04-Aug-20	25-Apr-20	28-Sep-20	47								
PIER P-FB3		54 18-May-20	21-Jul-20	25-Apr-20	30-Jun-20									
7-7050	P-FB3 - Install Sheetpiles (Silent Pilar CE-0045)	11 18-May-20	29-May-20	25-Apr-20	09-May-20	-17								
7-7052	P-FB3 - Excavation; prepare Pile Head (3 nos.)	5 12-Jun-20	17-Jun-20	23-May-20	28-May-20	-17				-				
7-7054	P-FB3 - Construct Pile Cap for PIER P-FB3	9 18-Jun-20	29-Jun-20	29-May-20	08-Jun-20	-17				_	<u> </u>			
7-7056	P-FB3 - Construct Pier P-FB3	16 30-Jun-20	18-Jul-20	09-Jun-20	27-Jun-20	-17								
7-7058	P-FB3 - Backfilling	2 20-Jul-20	21-Jul-20	29-Jun-20	30-Jun-20	-17							-	
LIFT LA-FB3		45 <u>30-May-20</u>	23-Jul-20	11-May-20	14-Aug-20	19								
7-7060	FB3-L- Install Sheetpiles (Silent Pilar CE-0045)	11 30-May-20	11-Jun-20	11-May-20	22-May-20	-17								
7-7062	FB3-L- Excavation; prepare Pile Head (4 nos.)	6 18-Jun-20	24-Jun-20	16-Jul-20	22-Jul-20	22								
7-7064	FB3-L- Construct Pile Cap for FB3-L	9 30-Jun-20	10-Jul-20	23-Jul-20	01-Aug-20	19								
7-7066	FB3-L- Construct Lift Base FB3-L	9 11-Jul-20	21-Jul-20	03-Aug-20	12-Aug-20	19								
7-7068	FB3-L- Baddiling	2 22-Jul-20	23-Jul-20	13-Aug-20	14-Aug-20									
ABUT A-SA2	TO C COOTING	5 30-30-20	04-00-20	23-5-00-20	28-500-20	47								
ABOT A-SAZ		5- 50 Sur20		15 500 20	10000020									
Current Mile	stone							Project ID: KTE-WP06_M12		Date		levision	Checked A	
Actual Work	Central K	owloon Rou	te - Kai	Tak Eas	st (Mon	th 1	2 Update) (Rev6 - CSD)	Baseline:			Submit CSD Program Submit CSD Program	ime Rev5	TST DO TST DO	)
Critical Remaining V	aining Work		ree Mon					Layout: 3 Months Rolling Programme Filter: TASK filters: 3 Months Rolling, KTE - Submis	sion	24-Apr-20	Submit CSD Program Submit CSD Program	me Rev6	TST DC	;
remaining t					-	-		-	อาบา1.	29-Apr-20	Submit Monthly Repo	rt M12	TST DO	>
								Page 13 of 16						


ID	Activity Name	Orig Du	r Early Start	Early Finish	Late Start	Late Finish	Total		Apr 12	1				May 13			-		June 14				July 15		
7-7093	FT-SA2 - Install sheetpile (Silent Pilar CE-0045)		5 30-Jul-20	04-Aug-20	23-Sep-20	28-Sep-20	Float	29	05 12	-	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26
	TT-SR2 - Install all explicit (Sile it Fild CL-00-15)			29-Jul-20	23-369-20	20.549-20	-17																		
PIER P-SA1			5 24-Jul-20		17-Sep-20	22-5ep-20																			
7-7085	P-SA1 - Install sheetpile		5 24-Jul-20	29-Jul-20	17-Sep-20	22-Sep-20	47																		
FB - Main Span	n Portion		6 25-Apr-20	03-Jul-20	27-Apr-20	23-Jul-20	17																		
							9																		
7-7040	P-FB2 - Install Sheetpiles	1:	1 25-Apr-20	09-May-20	27-Apr-20	11-May-20	1				-														
7-7042	P-FB2 - Excavation; prepare Pile Head (4 nos.	)	6 11-May-20	16-May-20	12-May-20	18-May-20	1																		
7-7044	P-FB2 - Construct Pile Cap for PIER P-FB2		9 18-May-20	27-May-20	28-May-20	06-Jun-20	9									-									
7-7046	P-FB2 - Construct Pier P-FB2	1	6 28-May-20	15-Jun-20	08-Jun-20	26-Jun-20	9												-						
7-7048	P-FB2 - Backfilling	:	2 16-Jun-20	17-Jun-20	27-Jun-20	29-Jun-20	9										1								
PIER P-FB1		3	1 18-May-20	22-Jun-20	19-May-20	29-Jun-20	5																		
7-7070	P-FB1 - Excavation; prepare Pile Head (2 nos.	)	4 18-May-20	21-May-20	19-May-20	22-May-20	1																		
7-7072	P-FB1 - Construct Pile Cap for PIER P-FB1		9 22-May-20	01-Jun-20	28-May-20	06-Jun-20	5										-								
7-7074	P-FB1 - Construct Pier P-FB1		6 02-Jun-20	19-Jun-20	08-Jun-20	26-Jun-20	5																		
7-7076	P-FB1 - Backfilling		2 20-Jun-20	22-Jun-20	27-Jun-20	29-Jun-20	5																		
LIFT LB-FB1			2 14-Max-20	03-101-20	11-May-20	29-Jun-20	-3																		
7-7077	FB1-L - Install Sheetpile	4	1 14-May-20	26-May-20	11-May-20	22-May-20	-2							_											
7-7078							-5									<b>—</b> _									
	FB1-L - Excavation; prepare Pile Head (4 nos.)		7 27-May-20	03-Jun-20	23-May-20	30-May-20	-3									_									
7-7080	FB1-L- Construct Pile Cap for FB1-L		9 04-Jun-20	13-Jun-20	01-Jun-20	10-Jun-20	-3																		
7-7082	FB1-L- Construct Lift Base FB1-L		3 15-Jun-20	30-Jun-20	11-Jun-20	26-Jun-20	-3																		
7-7084	FB1-L- Backfiling	:	2 02-Jul-20	03-Jul-20	27-Jun-20	29-Jun-20	-3														-				
ABUT A-SB2							38																		
7-7110	FT-SB2 - Excavation down to formation level	:	3 25-Apr-20	28-Apr-20	10-Jun-20	12-Jun-20	37				Ė														
7-7111	FT-SB2 - Plate load test and report	1-	4 29-Apr-20	16-May-20	13-Jun-20	30-Jun-20	37					-													
7-7112	FT-SB2 - Construct Pile Cap for ABUT A-SB2	:	7 18-May-20	25-May-20	03-Jul-20	10-Jul-20	38									-									
7-7114	A-SB2 - Construct Abutment A-SB2		7 26-May-20	02-Jun-20	11-Jul-20	18-Jul-20	38										-								
7-7116	A-SB2 - Badkfilling		2 03-Jun-20	04-Jun-20	20-Jul-20	21-Jul-20	38																		
PIER P-SB1		19	9 18-May-20	08-Jun-20	02-Jul-20	23-Jul-20	37																		
7-7102	P-SB1 - Excavation down to formation level		3 18-May-20	20-May-20	02-Jul-20	04-Jul-20	37																		
7-7104	P-SB1 - Construct Pile Cap for PIER P-SB1		7 21-May-20	28-May-20	06-Jul-20	13-Jul-20	37																		
7-7106	P-SB1 - Construct Pier P-SB1		7 29-May-20	05-Jun-20	14-Jul-20	21-Jul-20	37										-								
7-7108	P-SB1 - Backfilling		2 06-Jun-20	08-Jun-20	22-Jul-20	23-Jul-20	37																		
			4 20-Apr-20 A	09-Sep-20	15-Jun-20	05-Nov-20	5/											-							
FB - Superstrue							40																		
FB - Main Span			4 04-Jul-20	24-Aug-20	30-Jun-20	20-Aug-20	-3										ļ								
7-7178	MB - Construct Falsework and Formwork (FB1-		6 04-Jul-20	22-Jul-20	30-Jun-20	18-Jul-20	-3														•			-	
7-7180	MB - Construct Web and Soffit (FB1-FB2)	1	2 23-Jul-20	05-Aug-20	20-Jul-20	01-Aug-20	-3																	-	-
7-7182	MB - Construct Deck Section (FB1-FB2)	1	0 06-Aug-20	17-Aug-20	03-Aug-20	13-Aug-20	-3																		
7-7184	MB - Remove Falsework and Formwork (FB1-F	B2)	6 18-Aug-20	24-Aug-20	14-Aug-20	20-Aug-20	-3																		
																			Date	a				Checked	Annon
Current Milest	atone	Central Kowlo	on Bou	to - Koi	Tak Ea	et (Man	+h 1	Undata)	(Pov6 C	יחפי		Projec Basel		-WP06_M1	2				11-Feb-20 16-Mar-20	) Subm	it CSD Program it CSD Program	nme Rev3	T	ST D	DC DC
		Central KOWIC							(nevo - C	, JU)									16-Mar-20 14-Apr-20						DC
Critical Remai			The	roo Man	th Dolli	na Dra	ara-	1mo				Layou	it: 3 Month	is Rolling P	rogramme						nit CSD Program	nme nevs_b			
Critical Remaining W			Th	ree Mon	th Rolli	ng Pro	grar	nme						is Rolling P ers: 3 Montl			mission.		24-Apr-20 29-Apr-20	) Subm	nt CSD Program nt CSD Program nt Monthly Rep	nme Rev6	T	ST D	DC DC DC

Activity ID	Activity Name	Orig D	r Early Start	Early Finish	Late Start	Late Finish	Total	April 12			May 13					June 14				July 15		
FB - Main Spar	an (FB2 - FB3)	10	1 20-Apr-20 A	25-Aug-20	15-Jun-20	05-Aug-20	Float -17	2 29 05 12 19	26	03	10	17	24	31	07	14	21	28	05	12	19	26
	an (Mid Support to FB3)	10	1 20-Apr-20 A		15-Jun-20	05-Aug-20																
7-7338	MB - Construction mid support footing & suppor		8 20-Apr-20 A		15-Jun-20	30-Jun-20	41															
7-7340	MB - Place Support for the Main Brdige Construct		4 22-Jul-20	25-Jul-20	02-Jul-20	06-Jul-20	-17														_	
7-7342	MB - Erect Steel portal across Kai Fuk Road (EB) (		6 27-Jul-20	01-Aug-20	07-Jul-20	13-Jul-20	-17															
7-7344	MB - Construct Falsework and Formwork (mid su		6 03-Aug-20	08-Aug-20	14-Jul-20	20-Jul-20	-17															
7-7346	MB - Construct Web and Soffit (mid support to F		8 10-Aug-20	18-Aug-20	21-Jul-20	29-Jul-20	-17															
7-7348	MB - Construct Deck Section (mid support to FB3	3)	6 19-Aug-20	25-Aug-20	30-Jul-20	05-Aug-20	-17															
FB - Main Spa																						
7-7120	MB - Place Support for the Main Brdige Construct	ion (FB2)	3 18-Jun-20	20-Jun-20	03-Jul-20	06-Jul-20	11															
7-7118	MB - Erect Steel portal across Kai Fuk Road (WB)	(Night work)	6 22-Jun-20	29-Jun-20	09-Jul-20	15-Jul-20	13											-				
7-7122	MB - Construct Falsework and Formwork (FB2 to	mid support)	6 30-Jun-20	07-Jul-20	16-Jul-20	22-Jul-20	13												_			
7-7124	MB - Construct Web and Soffit (FB2 to mid supp	ort)	8 08-Jul-20	16-Jul-20	23-Jul-20	31-Jul-20	13															
7-7126	MB - Construct Deck Section (FB2 to mid support	6)	4 17-Jul-20	21-Jul-20	01-Aug-20	05-Aug-20	13														-	
FB - Staircase	e B	4	2 23-Jul-20	09-Sep-20	15-Sep-20	05-Nov-20	46															
7-7136	SB - Construct Falsework and Formwork		8 23-Jul-20	31-Jul-20	15-Sep-20	23-Sep-20	46															
7-7137	SB - Install footbridge bearings		6 01-Aug-20	07-Aug-20	24-Sep-20	30-Sep-20																
7-7138	SB - Construct the Staircase B		8 08-Aug-20	09-Sep-20	03-Oct-20	05-Nov-20																
			2 25-Apr-20 A	12.500-20	10.Mar.20	19.Mar.21	149															
	Structure of Bridge CKRE	•	5 20 Jun 20	26 biz 20	10 Mar 20	26 Mar 20	140															
Sch_2 CKRE - P			5 09-Jun-20	26-Jun-20	10-Mar-20	26-Mar-20	-/2															
2-7406a	CKRE - Pre-drilling for K1-CKRE (2 nrs) (Uncharte		5 09-Jun-20	26-Jun-20	10-Mar-20	26-Mar-20																
Sch_3.10 Bridg			3 25-Apr-20 A		27-Mar-20	18-Mar-21																
CKRE - Piling V	Works	8	3 25-Apr-20 A	12-Sep-20	27-Mar-20	14-Jul-20	-52															
Piling Works -	- ABUT A-K1-CKRE	4	2 27-Jul-20	12-Sep-20	27-Mar-20	21-May-20	-96															
3.10-7502	CKRE - Bored Piles for ABUT A-K1-CKRE-1/4 (2 n	nrs) 4	2 27-Jul-20	12-Sep-20	27-Mar-20	21-May-20	-96															
Piling Works -	- ABUT A-K4-CKRE	4	7 25-Apr-20 A	01-Aug-20	02-Apr-20	14-Jul-20	-16															
3.10-7523	CKRE - Bored Piles for ABUT A-K4-CKRE (2 nrs)	3	8 25-Apr-20 A	10-Jun-20	02-Apr-20	22-May-20	-16						}		-							
3.10-7524	CKRE - Bored Piles for ABUT A-K4-CKRE (1 nr)	1	9 11-Jun-20	04-Jul-20	23-May-20	13-Jun-20	-16								-			_				
3.10-7526	CKRE - ABUT A-K4-CKRE Proof drilling & Piles tes	ting 2	4 06-Jul-20	01-Aug-20	15-Jun-20	14-Jul-20	-16														_	_
CKRE - Pile Cap	aps, Pier / Abutment	1	9 03-Aug-20	24-Aug-20	15-Jul-20	18-Mar-21	165															
Abutment A-K			9 03-Aug-20	24-Aug-20	15-Jul-20	18-Mar-21	165															
3.10-7564	CKRE - A-K4-CKRE ELS		6 03-Aug-20	08-Aug-20	15-Jul-20	21-Jul-20	-16															
3.10-7566	CKRE - Excavation down to formation level A-K4		3 10-Aug-20	24-Aug-20	04-Mar-21	18-Mar-21																
	Underpass S21	- 20	8 27-Dec-19 A	11-Sep-20	05-Mar-20	15-Sep-20	3															
	toad Underpass S21	20	8 27-Dec-19 A	11-Sep-20	05-Mar-20	15-Sep-20	2															
					05-Mar-20																	
S21 - ELS Wor			8 27-Dec-19 A			12-Sep-20	1															
	gh Sections - South (CH009.376 to CH143.9		6 19-Feb-20 A		06-May-20	17-Jul-20	8															
4-7710	S21 - Install Sheetpile	2	9 19-Feb-20 A	16-Apr-20 A	06-May-20	06-May-20																
Current Miles	k naining Work	Central Kowle		te - Kai ree Mor				2 Update) (Rev6 - CSD) mme	B Li Fi	roject ID: KTE aseline: ayout: 3 Monti Iter: TASK filt	hs Rolling Pr	ogramme	(TE - Subr	nission.		Date 11-Feb-20 16-Mar-20 14-Apr-20 29-Apr-20	0 Submi 0 Submi 0 Submi 0 Submi	F t CSD Program t CSD Program t CSD Program t CSD Program t Monthly Repo	nme Rev5 nme Rev5_B nme Rev6	ד ד ד	Checked // IST DX IST DX IST DX IST DX IST DX IST DX	
									P	age 15 of 16												

.

4-7714	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	l otal	12			13	y 				14				15	
	S21 - Excavation Down to 1st Wailing & Strut; Install Wailing & Strut	24	17-Apr-20 A	16-May-20	06-May-20	26-May-20	Float 8	2 29 05 12 19	26	03	10	17	24	31	07	14	21	28	05 1	2 19	
4-7716	S21 - Excavation Down to 2nd Wailing & Strut; Install Wailing & Strut	25	18-May-20	15-Jun-20	26-May-20	24-Jun-20	8									-					
4-7720	S21 - Excavation Down to Final Formation Level	18	16-Jun-20	08-Jul-20	24-Jun-20	17-Jul-20	8												_		
S21 - Box Secti	ion (CH143.981 to CH205.700)	208	27-Dec-19 A	11-Sep-20	05-Mar-20	15-Aug-20	-23														
4-7922	S21 - Install Sheetpile			01-Apr-20 A	05-Mar-20	05-Mar-20															
4-7924	S21 - Excavation down to 1st wailing & strut; Install Wailing & strut	13	15-Jul-20	29-Jul-20	16-Jun-20	02-Jul-20	-23														
4-7926	S21 - Excavation Down to 2nd Walling & Strut; Install Walling & Strut		30-Jul-20	20-Aug-20	03-Jul-20	24-Jul-20	-23														
4-7928	S21 - Excavation Down to 3rd Wailing & Strut; Install Wailing & Strut		21-Aug-20	11-Sep-20	25-Jul-20	15-Aug-20	-23														
	sections - North (CH205.700 to CH321.110)		10-Mar-20 A	03-Sep-20	11-Jul-20	12-Sep-20	8														
4-7932	S21 - Install Sheetpile		10-Mar-20 A	02-May-20	11-Jul-20	17-Jul-20	63			_											
4-7934	S21 - Excavation down to 1st wailing & strut; Install Wailing & strut		09-Jul-20	25-Jul-20	17-Jul-20	04-Aug-20															_
4-7936	S21 - Excavation Down to 2nd Walling & Stut; Install Walling & Stut						0														٦,
4-7930	S21 - Excavation Down to Final Formation Level		27-Jul-20	18-Aug-20 03-Sep-20	04-Aug-20	27-Aug-20 12-Sep-20	0														
			19-Aug-20		27-Aug-20		12														
S21 - RC Struct			09-Jul-20	01-Sep-20	20-Jul-20	15-Sep-20	12														
	Sections - South (CH009.376 to CH143.981)			01-Sep-20	20-Jul-20	15-Sep-20	12														
	U-Trough Type III (CH143.981 to 130)		09-Jul-20			28-Aug-20	21													_	
4-7764	S21-B1 - U3S Construct Base slab		09-Jul-20	17-Jul-20	20-Jul-20	28-Jul-20	9														
4-7768	S21-B1 - U3S Construct Side Wall		18-Jul-20	04-Aug-20	12-Aug-20	28-Aug-20	21														
							18														
4-7766	S21-B2 - U3S Construct Base slab		18-Jul-20	27-Jul-20	29-Jul-20	06-Aug-20	9														
4-7772	S21-B2 - U3S Construct Side Wall	15	28-Jul-20	13-Aug-20	18-Aug-20	03-Sep-20	18														
4-7770	S21-B3 - U3S Construct Base slab	8	28-Jul-20	05-Aug-20	07-Aug-20	15-Aug-20	9														
4-7778	S21-B3 - U3S Construct Side Wall	15	06-Aug-20	22-Aug-20	24-Aug-20	09-Sep-20	15			-											
	U-Trough Type III (CH110 to 100)						12														
4-7774	S21-B4 - U3S Construct Base slab	8	06-Aug-20	14-Aug-20	17-Aug-20	25-Aug-20	9														
4-7784	S21-B4 - U3S Construct Side Wall	15	15-Aug-20	01-Sep-20	29-Aug-20	15-Sep-20	12														
S21 - Bay B5 -	U-Trough Type III (CH100 to 090)	8	15-Aug-20	24-Aug-20	26-Aug-20	03-Sep-20	9														
4-7776	S21-B5 - U3S Construct Base slab	8	15-Aug-20	24-Aug-20	26-Aug-20	03-Sep-20	9			-											
ection 17 - S	leeve pipes for District Cooling System (Subject to	12	22-Aug-20	04-Sep-20	22-Jul-20	04-Aug-20	-27														
Sch_10 Sleeve p	pipes for DCS (Kai Tak River East)	12	22-Aug-20	04-Sep-20	22-Jul-20	04-Aug-20	-27														
10-8426	DCS - Mobilisation works (Eastern Side if Kai Tak River)	12	22-Aug-20	04-Sep-20	22-Jul-20	04-Aug-20	-27														

# Appendix C Project Organization Chart



Alchmex - Paul Y Joint Venture

# Appendix D Dust Event-Action Plan (EAP)

EXTENIT	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEV	EL			
1.Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
2.Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
LIMIT LEVEL				
1.Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC</li> </ol>

	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
	<ul> <li>EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ul>	<ol> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	3. Ensure remedial measures properly implemented.	<ul> <li>within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ul>
2.Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

Note:

ET – Environmental Team

ER – Engineer's Representative

IEC – Independent Environmental Checker

Acuity Sustainability Consulting Ltd.

# Appendix E Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
			Constru	ction Dust Impact				
\$4.3.10	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	<ul> <li>APCO</li> <li>To control the dust impact To meet HKAQO and TM-EIA criteria</li> </ul>	Implemented
\$4.3.10	D2	<ul> <li>Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.3 L/m<sup>2</sup> to achieve the dust removal efficiency.</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	<ul> <li>APCO</li> <li>To control the dust impact To meet HKAQO and TM-EIA criteria</li> </ul>	<ul> <li>Implemented and rectified after observation.</li> </ul>
\$4.3.10	D3	<ul> <li>Proper watering at exposed spoil should be undertaken throughout the construction phase;</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	<ul> <li>APCO</li> <li>To control the dust impact To meet HKAQO and TM-EIA criteria</li> </ul>	<ul> <li>Implemented and rectified after observation.</li> </ul>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>extended beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle.</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical</li> </ul>						

	Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	and/ or standards to be achieved	Implementation Status
S4.3.10 D	06	<ul> <li>continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry-pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>	Monitoring of dust impact	Contractor	Selected rep. dust monitoring	Construction stage	• TM-EIA	• Implemented
			Construct	tion Noise (Airborn	station			

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
S5.4.1	N1	<ul> <li>Implement the following good site practices:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>Material stockpiles, mobile container site office and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction airborne noise	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIAO	• Implemented
\$5.4.1	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIAO	Implemented
\$5.4.1	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy	Sreen the noisy plant items to be used at all construction	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	Implemented

EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
	plants including air compressors, generators and handheld breakers, etc.	sites					
N4	Use 'Quiet plant'	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	Implemented
N5	Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.	Reduce the noise levels of loading/ unloading activities	Contractor	Mucking out locations	Construction stage	• Annex 5, TM-EIAO	Implemented
N6	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	Implemented
N7	Implement a noise monitoring programme under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected rep. noise monitoring station	Construction stage	• TM-EIAO	Implemented
	Log Ref. N4 N5 N6	Log Ref.Recommended Mitigation Measuresplants including air compressors, generators and handheld breakers, etc.N4Use 'Quiet plant'N5Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.N6Sequencing operation of construction plants where practicable.N7Implement a noise monitoring programme under	EM&A Log Ref.Recommended Mitigation Measuresthe Recommended Measures & Main Concerns to addressplants including air compressors, generators and handheld breakers, etc.sitesN4Use 'Quiet plant'Reduce the noise levels of plant itemsN5Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.Reduce the noise levels of loading/ unloading activitiesN6Sequencing operation of construction plants where practicable.Operate sequentially within the same work site to reduce the construction airborne noiseN7Implement a noise monitoring programme under EM&A programme.Monitor the construction noise levels at the selected representative locations	EM&A Log Ref.Recommended Mitigation Measuresthe Recommended Measures & Main Concerns to addressImplementation Agentplants including air compressors, generators and handheld breakers, etc.sitesImplementation AgentN4Use 'Quiet plant'Reduce the noise levels of plant itemsContractorN5Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.Reduce the noise levels of loading/ unloading activitiesContractorN6Sequencing operation of construction plants where practicable.Operate sequentially within the same work site to reduce the construction airborne noiseContractorN7Implement a noise monitoring programme under EM&A programme.Monitor the construction noise levels at the selected representative locationsContractor	EM&A Log Ref.Recommended Mitigation MeasuresThe Recommended Measures & Main Concerns to addressImplementation AgentLocation / Timingplants including air compressors, generators and handheld breakers, etc.sitesImplementation AgentAllN4Use 'Quiet plant'Reduce the noise levels of plant itemsContractorAll construction sites where practicableN5Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.Reduce the noise levels of loading/ activitiesContractorMucking out locationsN6Sequencing operation of construction plants where practicable.Operate sequentially within the same work site to reduce the construction airborne noiseContractorAll construction sites where practicableN7Implement a noise monitoring programme under EM&A programme.Monitor the construction attorContractor selected attorSelected rep. noise monitoring station	EM&A Log Ref.Recommended Mitigation Measuresthe Recommended Measures & Main Concess to addressImplementation AgentLocation / TimingImplementation Stageplants including air compressors, generators and handheld breakers, etc.sitesImplementation AgentLocation / TimingImplementation AgentN4Use 'Quiet plant'Reduce the noise levels of plant itemsContractor plant itemsAll construction sites where practicableConstruction stageN5Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.Reduce the noise levels of plant itemsContractorMucking out locationsConstruction stageN6Sequencing operation of construction plants where practicable.Operate sequentially within the same work site to reduce the construction airborne noiseContractorAll construction stageConstruction stageN7Implement a noise monitoring programme under EM&A programme.Monitor the construction is elvels at the selected representative locationsContractorSelected rep. noise monitoring stationConstruction stage	EM&A Log Ref.Recommended Mitigation Measuresithe Recommended Main Concerns to addressImplementation AgentLocation / TimingImplementation StageRequirements and/ or standards to be achievedplants including air compressors, generators and handheld breakers, etc.sites <td< td=""></td<>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
S6.9.1.1	W1	<ul> <li>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following:</li> <li>Construction Runoff <ul> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction;</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be incorporated in the permanent drainage channels to enhance deposition rates;</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/ sand traps should be 5 minutes under</li> </ul> </li> </ul>	To minimize water quality impact from the construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	<ul> <li>Water Pollution Control Ordinance</li> <li>ProPECC PN 1/94</li> <li>TM-EIAO</li> <li>TM-DSS</li> </ul>	<ul> <li>Implemented and rectified after observation.</li> </ul>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m3/s a sedimentation basin of 30 m3 would be required and for a flow rate of 0.5 m3/s the basin would be 150 m3. The detailed design of the sand/ silt traps shall be undertaken by the contractor prior to the commencement of construction;</li> <li>All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means;</li> <li>The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows;</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;</li> <li>Measures should be taken to minimize the ingress</li> </ul>						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;</li> <li>Manholes should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;</li> <li>Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes;</li> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and site wheel washing</li> </ul>						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel wash bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain;</li> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby;</li> <li>Adopt best management practices;</li> <li>All earth works should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet</li> </ul>						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		season (April to September) as far as practicable.						
S6.9.1.2	W2	<ul> <li>Tunneling Works and Underground Works</li> <li>Cut-&amp;-cover tunneling work should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> <li>Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge;</li> <li>The wastewater with a high concentration of SS should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater;</li> <li>Direct discharge of the bentonite slurry (as a result of D-wall) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities area completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>	To minimize construction water quality impact from tunneling works	Contractor	All tunneling portion	Construction stage	<ul> <li>Water Pollution Control Ordinance</li> <li>ProPECC PN 1/94</li> <li>TM-DSS</li> <li>TM-EIAO</li> </ul>	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$6.9.1.3	W3	<ul> <li>Sewage Effluent</li> <li>Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> </ul>	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	<ul> <li>Water Pollution Control Ordinance</li> <li>TM-DSS</li> </ul>	Implemented
S6.9.1.5	W4	<ul> <li>Groundwater from Potential Contaminated Area:</li> <li>No direct discharge of groundwater from contaminated areas should be adopted.</li> <li>A discharge license under the WPCO through the Regional Office of EPD for groundwater discharge should be applied. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliance to the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-DSS) and the existence of prohibited substance should be confirmed. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with the requirements of the TM-DSS or properly</li> </ul>	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found	Construction stage	<ul> <li>Water Pollution Control Ordinance</li> <li>TM-DSS</li> <li>TM-EIAO</li> </ul>	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. TPH) to undetectable range. All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</li> <li>If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol</li> </ul>						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		interceptor.						
\$6.9.1.6		<ul> <li>Accidental Spillage</li> <li>In order to prevent accidental spillage of chemicals, the following is recommended:</li> <li>All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains;</li> <li>The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings.</li> <li>Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste Disposal (Chemical Waste) (General) Regulation.</li> </ul>	To minimize water quality impact from accidental spillage	Contractor	All construction site where practicable	Construction stage	<ul> <li>Water Pollution Control Ordinance</li> <li>ProPECC PN 1/94</li> <li>TM-EIAO</li> <li>TM-DSS</li> </ul>	<ul> <li>Implemented and rectified after observation.</li> </ul>
			Waste Manage	ement (Construction	Waste)			
\$7.4.1	WM1	<ul> <li>On-site sorting of C&amp;D material</li> <li>Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc.). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated</li> </ul>	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	• DEVB (W) No. 6/2010	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		stockpile area preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractor for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc. should be explored.						
\$7.5.1	WM2	<ul> <li>Construction and Demolition Material</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt 'selective demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul> <li>Land (Miscellaneous Provisions) Ordinance</li> <li>Waste Disposal Ordinance</li> <li>ETWB TCW No. 19/2005</li> </ul>	Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified; and</li> <li>Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> </ul>						
S7.5.1	WM3	<ul> <li><u>C&amp;D Waste</u></li> <li>Standard formwork or pre-fabrication should be used as far as practicable in order to minimize the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage;</li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul> <li>Land (Miscellaneous Provisions) Ordinance</li> <li>Waste Disposal Ordinance</li> <li>ETWB TCW No. 19/2005</li> </ul>	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		sites should be considered for such segregation and storage.						
\$7.5.1	WM4	<ul> <li><u>Excavated Contaminated Soils</u></li> <li>Details of the mitigation measures on handling of the contaminated soil shall be referred to Section on Land Contamination below.</li> </ul>	The contaminated soil will be excavated for on-site reuse	Contractor	РВН4	Prior to commencement of construction works within the contaminated area	<ul> <li>Practice Guide (PG) for Investigation and Remediation of Contaminated Land</li> <li>GN/GM for land contamination</li> </ul>	Implemented
\$7.5.1	WM5	<ul> <li>Land-based Sediment</li> <li>All construction plant and equipment shall be designed and maintained to minimize the risk of silt, sediments, contaminants or other pollutants being released into the water column or deposited in the locations other than designated location;</li> <li>All vessels shall be sized such that adequate draft is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>Before moving the vessels which are used for transporting dredged material, excess material shall be cleaned from the decks and exposed fittings of vessels and the sea except at the</li> </ul>	To control pollution due to marine sediment	Contractor	Along CKR alignment	Construction stage	• ETWB TCW No. 34/2002	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		<ul> <li>approved locations;</li> <li>Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.</li> <li>The Contractors shall monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The Contractor shall keep and produce logs and other records to demonstrate compliance and that journeys are consistent with designated locations and copies of such records shall be submitted to the engineers;</li> <li>The Contractors shall comply with the conditions in the dumping licence.</li> <li>All bottom dumping vessels (Hopper barges) shall be fitted with tight fittings seals to their bottom openings to prevent leakage of material;</li> <li>The material shall be placed into the disposal pit by bottom dumping;</li> <li>Contaminated marine mud shall be transported by spit barge of not less than 750m3 capacity and capable of rapid opening and discharge at the disposal site;</li> <li>Discharge shall be undertaken rapidly and the hoppers shall be closed immediately. Material adhering to the sides of the hopper shall not be washed out of the hopper and the hopper shall remain closed until the barge returns to the disposal site.</li> <li>For Type 3 special disposal treatment, sealing of</li> </ul>						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		contaminant with geosynthetic containment before dropping designated mud pit would be a possible arrangement. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping at the disposal site, thereby fulfilling the requirements for fully confined mud disposal.						
S7.5.1	WM6	<ul> <li><u>Chemical Waste</u></li> <li><u>Chemical waste</u> that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes;</li> <li><u>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed, have a capacity of less than 450 L unless the specification has been approved by EPD, and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation;</u></li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste, enclosed on at least 3 sides, have an impermeable floor and bunding of sufficient</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	All construction sites	Construction stage	<ul> <li>Waste Disposal (Chemical Waste) (General) Regulation</li> <li>Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</li> </ul>	<ul> <li>Implemented and rectified after observation.</li> </ul>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$7.5.1	WM7	<ul> <li>capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest, have adequate ventilation, covered to prevent rainfall entering, and arranged so that incompatible materials are adequately separated;</li> <li>Disposal of chemical waste should be via a licensed waste collector, be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers, or be to a reuser of the waste, under approval from EPD.</li> <li>General Refuse</li> <li>General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes;</li> <li>A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>Aluminum cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible;</li> <li>Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	• Waste Disposal Ordinance	• Implemented and rectified after observation.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		collection. Participation in a local collection scheme should be considered by the Contractor.						
			Land Contamir	nation			·	
S8.9 & Appendix 8.4	LC2	<ul> <li>Excavation of the Contaminated Soil</li> <li>Prior to commencement of the excavation works at the contamination zone, the zone should be clearly marked out on site and the surface levels recorded. Excavation of contaminated material should be undertaken using dedicated earth-moving plant.</li> <li>The excavated contaminated soils would be stockpiled at designated area on site and covered by sheet to prevent dispersion of contamination during stockpiling.</li> <li>The Contractor should pay attention to the selection of suitable groundwater lowering schemes and discharge points if the groundwater table is higher than the contaminated soils during excavation. The Contractor should also obtain a valid Water Pollution Control Ordinance (WPCO) discharge licence from EPD where applicable.</li> </ul>	The contaminated soil will be excavated for on-site reuse	Contractor	РВН4	Prior to commencement of construction works within the contaminated area	<ul> <li>Practice Guide (PG) for Investigation and Remediation of Contaminated Land</li> <li>Guidance Notes for Contaminated Land Assessment and Remediation</li> <li>Guidance Manual for Use of Risk-Based</li> </ul>	• N/A
S8.9 & Appendix 8.4	LC3	• Following completion of the excavation to the specified depth, at least one sample from the base of the excavation and four samples evenly distributed along the boundary of the excavation shall be taken for a closure assessment testing. The acceptance criterion is shown below:					Remediation Goals (RBRGs) for Contaminated Land Management	• N/A

EIA Ref.	EM&A Log Ref.	Reco	mmended Mitigati	ion Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		Locations	Testing	Acceptance						
			requirement	Criteria						
		PBH4	PCBs	RBRGs (Public						
				Park)						
			ults of analysis belo further excavation w	ow the RBRGs (Public vill be required.						
		noncompliance excavation sh vertically an location(s) of acceptance of conducted for excavation, sampling and all contamina	ce of the acceptar hall be carried out id/or horizontally the sample(s) which criteria. Further sar or compliance testing	of contamination (i.e. nce criteria), further in 0.5m increment depending on the ch has exceeded the mpling shall also be ing. The process of should continue until moved and should be on Specialist.						
Appendix 8.4	LC4	clean-up sha endorsement construction, construction,	II be prepared and a to prior to the con /development works	emonstrate adequate submitted to EPD for nmencement of any s within the sites. No s shall be carried out RR by EPD.						• N/A
						Hazard to Life				
S9.18	H8	healthy, expo records. Th	erienced and have e driver should hc	should be physically e good safe driving old a proper driving ort truck. Dedicated	-	Contractor	Works areas at which explosives would be	Construction stage	-	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		training programme and regular road safety briefing sessions/ workshops should be provided to enhance their safe driving attitude and practice. Smoking should be strictly prohibited.			used			
S9.18	H9	Emergency response plans in case of road accident should be prepared and implemented. The driver and his assistant should be familiar with the emergency procedures including evacuation, and proper communication/ fire-fighting equipment should be provided to the driver and his assistant.	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-	• N/A
			Land	dscape & Visual				
S10.10.1 Table 10.11	LV3	<ul> <li><u>Good Site Management</u></li> <li>Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.</li> <li>Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.</li> </ul>	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV4	<ul> <li><u>Screen Hoarding</u></li> <li>Decorative screen hoarding should be erected to screen the public from the construction area. It should be designed to be compatible with the existing urban context.</li> </ul>	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV5	Lighting Control during Construction • All lighting in the construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residencies and GIC.	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		The Contractor shall consider other security measures, which shall minimize the visual impacts.						
S10.10.1 Table 10.11	LV6	<ul> <li>Erosion Control</li> <li>The potential for soil erosion shall be reduced by minimizing the extent of vegetation disturbance on site and by providing a protective cover over newly exposed soil.</li> </ul>	Minimize landscape impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV7	<ul> <li><u>Tree Protection &amp; Preservation</u></li> <li>Carefully protected during construction. Tree protection measures will be detailed at the Tree Removal Application stage and plans submitted to the relevant Government Department for approval in due course in accordance with ETWB TC no. 3/2006.</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project site	Construction stage	<ul> <li>'Guidelines for Tree Risk Management and Assessment Arrangement on an Area Basis and on a Tree Basis', Greening, Landscape and Tree Management (GLTM) Section, DEVB</li> <li>Latest recommended horticultural practices from GLTM Section, DEVB</li> </ul>	Implemented and rectified after observation.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$10.10.1 Table 10.11	LV8	<u>Tree Transplantation</u> • For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal. If this is not possible or practical compensatory planting will be provided for trees unavoidably felled (See LV10). For trees unavoidably affected by the Project works that are transplanted, transplantation must be carried out in accordance with ETWB TCW 2/2004 and 3/2006.	Minimize landscape and visual impact	Contractor	Within Project site and designated off-site locations	Prior to Construction stage	<ul> <li>ETWB TCW 3/2006</li> <li>Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DEVB</li> <li>ETWB TCW 2/2004</li> </ul>	• N/A
S10.10.1 Table 10.11	LV9	<ul> <li><u>Compensatory Planting</u></li> <li>For trees unavoidably affected by the Project that have to be removed, where practical transportation will be chosen as the top priority method of removal but if this is not possible or practical compensatory planting will be provided for trees unavoidably felled. All felled trees shall be compensated for by planting trees to the satisfaction of relevant Government projects. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.</li> <li>Compensatory tree planting may be incorporated into public open spaces and along roadside amenity areas affected by the construction works</li> </ul>	Minimize visual impact and also enhance landscape	Contractor	Within Project site	Construction stage	<ul> <li>ETWB TCW 3/2006</li> <li>Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DEVB</li> <li>ETWB TCW 2/2004</li> </ul>	• N/A

#### Contract No. HY/2018/02 Environmental Monitoring & Auditing

# Environmental Mitigation Implementation Schedule – Contract No. HY/2018/02 (Kai Tak East)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		and therefore be part of the bigger wider planting plans. Onsite compensation planting is preferred but if necessary, additional receptor sites outside the Works Area shall be agreed separately with Government during the Tree Felling Application process.						
\$10.10.1 Table 10.11	LV10	<ul> <li>Screen Planting</li> <li>Tall screen/buffer trees, shrubs and climbers should be planted, in so far as is possible, to soften and screen proposed structures such as roads and central strip, vertical edges and buildings and to enhance streetscape greening effect where appropriate. Indiscriminate use of trees for screening must be avoided and the principle of 'right tree for the right place' must be followed. This detail will be provided at the Detailed Design stage. This measure may additionally form part of the compensatory planting and will improve and create a pleasant pedestrian environment.</li> </ul>	Minimize visual impact and also enhance landscape.	Contractor	Within Project Site	Construction Phase	<ul> <li>Guidelines on Greening of Noise Barriers, issued April 2012, GLTMS, DevB</li> <li>ETWB TCW 2/2004</li> </ul>	• N/A
S10.10.1 Table 10.11	LV12	Reinstatement • All works areas, excavated areas and disturbed areas for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments. (Specific mitigation for disturbance to public open space is detailed separately under LV14)	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	• N/A	• N/A

# Environmental Mitigation Implementation Schedule – Contract No. HY/2018/02 (Kai Tak East)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
			Cultural Heritage	Impact (Construct	ion Phase)			
S11.4.4	CH1	The contractor should be alerted during the construction on the possibility of locating archaeological remains and as a precautionary measure, AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject sites.	To preserve any cultural heritage items which may be removed and damaged by the excavation	Contractor	During construction works for cut and cover tunnels	Construction stage	AMOs requirements	Implemented
				EM&A Project				
S13.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual	Control EM&A Performance	Highways Department	All construction sites	Construction stage	<ul> <li>EIAO Guidance Note No. 4/2010</li> <li>TM-EIAO</li> </ul>	Implemented
S13.2-13.4	EM2	<ul> <li>An Environmental Team needs to be employed as per the EM&amp;A Manual;</li> <li>Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures;</li> <li>An environmental impact monitoring needs to be implemented by the Environmental Team to ensure all the requirements given in the EM&amp;A Manual are fully complied with.</li> </ul>	Perform environmental monitoring & auditing	Highways Department/ Contractor	All construction sites	Construction stage	<ul> <li>EIAO Guidance Note No. 4/2010</li> <li>TM-EIAO</li> </ul>	Implemented

# Appendix F Monitoring Schedule of the Reporting Month

#### April 2020 SUNDAY MONDAY TUESDAY WEDNESDAY THURSDAY FRIDAY SATURDAY 2 3 4 1 Impact Dust monitoring (E-A1) 5 6 7 8 9 10 11 Impact Impact Dust monitoring (E-Dust monitoring (E-A1) A1) 12 13 15 16 18 14 17 Impact Impact Dust monitoring (E-Dust monitoring (E-A1) A1) 19 23 24 20 21 22 25 Impact Dust monitoring (E-A1) 26 27 28 29 30 Impact Dust monitoring (E-A1)

Acuity Sustainability Consulting Ltd.

# Appendix G Calibration Certificates (Air Monitoring)



SIBATA SCIENTIFIC TECHNOLOGY LTD. 1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

### **CALIBRATION CERTIFICATE**

Date: August 28th, 2019

Equipment Name	: Digital Dust Indicator, Model LD-5R
Code No.	: 080000-72
Quantity	: 1 unit
Serial No.	: 851820
Sensitivity	: 0.001 mg/m3
Sensitivity Adjustment	: 640
Scale Setting	: August 23rd, 2019

We hereby certify that the above mentioned instrument has been calibrated satisfactory.

Sincerely

#### SIBATA SCIENTIFIC TECHNOLOGY LTD.

long Zhang

Tong Zhang Overseas & New Business Group Overseas Sales Department



' <b>I S</b>	36	CH					DU	LIBRATION
					2		Octo	ber 10, 2020
nvir	onm	ent	al	-				
	Ce		cate				rtion	
			alibration C	ertificati	on Inform	ation		
Cal. Date:	October 10	0,2019	Roots	meter S/N:	438320	Ta:	296	°К
Operator:	Jim Tisch					Pa:	748.03	mm Hg
Calibration	Model #:	TE-5028A	Calib	orator S/N:	3702			
								1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	9
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1		2	1	1.3100	4.1	1.50	
	2		4	1	1.0240	6.7	2.50	
3 5 4 7 5 9		6	1	0.9260	8.0	3.00		
		8	1	0.8620		3.50		
			1	0.6540	10.2	6.00		
				Data Tabula				
		/ / Do					1	
Vstd Qstd $\sqrt{\Delta H} \left( \frac{Pa}{Pstc} \right)$		$\frac{1}{d}\left(\frac{Tstd}{Ta}\right)$		Qa	$\sqrt{\Delta H(Ta/Pa)}$			
	(m3)	(x-axis)	(y-ax		Va	(x-axis)	(y-axis)	
	0.9855		1.219		0.9945	0.7592	0.7704	
	0.9820	0.9590	1.573	39	0.9910	0.9678	0.9946	
	0.9803	1.0586	1.724	42	0.9893	1.0684	1.0895	
	0.9784	1.1351	1.862	23	0.9874	1.1455	1.1768	
	0.9694	1.4823	2.438	33	0.9783	1.4959	1.5409	
		m=	1.667	23		m=	1.04399	
	QSTD	b=	-0.032		QA	b=	-0.02074	
		r=	0.999	91		r=	0.99991	l
				Calculations				
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/Ta	a)	Va=	ΔVol((Pa-Δl	P)/Pa)	1
	Qstd=	Vstd/∆Time			Qa= Va/∆Time			
					te calculation	ns:		
	Qstd=	1/m (( \\ \[ \Delta H (	Pa Pstd Tstd	)-b)	Qa=	1/m (( √ΔH	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:				ſ		RECA	LIBRATION	
Pstd	-	mm Hg					2	
Alle		Key	1120				nnual recalibratio	
		ter reading (i eter reading					Regulations Part	
		perature (°K)					, Reference Meth	
		ressure (mm					ended Particulat re, 9.2.17, page 3	
			51		the	. I		
b: intercept								

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

1

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Emax	Site ID:		Date:	07-Apr-2020
Serial No:	1085	Model:	TE-5170X	Operator:	Polar Chan

### **Ambient Condition**

	Corrected Pressure (mm Hg):	763.5	Temperature (deg K):	293.6
--	-----------------------------	-------	----------------------	-------

#### **Calibration Orifice**

Model:	TE-5028A	Slope:	1.66723
Serial No.:	3702	Intercept:	-0.03281
Calibration Due Date:	10-Oct-20	Corr. Coeff:	0.99991

### **Calibration Data**

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.71	0.812	32.5	32.82
2	2.22	0.922	34.6	34.94
3	2.41	0.960	35.5	35.85
4	2.83	1.039	36.8	37.16
5	3.09	1.084	37.7	38.07

#### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

m=	19.2051	b=	17.2658	Corr. Coeff=	0.9992
Sample	r set point(SSP)	40	CFM		
		С	alculations		
Qstd = 1/m[Sqrt(	H2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/Ps	td)(Tstd/Ta)]		b = sampler intercept		
			I = chart response		
Qstd = standard f	low rate		Tav = average temperature		
IC = corrected ch	art response		Pav = average pressure		
I = actual chart re	sponse				
m = calibrator Q	std slope				
b = calibrator Qs	td intercept				
Ta = actual tempe	erature during calibration (de	eg K)			
Pa = actual pressu	are during calibration (mm H	lg)			
Tstd = 298 deg K					
Pstd = 760 mm H	g				
For subsequent ca	alculation of sampler flow:				
(1.21*m+b)/[Sqrt	(298/Tav)(Pav/760)]				
	£				

<u>Checked by:</u> Acuity Sustainability Consulting Ltd.

Date:

7-Apr-20

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

Location:	Emax	Site ID:		Date:	23-Apr-2020
Serial No:	1085	Model:	TE-5170X	Operator:	Polar Chan

### **Ambient Condition**

Corrected Pressure (mm Hg): 763.5 Temperature (deg K): 293.6	Corrected Pressure (mm Hg):	763.5	Temperature (deg K):	293.6
--	-----------------------------	-------	----------------------	-------

#### **Calibration Orifice**

Model:	TE-5028A	Slope:	1.66723
Serial No.:	3702	Intercept:	-0.03281
Calibration Due Date:	10-Oct-20	Corr. Coeff:	0.99991

### **Calibration Data**

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.71	0.812	32.7	33.02
2	2.24	0.926	34.6	34.94
3	2.32	0.942	35.0	35.34
4	2.83	1.039	36.6	36.96
5	3.12	1.089	37.6	37.97

#### Sampler Calibration Relationship (Qa on x-axis, IC on y-axis)

Sumpior Curreta			, 10 011 5 41115)			
m=	17.7330	b=	18.5929		Corr. Coeff=	0.9995
Sampler	set point(SSP)	40	CFM			
		_				
		C	alculations			
Qstd = 1/m[Sqrt(H	[2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope			
IC = I[Sqrt(Pa/Psto	l)(Tstd/Ta)]		b = sampler intercept	pt		
			I = chart response			
Qstd = standard flo	ow rate		Tav = average tempe	erature		
IC = corrected cha	rt response		Pav = average pressu	ure		
I = actual chart res	ponse					
m = calibrator Qst	td slope					
b = calibrator Qst	d intercept					
Ta = actual temper	ature during calibration (de	eg K)				
Pa = actual pressur	re during calibration (mm H	Hg)				
Tstd = 298 deg K						
Pstd = 760 mm Hg	5					
For subsequent cal	culation of sampler flow:					
(1.21*m+b)/[Sqrt(	298/Tav)(Pav/760)]					
	Ĺ					

<u>Checked by:</u> Acuity Sustainability Consulting Ltd.

Date:

23-Apr-20

# Appendix H The Certification of Laboratory with HOKLAS Accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

#### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

> HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

**Environmental Testing** 

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

#### 環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所具備指定範疇內所須的技術能力並 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wan, Executive Administrator 執行幹事 黃宏華 Issue Date : 16 July 2014 簽發日期 : 二零一四年七月十六日

Registration Number : HOKLAS 241 註冊號碼:


This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照言港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

L 001195

# Appendix I Location Plan of Air Quality Monitoring Station




Acuity Sustainability Consulting Ltd.

# Appendix J Monitoring Data (Air Monitoring)

Location:	Hong Kong International Trade and Exhibition Centre (E-A1)
Monitoring date:	1, 7, 9, 14, 18, 24, 28 April 2020
Parameter:	TSP 1-hour
Other Factors:	Nearby traffic

	1-hour TSP (µg/m <sup>3</sup> )							
Date	Weather	Start Time	1 <sup>st</sup> Hour (μg/m <sup>3</sup> )	2 <sup>nd</sup> Hour (μg/m <sup>3</sup> )	3 <sup>rd</sup> Hour (μg/m³)			
01/04/2020	Cloudy	10:42	37	34	39			
07/04/2020	Fine	11:18	34	37	42			
09/04/2020	Sunny	12:17	37	42	44			
14/04/2020	Fine	11:00	44	40	36			
18/04/2020	Sunny	9:04	35	41	38			
24/04/2020	Sunny	10:51	38	39	35			
28/04/2020	Sunny	9:13	42	37	35			

Figure 1: Graphical Illustration of Measured 1-hour TSP ( $\mu g/m^3$ ) Levels at E-A1



# Contract No. HY/2018/02 Environmental Monitoring & Auditing


Location:	Hong Kong International Trade and Exhibition Centre (E-A1)
Monitoring date:	1, 7, 9, 14, 18, 24, 28 April 2020
Parameter:	TSP 24-hour

Other Factors:

Nearby traffic

										Date of	Calibration:	19-Mar-20		Slop =	17.9598
										Calibrati	on due date:	2-Apr-20		Intercept =	16.7623
Date of Calibration: 7-Apr-20 Slop =										19.2051					
											Intercept =	17.2658			
											Slop =	17.7330			
Calibration due date: 7-May-20 Intercept =										18.5929					
Start Date	Weather		Elapse Time		C	Chart Reading		Avg Air Temp	Avg Atmospheric Pressure	Flow Rate	Standard Air Volume	Filter Weig	ht (g)	Particulate weight	Conc.
	Condition	Initial	Final	Actual (min)	Min	Max	Avg	(°C)	(mm hPa)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m <sup>3</sup> )
1/4/2020	Cloudy	1248.42	1272.42	1440.00	39	39	39.0	19.7	1015.0	1.26	1814	2.7003	2.7709	0.0706	39
7/4/2020	Fine	1272.62	1296.62	1440.00	40	41	40.5	19.1	1015.5	1.23	1777	2.7406	2.7975	0.0569	32
9/4/2020	Sunny	1296.62	1320.62	1440.00	40	41	40.5	21.6	1017.5	1.23	1770	2.7271	2.8039	0.0768	43
14/4/2020	Fine	1320.85	1344.85	1440.00	40	41	40.5	21.1	1017.5	1.23	1773	2.7634	2.8439	0.0805	45
18/4/2020	Sunny	1344.92	1368.92	1440.00	41	41	41.0	24.4	1013.9	1.24	1782	2.6951	2.7951	0.1000	56
24/4/2020	Sunny	1368.98	1392.98	1440.00	40	40	40.0	19.4	1019.0	1.24	1785	2.7259	2.7875	0.0616	35
28/4/2020	Sunny	1393.12	1417.12	1440.00	40	40	40.0	24.3	1017.5	1.22	1753	2.6769	2.7991	0.1222	70

## Figure 2: Graphical Illustration of Measured 24-hour TSP ( $\mu$ g/m<sup>3</sup>) Levels at E-A1




#### WIND DIRECTION DATA FOR 1, 2, 7, 8, 9, 10, 14, 15, 18, 19, 24, 25, 28, 29 April 2020

Wind Direction:



Wind Direction:








Wind Direction:








Wind Direction:









Wind Direction:
















#### Wind Speed:



Wind Speed:



Wind Speed:



























# Appendix K Waste Flow Table

### flowMonthly Summary Waste Flow Table

## Name of Department: Highways Department

## Contract No. / Works Order No.: <u>HY/2018/02</u>

Monthly Summary Waste Flow Table for <u>April 2020</u> [to be submitted not later than the 15<sup>th</sup> day of each month following reporting month] (All quantities shall be rounded off to 1 decimal place.)

			ted Monthly			
Month	(a)=(b)+(c)+(d)+(e)+(f)+(g)+(h)+(i)+(j)+(k) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill	(f) Imported Fill
	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)
2019	7773.8	340.0	140.0	0.0	6793.7	0.0
Jan-20	1634.6	0.0	0.0	0.0	1600.0	0.0
Feb-20	2142.4	0.0	0.0	0.0	2110.0	0.0
Mar-20	2743.4	0.0	140.0	0.0	2570.0	0.0
Apr-20	2631.8	0.0	0.0	0.0	2617.0	0.0
May-20	0.0	0.0	0.0	0.0	0.0	0.0
Jun-20	0.0	0.0	0.0	0.0	0.0	0.0
Sub-total	9152.2	0.0	140.0	0.0	8897.0	0.0
Jul-20	0.0	0.0	0.0	0.0	0.0	0.0
Aug-20	0.0	0.0	0.0	0.0	0.0	0.0
Sep-20	0.0	0.0	0.0	0.0	0.0	0.0
Oct-20	0.0	0.0	0.0	0.0	0.0	0.0
Nov-20	0.0	0.0	0.0	0.0	0.0	0.0
Dec-20	0.0	0.0	0.0	0.0	0.0	0.0
Total	9152.2	0.0	0.0	0.0	8897.0	0.0

			А	ctual Quantit	ies of <u>Non-inert</u> (	Construction W	aste Generate	ed Monthly	
Month		(g) Metals (h) Paper/ cardboard packaging (i) Plastics (j) Chemical Waste			(k) Others, e.g. General Refuse disposed at Landfill				
	(in '0	00kg)	(in '0	00kg)	(in '00	00kg)	(in '0	00kg)	(in 'tonnes)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
2019	0.0	0.0	0.1	0.1	0.0	0.0	0.0	0.0	500.0
Jan-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	34.6
Feb-20	0.0	12.0	0.0	0.0	0.0	0.0	0.0	0.0	20.4
Mar-20	0.0	0.0	0.6	0.6	0.0	0.0	0.0	0.0	32.8
Apr-20	0.0	0.0	0.1	0.1	0.0	0.0	0.0	0.0	14.7
May-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Jun-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sub-total	0.0	12.0	0.7	0.7	0.0	0.0	0.0	0.0	102.5
Jul-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Aug-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sep-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Oct-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Nov-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dec-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Total	0.0	12.0	0.7	0.7	0.0	0.0	0.0	0.0	102.5

# Appendix L Statistics on Complaint, Notifications of Summons and Successful Prosecutions

	Statistical Summary of Exceedances								
	Air Quality								
Location	Action Level	Limit Level	Total						
E-A1	E-A1 0 0 0								

### Statistical Summary of Environmental Complaints

Donorting Doriod	Env	vironmental Complaint Statis	stics
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>
1 April 2020- 30 April 2020	0	0	N/A

### Statistical Summary of Environmental Non-compliance

Donouting David	Enviro	onmental Non-compliance St	atistics
<b>Reporting Period</b>	Frequency	Cumulative	Details
1 April 2020- 30 April 2020	0	0	N/A

### Statistical Summary of Environmental Summons

Donorting Doriod	En	vironmental Summons Statis	tics
Reporting Period	Frequency	Cumulative	Details
1 April 2020- 30 April 2020	0	0	N/A

### Statistical Summary of Environmental Prosecution

Donorting Doriod	Environmental Prosecution Statistics					
<b>Reporting Period</b>	Frequency	Cumulative	Details			
1 April 2020-	0	0	N/A			
30 April 2020	0	0	IN/A			

# Appendix M Monitoring Schedule of the Coming Month

五月	2020					
星期日	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
26	27	28	29	30	1	2
3	4 Impact Dust monitoring (E- A1)	5	6	7	8	9 Impact Dust monitoring (E- A1)
10	11	12	13	14	15 Impact Dust monitoring (E- A1)	16
17	18	19	20	21 Impact Dust monitoring (E- A1)	22	23
24	25	26	27 Impact Dust monitoring (E- A1)	28	29	30
31	1					