


Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																								
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																												
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																																																																																																																																																									
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																																																																																																																																																									
3	General	9	03-Jul-19	12-Jul-19																																																																																																																																																																									
4	Contract Date	0	03-Jul-19																																																																																																																																																																										
5	Starting Date	0	12-Jul-19																																																																																																																																																																										
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																																																																																																																																																									
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																																																																																																																																																									
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																																																																																																																																																									
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																																																																																																																																																									
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																																																																																																																																																									
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																																																																																																																																																									

 Summary
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

 Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Aug 2020)

Item	Major Construction Activities	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Construction of spoil basin	HMT
4	Construction of noise enclosure	HMT
5	Shaft installation	HMT
6	Extensive grouting	Chi Man Street

Major Construction Activities (Sep 2020)

Item	Major Construction Activities	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Construction of spoil basin	HMT
4	Construction of noise enclosure	HMT
5	Shaft installation	HMT
6	Construction of CLP Transformer room	MTK
7	Probe grouting	YMT
8	Drill and break for pilot tunnel	YMT
9	Extensive grouting	Chi Man Street