

Appendix A

Construction Programme

#	Activity Name	Orig Dur	Start	Finish	19																																										
					2020					2021				2022				2023			2024																										
					J	A	S	O	N	D	J	F	M	A	M	J	J	J	A	S	O	N	D	J	F	M	A	M	J	J	J	A	S	O	N	D	J	F	M	A	M	J	J	J	A	S	O
1	HY/2018/08 Central Kowloon Route	1379	03-Jul-19	26-Feb-24																																											
2	Executive Summary	1379	03-Jul-19	26-Feb-24																																											
3	General	9	03-Jul-19	12-Jul-19																																											
4	Contract Date	0	03-Jul-19																																												
5	Starting Date	0	12-Jul-19																																												
6	Yau Ma Tei Shaft - Access & Tunnelling	749	18-Apr-20	28-Oct-22																																											
7	Ho Man Tin Shaft - Access & Tunnelling	1046	28-Oct-19	12-May-23																																											
8	Ma Tau Kok Access - Access & Tunnelling	693	31-Jan-21	08-Jun-23																																											
9	Ho Man Tin Vent Shaft - Civil works	1044	30-Oct-19	12-May-23																																											
10	Yau Ma Tei Shaft - Civil works	258	16-Apr-23	26-Feb-24																																											
11	Ma Tau Kok Shaft - Civil works	236	13-May-23	26-Feb-24																																											

- Summary
- Milestone

HY/2018/08 Central Kowloon Route Central Tunnel

Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



Major Construction Activities (Feb 2020)

Item	Construction Activites	Location
1	Prebored H piling for ventilation shaft	HMT
2	Formation of site haul road leading to Chung Hau Street	HMT
3	Drill and Blast excavation for construction adit	HMT
4	Mucking out from tunnel	HMT
5	Construction of spoil basin	HMT
6	Construction of CLP transformer room	HMT
7	Site installation and utilities diversion	HMT
8	Extensive grouting	Chi Man Street
9	Erection of main site office	Portion 18

Major Construction Activities (Mar 2020)

Item	Construction Activites	Location
1	Prebored H piling for ventilation shaft	HMT
2	Formation of site haul road leading to Chung Hau Street	HMT
3	Removal of oversize tree T143	HMT
4	Drill and Blast excavation for construction adit	HMT
5	Mucking out from tunnel	HMT
6	Construction of CLP transformer room	HMT
7	Site installation and utilities diversion	HMT
8	Extensive grouting	Chi Man Street
9	Erection of main site office	Portion 18