


# Appendix A

---

## Construction Programme

#	Activity Name	Orig Dur	Start	Finish	2019												2020					2021					2022					2023					2024																																																																																																																																																				
					J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M																																																																																																																								
					J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	<b>HY/2018/08 Central Kowloon Route</b>	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
2	<b>Executive Summary</b>	1379	03-Jul-19	26-Feb-24																																																																																																																																																																																					
3	<b>General</b>	9	03-Jul-19	12-Jul-19																																																																																																																																																																																					
4	Contract Date	0	03-Jul-19																																																																																																																																																																																						
5	Starting Date	0	12-Jul-19																																																																																																																																																																																						
6	<b>Yau Ma Tei Shaft - Access &amp; Tunnelling</b>	749	18-Apr-20	28-Oct-22																																																																																																																																																																																					
7	<b>Ho Man Tin Shaft - Access &amp; Tunnelling</b>	1046	28-Oct-19	12-May-23																																																																																																																																																																																					
8	<b>Ma Tau Kok Access - Access &amp; Tunnelling</b>	693	31-Jan-21	08-Jun-23																																																																																																																																																																																					
9	<b>Ho Man Tin Vent Shaft - Civil works</b>	1044	30-Oct-19	12-May-23																																																																																																																																																																																					
10	<b>Yau Ma Tei Shaft - Civil works</b>	258	16-Apr-23	26-Feb-24																																																																																																																																																																																					
11	<b>Ma Tau Kok Shaft - Civil works</b>	236	13-May-23	26-Feb-24																																																																																																																																																																																					

 Summary  
 Milestone

HY/2018/08 Central Kowloon Route Central Tunnel  
  
 Executive Summary



Date	Revision	Checked	Approved
16-Jul-19	00V0	CLa	WYu
20-Aug-19	00V1	CLa	WYu



**Major Construction Activities (Jan 2020)**

Item	Major Construction Activites	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Site and shaft installation	HMT
4	Erection of site office	HMT
5	Drill and Blast excavation	YMT
6	Mucking out from tunnel	YMT
7	Site and shaft installation	YMT
8	Reinforcement for the access shaft	MTK
9	Site and shaft installation	MTK

**Major Construction Activities (Feb 2021)**

Item	Major Construction Activites	Location
1	Drill and Blast excavation	HMT
2	Mucking out from tunnel	HMT
3	Site an shaft installation	HMT
4	Modification of noise enclosure	HMT
5	Erection of site office	HMT
6	Drill and Blast excavation	YMT
7	Mucking out from tunnel	YMT
8	Site and shaft installation	YMT
9	Modification of access shaft cover	MTK
10	Reinforcement for the access shaft	MTK
11	Site and shaft installation	MTK