# Vol. 1 of 3 EP-457/2013/C Central Kowloon Route Ho Man Tin Access Shaft Contract No. HY/2014/09 July 2018





#### Environmental Permit No. EP-457/2013/C

#### **Central Kowloon Route**

#### **Independent Environmental Checker Verification**

| Works Contract: | Ho Man Tin Access Shaft (HY/2014/09) |  |
|-----------------|--------------------------------------|--|
|                 |                                      |  |

#### **Reference Document/Plan**

| Document/ <del>Plan</del> to be Certified/ Verified: | Monthly EM&A Report No.6 (July 2018) |
|--|--------------------------------------|
| Date of Report:                                      | 13 August 2018 (Rev. 1)              |
| Date received by IEC:                                | 13 August 2018                       |

#### **Reference EP Condition**

Environmental Permit Condition:

Submission of Monthly EM&A Report of the Project

3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.

3.4

#### **IEC Verification**

I hereby verify that the above referenced document/<del>plan</del> complies with the above referenced condition of EP-457/2013/C.

Mondy 20.

Ms Mandy To Independent Environmental Checker Date:

13 August 2018

Our ref: 0436942\_IEC Verification Cert\_HMTS\_Monthly EM&A Rpt No.6.docx



### Acuity Sustainability Consulting Limited Unit 1908, iPlace, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.

Tel.: (852) 2333 6823 Fax.: (852) 2333 1316

### Nishimatsu Construction Co. Ltd.

### Central Kowloon Route Contract HY/2014/09

### Ho Man Tin Access Shaft

Monthly EM&A Report No. 6

(Period from 1 to 31 July 2018)

### Rev. 1

### (10 August 2018)

|                        |   | Name  | Signature |
|------------------------|---|---|-----------|
| Prepared by            |   | Karen K. Y. Cheung                            | d         |
| Checked of Reviewed by | & | Nelson T. H. Tsui                             | 24        |
| Approved Certified by  | & | Kevin W. M. Li<br>(Environmental Team Leader) | K.        |

#### TABLE OF CONTENTS

#### EXECUTIVE SUMMARY

| 1. | BASIC PROJECT INFORMATION                                       | . 6 |
|----|---|-----|
| 2. | ENVIRONMENTAL STATUS  | . 8 |
| 3. | MONITORING RESULTS  | . 9 |
| 4. | SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS | 16  |
| 5. | EM&A SITE INSPECTION  | 18  |
| 6. | FUTURE KEY ISSUES   | 19  |
| 7. | CONCLUSION AND RECOMMENDATIONS                                  | 20  |

#### LIST OF APPENDICES

- A. Alignment and Works Area for the Contract No. HY/2014/09
- B. Construction Programme
- C. Project Organization Chart
- D. Dust Event-Action Plan (EAP)
- E. Noise Event-Action Plan (EAP)
- F. Environmental Mitigation Implementation Schedule (EMIS)
- G. Monitoring Schedules of the Reporting Month
- H. Calibration Certificate (Air Monitoring)
- I. Calibration Certificate (Noise)
- J. The Certification of Laboratory with HOKLAS Accredited Analytical Tests
- K. Location Plan of Noise and Air Quality Monitoring Station
- L. Monitoring Data (Air Monitoring)
- M. Monitoring Data (Noise)
- N. Waste Flow Table
- O. Statistics on Complaint, Notifications of Summons and Successful Prosecutions
- P. Monitoring Schedule of the Coming Month
- Q. Interim Report for the Complaint

3

#### **EXECUTIVE SUMMARY**

- A.1 NISHIMATSU Construction Company Limited ("Contractor") commenced the construction works of Highway Department (HyD) Central Kowloon Route Contract No. HY/2014/09 -Ho Man Tin Access Shaft ("The Project") on 20 February 2018. This is the 6<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 July 2018 to 31 July 2018.
- A.2 A summary of the construction works that undertaken for the Project during the reporting month is listed below.

| Construction Activities undertaken |  |
|------------------------------------|--|
| Diaphragm wall construction        |  |

A.3 A summary of regular construction noise and construction dust monitoring activities in this reporting period is listed below:

| Regular construction noise monitoring during norm | al working hours |
|---|------------------|
| M-N3  | 5 times          |
| Construction dust (24-hour TSP) monitoring        |                  |
| M-A3  | 5 times          |
| Construction dust (1-hour TSP) monitoring         |                  |
| M-A3  | 15 times         |

- A.4 No construction work was conducted during time period other than normal working hours during this reporting month.
- A.5 Inert construction and demolition (C&D) materials and non-inert C&D materials were the wastes that generated from this Project. During the reporting month, 1,669 m<sup>3</sup> inert C&D material was generated from the Project. No plastics and no paper/ cardboard packaging were generated and sent to recyclers for recycling during reporting period, respectively. About 4 m<sup>3</sup> of non-recyclable non-inert C&D materials, such as general refuse, were disposed of at landfill. No metal and chemical waste were generated during this reporting month.
- A.6 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 4and 18 July 2018. Details of the audit findings and implementation status are presented in Section 5.
- A.7 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 4, 11, 18 and 26 July 2018. The representative of IEC joined the site inspection on 11 July 2018. Details of the audit findings and implementation status are presented in Section 5.
- A.8 No change has been made from the described in the approved EM&A, such as construction method, mitigation proposals and design changes.

- A.9 No exceedance of the Action and Limit Levels of regular construction noise monitoring was recorded during the reporting period.
- A.10 No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring were recorded during the reporting period.
- A.11 One environmental complaint was received in the reporting period. After investigation, the compliant was concluded invalid.
- A.12 No summon or prosecution was received in this reporting period.
- A.13 No reporting changes were revised in this reporting period.
- A.14 A summary of the construction activities to be undertaken in the in the next reporting month is listed below:

#### **Construction Activities to be undertaken**

• Diaphragm wall construction

#### **1. BASIC PROJECT INFORMATION**

- 1.1. Central Kowloon Route (CKR) is a 4.7 km long dual 3-lane trunk road in Central Kowloon linking Yau Ma Tei Interchange in West Kowloon with the road network on Kai Tak Development and Kowloon Bay in East Kowloon.
- 1.2. The Central Kowloon Route Design and Construction Environmental Impact Assessment Report (Register No.: AEIAR-171/2013) was approved with conditions by the Environmental Protection Department (EPD) on 11 July 2013. An Environmental Permit (EP 457/2013) was issued on 9 August 2013. Variations of EP (VEP) was subsequently applied for and the latest EP (EP-457/2013/C) was issued by EPD on 16 January 2017.
- 1.3. The construction of the CKR had been divided into different sections. This Contract No. HY/2014/09 Ho Man Tin Access Shaft (HMTS) ("The Project") covers part of the construction activities located at Ho Man Tin under the EP which includes:
  - Central Portion
    - i. Decant of Housing Authority Mock Up Centre and Site Establishment
    - ii. Diaphragm Walls Construction
    - iii. Excavation of Vertical Access Shaft approximately 100m deep and 21m internal diameter

The alignment and works area for the Contract No. HY/2014/09 - are shown in Appendix A.

1.4. A summary of the major construction activities undertaken in this reporting period is shown in Table 1.1. The construction programme is presented in Appendix B.

#### Table 1.1 Summary of the construction Activities Undertaken during the Reporting Month.

#### **Construction Activities undertaken**

- Diaphragm wall construction
- 1.5. There are no updates on the scope of works and construction methodologies.
- 1.6. The project organisational chart specifying management structure and contact details are shown in Appendix C.
- 1.7. A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in Table 1.2

| Documentations   |                      |                            |  |
|--|----------------------|----------------------------|--|
| Permit/ Licences/  | Reference            | Validity Period            | Remarks                                  |
| Notification   |                      |                            |  |
| <b>Environmental Permit</b>  | EP- 457/2013/C       | Throughout the Contract    | Permit granted on 16/01/2018             |
| Notification of<br>Construction Works<br>under the Air<br>Pollution Control<br>(Construction Dust)<br>Regulation (Form NA) | 428806               | Throughout the<br>Contract | Notification issued on 18/12/ 2017       |
| Wastewater Discharge<br>Licence  | WT00030288-2018      | Until 28/02/2023           | Licence granted on 14/02/2018            |
| Chemical Waste<br>Producer Registration  | WPN5111-236-N2345-03 | Throughout the<br>Contract | Registration complete<br>on 19/12/2017   |
| Construction Noise<br>Permit   | GW-RE0500-18         | Until 9/10/2018            | CNP application<br>granted on 17/07/2018 |
| Billing Account for<br>Disposal of<br>Construction Waste   | 7029654              | Throughout the<br>Contract | Account granted on 22/12/2017            |

Table 1.2 Summary of the Status of Valid Environmental Licence, Notification, Permit and

#### 2. ENVIRONMENTAL STATUS

2.1. Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-457/2013/C) as of the reporting period for the Project are summarised in Table 2.1

| EP Condition<br>(EP-457/2013/C) | Submission  | Submission date              |
|---------------------------------|---|------------------------------|
| Condition 1.12                  | Notification of Commencement Date of<br>Construction of the Project | 1 February 2018              |
| Condition 2.3                   | Community Liaison Group   | 5 January 2018               |
| Condition 2.4                   | Management organisation of the main construction companies          | 22 December 2017             |
| Condition 2.5                   | Construction Programme and EP                                       | 08 January 2018 / 18 January |
| Condition 2.5                   | Submission Schedule   | 2018                         |
| Condition 2.6                   | Design Drawing  | 08 January 2018              |
| Condition 2.8                   | Landscape Mitigation Plan   | 12 January 2018              |
| Condition 2.9                   | Construction Noise Mitigation Plan<br>(CNMMP)                       | 15 February 2018             |
| Condition 3.3                   | Baseline Monitoring Report  | 1 February 2018              |
| Condition 3.4                   | EM&A Monthly Report (June 2018)                                     | 11 July 2018                 |

Table 2.1 Summary of Status of Required Submission for EP-457/2013/C for the Project

2.2. Details of the major construction activities undertaken in this reporting period are shown in Table 2.2.

Table 2.2 Summary of the construction Activities Undertaken during the Reporting Month.

| Location of works | Construction activities undertaken | Remarks on progress  |  |
|-------------------|------------------------------------|----------------------|--|
| Portion 1 A       | • Diaphragm wall construction      | •10 out of 22 panels |  |
|                   |                                    | completed            |  |

2.3. The drawing showing the project are, environmental sensitive receivers and the location of the monitoring station are attached in Appendix A and Appendix K. Co-ordinates of the monitoring location is shown in below:

SKH Tsoi Kung Po Secondary School (M-A3 / M-N3) under HK80 Geographical Coordinates – Latitude: 22.314719, Longitude: 114.180694

#### **3.** MONITORING RESULTS

3.1. Monitoring Parameters

#### Air Quality

- 3.1.1. The impact monitoring had been carried out in accordance with section 5.8 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring location in the reporting report.
- 3.1.2. The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring station for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.
- 3.1.3. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.

#### <u>Noise</u>

- 3.1.4. Construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq}$  (30min) shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays.
- 3.1.5. For all other time periods, L<sub>eq</sub> (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria.
- 3.1.6. As supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.
- 3.2. Monitoring Equipment

#### Air Quality

- 3.2.1. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).
- 3.2.2. The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual. Valid calibration certificate of dust monitoring equipment is attached in Appendix H.

- 3.2.3. A summary of the equipment that was deployed for the 24- hour averaged monitoring is shown in Table 3.1. The TSP monitoring was conducted as per the schedule presented in Appendix G.
- 3.2.4. The equipment used for 1-hour TSP and 24-hour TSP measurement and calibration are summarised in Table 3.1

| Monitoring<br>Parameter | Monitoring Equipment         | Serial Number | Date of Calibration |
|-------------------------|------------------------------|---------------|---------------------|
| 1-hour TSP              | TSI 8532 Laser Dust Monitor  | 8532114409    | 20 Dec 2017         |
| 24-hour TSP             | TE-5170X High Volume Sampler | 1048          | 3 Jul 2018 and      |
|                         |                              |               | 20 Jul 2018         |
|                         | TE-5025 Calibration Kit      | 3465          | 2 Feb 2018          |

Table 3.1 Construction Dust Monitoring Equipment

#### <u>Noise</u>

- 3.2.5. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed and other metrological data has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO.
- 3.2.6. An acoustic calibrator and sound level meter using for the monitoring is within the valid period and were calibrated per year. Valid calibration certificate of noise monitoring equipment is attached in Appendix I.
- 3.2.7. The details of equipment using for monitoring are listed in Table 3.2, as below:

| Monitoring Equipment           | Serial Number | Date of Calibration |
|--------------------------------|---------------|---------------------|
| Nti XL2 Sound Level Meter      | A2A-09696-E0  | 3 Nov 2017          |
| Pulsar 105 Acoustic Calibrator | 63705         | 17 Sep 2017         |

 Table 3.2 Monitoring Equipment Used in Monitoring

3.3. Monitoring Methodology and QA/QC results

#### Air Quality

- 3.3.1. The 1-hour TSP monitor, portable dust meter (TSI Dust Trak Aerosol Monitor Model 8532) was used for the impact monitoring. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.
- 3.3.2. The 24-hour TSP monitor, High Volume Sampler (Tisch TE 5170 High Volume Air Sampler) was used for the impact monitoring. The 24-hour TSP monitoring consists of the following:
  - The HVS was set at the monitoring location, with electricity supply connected and secured;

- HVS was calibrated before commencing the 1<sup>st</sup> measurement;
- The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to Appendix J;
- The airflow over time during sampling process was recorded by the HVS.
- 3.3.3. HVS was free- standing with no obstruction. The following criteria were considered in the installation of the HVS:
  - Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
  - A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
  - No furnace or incinerator flues was nearby;
  - Airflow around the sampler was unrestricted; and
  - Permission could be obtained to set up the samplers and gain access to the monitoring station.

#### 3.3.4. Preparation of Filter Papers

- Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;
- ◆ All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH)was 40%; and
- Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

#### 3.3.5. Field Monitoring

- The power supply was checked to ensure that the HVS was working properly;
- The filter holder and area surrounding the filter were cleaned;
- The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid was closed and secured with an aluminum strip;
- The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- The flow rates of the HVS was checked and adjusted to between  $1.22 \cdot 1.37 m^3 min^{-3}$ ,

which was within the range specified in the EM&A Manual (i.e. 0.6-  $1.7^{m^3min^{-3}}$ );

- The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- The initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;

- The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.
- 3.3.6. Maintenance and Calibration
  - The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
  - ◆ The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five- point calibration was carried out for HVS using TE-5025 Calibration Kit. HVS is calibrated bimonthly. The calibration records for the HVS is given in Appendix H.
- 3.3.7. Wind Data Monitoring
  - The wind speed has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO

#### <u>Noise</u>

- 3.3.8. All noise measurements by the meter were set to FAST response and on the A-weighted equivalent continuous sound pressure level (L<sub>eq</sub>) in decibels dB(A). <sup>L</sup>Aeq(30min)</sup> was used as the monitoring metric for the time period between 0700 –1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.
- 3.3.9. Prior to the noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Checking was conducted before and after the monitoring. The calibration level before and after the noise measurement is agreed to within 1.0 dB.
- 3.3.10. Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms<sup>-1</sup> or wind with gusts exceeding 10 ms<sup>-1</sup>. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms<sup>-1</sup>.
- 3.4. Monitoring Location

#### Air Quality

3.4.1. In order to identify and seek for the access of the dust monitoring locations designated in the EM&A Manual, site visit was conducted by ET. During the site visit, the original proposed monitoring location was declined by the management office of Ko Fai House, Kwun Fai Court due to the set-up of equipment on the rooftop and the middle level of building. Alternative air monitoring station had been proposed by ET and approved by IEC before the baseline monitoring started. 1 designated monitoring location was identified and agreed with IEC and EPD. Details of air monitoring station are described in Table 3.3. The location plan of air quality monitoring station is shown in Appendix K.

| Air Quality Monitoring Station | Dust Monitoring<br>Station        |
|--------------------------------|-----------------------------------|
| M-A3                           | SKH Tsoi Kung Po Secondary School |

#### Table 3.3 Location of the Dust Monitoring Station

#### <u>Noise</u>

3.4.2. According to the EM&A Manual, construction noise impact monitoring should be conducted at designated monitoring station. In order to the access to some of the proposed monitoring locations stated in the EM&A Manual was either rejected or unavailable, alternative location was proposed and agreed by the ER. IEC and EPD. The details of construction noise monitoring location are listed in Table 3.4 and shown in Appendix K along with location of noise sensitive receivers (NSRs) related to this Works Contract.

| Noise<br>Monitoring Station | Identified Noise<br>Monitoring Station | Type of Measurement |
|-----------------------------|--|---------------------|
| M-N3                        | SKH Tsoi Kung Po Secondary<br>School   | Façade              |

- 3.5. Monitoring date, time, frequency and duration
- 3.5.1. A summary of impact monitoring duration, sampling parameter and frequency is presented in Table 3.5.

| Impact<br>Monitoring | Duration                         | Sampling Parameter                                    | Frequency  |
|----------------------|----------------------------------|---|--|
| Dust                 | 1-hour continuous measurement    | 1-hour TSP  | 3 times per six days   |
| Dust                 | 24-hour continuous<br>sampling   | 24-hour TSP   | Once per six days  |
| Noise                | 30-minute continuous measurement | $L_{eq 30 min}$ , $L_{10}$ and $L_{90}$ as reference. | Once L <sub>eq 30 min</sub> from 0700 –<br>1900 per seven days |

Table 3.5: Summary of Impact Monitoring Programme

#### 3.6. Result Summary

#### Air Quality

3.6.1. According to our field observations, the major dust source identified at the designated air quality monitoring station in the reporting month are summarised in Table 3.6

#### Table 3.6 Observation at Dust Monitoring Station

| Monitoring Station | Major Dust Source                     |
|--------------------|---------------------------------------|
| M-A3               | No obvious dust emission was observed |

3.6.2. Air quality impact monitoring for the reporting month was carried out on 3,6,12,18,24 and 30 July 2018. The results for 1-hour TSP and 24-hour TSP are summarized in Table 3.7 and Table 3.8. The measurement data and details of influencing factors such as weather conditions and site observation are presented in Appendix L.

| Table 3.7 | Summary  | of 1-hour | TSP Mo  | onitoring | Results |
|-----------|----------|-----------|---------|-----------|---------|
| 1u010 5.7 | Dummur y | or r nour | 101 110 | moning    | results |

|                            | 2            | U                   |                    |  |
|----------------------------|--------------|---------------------|--------------------|--|
| <b>Monitoring Location</b> | Range(µg/m3) | Action Level(µg/m3) | Limit Level(µg/m3) |  |
| M-A3                       | 83 - 112     | 333                 | 500                |  |

| Table 3.8 Summary | y of 24-hour TSP Monitoring Results |
|-------------------|-------------------------------------|
| Table 5.6 Summar  | y of 24-nour 151 wronnoring results |

| Monitoring Location | Range(µg/m3) | Action Level(µg/m3) | Limit Level(µg/m3) |
|---------------------|--------------|---------------------|--------------------|
| M-A3                | 17 - 30      | 153                 | 260                |

#### <u>Noise</u>

3.6.3. According to our field observations, the major noise source identified at the designated noise monitoring station in the reporting month are summarised in Table 3.9:

| Monitoring Station | Major Noise Source       |
|--------------------|--------------------------|
| M-N3               | Traffic, School activity |

3.6.4. The construction noise impact monitoring for the reporting month was carried out on 3,6,12,18,24 and 30 July 2018 2018. The measurement data are shown in Appendix M and summarized in Tables 3.10:

| Time Period                              | Parameter | Range, dB(A) |                 |                 |  |
|--|-----------|--------------|-----------------|-----------------|--|
|  |           | $L_{eq}$     | L <sub>10</sub> | L <sub>90</sub> |  |
| Normal working<br>hour from<br>0700-1900 | Leq 30min | 63.5 - 64.8  | 67.2–68.0       | 54.2 - 56.7     |  |

Table 3.10 Summary of Noise Monitoring Results -M-N3

- 3.7. Waste management
- 3.7.1. The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 3.11. Details of cumulative waste management data are presented as a waste flow table in Appendix N.

|                     | Quantity               |       |  |                      |                 |                         |                                 |
|---------------------|------------------------|-------|--|----------------------|-----------------|-------------------------|---------------------------------|
| Reporting period Ma |                        |       | N  | on-inert C&D Materia | als             |                         |                                 |
|                     | Inert C&D<br>Materials | Waste | Others, e.g. General<br>Refuse disposed at | Recycled materials   |                 |                         |                                 |
|                     | (in '000m3)            |       | (in '000kg)                                | (in '000kg)          | m3) (in '000kg) | Landfill<br>(in '000m3) | Paper/card board<br>(in '000kg) |
| Jul-18              | 1.669                  | 0.000 | 0.006                                      | 0.000                | 0.000           | 0.000                   |                                 |

Table 3.11 Quantities of waste generated from the Project

## 4. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

4.1. The Environmental Complaint Handling Procedure is shown in below Table 4.1:

| Tu   | ne 4.1 Environmentar et   |  |  |  |  |  |  |  |
|--|---|--|--|--|--|--|--|--|
| Complaint Received via   | Project Hotline   | Complaint Received via 1823 or from other              |  |  |  |  |  |  |
|  |   | government departments                                 |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| Contractor notify ER, ET   | f and IEC   | ER notify Contractor, ET and IEC                       |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| Contractor log complair  | nt and date of receipt onto   | o the complaint database. Contractor, ER and ET to     |  |  |  |  |  |  |
|  | conduct investig  | gation of complaint                                    |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| If complaint is considere  | d not valid   | If complaint is found valid                            |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| ET or ER to reply the con  | mplainant if necessary  | Contractor to identify and implement remedial          |  |  |  |  |  |  |
|  |   | measures in consultation with the IEC, ET and          |  |  |  |  |  |  |
|  |   | ER.  |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
|  |   | The ER, ET and IEC to review the effectiveness         |  |  |  |  |  |  |
|  |   | of the Contractor's remedial measures and the          |  |  |  |  |  |  |
|  |   | updated situation; ET to undertake additional          |  |  |  |  |  |  |
|  |   | monitoring and audit to verify the situation if        |  |  |  |  |  |  |
|  |   | necessary, and oversee that circumstances leading      |  |  |  |  |  |  |
|  |   | to the complaint do not recur. ER to conduct           |  |  |  |  |  |  |
|  |   | further inspection as necessary.                       |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| If the complaint is refer  | red by the EPD, the Con   | tractor to prepare interim report on the status of the |  |  |  |  |  |  |
| complaint investigation  | and follow-up actions sti   | pulated above, including the details of the remedial   |  |  |  |  |  |  |
|  |   | or already taken, for submission to EPD within the     |  |  |  |  |  |  |
|  | time frame assigned by the EPD  |  |  |  |  |  |  |  |
|  |   |  |  |  |  |  |  |  |
| The ET to record the deta  | ails of the complaint, res  | ults of the investigation, subsequent actions taken to |  |  |  |  |  |  |
| address the complaint a  | address the complaint and updated situation including the effectiveness of the remedial measures, |  |  |  |  |  |  |  |
| supported by regular and additional monitoring results in the monthly EM&A reports |   |  |  |  |  |  |  |  |

Table 4.1 Environmental Complaint Handling Procedure

- 4.2. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Appendix D and Appendix E shall be carried out.
- 4.3. No exceedance of the Action and Limit Levels of the regular construction noise was recorded during the reporting period
- 4.4. No exceedance of the Action and Limit Level of 1-hour TSP and 24-hour TSP monitoring was recording during the reporting period.
- 4.5. One environmental complaint was received in the reporting period. As concluded from investigation on 27 July, 2018, the compliant was considered invalid. The interim report for the compliant is shown in Appendix Q. Further mitigation measures were implemented on site for precautionary purpose.
- 4.6. No notification of summons and prosecution was received in the reporting period.
- 4.7. Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix O.

#### 5. EM&A SITE INSPECTION

- 5.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, four (4) site inspections were carried out on 4,11,18 and 26 July 2018, along with bi-weekly inspection of the implementation of landscape and visual mitigation measures conducted on 4 and 18 July 2018.
- 5.2. One joint site inspection with IEC also undertaken on 11 July 2018. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 5.1.

| Date        | Environmental Observations  | Follow-up Status   |
|-------------|---|--|
| 4 Jul 2018  | No Observations and Recommendations   |  |
| 11 Jul 2018 | <ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. Liquid Chemicals should be put on drip tray</li> <li>2. Tree Fence was broken.</li> </ul>                                | <ol> <li>Chemicals liquid were placed<br/>on the drip tray.</li> <li>The tree fence was replaced.</li> </ol> |
| 18 Jul 2018 | <ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. Drip tray should be cleaned regularly to prevent spillage of lube oil.</li> </ul>  | 1. Drip tray was cleaned   |
| 26 Jul 2018 | <ul> <li><u>Observation(s) and Recommendation(s)</u></li> <li>1. Liquid Chemicals should be put on drip tray</li> <li>2. Oil spillage was spotted on ground at location HDC 01</li> </ul> | <ol> <li>Stagnant water was cleaned.</li> <li>Oil and stagnant were removed.</li> </ol>                      |

Table 5.1 Site Observations

- 5.3. The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period
- 5.4. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix F.

#### 6. **FUTURE KEY ISSUES**

- 6.1. Work to be undertaken in the next reporting month are:
  - Diaphragm wall construction

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise and waste management.


- 6.2. The tentative schedule of regular construction noise monitoring, 1-hour TSP and 24-hour TSP monitoring in the next reporting period is presented in Appendix P. The regular construction noise monitoring, 1-hour TSP monitoring 24-hour TSP monitoring will be conducted at the same monitoring location in the next reporting period.
- 6.3. The construction programme for the Project for the next reporting month is presented in Appendix B.

#### 7. CONCLUSION AND RECOMMENDATIONS

- 7.1. This 6<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 July 2018 to 31 July 2018 in accordance with the EM&A Manual and the requirement under EP- 457/2013/C
- 7.2. Air quality (including 1-hour TSP and 24-hour TSP) and noise impact monitoring were carried out in the reporting period. All monitoring results are satisfactory. No exceedance of the Action and Limit Level was recorded during the reporting period.
- 7.3. Weekly environmental site inspections were conducted during the reporting period. Joint site inspection with IEC were carried out on 11 July 2018. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 7.4. One environmental complaint was received in the reporting period. After investigation, the compliant was concluded invalid.
- 7.5. No notification of summons or prosecution was received since commencement of the Contract.
- 7.6. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

## Appendix A Alignment and Works Area For the Contract No. HY/2014/09

CCTV CAMERA





## Appendix B Construction Programme




## Contract No. HY/2014/09

Central Kowloon Route - Ho Man Tin Access SWork Programme

|                                     |          |      | Calendar Year/Month |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
|-------------------------------------|----------|------|---------------------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|------|-----|-----|-----|-----|
|                                     |          | 2017 |                     |     |     |     |     | 20  | 018 |     |      |     |     |     |     | 2019 |     |     |     |     |
|                                     |          | Dec  | Jan                 | Feb | Mar | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec | Jan | Feb  | Mar | Apr | May | Jun |
|                                     |          |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Description of Work                 | Duration |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Decant of Housing Authority Mock Up |          |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Centre and Site Establishment       | 2 mth    |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
|                                     |          |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Diaphragm Wall Excavation           | 6 mth    |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
|                                     |          |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Soil Excavation of Shaft            | 4 mth    |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
|                                     |          |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |
| Rock Excavation of Shaft            | 6 mth    |      |                     |     |     |     |     |     |     |     |      |     |     |     |     |      |     |     |     |     |

## Appendix C Project Organization Chart

### Project O-Chart



Acuity Sustainability Consulting Ltd.

### Appendix D Dust Event-Action Plan (EAP)

**Monthly Environmental Monitoring & Auditing Report** Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft

|  | ACTION  |  |  |   |  |  |  |  |  |
|--|---|--|--|---|--|--|--|--|--|
| EVENT  | ET  | IEC  | ER   | CONTRACTOR  |  |  |  |  |  |
| ACTION LEV   | EL  |  |  |   |  |  |  |  |  |
| 1.Exceedance<br>for one<br>sample                            | <ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>   | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's working<br/>method.</li> </ol>   | 1. Notify Contractor.  | <ol> <li>Rectify any unacceptable<br/>practice;</li> <li>Amend working methods if<br/>appropriate.</li> </ol>   |  |  |  |  |  |
| 2.Exceedance<br>for two or<br>more<br>consecutive<br>samples | <ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the<br/>effectiveness of the proposed<br/>remedial measures;</li> <li>Repeat measurements to<br/>confirm findings;</li> <li>Increase monitoring frequency<br/>to daily;</li> <li>Discuss with IEC and<br/>Contractor on remedial actions<br/>required;</li> <li>If exceedance continues,<br/>arrange meeting with IEC and<br/>ER;</li> <li>If exceedance stops, cease<br/>additional monitoring.</li> </ol> | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's working<br/>method;</li> <li>Discuss with ET and Contractor<br/>on possible remedial measures;</li> <li>Advise the ET on the<br/>effectiveness of the proposed<br/>remedial measures;</li> <li>Supervise Implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures<br/>properly implemented.</li> </ol> | <ol> <li>Submit proposals for<br/>remedial to ER within 3<br/>working days of notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>Amend proposal if<br/>appropriate.</li> </ol> |  |  |  |  |  |
| LIMIT LEVEL  |   |  |  |   |  |  |  |  |  |
| 1.Exceedance<br>for one<br>sample                            | <ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and</li> </ol>   | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's working<br/>method;</li> </ol>   | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> </ol>   | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Submit proposals for<br/>remedial actions to IEC</li> </ol>  |  |  |  |  |  |

#### Monthly Environmental Monitoring & Auditing Report

Contract No. HY/2014/09 Central Kowloon Route - Ho Man Tin Access Shaft

|  | ACTION   |   |   |  |  |  |  |  |  |
|--|--|---|---|--|--|--|--|--|--|
| EVENT  | ET   | IEC   | ER  | CONTRACTOR   |  |  |  |  |  |
|  | <ul> <li>EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ul>  | <ol> <li>Discuss with ET and Contractor<br/>on possible remedial measures;</li> <li>Advise the ER on the<br/>effectiveness of the proposed<br/>remedial measures;</li> <li>Supervise implementation of<br/>remedial measures.</li> </ol>  | 3. Ensure remedial measures properly implemented.   | <ul> <li>within 3 working days of<br/>notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>4. Amend proposal if<br/>appropriate.</li> </ul>   |  |  |  |  |  |
| 2.Exceedance<br>for two or<br>more<br>consecutive<br>samples | <ol> <li>Notify IEC, ER, Contractor<br/>and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to<br/>confirm findings;</li> <li>Increase monitoring frequency<br/>to daily;</li> <li>Carry out analysis of<br/>Contractor's working<br/>procedures to determine<br/>possible mitigation to be<br/>implemented;</li> <li>Arrange meeting with IEC and<br/>ER to discuss the remedial<br/>actions to be taken;</li> <li>Assess effectiveness of<br/>Contractor's remedial actions<br/>and keep IEC, EPD and ER<br/>informed of the results;</li> <li>If exceedance stops, cease<br/>additional monitoring.</li> </ol> | <ol> <li>Discuss amongst ER, ET, and<br/>Contractor on the potential<br/>remedial actions;</li> <li>Review Contractor's remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly;</li> <li>Supervise the implementation<br/>of remedial measures.</li> </ol> | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC,<br/>agree with the Contractor on<br/>the remedial measures to be<br/>implemented;</li> <li>Ensure remedial measures<br/>properly implemented;</li> <li>If exceedance continues,<br/>consider what portion of the<br/>work is responsible and<br/>instruct the Contractor to<br/>stop that portion of work<br/>until the exceedance is<br/>abated.</li> </ol> | <ol> <li>Take immediate action to<br/>avoid further exceedance;</li> <li>Submit proposals for<br/>remedial actions to IEC<br/>within 3 working days of<br/>notification;</li> <li>Implement the agreed<br/>proposals;</li> <li>Resubmit proposals if<br/>problem still not under<br/>control;</li> <li>Stop the relevant portion of<br/>works as determined by the<br/>ER until the exceedance is<br/>abated.</li> </ol> |  |  |  |  |  |

Note:

ET – Environmental Team

ER – Engineer's Representative

IEC – Independent Environmental Checker

## Appendix E Noise Event-Action Plan (EAP)

**Monthly Environmental Monitoring & Auditing Report** Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft

| EVEN<br>T       |  | ACTION   |  |  |  |  |  |  |  |  |  |  |
|-----------------|--|--|--|--|--|--|--|--|--|--|--|--|
|                 | ET   | IEC  | ER   | CONTRACTOR   |  |  |  |  |  |  |  |  |
| Action<br>Level | <ol> <li>Identify source, investigate the<br/>causes of exceedance and propose<br/>remedial measures;</li> <li>Notify IEC and Contractor;</li> <li>Report the results of investigation<br/>to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and<br/>formulate remedial measures;</li> <li>Increase monitoring frequency to<br/>check mitigation effectiveness.</li> </ol> | <ol> <li>Review the analysed results<br/>submitted by the ET;</li> <li>Review the proposed remedial<br/>measures by the Contractor and<br/>advise the ER accordingly;</li> <li>Supervise the implementation of<br/>remedial measures.</li> </ol>   | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to<br/>propose remedial<br/>measures for the analysed<br/>noise problem;</li> <li>Ensure remedial measures<br/>are properly implemented</li> </ol> | <ol> <li>Submit noise mitigation<br/>proposals to IEC;</li> <li>Implement noise mitigation<br/>proposals.</li> </ol>   |  |  |  |  |  |  |  |  |
| Limit<br>Level  | <ol> <li>Identify source;</li> <li>Inform IEC, ER, EPD and<br/>Contractor;</li> <li>Repeat measurements to confirm<br/>findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's<br/>working procedures to determine<br/>possible mitigation to be<br/>implemented;</li> </ol>   | <ol> <li>Discuss amongst ER, ET, and<br/>Contractor on the potential<br/>remedial actions;</li> <li>Review Contractors remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly;</li> <li>Supervise the implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to<br/>propose remedial measures<br/>for the analysed noise<br/>problem;</li> <li>Ensure remedial measures<br/>properly implemented;</li> </ol>    | <ol> <li>Take immediate action to avoid<br/>further exceedance;</li> <li>Submit proposals for remedial<br/>actions to IEC within 3<br/>working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem<br/>still not under control;</li> <li>Stop the relevant portion of<br/>works as determined by the ER</li> </ol> |  |  |  |  |  |  |  |  |

#### Monthly Environmental Monitoring & Auditing Report

Contract No. HY/2014/09 Central Kowloon Route - Ho Man Tin Access Shaft

| EVEN<br>T | ACTION  |     |   |                                 |  |  |  |  |  |  |  |
|-----------|---|-----|---|---------------------------------|--|--|--|--|--|--|--|
|           | ET  | IEC | ER  | CONTRACTOR                      |  |  |  |  |  |  |  |
|           | <ul> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ul> |     | 5. If exceedance continues,<br>consider what portion of the<br>work is responsible and<br>instruct the Contractor to<br>stop that portion of work<br>until the exceedance is<br>abated. | until the exceedance is abated. |  |  |  |  |  |  |  |

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

## Appendix F Environmental Mitigation Implementation Schedule (EMIS)

Environmental Mitigation Implementation Schedule -

#### Contract No. HY/2014/09 (Ho Man Tin Access Shaft)

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | С  | onstruction Dust Imp  | act                     |                      |                      |   |
| S4.3.10  | D1               | The contractor shall follow the procedures and requirements            | Minimize dust   | Contractor              | All                  | Construction stage   | • APCO  |
|          |                  | given in the Air Pollution Control (Construction Dust) Regulation      | impact at the   |                         | construction         |                      | • To control the                                    |
|          |                  |  | nearby sensitive  |                         | sites                |                      | dust impact To                                      |
|          |                  |  | receivers   |                         |                      |                      | meet HKAQO and                                      |
|          |                  |  |   |                         |                      |                      | TM-EIA criteria                                     |
| S4.3.10  | D2               | • Mitigation measures in form of regular watering under a good         | Minimize dust   | Contractor              | All                  | Construction stage   | • APCO  |
|          |                  | site practice should be adopted. Watering once per hour on             | impact at the   |                         | construction         |                      | • To control the                                    |
|          |                  | exposed worksites and haul road should be conducted to                 | nearby sensitive  |                         | sites                |                      | dust impact To                                      |
|          |                  | achieve dust removal efficiencies of 91.7%. While the above            | receivers   |                         |                      |                      | meet HKAQO and                                      |
|          |                  | watering frequencies are to be followed, the extent of                 |   |                         |                      |                      | TM-EIA criteria                                     |
|          |                  | watering may vary depending on actual site conditions but              |   |                         |                      |                      |   |
|          |                  | should be sufficient to maintain an equivalent intensity of no         |   |                         |                      |                      |   |
|          |                  | less than 1.3 L/m <sup>2</sup> to achieve the dust removal efficiency. |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of th<br>Recommended<br>Measures & Mai<br>Concerns to<br>address | Implementation | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|----------------|----------------------|----------------------|---|
| S4.3.10  | D3               | <ul> <li>Proper watering at exposed spoil should be undertaken</li> </ul> | Minimize du   | st Contractor  | All                  | Construction stage   | • APCO  |
|          |                  | throughout the construction phase;  | impact at th  | e              | construction         |                      | • To control the                                    |
|          |                  | •Any excavated or stockpile of dusty material should be covered           | nearby sensitiv   | e              | sites                |                      | dust impact To                                      |
|          |                  | entirely by impervious sheeting or sprayed with water to                  | receivers   |                |                      |                      | meet HKAQO and                                      |
|          |                  | maintain the entire surface wet and then removed or                       |   |                |                      |                      | TM-EIA criteria                                     |
|          |                  | backfilled or reinstated where practicable within 24 hours of             |   |                |                      |                      |   |
|          |                  | the excavation or unloading;  |   |                |                      |                      |   |
|          |                  | •Any dusty materials remaining after a stockpile is removed               |   |                |                      |                      |   |
|          |                  | should be wetted with water and cleared from the surface of               |   |                |                      |                      |   |
|          |                  | roads;  |   |                |                      |                      |   |
|          |                  | •A stockpile of dusty material should not be extended beyond the          |   |                |                      |                      |   |
|          |                  | pedestrian barriers, fencing or traffic cones;                            |   |                |                      |                      |   |
|          |                  | •The load of dusty materials on a vehicle leaving a construction          |   |                |                      |                      |   |
|          |                  | site should be covered entirely by impervious sheeting to                 |   |                |                      |                      |   |
|          |                  | ensure that the dusty materials do not leak from the vehicle.             |   |                |                      |                      |   |
|          |                  | •Where practicable, vehicle washing facilities with high pressure         |   |                |                      |                      |   |
|          |                  | water jet should be provided at every discernible or                      |   |                |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                    | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | designated vehicle exit point. The area where vehicle              |   |                         |                      |                      |   |
|          |                  | washing takes place and the road section between the               |   |                         |                      |                      |   |
|          |                  | washing facilities and the exit point should be paved with         |   |                         |                      |                      |   |
|          |                  | concrete, bituminous materials or hardcores;                       |   |                         |                      |                      |   |
|          |                  | •When there are open excavation and reinstatement works,           |   |                         |                      |                      |   |
|          |                  | hoarding of not less than 2.4m high should be provided and         |   |                         |                      |                      |   |
|          |                  | properly maintained as far as practicable along the site           |   |                         |                      |                      |   |
|          |                  | boundary with provision for public crossing. Good site             |   |                         |                      |                      |   |
|          |                  | practice shall also be adopted by the Contractor to ensure         |   |                         |                      |                      |   |
|          |                  | the conditions of the hoardings are properly maintained            |   |                         |                      |                      |   |
|          |                  | throughout the construction period;                                |   |                         |                      |                      |   |
|          |                  | •The portion of any road leading only to construction site that is |   |                         |                      |                      |   |
|          |                  | within 30m of a vehicle entrance or exit should be kept clear      |   |                         |                      |                      |   |
|          |                  | of dusty materials;  |   |                         |                      |                      |   |
|          |                  | •Surfaces where any pneumatic or power-driven drilling, cutting,   |   |                         |                      |                      |   |
|          |                  | polishing or other mechanical breaking operation takes place       |   |                         |                      |                      |   |
|          |                  | should be sprayed with water or a dust suppression chemical        |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                 | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | continuously;   |   |                         |                      |                      |   |
|          |                  | •Any area that involves demolition activities should be sprayed |   |                         |                      |                      |   |
|          |                  | with water or a dust suppression chemical immediately prior     |   |                         |                      |                      |   |
|          |                  | to, during and immediately after the activities so as to        |   |                         |                      |                      |   |
|          |                  | maintain the entire surface wet;                                |   |                         |                      |                      |   |
|          |                  | Any skip hoist for material transport should be totally         |   |                         |                      |                      |   |
|          |                  | enclosed by impervious sheeting;                                |   |                         |                      |                      |   |
|          |                  | • Every stock of more than 20 bags of cement or dry-pulverised  |   |                         |                      |                      |   |
|          |                  | fuel ash (PFA) should be covered entirely by impervious         |   |                         |                      |                      |   |
|          |                  | sheeting or placed in an area sheltered on the top and the 3    |   |                         |                      |                      |   |
|          |                  | sides;  |   |                         |                      |                      |   |
|          |                  | Loading, unloading, transfer, handling or storage of bulk       |   |                         |                      |                      |   |
|          |                  | cement or dry PFA should be carried out in a totally enclosed   |   |                         |                      |                      |   |
|          |                  | system or facility, and any vent or exhaust should be fitted    |   |                         |                      |                      |   |
|          |                  | with an effective fabric filter or equivalent air pollution     |   |                         |                      |                      |   |
|          |                  | control system  |   |                         |                      |                      |   |
|          |                  | • Exposed earth should be properly treated by compaction,       |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                           | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|--|----------------------|---|
|          |                  | turfing, hydroseeding, vegetation planting or sealing with<br>latex, vinyl, bitumen, shotcrete or other suitable surface<br>stabilizer within six months after the last construction activity<br>on the construction site or part of the construction site<br>where the exposed earth lies. |   |                         |  |                      |   |
| \$4.3.10 |                  | Implement regular dust monitoring under EM&A programme during the construction stage.   | Monitoring of dust<br>impact  | Contractor              | Selected rep.<br>dust<br>monitoring<br>station | Construction stage   | • TM-EIA  |
| S5.4.1   | N1               | <ul> <li>Implement the following good site practices:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in</li> </ul>               | Construction Noise (A<br>Control<br>construction<br>airborne noise            | Contractor              | All<br>construction<br>sites                   | Construction stage   | • Annex 5,<br>TM-EIAO                               |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | intermittent use should be shut down between work periods        |   |                         |                      |                      |   |
|          |                  | or should be throttled down to a minimum;                        |   |                         |                      |                      |   |
|          |                  | • Plant known to emit noise strongly in one direction, where     |   |                         |                      |                      |   |
|          |                  | possible, be orientated so that the noise is directed away from  |   |                         |                      |                      |   |
|          |                  | nearby NSRs;   |   |                         |                      |                      |   |
|          |                  | • Silencers or mufflers on construction equipment should be      |   |                         |                      |                      |   |
|          |                  | properly fitted and maintained during the construction works;    |   |                         |                      |                      |   |
|          |                  | • Mobile plant should be sited as far away from NSRs as          |   |                         |                      |                      |   |
|          |                  | possible and practicable;  |   |                         |                      |                      |   |
|          |                  | • Material stockpiles, mobile container site office and other    |   |                         |                      |                      |   |
|          |                  | structures should be effectively utilized, where practicable, to |   |                         |                      |                      |   |
|          |                  | screen noise from on-site construction activities.               |   |                         |                      |                      |   |
| S5.4.1   | N2               | Install temporary hoarding located on the site boundaries        | Reduce the  | Contractor              | All                  | Construction stage   | • Annex 5,  |
|          |                  | between noisy construction activities and NSRs. The conditions   | construction noise  |                         | construction         |                      | TM-EIAO   |
|          |                  | of hoardings shall be properly maintained throughout the         | levels at low-level   |                         | sites                |                      |   |
|          |                  | construction period.   | zone of NSRs  |                         |                      |                      |   |
|          |                  |  | through partial   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                              | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|---|----------------------|---|
|          |                  |  | screening   |                         |   |                      |   |
| S5.4.1   | N3               | Install movable noise barriers (typical design is wooden framed<br>barrier with a small-cantilevered on a skid footing with 25mm<br>thick internal sound absorptive lining), acoustic mat or full<br>enclosure, screen the noisy plants including air compressors,<br>generators and handheld breakers, etc. | Sreen the noisy<br>plant items to be<br>used at all<br>construction sites     | Contractor              | All<br>construction<br>sites where<br>practicable | Construction stage   | • Annex 5,<br>TM-EIAO                               |
| \$5.4.1  | N4               | Use 'Quiet plant'  | Reduce the noise<br>levels of plant items                                     | Contractor              | All<br>construction<br>sites where<br>practicable | Construction stage   | • Annex 5,<br>TM-EIAO                               |
| \$5.4.1  | N5               | Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.   | Reduce the noise<br>levels of loading/<br>unloading activities                | Contractor              | Mucking out<br>locations                          | Construction stage   | • Annex 5,<br>TM-EIAO                               |
| \$5.4.1  | N6               | Sequencing operation of construction plants where practicable.   | Operate<br>sequentially within<br>the same work site                          | Contractor              | All<br>construction<br>sites where                | Construction stage   | • Annex 5,<br>TM-EIAO                               |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address                              | Implementation<br>Agent | Location /<br>Timing                              | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved   |
|----------|------------------|---|--|-------------------------|---|----------------------|---|
|          |                  |   | to reduce the construction airborne noise  |                         | practicable                                       |                      |   |
| \$5.4.1  |                  | Implement a noise monitoring programme under EM&A<br>programme.   | Monitor the<br>construction noise<br>levels at the<br>selected<br>representative<br>location               | Contractor              | Selected rep.<br>noise<br>monitoring<br>station   | Construction stage   | • TM-EIAO   |
|          |                  | Water   | Quality (Construction  | n Phase)                |   |                      |   |
| S6.9.1.1 |                  | In accordance with the Practice Note for Professional Persons on<br>Construction Site Drainage, Environmental Protection<br>Department, 1994 (ProPECC PN1/94), construction phase<br>mitigation measures shall include the following:<br><u>Construction Runoff</u> | To minimize water<br>quality impact from<br>the construction<br>site runoff and<br>general<br>construction | Contractor              | All<br>construction<br>sites where<br>practicable | Construction stage   | <ul> <li>Water Pollution</li> <li>Control</li> <li>Ordinance</li> <li>ProPECC PN 1/94</li> <li>TM-EIAO</li> <li>TM-DSS</li> </ul> |
|          |                  | • At the start of site establishment, perimeter cut-off drains to   | activities   |                         |   |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | direct off-site water around the site should be constructed       |   |                         |                      |                      |   |
|          |                  | with internal drainage works and erosion and sedimentation        |   |                         |                      |                      |   |
|          |                  | control facilities implemented. Channels (both temporary          |   |                         |                      |                      |   |
|          |                  | and permanent drainage pipes and culverts), earth bunds or        |   |                         |                      |                      |   |
|          |                  | sand bag barriers should be provided on site to direct            |   |                         |                      |                      |   |
|          |                  | stormwater to silt removal facilities. The design of the          |   |                         |                      |                      |   |
|          |                  | temporary on-site drainage system will be undertaken by the       |   |                         |                      |                      |   |
|          |                  | contractor prior to the commencement of construction;             |   |                         |                      |                      |   |
|          |                  | • The dikes or embankments for flood protection should be         |   |                         |                      |                      |   |
|          |                  | implemented around the boundaries of earthwork areas.             |   |                         |                      |                      |   |
|          |                  | Temporary ditches should be provided to facilitate the runoff     |   |                         |                      |                      |   |
|          |                  | discharge into an appropriate watercourse, through a silt/        |   |                         |                      |                      |   |
|          |                  | sediment trap. The sediment/ silt traps should be                 |   |                         |                      |                      |   |
|          |                  | incorporated in the permanent drainage channels to enhance        |   |                         |                      |                      |   |
|          |                  | deposition rates;   |   |                         |                      |                      |   |
|          |                  | • The design of efficient silt removal facilities should be based |   |                         |                      |                      |   |
|          |                  | on the guidelines in Appendix A1 of ProPECC PN 1/94, which        |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | states that the retention time for silt/ sand traps should be 5  |   |                         |                      |                      |   |
|          |                  | minutes under maximum flow conditions. Sizes may vary  |   |                         |                      |                      |   |
|          |                  | depending upon the flow rate, but for a flow rate of 0.1 $\ensuremath{\text{m}}^3/\ensuremath{\text{s}}$ a |   |                         |                      |                      |   |
|          |                  | sedimentation basin of 30 $\ensuremath{m^3}$ would be required and for a                                   |   |                         |                      |                      |   |
|          |                  | flow rate of 0.5 m $^3$ /s the basin would be 150 m $^3$ . The   |   |                         |                      |                      |   |
|          |                  | detailed design of the sand/ silt traps shall be undertaken by   |   |                         |                      |                      |   |
|          |                  | the contractor prior to the commencement of construction;  |   |                         |                      |                      |   |
|          |                  | All exposed earth areas should be completed and vegetated as   |   |                         |                      |                      |   |
|          |                  | soon as possible after earthworks have been completed, or  |   |                         |                      |                      |   |
|          |                  | alternatively, within 14 days of the cessation of earthworks   |   |                         |                      |                      |   |
|          |                  | where practicable. Exposed slope surfaces should be  |   |                         |                      |                      |   |
|          |                  | covered by tarpaulin or other means;   |   |                         |                      |                      |   |
|          |                  | • The overall slope of the site should be kept to a minimum to   |   |                         |                      |                      |   |
|          |                  | reduce the erosive potential of surface water flows, and all   |   |                         |                      |                      |   |
|          |                  | traffic areas and access roads protected by coarse stone   |   |                         |                      |                      |   |
|          |                  | ballast. An additional advantage accruing from the use of  |   |                         |                      |                      |   |
|          |                  | crushed stone is the positive traction gained during prolonged   |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | periods of inclement weather and the reduction of surface                |   |                         |                      |                      |   |
|          |                  | sheet flows;   |   |                         |                      |                      |   |
|          |                  | • All drainage facilities and erosion and sediment control               |   |                         |                      |                      |   |
|          |                  | structures should be regularly inspected and maintained to               |   |                         |                      |                      |   |
|          |                  | ensure proper and efficient operation at all times and                   |   |                         |                      |                      |   |
|          |                  | particularly following rainstorms. Deposited silt and grit               |   |                         |                      |                      |   |
|          |                  | should be removed regularly and disposed of by spreading                 |   |                         |                      |                      |   |
|          |                  | evenly over stable, vegetated areas;                                     |   |                         |                      |                      |   |
|          |                  | • Measures should be taken to minimize the ingress of site               |   |                         |                      |                      |   |
|          |                  | drainage into excavations. If the excavation of trenches in              |   |                         |                      |                      |   |
|          |                  | wet periods is necessary, they should be dug and backfilled in           |   |                         |                      |                      |   |
|          |                  | short sections wherever practicable. Water pumped out                    |   |                         |                      |                      |   |
|          |                  | from trenches or foundation excavations should be discharged             |   |                         |                      |                      |   |
|          |                  | into storm drains via silt removal facilities;                           |   |                         |                      |                      |   |
|          |                  | Open stockpiles of construction materials (for example,                  |   |                         |                      |                      |   |
|          |                  | aggregates, sand and fill material) of more than 50m <sup>3</sup> should |   |                         |                      |                      |   |
|          |                  | be covered with tarpaulin or similar fabric during rainstorms.           |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | Measures should be taken to prevent the washing away of          |   |                         |                      |                      |   |
|          |                  | construction materials, soil, silt or debris into any drainage   |   |                         |                      |                      |   |
|          |                  | system;  |   |                         |                      |                      |   |
|          |                  | Manholes should always be adequately covered and                 |   |                         |                      |                      |   |
|          |                  | temporarily sealed so as to prevent silt, construction materials |   |                         |                      |                      |   |
|          |                  | or debris being washed into the drainage system and storm        |   |                         |                      |                      |   |
|          |                  | runoff being directed into foul sewers;                          |   |                         |                      |                      |   |
|          |                  | • Precautions be taken at any time of year when rainstorms are   |   |                         |                      |                      |   |
|          |                  | likely, actions to be taken when a rainstorm is imminent or      |   |                         |                      |                      |   |
|          |                  | forecasted, and actions to be taken during or after rainstorms   |   |                         |                      |                      |   |
|          |                  | are summarized in Appendix A2 of ProPECC PN 1/94.                |   |                         |                      |                      |   |
|          |                  | Particular attention should be paid to the control of silty      |   |                         |                      |                      |   |
|          |                  | surface runoff during storm events, especially for areas         |   |                         |                      |                      |   |
|          |                  | located near steep slopes;                                       |   |                         |                      |                      |   |
|          |                  | • All vehicles and plant should be cleaned before leaving a      |   |                         |                      |                      |   |
|          |                  | construction site to ensure no earth, mud, debris and the like   |   |                         |                      |                      |   |
|          |                  | is deposited by them on roads. An adequately designed and        |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                 | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | site wheel washing facilities should be provided at every       |   |                         |                      |                      |   |
|          |                  | construction site exit where practicable. Wash-water should     |   |                         |                      |                      |   |
|          |                  | have sand and silt settled out and removed at least on a        |   |                         |                      |                      |   |
|          |                  | weekly basis to ensure the continued efficiency of the process. |   |                         |                      |                      |   |
|          |                  | The section of access road leading to, and exiting from, the    |   |                         |                      |                      |   |
|          |                  | wheel wash bay to the public road should be paved with          |   |                         |                      |                      |   |
|          |                  | sufficient backfall toward the wheel wash bay to prevent        |   |                         |                      |                      |   |
|          |                  | vehicle tracking of soil and silty water to public roads and    |   |                         |                      |                      |   |
|          |                  | drains;   |   |                         |                      |                      |   |
|          |                  | • Oil interceptors should be provided in the drainage system    |   |                         |                      |                      |   |
|          |                  | downstream of any oil/ fuel pollution sources. The oil          |   |                         |                      |                      |   |
|          |                  | interceptors should be emptied and cleaned regularly to         |   |                         |                      |                      |   |
|          |                  | prevent the release of oil and grease into the storm water      |   |                         |                      |                      |   |
|          |                  | drainage system after accidental spillage. A bypass should      |   |                         |                      |                      |   |
|          |                  | be provided for the oil interceptors to prevent flushing during |   |                         |                      |                      |   |
|          |                  | heavy rain;   |   |                         |                      |                      |   |
|          |                  | Construction solid waste, debris and rubbish on site should be  |   |                         |                      |                      |   |

| EIA Ref.  | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing         | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved  |
|-----------|------------------|--|---|-------------------------|------------------------------|----------------------|--|
|           |                  | <ul> <li>collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby;</li> <li>Adopt best management practices;</li> <li>All earth works should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> </ul> |   |                         |                              |                      |  |
| \$6.9.1.2 | W2               | <ul> <li><u>Underground Works</u></li> <li>Uncontaminated discharge should pass through sedimentation tanks prior to of-site discharge;</li> <li>The wastewater with a high concentration of SS should be</li> </ul>   | To minimize<br>construction water<br>quality impact from<br>the works         | Contractor              | All access<br>shaft location | Construction stage   | <ul> <li>Water Pollution<br/>Control<br/>Ordinance</li> <li>ProPECC PN 1/94</li> <li>TM-DSS</li> </ul> |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | treated (e.g. by sedimentation tanks with sufficient retention             |   |                         |                      |                      | • TM-EIAO   |
|          |                  | time) before discharge. Oil interceptors would also be                     |   |                         |                      |                      |   |
|          |                  | required to remove the oil, lubricants and grease from the                 |   |                         |                      |                      |   |
|          |                  | wastewater;  |   |                         |                      |                      |   |
|          |                  | • Direct discharge of the bentonite slurry (as a result of D-wall)         |   |                         |                      |                      |   |
|          |                  | is not allowed. It should be reconditioned and reused                      |   |                         |                      |                      |   |
|          |                  | wherever practicable. Temporary storage locations (typically               |   |                         |                      |                      |   |
|          |                  | a properly closed warehouse) should be provided on site for                |   |                         |                      |                      |   |
|          |                  | any unused bentonite that needs to be transported away after               |   |                         |                      |                      |   |
|          |                  | all the related construction activities area completed. The                |   |                         |                      |                      |   |
|          |                  | requirements in ProPECC PN 1/94 should be adhered to in the                |   |                         |                      |                      |   |
|          |                  | handling and disposal of bentonite slurries.                               |   |                         |                      |                      |   |
| S6.9.1.3 | W3               | Sewage Effluent  | To minimize water   | Contractor              | All                  | Construction stage   | Water Pollution                                     |
|          |                  |  | quality from sewage   |                         | construction         |                      | Control   |
|          |                  | <ul> <li>Portable chemical toilets and sewage holding tanks are</li> </ul> | effluent  |                         | sites where          |                      | Ordinance   |
|          |                  | recommended for handling the construction sewage                           |   |                         | practicable          |                      | • TM-DSS  |
|          |                  | generated by the workforce. A licensed contractor should be                |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                     | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | employed to provide appropriate and adequate portable               |   |                         |                      |                      |   |
|          |                  | toilets and be responsible for appropriate disposal and             |   |                         |                      |                      |   |
|          |                  | maintenance.  |   |                         |                      |                      |   |
| S6.9.1.6 | W6               | Accidental Spillage   | To minimize water   | Contractor              | All                  | Construction stage   | Water Pollution                                     |
|          |                  |   | quality impact from   |                         | construction         |                      | Control   |
|          |                  | In order to prevent accidental spillage of chemicals, the following | accidental spillage   |                         | site where           |                      | Ordinance   |
|          |                  | is recommended:   |   |                         | practicable          |                      | ProPECC PN 1/94                                     |
|          |                  | • All the tanks, containers, storage area should be                 |   |                         |                      |                      | • TM-EIAO   |
|          |                  | bunded and the locations should be locked as far as                 |   |                         |                      |                      | • TM-DSS  |
|          |                  | possible from the sensitive watercourse and                         |   |                         |                      |                      |   |
|          |                  | stormwater drains;  |   |                         |                      |                      |   |
|          |                  | • The Contractor should register as a chemical waste                |   |                         |                      |                      |   |
|          |                  | producer if chemical wastes would be generated.                     |   |                         |                      |                      |   |
|          |                  | Storage of chemical waste arising from the                          |   |                         |                      |                      |   |
|          |                  | construction activities should be stored with suitable              |   |                         |                      |                      |   |
|          |                  | labels and warnings.  |   |                         |                      |                      |   |
|          |                  | Disposal of chemical wastes should be conducted in compliance       |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | with the requirements as stated in the Waste Disposal (Chemical   |   |                         |                      |                      |   |
|          |                  | Waste) (General) Regulation.                                      |   |                         |                      |                      |   |
|          |                  | Waste Ma  | anagement (Construc   | tion Waste)             | I                    |                      |   |
| S7.4.1   | WM1              | On-site sorting of C&D material                                   | Separation of<br>unsuitable rock  | Contractor              | All construction     | Construction stage   | • DEVB (W) No.<br>6/2010                            |
|          |                  | Geological assessment should be carried out by competent          | from ending up at   |                         | sites                |                      |   |
|          |                  | persons on site during excavation to identify materials which     | concrete batching   |                         |                      |                      |   |
|          |                  | are not suitable to use as aggregate in structural concrete (e.g. | plants and be   |                         |                      |                      |   |
|          |                  | volcanic rock, Aplite dyke rock, etc.). Volcanic rock and         | turned into   |                         |                      |                      |   |
|          |                  | Aplite dyke rock should be separated at the source sites as far   | concrete for  |                         |                      |                      |   |
|          |                  | as practicable and stored at designated stockpile area            | structural use  |                         |                      |                      |   |
|          |                  | preventing them from delivering to crushing facilities. The       |   |                         |                      |                      |   |
|          |                  | crushing plant operator should also be reminded to set up         |   |                         |                      |                      |   |
|          |                  | measures to prevent unsuitable rock from ending up at             |   |                         |                      |                      |   |
|          |                  | concrete batching plants and be turned into concrete for          |   |                         |                      |                      |   |
|          |                  | structural use. Details regarding control measures at source      |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address  | Implementation<br>Agent | Location /<br>Timing         | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved   |
|----------|------------------|--|--|-------------------------|------------------------------|----------------------|---|
|          |                  | site and crushing facilities should be submitted by the<br>Contractor for the Engineer to review and agree. In addition,<br>site records should also be kept for the types of rock materials<br>excavated and the traceability of delivery will be ensured with<br>the implementation of Trip Ticket System and enforced by site<br>supervisory staff as stipulated under DEVB TC(W) No. 6/2010<br>for tracking of the correct delivery to the rock crushing<br>facilities for processing into aggregates. Alternative disposal<br>option for the reuse of volcanic rock and Aplite Dyke rock, etc.<br>should be explored. |  |                         |                              |                      |   |
| \$7.5.1  | WM2              | <ul> <li><u>Construction and Demolition Material</u></li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt 'selective demolition' technique to demolish the</li> </ul>  | Good site practice<br>to minimize the<br>waste generation<br>and recycle the C&D<br>materials as far as<br>practicable so as to<br>reduce the amount | Contractor              | All<br>construction<br>sites | Construction stage   | <ul> <li>Land         <ul> <li>(Miscellaneous</li> <li>Provisions)</li> <li>Ordinance</li> <li>Waste Disposal</li> <li>Ordinance</li> <li>ETWB TCW No.</li> </ul> </li> </ul> |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address   | Implementation<br>Agent | Location /<br>Timing         | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved   |
|----------|------------------|--|---|-------------------------|------------------------------|----------------------|---|
|          |                  | <ul> <li>existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified; and</li> <li>Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> </ul> | for final disposal  |                         |                              |                      | 19/2005   |
| \$7.5.1  | WM3              | <ul> <li><u>C&amp;D Waste</u></li> <li>Standard formwork or pre-fabrication should be used as far as practicable in order to minimize the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal</li> </ul>   | Good site practice<br>to minimize the<br>waste generation<br>and recycle the C&D<br>materials as far as<br>practicable so as to | Contractor              | All<br>construction<br>sites | Construction stage   | <ul> <li>Land         <ul> <li>(Miscellaneous</li> <li>Provisions)</li> <li>Ordinance</li> <li>Waste Disposal</li> <li>Ordinance</li> </ul> </li> </ul> |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | hoarding should be used to enhance the possibility of          | reduce the amount   |                         |                      |                      | • ETWB TCW No.                                      |
|          |                  | recycling. The purchasing of construction materials will be    | for final disposal  |                         |                      |                      | 19/2005   |
|          |                  | carefully planned in order to avoid over ordering and wastage; |   |                         |                      |                      |   |
|          |                  | • The Contractor should recycle as much of the C&D materials   |   |                         |                      |                      |   |
|          |                  | as possible on-site. Public fill and C&D waste should be       |   |                         |                      |                      |   |
|          |                  | segregated and stored in different containers or skips to      |   |                         |                      |                      |   |
|          |                  | enhance reuse or recycling of materials and their proper       |   |                         |                      |                      |   |
|          |                  | disposal. Where practicable, concrete and masonry can be       |   |                         |                      |                      |   |
|          |                  | crushed and used as fill. Steel reinforcement bar can be       |   |                         |                      |                      |   |
|          |                  | used by scrap steel mills. Different areas of the sites should |   |                         |                      |                      |   |
|          |                  | be considered for such segregation and storage.                |   |                         |                      |                      |   |
| \$7.5.1  | WM6              | Chemical Waste   | Control the   | Contractor              | All                  | Construction stage   | Waste Disposal                                      |
|          |                  | Chemical waste that is produced, as defined by Schedule 1 of   | chemical waste and  |                         | construction         |                      | (Chemical Waste)                                    |
|          |                  | the Waste Disposal (Chemical Waste) (General) Regulation,      | ensure proper   |                         | sites                |                      | (General)   |
|          |                  | should be handled in accordance with the Code of Practice on   | storage, handling   |                         |                      |                      | Regulation  |
|          |                  | the Packaging, Labelling and Storage of Chemical Wastes;       | and disposal  |                         |                      |                      | Code of Practice                                    |
|          |                  | Containers used for the storage of chemical wastes should be   |   |                         |                      |                      | on the Packaging,                                   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                 | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
|          |                  | suitable for the substance they are holding, resistant to       |   |                         |                      |                      | Labelling and                                       |
|          |                  | corrosion, maintained in a good condition, and securely         |   |                         |                      |                      | Storage of  |
|          |                  | closed, have a capacity of less than 450 L unless the           |   |                         |                      |                      | Chemical Waste                                      |
|          |                  | specification has been approved by EPD, and display a label in  |   |                         |                      |                      |   |
|          |                  | English and Chinese in accordance with instructions             |   |                         |                      |                      |   |
|          |                  | prescribed in Schedule 2 of the regulation;                     |   |                         |                      |                      |   |
|          |                  | • The storage area for chemical wastes should be clearly        |   |                         |                      |                      |   |
|          |                  | labelled and used solely for the storage of chemical waste,     |   |                         |                      |                      |   |
|          |                  | enclosed on at least 3 sides, have an impermeable floor and     |   |                         |                      |                      |   |
|          |                  | bunding of sufficient capacity to accommodate 110% of the       |   |                         |                      |                      |   |
|          |                  | volume of the largest container or 20% of the total volume of   |   |                         |                      |                      |   |
|          |                  | waste stored in that area, whichever is the greatest, have      |   |                         |                      |                      |   |
|          |                  | adequate ventilation, covered to prevent rainfall entering, and |   |                         |                      |                      |   |
|          |                  | arranged so that incompatible materials are adequately          |   |                         |                      |                      |   |
|          |                  | separated;  |   |                         |                      |                      |   |
|          |                  | Disposal of chemical waste should be via a licensed waste       |   |                         |                      |                      |   |
|          |                  | collector, be to a facility licensed to receive chemical waste, |   |                         |                      |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|----------------------|----------------------|---|
|          |                  | such as the Chemical Waste Treatment Centre which also         |   |                         |                      |                      |   |
|          |                  | offers a chemical waste collection service and can supply the  |   |                         |                      |                      |   |
|          |                  | necessary storage containers, or be to a reuser of the waste,  |   |                         |                      |                      |   |
|          |                  | under approval from EPD.                                       |   |                         |                      |                      |   |
| \$7.5.1  | WM7              | General Refuse   | Minimize  | Contractor              | All                  | Construction stage   | Waste Disposal                                      |
|          |                  | General refuse generated on-site should be stored in enclosed  | production of the   |                         | construction         |                      | Ordinance   |
|          |                  | bins or compaction units separately from construction and      | general refuse and  |                         | sites                |                      |   |
|          |                  | chemical wastes;   | avoid odour, pest   |                         |                      |                      |   |
|          |                  | • A reputable waste collector should be employed by the        | and litter impacts  |                         |                      |                      |   |
|          |                  | Contractor to remove general refuse from the site, separately  |   |                         |                      |                      |   |
|          |                  | from construction and chemical wastes, on a daily basis to     |   |                         |                      |                      |   |
|          |                  | minimize odour, pest and litter impacts. Burning of refuse     |   |                         |                      |                      |   |
|          |                  | on construction sites is prohibited by law.                    |   |                         |                      |                      |   |
|          |                  | Aluminum cans are often recovered from the waste stream by     |   |                         |                      |                      |   |
|          |                  | individual collectors if they are segregated and made easily   |   |                         |                      |                      |   |
|          |                  | accessible. Separate labelled bins for their deposit should be |   |                         |                      |                      |   |
|          |                  | provided if feasible;  |   |                         |                      |                      |   |

| EIA Ref.        | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address                                   | Implementation<br>Agent | Location /<br>Timing                                      | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|-----------------|------------------|--|---|-------------------------|---|----------------------|---|
|                 |                  | <ul> <li>Office wastes can be reduced through the recycling of paper if<br/>volumes are large enough to warrant collection.</li> <li>Participation in a local collection scheme should be considered<br/>by the Contractor.</li> </ul> |   |                         |   |                      |   |
|                 |                  |  | Hazard to Life  |                         |   |                      |   |
| \$9.18          |                  | Blasting activities regarding transport and use of explosives should<br>be supervised and audited by competent site staff to ensure full<br>compliance with the blasting permit conditions.  | To ensure that the<br>risks from the<br>proposed explosives<br>handling and<br>transport would be<br>acceptable | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | Dangerous Goods     Ordinance                       |
| S9.6,<br>para.4 |                  | Detonators shall not be transported in the same vehicle with other Category 1 Dangerous Goods.   | To reduce the risk of<br>explosion during<br>the transport of<br>cartridged emulsion                            | Contractor              | -   | Construction stage   | Dangerous Goods     Ordinance                       |
| S9.6,<br>para.8 |                  | The explosives delivery trucks should be approved by Mines<br>Division and should meet the regulatory requirements for   | To comply with the requirements for   | Contractor              | -   | Construction stage   | Dangerous Goods     Ordinance                       |

| EIA Ref.                         | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                                      | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------------------------------|------------------|---|---|-------------------------|---|----------------------|---|
|                                  |                  | transport of explosives.  | approval of an<br>explosives delivery<br>vehicle                              |                         |   |                      |   |
| S9.10,<br>para.7<br>and<br>S9.18 |                  | Blast cover should be provided for shaft at HMT, and kept closed<br>during blasting.<br>Provision of blast doors or heavy duty blast curtains should be<br>implemented at the shaft to prevent flyrock and control the air<br>overpressure. | To ensure safe use<br>of explosives   | Contractor              | Shaft   | Construction stage   | -   |
| S9.16                            | Н5               | Only the required quantity of explosives for a particular blast should be transported to avoid the return.  | To reduce risks<br>during explosives<br>transport                             | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18                            | H7               | The approved truck dedicated for transport of explosives should<br>comply with the "Guidance Note on Requirements for Approval of<br>an Explosives Delivery Vehicle" issued by CEDD Mines Division.   | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>of which<br>explosives                     | Construction stage   | Dangerous Goods     Ordinance                       |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                                      | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|---|----------------------|---|
|          |                  | The truck should be periodically inspected and properly<br>maintained in good operation conditions. The fuel carried in the<br>fuel tank should be minimized to reduce the duration of fire.<br>Adequate fire fighting equipment shall be provided, inspected and<br>replaced periodically (e.g. fire extinguishers).   |   |                         | would be<br>used  |                      |   |
| S9.18    |                  | The driver and his assistant should be physically healthy,<br>experienced and have good safe driving records. The driver<br>should hold a proper driving licence for the approved transport<br>truck. Dedicated training programme and regular road safety<br>briefing sessions/ workshops should be provided to enhance their<br>safe driving attitude and practice. Smoking should be strictly<br>prohibited. | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    |                  | Emergency response plans in case of road accident should be<br>prepared and implemented. The driver and his assistant should<br>be familiar with the emergency procedures including evacuation,<br>and proper communication/ fire-fighting equipment should be<br>provided to the driver and his assistant.   | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures  | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                                      | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|--|---|-------------------------|---|----------------------|---|
| S9.18    |                  | Close liaison and communication among Mines Division,<br>Contractors for transport of explosives, and working staff of the<br>blasting should be established. In case of any change of work<br>schedule leading to cancellation or variation of explosives<br>required, relevant parties should be informed in time to avoid<br>unused explosives at the work sites. | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    |                  | Close liaison and communication with Fire Services Department<br>should be established to reduce the accidental detonation<br>escalated from a fire. The contractors for transport of explosives<br>should use the preferred transport routes as far as practicable.   | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    |                  | Contingency plan should be prepared for transport of explosives<br>under severe weather conditions such as rainstorms and<br>thunderstorms.  | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing                                      | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|---|----------------------|---|
| S9.18    | H13              | For explosive transport, all packages of explosives on the truck<br>should be properly stored in the truck compartment as required.<br>Packaging of the explosives should remain intact (i.e. damage<br>free) until they are transferred to the blasting site.  | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    |                  | Availability of a parking space should be ensured before<br>commencement of transport of explosives. Location for loading<br>and unloading of explosives should be as close as possible to the<br>shaft. No hot work should be performed in the vicinity during<br>the time of loading and unloading. | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    | H22              | It is recommended to explore to minimize the use of the cartridged emulsion explosives and maximize the use of bulk emulsion explosive as far as practicable.   | To reduce the risk<br>during explosives<br>transport                          | Contractor              | Works areas<br>at which<br>explosives<br>would be<br>used | Construction stage   | -   |
| S9.18    | H24              | It is recommended to explore to use smaller explosive charges such as 'cast boosters' or 'mini-cast booster' instead of cartridged  | To reduce the risk during explosives  | Contractor              | Works areas<br>at which                                   | Construction stage   | -   |

| EIA Ref.       | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of t<br>Recommende<br>Measures & Ma<br>Concerns to<br>address | ed<br>ain | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------------|------------------|---|--|-----------|-------------------------|----------------------|----------------------|---|
|                |                  | emulsion as primers for bulk emulsion. This option reduces the  | transport  |           |                         | explosives           |                      |   |
|                |                  | quantity of explosives required for transportation for the sections   |  |           |                         | would be             |                      |   |
|                |                  | where bulk emulsion will be used.   |  |           |                         | used                 |                      |   |
|                |                  |   | Landscape 8  | & Vis     | ual                     |                      |                      |   |
| S10.10.1       | LV1              | Good Site Management  | Minimize vis   | sual      | Contractor              | Within               | Construction stage   | -   |
| Table          |                  |   | impact   |           |                         | Project site         |                      |   |
| 10.11          |                  | <ul> <li>Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.</li> <li>Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.</li> </ul> |  |           |                         |                      |                      |   |
| S10.10.1       | LV4              | Screen Hoarding   | Minimize vis   | sual      | Contractor              | Within               | Construction stage   | -   |
| Table<br>10.11 |                  | • Decorative screen hoarding should be erected to screen the public from the construction area. It should be designed to be compatible with the existing urban context.   | impact   |           |                         | Project site         |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                                       | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
| S10.10.1 | LV5              | Lighting Control during Construction                                  | Minimize visual   | Contractor              | Within               | Construction stage   | -   |
| Table    |                  | • All lighting in the construction site shall be carefully controlled | impact  |                         | Project site         |                      |   |
| 10.11    |                  | to minimize light pollution and night-time glare to nearby            |   |                         |                      |                      |   |
|          |                  | residencies and GIC. The Contractor shall consider other              |   |                         |                      |                      |   |
|          |                  | security measures, which shall minimize the visual impacts.           |   |                         |                      |                      |   |
| S10.10.1 | LV6              | Erosion Control   | Minimize landscape  | Contractor              | Within               | Construction stage   | -   |
| Table    |                  | • The potential for soil erosion shall be reduced by minimizing       | impact  |                         | Project site         |                      |   |
| 10.11    |                  | the extent of vegetation disturbance on site and by providing         |   |                         |                      |                      |   |
|          |                  | a protective cover over newly exposed soil.                           |   |                         |                      |                      |   |
| S10.10.1 | LV7              | Tree Protection & Preservation  | Minimize landscape  | Contractor              | Within               | Construction stage   | • 'Guidelines for                                   |
| Table    |                  | Carefully protected during construction. Tree protection              | and visual impact   |                         | Project site         |                      | Tree Risk   |
| 10.11    |                  | measures will be detailed at the Tree Removal Application             |   |                         |                      |                      | Management and                                      |
|          |                  | stage and plans submitted to the relevant Government                  |   |                         |                      |                      | Assessment  |
|          |                  | Department for approval in due course in accordance with              |   |                         |                      |                      | Arrangement on                                      |
|          |                  | ETWB TC no. 3/2006.   |   |                         |                      |                      | an Area Basis and                                   |
|          |                  |   |   |                         |                      |                      | on a Tree Basis',                                   |
|          |                  |   |   |                         |                      |                      | Greening,   |

#### **Monthly Environmental Monitoring & Auditing Report** Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft

Environmental Mitigation Implementation Schedule -

| EIA Ref.                   | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing   | Implementation Stage        | Requirements<br>and/ or standards<br>to be achieved   |
|----------------------------|------------------|---|---|-------------------------|--|-----------------------------|---|
|                            |                  |   |   |                         |  |                             | Landscape and<br>Tree<br>Management<br>(GLTM) Section,<br>DEVB<br>• Latest<br>recommended<br>horticultural<br>practices from<br>GLTM Section,<br>DEVB |
| S10.10.1<br>Table<br>10.11 | LV8              | <ul> <li>Tree Transplantation</li> <li>For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal. If this is not possible or practical compensatory planting will be provided for trees unavoidably felled (See LV10). For trees unavoidably</li> </ul> | Minimize landscape<br>and visual impact                                       | Contractor              | Within<br>Project site<br>and<br>designated<br>off-site<br>locations | Prior to Construction stage | <ul> <li>ETWB TCW</li> <li>3/2006</li> <li>Latest recommended horticultural practices from</li> </ul>   |

| EIA Ref.                   | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing   | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved  |
|----------------------------|------------------|---|---|-------------------------|------------------------|----------------------|--|
|                            |                  | affected by the Project works that are transplanted,<br>transplantation must be carried out in accordance with ETWB<br>TCW 2/2004 and 3/2006.   |   |                         |                        |                      | Greening,<br>Landscape and<br>Tree<br>Management<br>(GLTM) Section,<br>DEVB<br>ETWB TCW<br>2/2004                                  |
| S10.10.1<br>Table<br>10.11 | LV9              | Compensatory Planting<br>• For trees unavoidably affected by the Project that have to be<br>removed, where practical transportation will be chosen as the<br>top priority method of removal but if this is not possible or<br>practical compensatory planting will be provided for trees<br>unavoidably felled. All felled trees shall be compensated for<br>by planting trees to the satisfaction of relevant Government<br>projects. Required numbers and locations of compensatory<br>trees shall be determined and agreed separately with | Minimize visual<br>impact and also<br>enhance landscape                       | Contractor              | Within<br>Project site | Construction stage   | <ul> <li>ETWB TCW</li> <li>3/2006</li> <li>Latest recommended horticultural practices from Greening, Landscape and Tree</li> </ul> |


| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures   | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address                             | Implementation<br>Agent | Location /<br>Timing            | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved           |
|----------|------------------|---|---|-------------------------|---------------------------------|----------------------|---|
|          |                  | <ul> <li>Government during the Tree Felling Application process under<br/>ETWBTC 3/2006.</li> <li>Compensatory tree planting may be incorporated into public<br/>open spaces and along roadside amenity areas affected by<br/>the construction works and therefore be part of the bigger<br/>wider planting plans. Onsite compensation planting is<br/>preferred but if necessary, additional receptor sites outside<br/>the Works Area shall be agreed separately with Government</li> </ul> |   |                         |                                 |                      | Management<br>(GLTM) Section,<br>DEVB<br>• ETWB TCW<br>2/2004 |
|          |                  | during the Tree Felling Application process.  |   |                         |                                 |                      |   |
|          |                  | Cultural  | Heritage Impact (Con  | struction Phase)        |                                 |                      |   |
| S11.4.4  | CH1              | The contractor should be alerted during the construction on the possibility of locating archaeological remains and as a precautionary measure, AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject sites.  | To preserve any<br>cultural heritage<br>items which may be<br>removed and<br>damaged by the<br>excavation | Contractor              | During<br>construction<br>works | Construction stage   | AMOs     requirements   |
|          |                  |   | EM&A Project  | t                       |                                 |                      |   |

| EIA Ref. | EM&A<br>Log Ref. | Recommended Mitigation Measures                             | Objectives of the<br>Recommended<br>Measures & Main<br>Concerns to<br>address | Implementation<br>Agent | Location /<br>Timing | Implementation Stage | Requirements<br>and/ or standards<br>to be achieved |
|----------|------------------|---|---|-------------------------|----------------------|----------------------|---|
| S13.2    | EM1              | An Independent Environmental Checker needs to be employed   | Control EM&A  | Highways                | All                  | Construction stage   | • EIAO Guidance                                     |
|          |                  | as per the EM&A Manual                                      | Performance   | Department              | construction         |                      | Note No. 4/2010                                     |
|          |                  |   |   |                         | sites                |                      | • TM-EIAO   |
| S13.2-1  | EM2              | • An Environmental Team needs to be employed as per the     | Perform   | Highways                | All                  | Construction stage   | EIAO Guidance                                       |
| 3.4      |                  | EM&A Manual;  | environmental   | Department/             | construction         |                      | Note No. 4/2010                                     |
|          |                  | • Prepare a systematic Environmental Management Plan to     | monitoring &  | Contractor              | sites                |                      | • TM-EIAO   |
|          |                  | ensure effective implementation of the mitigation measures; | auditing  |                         |                      |                      |   |
|          |                  | • An environmental impact monitoring needs to be            |   |                         |                      |                      |   |
|          |                  | implemented by the Environmental Team to ensure all the     |   |                         |                      |                      |   |
|          |                  | requirements given in the EM&A Manual are fully complied    |   |                         |                      |                      |   |
|          |                  | with.   |   |                         |                      |                      |   |

## Appendix G Monitoring Schedule of the Reporting Month


#### Monthly Environmental Monitoring & Auditing Report


Contract No. HY/2014/09 Central Kowloon Route - Ho Man Tin Access Shaft



Acuity Sustainability Consulting Ltd.

# Appendix H Calibration Certificates (Air Monitoring)





isch Environmental, Inc. 45 South Miami Avenue

/illage of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610

FAX: (513)467-9009

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

# HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

|  |   | Site                     | Information   |              |              |        |
|--|---|--------------------------|---|--------------|--------------|--------|
| Ts<br>Location:  | oi Kung Po Secondary<br>School                            | Site ID:                 | M-A3  | Date:        | 03-Ju        | -2018  |
| Serial No:   | 1048  | Model:                   | TE-5170X  | Operator:    |              | ris    |
|  | 1010  |                          |   |              |              |        |
| Corrected Pressu   | ure (mm Ha):  | Ambi<br>764.3            | ent Condition   |              | 293          | 3.2    |
|  |   |                          | oration Orifice   |              |              |        |
| Model:   |   |                          | TE-5025   | Slope:       | 2.08         | 721    |
| Serial No.:  |   |                          | 3465  | Intercept:   | -0.04        |        |
| Calibration Due [  | Date:   | 2                        | 2-Feb-19  | Corr. Coeff: | 0.99         | 995    |
|  |   | Cali                     | bration Data  |              |              |        |
| Plate or   | In,H2O  |                          | a, X-Axis   | I, CFM       | IC, Y        | ′-Axia |
| Test #   | (in)  | (1                       | m3/min)   | (chart)      | (corre       | ected) |
| 1  | 1.12  |                          | 0.533   | 31.8         | 32.          | 15     |
| 2  | 2.30  | 0.755                    |   | 36.2         | 36.60        |        |
| 3  | 3.41  | 0.915                    |   | 39.6         | 40.04        |        |
| 4  | 4.31  | 1.026                    |   | 41.7         | 42.16        |        |
| 5  | 4.44  | 1.041                    |   | 42.1         | 42.57        |        |
| m=   | a Relationship (Qa on x-ax<br>20.4817<br>• set point(SSP) | is, IC on y-<br>b=<br>45 | axis)<br>21.2170<br>CFM   | -            | Corr. Coeff= | 0.9999 |
|  |   | c                        | alculations   |              |              |        |
| Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]<br>IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]<br>Qstd = standard flow rate               |   |                          | <ul> <li>m = sampler slope</li> <li>b = sampler intercept</li> <li>I = chart response</li> <li>Tav = average temperature</li> <li>Pav = average pressure</li> </ul> |              |              |        |
| IC = corrected chart<br>I = actual chart respo<br>m = calibrator Qstd<br>b = calibrator Qstd i<br>Ta = actual temperat | slope   | K)                       | rav = average pi  | IESSUIE      |              |        |

Checked by: \_\_\_\_\_ Chirj

Date:

3-Jul-18

# InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

# HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

|  |  | Site           | Information  |  |                |  |
|--|--|----------------|--|--|----------------|--|
| Ts<br>Location:  | oi Kung Po Secondar<br>School  | y<br>Site ID:  | M-A3   | Date:                                      | 20-Jul-2018    |  |
| Serial No:   |  | Model:         | TE-5170X   | Operator:                                  | Chris          |  |
| Senai NO.  | 1048   |                |  |  | Olina          |  |
|  |  |                | ent Conditio   |  |                |  |
| Corrected Pressu   | ure (mm Hg):   | 764.3          | Temperature  | (deg K):                                   | 293.2          |  |
|  |  | Calib          | ration Orifice   | e  |                |  |
| Model:   |  | -              | TE-5025  | Slope:                                     | 2.08721        |  |
| Serial No.:  |  |                | 3465   | Intercept:                                 | -0.04206       |  |
| Calibration Due [  | Date:  | 2              | -Feb-19  | Corr. Coeff:                               | 0.99995        |  |
|  |  | Cali           | bration Data   |  |                |  |
| Plate or   | In,H2O   | -              | a, X-Axis  | I, CFM                                     | IC, Y-Axia     |  |
| Test #   | (in)   | (r             | n3/min)  | (chart)                                    | (corrected)    |  |
| 1  | 1.21   |                | 0.553  | 33.7                                       | 34.07          |  |
| 2  | 1.34   | 0.581          |  | 34.1                                       | 34.48          |  |
| 3  | 2.24   | 0.745          |  | 36.7                                       | 37.11          |  |
|  |  | -              |  |  |                |  |
| 4<br>5<br>Sampler Calibtation  | 3.67<br>4.41<br>n Relationship (Qa on x-a  |                |  | 41.1<br>43.3                               | 41.56<br>43.78 |  |
| 4<br>5   | 3.67<br>4.41   | xis, IC on y-a | 1.037  |  |                |  |
| 4<br>5<br>Sampler Calibtation<br>m=  | 3.67<br>4.41<br>n Relationship (Qa on x-a  |                | 1.037<br>axis)   |  | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)   | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations  | 43.3                                       | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20  | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl  | 43.3                                       | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int   | 43.3<br>ope<br>ercept                      | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>IC = I[Sqrt(Pa/Pstd)(   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon                     | 43.3<br>ope<br>ercept<br>ise               | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>IC = I[Sqrt(Pa/Pstd)(   | 3.67<br>4.41<br>a Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon                     | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>onse  | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>IC = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>IC = corrected chart<br>I = actual chart response  | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>onse<br>slope   | b=<br>46       | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart<br>(C = actual chart respond<br>m = calibrator Qstd<br>(D = calibrator Qstd i<br>(C = actual temperat   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>slope<br>intercept<br>ure during calibration (deg   | b=<br>46<br>C  | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart<br>(I = actual chart responding<br>(I = actual chart responding)<br>(I = actual chart responding)<br>(I = actual chart responding)<br>(I = actual chart responding)<br>(I = actual temperat<br>Pa = actual pressure   | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>slope<br>intercept  | b=<br>46<br>C  | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart<br>i = actual chart respon<br>m = calibrator Qstd i<br>p = calibrator Qstd i<br>Fa = actual temperat<br>Pa = actual pressure<br>Fstd = 298 deg K  | 3.67<br>4.41<br>n Relationship (Qa on x-a<br>19.9087<br>r set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>slope<br>intercept<br>ure during calibration (deg   | b=<br>6<br>C   | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart<br>i = actual chart respon<br>m = calibrator Qstd i<br>ca = actual chart respon<br>m = calibrator Qstd i<br>fa = actual temperat<br>Pa = actual pressure<br>Fstd = 298 deg K<br>Pstd = 760 mm Hg  | 3.67<br>4.41<br>a Relationship (Qa on x-a<br>19.9087<br>c set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>v rate<br>response<br>onse<br>slope<br>intercept<br>ure during calibration (deg<br>during calibration (mm Ha                              | b=<br>6<br>C   | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H20<br>(C = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>(C = corrected chart<br>i = actual chart respon<br>m = calibrator Qstd i<br>ca = actual chart respon<br>m = calibrator Qstd i<br>fa = actual temperat<br>Pa = actual pressure<br>Fstd = 298 deg K<br>Pstd = 760 mm Hg  | 3.67<br>4.41<br>a Relationship (Qa on x-a<br>19.9087<br>c set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>// rate<br>response<br>onse<br>slope<br>intercept<br>ure during calibration (deg<br>during calibration (mm Ha<br>alation of sampler flow: | b=<br>6<br>C   | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |
| 4<br>5<br>Sampler Calibtation<br>m=<br>Sampler<br>Qstd = 1/m[Sqrt(H2C<br>IC = I[Sqrt(Pa/Pstd)(<br>Qstd = standard flow<br>IC = corrected chart<br>i = actual chart respon<br>m = calibrator Qstd i<br>Fa = actual temperat<br>Pa = actual pressure<br>I = actual pressure | 3.67<br>4.41<br>a Relationship (Qa on x-a<br>19.9087<br>c set point(SSP)<br>O(Pa/Pstd)(Tstd/Ta))-b]<br>(Tstd/Ta)]<br>// rate<br>response<br>onse<br>slope<br>intercept<br>ure during calibration (deg<br>during calibration (mm Ha<br>alation of sampler flow: | b=<br>6<br>C   | 1.037<br>axis)<br>22.8107<br>CFM<br>alculations<br>m = sampler sl<br>b = sampler int<br>I = chart respon<br>Tav = average to | 43.3<br>ope<br>ercept<br>nse<br>emperature | 43.78          |  |

# Appendix I Calibration Certificates (Noise)



Certificate No. : C176148 證書編號

| ITEM TESTED / 送檢項目     | (Job No. / 序引編號:IC17-1542)          | Date of Receipt / 收件日期: 26 October 2017 |
|------------------------|-------------------------------------|---|
| Description / 儀器名稱 :   | Audio Analyzer                      |   |
| Manufacturer / 製造商 :   | NTi                                 |   |
| Model No. / 型號 :       | XL2                                 |   |
| Serial No. / 編號 :      | A2A-09696-E0                        |   |
| Supplied By / 委託者 :    | Acumen Environmental Engineering an | d Technologies Co., Ltd.                |
|                        | Lot 11, Tam Kon Shan Road, North Ts | ing Yi, N.T.                            |
| TEST CONDITIONS / 測記   |                                     |   |
| Temperature / 溫度 : (23 | 3 ± 2)°C                            | Relative Humidity / 相對濕度 : (55 ± 20)%   |
| Line Voltage / 電壓 :    |                                     |   |
| P.4                    |                                     |   |

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 3 November 2017 :

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

| Tested By<br>測試    | K C Lee<br>Engineer                           |                       |   |                 |
|--------------------|---|-----------------------|---|-----------------|
| Certified By<br>核證 | : <u>Chen Mm</u> Chan<br>H C Chan<br>Engineer | Date of Issue<br>簽發日期 | : | 7 November 2017 |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部獲印本證書需先抄本實驗所書面批准。

E-mail/電郵: callab/@suncreation.com Website/润址: www.suncreation.com Tel/電話: 2927 2606 Fax/傳真: 2744 8986

Sun Creation Engineering Limited - Calibration & Testing Laboratory e7o 4形, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 師創工程有限公司 - 校正及倫測實驗所 e7o 预測所是回測要求用。操作由這個提四機



# Certificate of Calibration 校正證書

Certificate No. : C176148 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using the laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.3.2. 2.
- The results presented are the mean of 3 measurements at each calibration point. 3.
- 4 Test equipment :

| Equipment ID | Description                         | Certificate No. |
|--------------|-------------------------------------|-----------------|
| CL280        | 40 MHz Arbitrary Waveform Generator | C170048         |
| CL281        | Multifunction Acoustic Calibrator   | PA160023        |

- 5. Test procedure : MA101N.
- Results : 6
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

|          | UUT Setting |           | Applied | Value | UUT     |
|----------|-------------|-----------|---------|-------|---------|
| Range    | Frequency   | Time      | Level   | Freq. | Reading |
| (dB)     | Weighting   | Weighting | (dB)    | (kHz) | (dB)    |
| 30 - 130 | A           | FAST      | 94.00   | 1     | 93.9    |

6.1.1.2 After Self-calibration

| ſ | UUT Setting |           |           | Applied | i Value | UUT     | IEC 61672 |
|---|-------------|-----------|-----------|---------|---------|---------|-----------|
| Ī | Range       | Frequency | Time      | Level   | Freq.   | Reading | Class 1   |
|   | (dB)        | Weighting | Weighting | (dB)    | (kHz)   | (dB)    | (dB)      |
| Ī | 30 - 130    | A         | FAST      | 94.00   | 1       | 94.0    | ± 1.1     |

6.1.2 Linearity

|          | UUT Setting |           | Applie | d Value | UUT         |
|----------|-------------|-----------|--------|---------|-------------|
| Range    | Frequency   | Time      | Level  | Freq.   | Reading     |
| (dB)     | Weighting   | Weighting | (dB)   | (kHz)   | (dB)        |
| 30 - 130 | A           | FAST      | 94.00  | 1       | 94.0 (Ref.) |
|          |             |           | 104.00 |         | 104.0       |
|          |             |           | 114.00 |         | 114.0       |

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

E-maib 電郵: callab@suncreation.com Website/翻址: www.suncreation.com Tel/電話: 2927 2606 Fax/傳真: 2744 8986

The test equipment used for calibration are naceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e7o 4/F. Tsing Shan Wan Exchange Building, I Hing On Lane. Tuen Mun, New Territories. Hong Kong 純和工程有限公司 – 校正及後謝實證所 e7o 预读所述可開設实現一號實由局限提牌機



輝創工程有限公司

Sun Creation Engineering Limited

**Calibration and Testing Laboratory** 

# Certificate of Calibration 校正證書

Certificate No. : C176148 證書編號

Time Weighting 6.2

|          | UUT Setting | 5         | Applied | d Value | UUT     | IEC 61672     |
|----------|-------------|-----------|---------|---------|---------|---------------|
| Range    | Frequency   | Time      | Level   | Freq.   | Reading | Class 1 Spec. |
| (dB)     | Weighting   | Weighting | (dB)    | (kHz)   | (dB)    | (dB)          |
| 30 - 130 | A           | FAST      | 94.00   | 1       | 94.0    | Ref.          |
|          |             | SLOW      |         |         | 94.0    | ± 0.3         |

#### 6.3 Frequency Weighting

A-Weighting 6.3.1

|               | UUT Setting            |                   | Appli         | ed Value | UUT             | IEC 61672             |
|---------------|------------------------|-------------------|---------------|----------|-----------------|-----------------------|
| Range<br>(dB) | Frequency<br>Weighting | Time<br>Weighting | Level<br>(dB) | Freq.    | Reading<br>(dB) | Class 1 Spec.<br>(dB) |
| 30 - 130      | A                      | FAST              | 94.00         | 63 Hz    | 67.7            | $-26.2 \pm 1.5$       |
|               |                        |                   |               | 125 Hz   | 77.8            | -16.1 ± 1.5           |
|               |                        |                   |               | 250 Hz   | 85.3            | $-8.6 \pm 1.4$        |
|               |                        |                   |               | 500 Hz   | 90.7            | $-3.2 \pm 1.4$        |
|               |                        |                   |               | 1 kHz    | 94.0            | Ref.                  |
|               |                        |                   |               | 2 kHz    | 95.2            | $+1.2 \pm 1.6$        |
|               |                        |                   |               | 4 kHz    | 95.0            | $+1.0 \pm 1.6$        |
|               |                        |                   |               | 8 kHz    | 92.9            | -1.1 (+2.1; -3.1)     |
|               |                        |                   |               | 12.5 kHz | 89.7            | -4.3 (+3.0; -6.0)     |

6.3.2 C-Weighting

| C Worghting   | UUT Setting            |                   | Appli         | ed Value | UUT             | IEC 61672             |
|---------------|------------------------|-------------------|---------------|----------|-----------------|-----------------------|
| Range<br>(dB) | Frequency<br>Weighting | Time<br>Weighting | Level<br>(dB) | Freq.    | Reading<br>(dB) | Class 1 Spec.<br>(dB) |
| 30 - 130      | C                      | FAST              | 94.00         | 63 Hz    | 93.1            | -0.8 ± 1.5            |
|               |                        |                   |               | 125 Hz   | 93.8            | $-0.2 \pm 1.5$        |
|               |                        |                   |               | 250 Hz   | 94.0            | $0.0 \pm 1.4$         |
|               |                        |                   |               | 500 Hz   | 94.0            | $0.0 \pm 1.4$         |
|               |                        |                   | -             | 1 kHz    | 94.0            | Ref.                  |
|               |                        |                   |               | 2 kHz    | 93.8            | $-0.2 \pm 1.6$        |
|               |                        |                   |               | 4 kHz    | 93.2            | $-0.8 \pm 1.6$        |
|               |                        | 1                 |               | 8 kHz    | 91.0            | -3.0 (+2.1; -3.1)     |
|               |                        |                   |               | 12.5 kHz | 87.7            | -6.2 (+3.0; -6.0)     |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可潤源至國際標準。局部沒印本證書需先獲本領感所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory cfo\_4ff. Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong 確何工程有限公司 - 按正及位测理验研 cfo\_香港街界は門與要任一些就作II合核跟四模 Tel:電話: 2927-2606 Fax/閉貨: 2744-8986 E-mail:電郵: callab@suncreation.com Website/ E-mail/龍寧: callab@suncreation.com Website/御址: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No. : C176148 證書編號

Remarks : - Mfr's Spec. : IEC 61672 Class 2

| - Uncertainties of Applied Value : 94 dB | : 63 Hz - 125 Hz | : ± 0.35 dB              |
|--|------------------|--------------------------|
|  | 250 Hz - 500 Hz  | : ± 0.30 dB              |
|  | 1 kHz            | : ± 0.20 dB              |
|  | 2 kHz - 4 kHz    | : ± 0.35 dB              |
|  | 8 kHz            | : ± 0.45 dB              |
|  | 12.5 kHz         | : ± 0.70 dB              |
| 104 dB                                   | : 1 kHz          | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB                                   | : 1 kHz          | : ± 0.10 dB (Ref. 94 dB) |

- UUT Microphone Model No. : MA220 (ACO7052) & S/N : 62324

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior vritten approval of this laboratory

本證書所載按正用之測試器材均可溯源至國際標準。局部被印本證書需先遵本實驗所書面批准。

Sun Creation Engineering Limited Calibration & Testing Laboratory eto 4年, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Man, New Territorics, Hong Kong 師創工程有限公司 - 技正及協調實驗所 eto 清禮新界也門與安亞 - 號音由時微樓四機 无實證:1-2027 2006 - com/#ff: 2014 0006 - the 100<sup>4690</sup> - the 100 - the 100<sup>4690</sup>

E-mail/電郵: callab@suncreation.com Website/御肚: www.suncreation.com Tel/電話: 2927 2606 Fax/傳真: 2744 8986

•

×.

| Certifica<br>友正證書  |   | Calibration   | Certificate No. : C17526<br>證書編號                       |
|--|---|---|--|
| ITEM TESTED<br>Description / 儀碧<br>Manufacturer / 舉<br>Model No. / 型剔<br>Serial No. / 編號<br>Supplied By / 委  | 器名稱 :<br>製造商 :<br>虎 :   | (Job No. / 序引編號: IC17-2132)<br>Acoustic Calibrator<br>Pulsar<br>105<br>63705<br>Acumen Environmental Engineering<br>Lot 11, Tam Kon Shan Road, North  | and Technologies Co., Ltd.                             |
| TEST CONDIT<br>Temperature / 溫<br>Line Voltage / 霍   | 度: (2   | 式條件<br>3 ± 2)℃  | Relative Humidity / 相對濕度 : (55 ± 20)%                  |
| TEST SPECIFI<br>Calibration check<br>DATE OF TES   | k   |   |  |
| Calibration check<br>DATE OF TEST<br>TEST RESULT<br>The results apply<br>The results do no   | k<br>T / 測試日期<br>TS / 測試結<br>y to the parti<br>ot exceed ma   | 期 : 17 September 2017<br>果<br>cular unit-under-test only.<br>anufacturer's specification.   |  |
| Calibration check<br>DATE OF TEST<br>TEST RESULT<br>The results apply<br>The results do not<br>The results do not<br>The results are d<br>The test equipmone<br>- The Governmone<br>- Agilent Techn<br>- Rohde & Schw<br>- Fluke Everett | k<br>T / 測試日期<br>S / 測試結則<br>y to the parti<br>ot exceed ma<br>letailed in th<br>ent used for<br>ent of The H<br>ologies / Ke<br>varz Laborat | 例: 17 September 2017<br>果<br>cular unit-under-test only.<br>anufacturer's specification.<br>e subsequent page(s).<br>calibration are traceable to National St<br>fong Kong Special Administrative Reg<br>ysight Technologies<br>tory, Germany | andards via :<br>ion Standard & Calibration Laboratory |
| Calibration check<br>DATE OF TES'<br>TEST RESULT<br>The results apply<br>The results do no<br>The results do no<br>The results are d<br>The test equipmo<br>- The Governmo<br>- Agilent Techn<br>- Rohde & Schv                          | k<br>T / 測試日期<br>S / 測試結則<br>y to the parti<br>ot exceed ma<br>letailed in th<br>ent used for<br>ent of The H<br>ologies / Ke<br>varz Laborat | 例: 17 September 2017<br>果<br>cular unit-under-test only.<br>anufacturer's specification.<br>e subsequent page(s).<br>calibration are traceable to National St<br>fong Kong Special Administrative Reg<br>ysight Technologies<br>tory, Germany |  |



# Certificate of Calibration 校正證書

Certificate No. : C175265 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID TST150A CL130 CL281

Description Measuring Amplifier Universal Counter Multifunction Acoustic Calibrator

Certificate No. C161175 C173864 PA160023

- 4. Test procedure : MA100N.
- Results : 5.
- Sound Level Accuracy 5.1

| UUT           | Measured Value | IEC60942:2003 | Uncertainty of Measured Value |
|---------------|----------------|---------------|-------------------------------|
| Nominal Value | (dB)           | Class 1 Spec. | (dB)                          |
| 94 dB, 1 kHz  | 93.7           | ± 0.4 dB      | ± 0.2                         |

5.2 Frequency Accuracy

| UUT Nominal | Measured Value | Mfr's       | Uncertainty of Measured Value |
|-------------|----------------|-------------|-------------------------------|
| Value (kHz) | (kHz)          | Spec.       | (Hz)                          |
| 1           | 1.000          | 1 kHz ± 1 % | ± 1                           |

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior 本證書所載按正用之測試器材均可溯源至國際標準。局部復印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited—Calibration & Testing Laboratory cro 4代, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司—校正及检测理验师 cro 否定能价好可谓度安坦—硬新自信性很度四度 Tel/電話: 2927 2606 Fax/傳貨: 2744 8986 E-mail/電郵: callab@suncreation.com Websited

E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

Page 2 of 2

# Appendix J The Certification of Laboratory with HOKLAS Accredited Analytical Tests



此實驗所符合ISO / IEC 17025:2005 - 《测試及校正實驗所能力的通用規定》所訂的要求 of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 测试或校正工作

#### **Environmental Testing** 環境測試

This laboratory is accredited in accordance with the recognised international Standard ISO / IEC 17025 : 2005. 本實驗所乃制總公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格深示在指定範疇所需的技術能力及實驗所質量管理關系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué), (見國際認可論增、國際實驗所認可含作總總及國際標準(已經總約聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 **贸**發日期:二零零九年五月五日

Registration Number : HOKLAS 066 註冊號碼:



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出

L 000552



Hong Kong Accreditation Service 香港認可處

### Certificate of Accreditation 認可證書

This is to certify that 特此證明

#### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

> HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

**Environmental Testing** 

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

#### 環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所具備指定範疇內所須的技術能力並 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-w分, Executive Administrator 執行幹事 黃宏華 Issue Date: 16 July 2014 簽發日期:二零一四年七月十六日

Registration Number : HOKLAS 241 註冊號碼:


This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

∟001195

# Appendix K Location Plan of Noise and Air Quality Monitoring Station



# Appendix L Monitoring Data (Air Monitoring)

| Location:        | SKH Tsoi Kung Po Secondary School |
|------------------|-----------------------------------|
| Monitoring date: | 3,9,14,20 and 26 July 2018        |
| Parameter :      | TSP 1-hour                        |
| Other Factors    | nearby traffic                    |

|           | <b>1-hour TSP (μg/m³)</b> |            |  |  |  |
|-----------|---------------------------|------------|--|--|--|
| Date      | Weather                   | Start Time | 1 <sup>st</sup> Hour<br>(μg/m <sup>3</sup> ) | 2 <sup>nd</sup> Hour<br>(μg/m <sup>3</sup> ) | 3 <sup>rd</sup> Hour<br>(μg/m <sup>3</sup> ) |
| 3/7/2018  | Fine                      | 15:17      | 91   | 96   | 105  |
| 9/7/2018  | Fine                      | 16:00      | 98   | 102  | 105  |
| 14/7/2018 | Cloudy                    | 16:05      | 108  | 112  | 109  |
| 20/7/2018 | Sunny                     | 15:23      | 83   | 104  | 92   |
| 26/7/2018 | Sunny                     | 16:17      | 102  | 106  | 94   |

Location: SKH Tsoi Kung Po Secondary School Monitoring date: 3,9,14,20 and 26 July 2018 Parameter : TSP 24-hour nearby traffic

Other Factors

Date of Calibration: 3-Jul-18 Slop = 20.4817 Calibration due date: 18-Jul-18 21.2170 Intercept =Date of Calibration: 20-Jul-18 Slop = 19.9087 Calibration due date: 4-Aug-18 Intercept = 22.8107 Avg Standard Atmosph Flow Rate Avg Air Particulate Elapse Time Chart Reading Air Filter Weight (g) Conc. eric Temp weight Weather Start Date Volume Condition Pressure Actual (mm Initial Final Min (m<sup>3</sup>/min)  $(m^3)$ Initial  $(\mu g/m^3)$ Max Final Avg (°C) (g) (min) Hg) 2984 2.642 3/7/2018 Fine 617.9 641.9 1440.0 48 49 48.5 28 1002.5 2.07 2.7009 0.0589 20 9/7/2018 2.7196 Fine 642.1 666.1 1440.0 46 47 46.5 28.6 1005.7 1.95 2809 2.6584 0.0612 22 44 45 44.5 30 14/7/2018 Cloudy 666.3 690.3 1440.0 27.1 1004.0 1.82 2627 2.6745 2.7523 0.0778 2.7137 22 20/7/2018 690.4 714.4 1440.0 49 49 49.0 30.0 1003.8 2.08 2992 0.0656 Sunny 2.6481 26/7/2018 Sunny 738.6 1440.0 49 50 49.5 29.2 1006.5 2.12 3059 2.6744 2.7258 0.0514 17 714.6

Appendix M Monitoring Data (Noise)

| Location:        | SKH Tsoi Kung Po Secondary School |
|------------------|-----------------------------------|
| Monitoring date: | 3,9,14,20 and 26 July 2018        |
| Parameter :      | $L_{eq}, L_{10}, L_{90}$          |
| Other Factors    | nearby traffic                    |

## Noise Monitoring data:

| Date      | Weather | Start Time - E | and Time | L <sub>Aeq</sub> | L <sub>10</sub> | L <sub>90</sub> |
|-----------|---------|----------------|----------|------------------|-----------------|-----------------|
| 3/7/2018  | Fine    | 15:19 -        | 15:49    | 64.7             | 67.8            | 54.3            |
| 9/7/2018  | Fine    | 16:03 -        | 16:33    | 64.8             | 67.2            | 56.7            |
| 14/7/2018 | Cloudy  | 16:09 -        | 16:39    | 64.3             | 68.0            | 54.3            |
| 20/7/2018 | Sunny   | 15:23 -        | 15:53    | 63.7             | 67.2            | 54.2            |
| 26/7/2018 | Sunny   | 16:18 -        | 16:48    | 63.5             | 67.2            | 54.3            |

# Appendix N Waste Flow Table

### Monthly Summary Waste Flow Table

# Name of Department:Highways DepartmentMonthly Summary WasteFlow Table forJuly 2018

## Contract No. / Works Order No.: <u>HY/2014/09</u>

Monthly Summary Waste Flow Table forJuly 2018[to be submitted not later than the 15<sup>th</sup> day of each month following reporting month](All quantities shall be rounded off to 2 decimal places.)

|           |   | Actual Quantitie                              | es of <u>Inert</u> Construction Waste | e Generated Monthly                |                                      |                          |
|-----------|---|---|---------------------------------------|------------------------------------|--------------------------------------|--------------------------|
| Month     | (a)=(b)+(c)+(d)+(e)<br>Total Quantity Generated | (b)<br>Hard Rock and Large<br>Broken Concrete | (c)<br>Reused in the Contract         | (d)<br>Reused in other<br>Projects | (e)<br>Disposed of as<br>Public Fill | Imported Fill            |
|           | (in '000m <sup>3</sup> )                        | (in '000m <sup>3</sup> )                      | (in '000m <sup>3</sup> )              | (in '000m <sup>3</sup> )           | (in '000m <sup>3</sup> )             | (in '000m <sup>3</sup> ) |
| Jan       | 0.309   | 0.127   | 0.000                                 | 0.000                              | 0.182                                | 0.000                    |
| Feb       | 1.343   | 1.156   | 0.000                                 | 0.000                              | 0.187                                | 0.000                    |
| Mar       | 0.871   | 0.061   | 0.000                                 | 0.000                              | 0.810                                | 0.000                    |
| Apr       | 0.315   | 0.000   | 0.000                                 | 0.000                              | 0.315                                | 0.000                    |
| May       | 1.218   | 0.000   | 0.000                                 | 0.000                              | 1.218                                | 0.000                    |
| Jun       | 1.218   | 0.000   | 0.000                                 | 0.000                              | 1.218                                | 0.000                    |
| Sub-total | 5.274   | 1.344   | 0.000                                 | 0.000                              | 3.930                                | 0.000                    |
| Jul       | 1.669   | 0.000   | 0.000                                 | 0.000                              | 1.669                                | 0.000                    |
| Aug       |   |   |                                       |                                    |                                      |                          |
| Sep       |   |   |                                       |                                    |                                      |                          |
| Oct       |   |   |                                       |                                    |                                      |                          |
| Nov       |   |   |                                       |                                    |                                      |                          |
| Dec       |   |   |                                       |                                    |                                      |                          |
| Total     | 6.943   | 1.344   | 0.000                                 | 0.000                              | 5.599                                | 0.000                    |

**Monthly Environmental Monitoring & Auditing Report** Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft

|           |           | Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly |               |               |           |          |           |          |   |
|-----------|-----------|--|---------------|---------------|-----------|----------|-----------|----------|---|
| Month     | Ме        | tals   | Paper/ cardbo | ard packaging | Plas      | tics     | Chemic    | al Waste | Others, e.g. General Refuse<br>disposed at Landfill |
|           | (in '0    | 00kg)  | (in '0        | 00kg)         | (in '00   | )0kg)    | (in '(    | 000kg)   | (in '000m <sup>3</sup> )                            |
|           | generated | recycled   | generated     | recycled      | generated | recycled | generated | recycled | generated   |
| Jan       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.014   |
| Feb       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.016   |
| Mar       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.006   |
| Apr       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.005   |
| May       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.008   |
| Jun       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.006   |
| Sub-total | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.055   |
| Jul       | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.004   |
| Aug       |           |  |               |               |           |          |           |          |   |
| Sep       |           |  |               |               |           |          |           |          |   |
| Oct       |           |  |               |               |           |          |           |          |   |
| Nov       |           |  |               |               |           |          |           |          |   |
| Dec       |           |  |               |               |           |          |           |          |   |
| Total     | 0.000     | 0.000  | 0.000         | 0.000         | 0.000     | 0.000    | 0.000     | 0.000    | 0.059   |

# Appendix O Statistics on Complaint, Notifications of Summons and Successful Prosecutions

### Statistical Summary of Exceedances

| Air Quality |              |             |       |  |  |  |
|-------------|--------------|-------------|-------|--|--|--|
| Location    | Action Level | Limit Level | Total |  |  |  |
| M-A3        | 0            | 0           | 0     |  |  |  |
|             | Noise        |             |       |  |  |  |
| Location    | Action Level | Limit Level | Total |  |  |  |
| M-N3        | 0            | 0           | 0     |  |  |  |

### Statistical Summary of Environmental Complaints

| Reporting                  | Environmental Complaint Statistics |                      |   |  |  |
|----------------------------|------------------------------------|----------------------|---|--|--|
| Period                     | Frequency                          | Frequency Cumulative |   |  |  |
| 1 Jul 2018 -<br>31Jul 2018 | 1                                  | 1                    | 1.Compliant on daytime<br>construction noise at the<br>hillside of Yau Ma Tei Kai<br>Fong Association School on<br>11 July,2018 |  |  |

### Statistical Summary of Environmental Summons

| Reporting    | Environmental Summons Statistics |            |         |  |
|--------------|----------------------------------|------------|---------|--|
| Period       | Frequency                        | Cumulative | Details |  |
| 1 Jul 2018 - | 0                                | 0          | N/A     |  |
| 31 Jul 2018  | 0                                | 0          | IN/A    |  |

### Statistical Summary of Environmental Prosecution

| Reporting                   | Environmental Prosecution Statistics |            |         |  |  |
|-----------------------------|--------------------------------------|------------|---------|--|--|
| Period                      | Frequency                            | Cumulative | Details |  |  |
| 1 Jul 2018 -<br>31 Jul 2018 | 0                                    | 0          | N/A     |  |  |

# Appendix P Monitoring Schedule of the Coming Month

### Contract No. HY/2014/09 Environmental Monitoring & Auditing

|    |                               |                               | Impact Monitoring Schedule for HMTS |                               |                               |                             |
|----|-------------------------------|-------------------------------|-------------------------------------|-------------------------------|-------------------------------|-----------------------------|
|    |                               |                               | Aug-18                              |                               |                               |                             |
| in | Mon                           | Tue                           | Wed                                 | Thur                          | Fri                           | Sat                         |
|    |                               |                               | 1                                   | 2                             | 3                             | 4                           |
|    |                               |                               | Impact                              |                               |                               |                             |
|    |                               |                               |                                     |                               |                               |                             |
|    |                               |                               | TSP-1hr & TSP-24hr monitoring       |                               |                               |                             |
|    |                               |                               | for<br>M-A3                         |                               |                               |                             |
|    |                               |                               | IVI-AS                              |                               |                               |                             |
|    |                               |                               | Noise monitoring for                |                               |                               |                             |
|    |                               |                               | M-N3                                |                               |                               |                             |
|    | 6                             | 7                             | 8                                   | 9                             | 10                            | 11                          |
|    | 0                             | /                             | 0                                   | 5                             | 10                            | 11                          |
|    |                               | Impact                        |                                     |                               |                               |                             |
|    |                               | TSP-1hr & TSP-24hr monitoring |                                     |                               |                               |                             |
|    |                               | for                           |                                     |                               |                               |                             |
|    |                               | M-A3                          |                                     |                               |                               |                             |
|    |                               |                               |                                     |                               |                               |                             |
|    |                               | Noise monitoring for          |                                     |                               |                               |                             |
|    |                               | M-N3                          |                                     |                               |                               |                             |
|    | 13                            | 14                            | 15                                  | 16                            | 17                            | 18                          |
|    | Impact                        |                               |                                     |                               |                               | Impact                      |
|    |                               |                               |                                     |                               |                               |                             |
|    | TSP-1hr & TSP-24hr monitoring |                               |                                     |                               |                               | TSP-1hr & TSP-24hr monitori |
|    | for<br>M-A3                   |                               |                                     |                               |                               | for<br>M-A3                 |
|    | W-A5                          |                               |                                     |                               |                               | NFA3                        |
|    | Noise monitoring for          |                               |                                     |                               |                               | Noise monitoring for        |
|    | M-N3                          |                               |                                     |                               |                               | M-N3                        |
|    | 20                            | 21                            | 22                                  | 23                            | 24                            | 25                          |
|    |                               |                               |                                     |                               | Impact                        | 25                          |
|    |                               |                               |                                     |                               | impact                        |                             |
|    |                               |                               |                                     |                               | TSP-1hr & TSP-24hr monitoring |                             |
|    |                               |                               |                                     |                               | for                           |                             |
|    |                               |                               |                                     |                               | M-A3                          |                             |
|    |                               |                               |                                     |                               |                               |                             |
|    |                               |                               |                                     |                               | Noise monitoring for          |                             |
|    |                               |                               |                                     |                               | M-N3                          |                             |
| ;  | 27                            | 28                            | 29                                  | 30                            | 31                            |                             |
|    |                               |                               |                                     | Impact                        |                               |                             |
|    |                               |                               |                                     |                               |                               |                             |
|    |                               |                               |                                     | TSP-1hr & TSP-24hr monitoring |                               |                             |
|    |                               |                               |                                     | for                           |                               |                             |
|    |                               |                               |                                     | M-A3                          |                               |                             |
|    |                               |                               |                                     |                               |                               |                             |
|    |                               |                               |                                     | Noise monitoring for          |                               |                             |
|    |                               |                               |                                     | Noise monitoring for<br>M-N3  |                               |                             |

# Appendix Q Interim Report for the Complaint



### Interim Report for The Complaint on Daytime Construction Noise from Drilling Work at the Hillside of Yau Ma Tei Kai Fong Association School Location: Works Area at Drillhole D211 Complaint Number: EC001\_CKRHMTS\_20180717\_001

### Background

A complaint on daytime construction noise at the hillside of Yau Ma Tei Kai Fong Association School was received by EPD on 11 July 2018. EPD officers then visited the works area on 13 July 2018 and obtained the information of the sub-contractor, Gammon Construction Ltd.'s incharge person, Mr. Lo K.M. who immediately informed Mr. Jim Ko, the Site Agent of Nishimatsu Construction Co., Ltd. (NCC), the Main Contractor of HY/2014/09 about the details of the EPD's visit. Mr. Ko then went to the site on 14 July 2018 morning to inspect and understand the site situation as well as to visit the 4 nos. of building immediately opposite to the drilling rig working location. Mr. Ko left name card to the security guards of each of the 4 buildings for the immediate contact if there is any residents who raised the noise issue to them. NCC received the complaint from the EPD via electronic mail and was requested to undertake the investigation and completed an interim report by 27 July 2018. NCC subsequently notified the Engineer Representative (AMMJV), the Environmental Team (Acuity), and the Independent Environmental Checker (ERM) following the Project Environmental Complaints Handling System. The complainant was a resident nearby the construction site and claimed that noisy drilling work caused an annoyance to them in the morning (8:00am) in weekdays. In order to understand the noise impact during drilling operation, on site noise measurement was conducted.

#### Finding

- Drilling work was being carried out using drill rig and water pump during the period of complaint in the works area at the hillside of Yau Ma Tei Kai Fong Association School.
- Nishimatsu started the work only after 7:00 in the morning and finished before 7:00 in the evening. The work was allowed under Noise Control Ordinance.
- Unmitigated measured construction noise level at the nearest Noise Sensitive Receivers (NSR), Yau Ma Tei Kai Fong Association School, was 73.9 dB(A)<sub>Leq30min</sub> which is below the statutory criterion of 75dB(A)<sub>Leq30min</sub> for day time construction work.
- There are several maintenance works under working in near residential buildings.
- Given the above conditions, this complaint is considered invalid.



### Nearby Maintenance Work





**Noise Measurement** 





#### Mitigation Measures carried out on 20 July 2018:

Further mitigation measures were implemented on site to minimize the noise disturbance to nearby residents:

- Switch off noisy equipment not in use;
- Noise barriers were installed oriented to NSR, which mitigate the noise to NSR and screen off the direct eye-sight to minimize the nuisance to the nearby resident.
- Enhance the regular maintenance and inspection for the equipment
- Keep residents informed of planned construction activities which may cause potential noise nuisance so that they can expect the inevitable noise impact;
- Nishimatsu will minimize the noisy activity before 9am; and
- Undertake site training to promote good site practice to avoid unnecessary noise disturbance.

#### Mitigation Measures implemented on Site





