

Gammon Construction Limited

**Contract No. HY/2014/07**  
**Central Kowloon Route – Kai Tak West**  
**Construction Noise Mitigation Measures Plan**

Feb 2019

	Name	Signature
Prepared & Checked:	Y W Fung	
Reviewed & Approved:	Y T Tang	

Version: D

Date: 18 February 2019

## Disclaimer

This Plan is prepared for Gammon Construction Limited and is given for its sole benefit in relation to and pursuant to Contract No. HY/2014/07 Central Kowloon Route – Kai Tak West and may not be disclosed to, quoted to or relied upon by any person other than Gammon Construction Limited without our prior written consent. No person (other than Gammon Construction Limited into whose possession a copy of this plan comes may rely on this plan without our express written consent and Leighton – China State Joint Venture may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong

Tel: (852) 3922 9000

Fax: (852) 2317 7609

www.aecom.com

Gammon Construction Limited

**Contract No. HY/2014/07**

**Central Kowloon Route – Kai Tak West**

Construction Noise Mitigation Measures Plan (CNMMP)

(February 2019)

Certified by: Y T Tang

Signature: 

Position: Environmental Team Leader

Date: 18 February 2019

## Environmental Permit No. FEP-01/457/2013/C

### Central Kowloon Route

### Independent Environmental Checker Verification

<b>Works Contract:</b>	Kai Tak West (HY/2014/07)
------------------------	---------------------------

<b>Reference Document/Plan</b>	
Document/Plan to be Certified/ Verified:	Construction Noise Mitigation Measure Plan
Date of Report:	22 January 2019 (KTW/CNMMP/Version D)
Date received by IEC:	1 February 2019

<b>Reference EP Condition</b>	
Environmental Permit Condition:	2.9
<p>To further reduce the air-borne construction noise impacts on Yau Ma Tei Catholic Primary School (Hoi Wang Road), Tak Cheong Building, Prosperous Garden Block 1, The Coronation Tower 1, Ko Fai House of Kwun Fat Court, Grand Waterfront Tower 3 and Hang Chien Court Block J, the Permit Holder shall, no later than one month before the commencement of construction of the corresponding component(s) of the Project, submit to the Director for approval four hard copies and one electronic copy of an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:-</p> <ul style="list-style-type: none"><li>(a) a schedule of construction works to be carried out at the works areas of the Project within 300m from the NSRs;</li><li>(b) an updated construction methodology of the construction works;</li><li>(c) an updated powered mechanical equipment (PME) list for the construction works;</li><li>(d) an updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise barriers, enclosures;</li><li>(e) other initiatives proposed by the Permit Holder; and</li><li>(f) an updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.</li></ul> <p>Before submission to the Director, the CNMMP shall be certified by the ET and verified by the IEC as conforming to the relevant information and recommendations contained in the EIA Report. The approved CNMMP shall be fully and properly implemented.</p>	

<b>IEC Verification</b>	
<p>I hereby verify that the above referenced document/plan complies with the above referenced condition of FEP-01/457/2013/C.</p>	
	
Ms Mandy To Independent Environmental Checker	Date: 15 February 2019

**Table of Contents**

	Page
<b>1 INTRODUCTION.....</b>	<b>1</b>
1.1 Project Description .....	1
1.2 Purpose of this Construction Noise Mitigation Plan .....	1
<b>2 CONSTRUCTION WORKS OF THE PROJECT .....</b>	<b>3</b>
2.1 Construction Activities .....	3
2.2 Construction Programme .....	3
2.3 Plant Inventory .....	3
<b>3 AIRBORNE CONSTRUCTION NOISE ASSESSMENT.....</b>	<b>4</b>
3.1 Noise Sensitive Receiver .....	4
3.2 Assessment Criteria .....	4
3.3 Assessment Methodology .....	4
3.4 Cumulative Impacts.....	5
3.5 Mitigation Measures .....	5
3.6 Noise Assessment Results .....	7
<b>4 CONCLUSION .....</b>	<b>9</b>

**List of Tables**

Table 2.1	Summary of Construction Tasks for the Works
Table 3.1	Summary of Predicted Noise Levels in the Approved CKR EIA Report
Table 3.2	Daytime Construction Noise Criteria
Table 3.3	Quiet PME Recommended for Adoption during Construction Phase
Table 3.4	Noise Mitigation Measures for Certain PME during Construction Phase
Table 3.5	Summary of Noise Assessment Result (CKR only)
Table 3.6	Summary of Noise Assessment Result (Cumulative)

**List of Figures**

Figure 1	Works Area and Locations of Representative Noise Sensitive Receivers
----------	--

**Appendices**

Appendix 2.1	Tentative Construction Programme
Appendix 2.2	Construction Plant Inventory
Appendix 3.1	Notional Distance of Works Area to NSRs
Appendix 3.2	Detailed Noise Calculation

## 1 INTRODUCTION

### 1.1 Project Description

- 1.1.1 Central Kowloon Route (CKR) is a proposed dual 3-lane trunk road across central Kowloon linking the West Kowloon in the west and the proposed Kai Tak Development (KTD) in the east. The CKR will be about 4.7km long with an underground tunnel section of about 3.9km long, in particular, there will be an underwater tunnel of about 370m long in Kowloon Bay to the north of the To Kwa Wan Typhoon Shelter. It will connect the West Kowloon Highway at Yau Ma Tei Interchange with the road network at Kowloon Bay and the future Trunk Road T2 at KTD which will connect to the future Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) and Cross Bay Link (CBL). CKR, Trunk Road T2 and TKO-LTT will form a strategic highway link, namely Route 6, connecting West Kowloon and Tseung Kwan O.
- 1.1.2 The Environmental Impact Assessment (EIA) Report for CKR (Register No. AEIAR-171/2013) was approved on 11 July 2013 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) was granted on 9 August 2013 (EP No. EP-457/2013) for the construction and operation. Variations of EP (VEP) were applied after the issuance of the EP. The latest VEP was applied on 20 December 2016, and the corresponding EP (EP-457/2013/C) was issued by the Director of Environmental Protection (DEP) on 16 January 2017. The construction of the CKR had been divided into different civil construction works contracts. Further EP (FEP) was applied on 30 January 2018 for Contract No. HY/2014/07 for Kai Tak West. EP No. FEP-01/457/2013/C for this Works Contract was subsequently issued by the DEP on 28 February 2018.
- 1.1.3 Contract No. HY/2014/07 for Kai Tak West (hereafter referred to as “the Project”) involves the following construction activities:
- (a) construction of an approximately 370m long underwater tunnel and the associated temporary reclamation in Kowloon Bay;
  - (b) construction of an approximately 160m long cut and cover tunnel in Ma Tau Kok;
  - (c) construction of an approximately 125m long depressed road and an approximately 170m long underpass in Kai Tak Development;
  - (d) construction and subsequent handover of access shaft, temporary traffic decking and associated noise enclosure in Ma Tau Kok to another contractor for the construction of the central tunnel section of Central Kowloon Route;
  - (e) reconstruction of Kowloon City Ferry Pier Public Transport Interchange;
  - (f) demolition and removal of the existing landside portion of the existing disused Kowloon City Vehicular Ferry Pier;
  - (g) demolition and subsequent reprovisioning of Ma Tau Kok Public Pier; and
  - (h) associated drainage and sewerage, waterworks and landscaping works.
- 1.1.4 This Works Contract was awarded to Gammon Construction Limited (the Contractor). EP No. FEP-01/457/2013/C was also granted to the Contractor.
- 1.1.5 As per Condition 2.9 of EP No. FEP-01/457/2013/C, a Construction Noise Mitigation Measures Plan (CNMMP) is required before the commencement of the Project.

### 1.2 Purpose of this Construction Noise Mitigation Plan

- 1.2.1 Condition 2.9 of EP No. FEP-01/457/2013/C for CKR – Kai Tak West (Contract No. HY/2014/07) stipulated that to further reduce the air-borne construction noise impacts on Grand Waterfront Tower 3 and Hang Chien Court Block J, the Permit Holder shall, no later than one month before the commencement of construction of the corresponding component(s) of the Project, submit to the Director for approval an updated Construction Noise Mitigation Measure Plan (CNMMP). The plan shall include:
- (a) a schedule of construction works to be carried out at the works areas of the Project within 300m from the Noise Sensitive Receivers;

- (b) an updated construction methodology of the construction works;
- (c) an updated powered mechanical equipment (PME) list for the construction works;
- (d) an updated proposal of air-borne construction noise mitigation measures for the Noise Sensitive Receivers as mentioned above, including the provision of noise Movable Barriers, enclosures;
- (e) other initiatives proposed by the Permit Holder; and
- (f) an updated prediction of noise levels in accordance with the above updated information and mitigation proposals in place.

1.2.2 AECOM Asia Co. Ltd. was commissioned by Gammon Construction Limited, to prepare the CNMMP for the Project.

1.2.3 Version C of the CNMMP was submitted to EPD on 21 September 2018, and was approved by EPD on 23 October 2018. Gammon Construction Limited updated the construction programme and plant inventory in January 2019. The CNMMP is therefore revised based on the latest available information.

1.2.4 The layout of the Project and location of the NSRs are shown in **Figure 1**.

## 2 CONSTRUCTION WORKS OF THE PROJECT

### 2.1 Construction Activities

2.1.1 The major construction activities of the Project are summarised in **Table 2.1**.

**Table 2.1 Summary of Construction Tasks for the Works**

Item	Major Construction Task
1.	Construction of an approximately 370m long underwater tunnel and the associated temporary reclamation in Kowloon Bay
2.	Construction of an approximately 160m long cut and cover tunnel in Ma Tau Kok
3.	Construction of an approximately 125m long depressed road and an approximately 170m long underpass in Kai Tak Development
4.	Construction and subsequent handover of access shaft, temporary traffic decking and associated noise enclosure in Ma Tau Kok to another contractor for the construction of the central tunnel section of Central Kowloon Route
5.	Reconstruction of Kowloon City Ferry Pier Public Transport Interchange
6.	Demolition and removal of the existing landside portion of the existing disused Kowloon City Vehicular Ferry Pier
7.	Demolition and subsequent reprovisioning of Ma Tau Kok Public Pier
8.	Associated drainage and sewerage, waterworks and landscaping works

### 2.2 Construction Programme

2.2.1 The construction works are expected to be conducted from April 2018 to 2023. An updated construction programme for the Project prepared by Gammon Construction Limited is shown in **Appendix 2.1**. The construction programme presents the construction activities to be undertaken and the tentative timeframe for each construction activity in corresponding worksites.

### 2.3 Plant Inventory

2.3.1 As recommended in the Approved CKR EIA Report, quiet Powered Mechanical Equipment (PME) should be adopted for the construction works to minimise the noise impact at the NSRs. Based on the Approved CKR EIA Report, a list of quiet Powered Mechanical Equipment (PME) to be adopted for the construction works of the Project are shown in **Table 3.3**. A detailed plant inventory for individual construction activities under the Project, which the types, numbers, grouping and percentage usages of the PME, and the mitigation measures proposed for the PME have been confirmed to be reasonable and practicable by the Engineer and the Contractor, is presented in **Appendix 2.2**.

### 3 AIRBORNE CONSTRUCTION NOISE ASSESSMENT

#### 3.1 Noise Sensitive Receiver

- 3.1.1 According to EP No. FEP-01/457/2013/C for CKR – Kai Tak West, CNMMP is required for two NSRs, Grand Waterfront Tower 3 and Hang Chien Court Block J. Locations of these two NSRs are shown in **Figure 1**. Details of the NSRs with the predicted noise results in the Approved CKR EIA Report are presented in **Table 3.1**.

**Table 3.1 Summary of Predicted Noise Levels in the Approved CKR EIA Report**

NSR ID	NSR Description	Landuse	Noise Criteria, $L_{eq(30-min)}$ , dB(A)	Maximum Construction Noise Levels, dB(A)			No. of months of exceedance (CKR only)
				Unmitigated	Mitigated	Cumulative	
E-N12	Grand Waterfront Tower 3	Residential	75	<b>89</b>	75	<b>80</b>	0
E-N21	Hang Chien Court Block J	Residential	75	<b>94</b>	<b>79</b>	<b>82</b>	6

Note:

[1] Bold values denote exceedance of the EIAO-TM criteria of 75 dB(A) for residential dwellings.

#### 3.2 Assessment Criteria

- 3.2.1 Noise impacts generated by the construction of this Project have been assessed in accordance with the criteria given in the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The construction noise standards are presented in **Table 3.2**.

**Table 3.2 Daytime Construction Noise Criteria**

Use	Noise Level in $L_{eq(30-min)}$ , dB(A)
Residential	75

#### 3.3 Assessment Methodology

- 3.3.1 The construction noise assessment has been conducted following the same methodology used in the Approved CKR EIA Report based on the updated construction programme and plant inventory provided by Gammon Construction Limited.
- 3.3.2 Noise impacts generated by the construction of this Project are assessed in accordance with the methodology given in the *Technical Memorandum on Noise from Construction Work Other Than Percussive Piling* (GW-TM) under the Noise Control Ordinance.
- 3.3.3 Sound power levels (SWLs) of the equipment have been made reference from Table 3 of GW-TM. Where no relevant SWL is found in the GW-TM, reference has been made to other approved EIA Reports. SWLs of the quiet PME have been made reference from EPD's Quality Powered Mechanical Equipment (QPME) labels, British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites, and other approved EIA Reports.
- 3.3.4 It is assumed that all PME items required for a particular construction activity would be located at the notional source position, as defined in GW-TM.
- 3.3.5 To predict the noise level, PME items has been divided into groups for each discrete construction task. The objective is to identify the worst case scenario representing those items of PME that would be in use concurrently at any given time. The sound pressure level (SPL) of each construction task at the NSRs is calculated based on the number of plant and the notional distance from the noise assessment points. The notional distances of the works area to the NSR are presented in **Appendix 3.1**. If there are concurrent construction tasks, the noise

levels at representative noise assessment points are predicted by adding up the SPLs of all concurrent construction tasks.

- 3.3.6 A positive 3 dB(A) façade correction has been added to the predicted noise levels in order to account for the façade effect at each noise assessment point. Noise impact at the worst affected sensitive façade of the NSR to the noise source is assessed.

### 3.4 Cumulative Impacts

- 3.4.1 Based on the Approved CKR EIA Report, Shatin to Central Link – Tai Wai to Hung Hom Section [SCL(TAW-HUH)], Trunk Road T2 and Infrastructure at South Apron, and Kai Tak Development (KTD) were identified to be concurrent projects of the works at CKR east portion.
- 3.4.2 The works areas and construction programme of SCL(TAW-HUH) have been reviewed based on latest available information. SCL Works Contracts 1108A - Kai Tak Barging Point Facilities, 1108 - Kai Tak Station and Associated Tunnels, and 1109 - Stations and Tunnels of Kowloon City Section are the closest works sites of SCL(TAW-HUH) to the Project site. According to Monthly Environmental Monitoring and Audit (EM&A) Report No.49 (Period 1 to 30 September 2016) for Works Contract 1108A, the construction works under the contract were completed on 29 September 2016, such that Works Contract 1108A is not a concurrent project. For Works Contracts 1108 and 1109, their works areas are beyond 300m of the NSRs of this Project. As for Trunk Road T2 and Infrastructure at South Apron, their works areas are also out of 300m of the NSRs of this Project. Therefore, cumulative construction noise impact from construction of SCL(TAW-HUH) and Trunk Road T2 and Infrastructure at South Apron is not anticipated.
- 3.4.3 For KTD, it is divided into multiple contracts with different works areas. According to the latest available information on the project website of KTD, only the works area for Contract No. KL/2012/03 - Stage 4 infrastructure works at north apron area of Kai Tak Airport is within 300m of the NSRs. The contract commenced in 19 September 2013 and is estimated to complete before mid-2018. Therefore, cumulative construction noise impact from construction of KTD is anticipated from the commencement of the construction activities of this Project until mid-2018, i.e. from April to June 2018. Following the assumptions of the Approved CKR EIA Report, the noise level from KTD is assumed to be 78 dB(A) at both NSRs E-N12 and E-N21 for this assessment.

### 3.5 Mitigation Measures

- 3.5.1 The noise mitigation measures proposed in the Approved CKR EIA Report have been considered and reviewed in this CNMMP, including use of quiet PME as summarised in **Table 3.3**, use of movable barriers/acoustic sheet barriers as summarised in **Table 3.4**, large full enclosure for mucking out point, and sequencing operation/grouping of PME.
- 3.5.2 Taking into account the latest construction programme and PME inventory provided by the Contractor, extra quiet PME for asphalt paver, dump truck, roller, vibratory, and splitter are proposed, in addition to the quiet PME proposed in the Approved CKR EIA Report. The quiet PME reference and SWL for road roller are updated as well. The quiet PME as listed in **Table 3.3** could be found in Hong Kong. However, if the exact model specified in the references of the listed quiet PME are not available during the construction period, the model with SWL not higher than the listed SWL shall be adopted.

**Table 3.3 Quiet PME Recommended for Adoption during Construction Phase**

PME	Reference <sup>[1]</sup>	SWL, dB(A)
Asphalt paver	BS D8-24	101
Breaker, excavator mounted, hydraulic	BS D8-13	110
Bulldozer	Ref 4	102
Crawler crane	BS D7-114	101
Crawler crane on flat-top barge	BS D7-114	101

PME	Reference <sup>[1]</sup>	SWL, dB(A)
Dump Truck	BS D9-39	103
Excavator / backhoe	BS C6-10	107
Hand held breaker	BS D8-12	106
Road roller	BS D8-30	101
Roller, vibratory	BS D3-116	106
Saw, circular wood	BS D7-79	103
Splitter	BS D8-2	118

Note:

[1] The SWLs are referred to the following references:

BS - British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites

Ref 4 - Table 4-14 of the approved EIA Report for Proposed Comprehensive Development at Wo Shang Wai, Yuen Long (Register No. AEIAR-120/2008)

3.5.3 Movable noise barriers/acoustic sheet barriers are proposed for certain PME as summarised in **Table 3.4**. The mitigation measures generally follow the suggestions in the Approved CKR EIA Report, except for the additional measures for air blower (electric), concrete pump truck, desander, HD90, mini backhoe (3 tonnes), mini excavator / backhoe, roller, vibratory, crawler mounted (hydraulic), splitter, vibratory hammer, hydraulic, rock drill, water pump, diesel, welding machine and welding set. Following the assumptions in the Approved CKR EIA Report, it is anticipated that suitably designed movable barriers/acoustic sheet barriers could achieve at least 5 to 10 dB(A) reduction. For a conservative assessment, only a reduction of 5 dB(A) is assumed. Movable barrier/acoustic sheet barrier material with surface mass at least 7kg/m<sup>2</sup> is recommended to achieve the predicted screening effect as suggested in the Approved CKR EIA Report. Movable barrier/acoustic sheet barrier should have no openings or gaps. Their locations should be adjusted where and when necessary taking into consideration the locations and type of PME involved and the NSRs intended to be protected.

**Table 3.4 Noise Mitigation Measures for Certain PME during Construction Phase**

PME	Noise Mitigation Measures	Noise Reduction, dB(A)
Air blower (electric)	Movable barrier/acoustic sheet barrier	5
Air compressor	Movable barrier/acoustic sheet barrier	5
Asphalt paver	Movable barrier/acoustic sheet barrier	5
Breaker, excavator mounted, hydraulic	Movable barrier/acoustic sheet barrier	5
Bulldozer	Movable barrier/acoustic sheet barrier	5
Compactor, vibratory	Movable barrier/acoustic sheet barrier	5
Concrete lorry mixer	Movable barrier/acoustic sheet barrier	5
Concrete pump	Movable barrier/acoustic sheet barrier	5
Concrete pump truck	Movable barrier/acoustic sheet barrier	5
Crawler crane	Movable barrier/acoustic sheet barrier	5
Crusher, excavator mounted, hydraulic	Movable barrier/acoustic sheet barrier	5
Desander	Movable barrier/acoustic sheet barrier	5
Dump truck	Movable barrier/acoustic sheet barrier	5
Dump truck with grab	Movable barrier/acoustic sheet barrier	5
Dump truck, with or without grab	Movable barrier/acoustic sheet barrier	5
Excavator / backhoe	Movable barrier/acoustic sheet barrier	5
Generator	Movable barrier/acoustic sheet barrier	5
Grout mixer	Movable barrier/acoustic sheet barrier	5

PME	Noise Mitigation Measures	Noise Reduction, dB(A)
Grout pump	Movable barrier/acoustic sheet barrier	5
Hand held breaker	Movable barrier/acoustic sheet barrier	5
HD90	Movable barrier/acoustic sheet barrier	5
Lorry with crane	Movable barrier/acoustic sheet barrier	5
Mini Backhoe (3 tonnes)	Movable barrier/acoustic sheet barrier	5
Mini Excavator / Backhoe	Movable barrier/acoustic sheet barrier	5
Pipe pile rig	Movable barrier/acoustic sheet barrier	5
Poker, vibratory, hand-held	Movable barrier/acoustic sheet barrier	5
Power pack	Movable barrier/acoustic sheet barrier	5
Road roller	Movable barrier/acoustic sheet barrier	5
Rock drill, crawler mounted (hydraulic)	Movable barrier/acoustic sheet barrier	5
Roller, vibratory	Movable barrier/acoustic sheet barrier	5
Saw, circular wood	Movable barrier/acoustic sheet barrier	5
Saw, wire	Movable barrier/acoustic sheet barrier	5
Splitter	Movable barrier/acoustic sheet barrier	5
Tractor with trailer	Movable barrier/acoustic sheet barrier	5
Vibratory hammer, hydraulic	Movable barrier/acoustic sheet barrier	5
Water pump, diesel	Movable barrier/acoustic sheet barrier	5
Welding machine	Movable barrier/acoustic sheet barrier	5
Welding set	Movable barrier/acoustic sheet barrier	5

- 3.5.4 As suggested in the Approved CKR EIA Report, large full enclosures are proposed to be installed at three mucking out points at the west, central and east portions of CKR to screen off the loading/unloading activities. Appropriate design would be adopted for any openings such as access, vents etc. to ensure the acoustic integrity of the enclosures. The full enclosure for the mucking out locations could be designed to achieved a minimum noise reduction of 15 dB(A). In order to further mitigate the noise nuisance, the full enclosure for the mucking out location would be further optimized to accommodate mobile construction plant such as lorries and dump trucks to stay inside during loading and unloading activities. According to the latest information provided by the Contractor, the mucking out point at the east portion, i.e. the area covered by the Contract, will be located within Portion 1A. The noise reduction by the large full enclosure is not considered in the calculations in this CNMMP for the worst case scenario.
- 3.5.5 Some plant items will operate sequentially within the same work site in order to minimise the noise impacts from the construction activities to the NSRs. The sequencing operation/grouping of PME as presented in **Appendix 2.2** is confirmed to be practicable by the Engineer and the Contractor.

### 3.6 Noise Assessment Results

- 3.6.1 The airborne construction noise impacts for the construction works under the Project have been assessed based on the updated construction programme and plant inventory and are summarised in **Table 3.5**. Detailed assessment results are provided in **Appendix 3.2**. The proposed mitigation measures described in **Section 3.5** have been included in the assessment and hence only the mitigated scenario is presented.
- 3.6.2 Having implemented all practicable noise mitigation measures as stated in **Section 3.5**, the predicted noise levels at both NSRs fully comply with the EIAO-TM noise criteria of 75 dB(A)

for residential dwelling. The predicted noise levels at Grand Waterfront Tower 3 (E-N12) range from 51 to 75 dB(A). The maximum predicted noise level remains the same as the level of 75 dB(A) predicted in the Approved CKR EIA Report. For Hang Chien Court Block J (E-N21), the predicted noise levels range from 67 to 75 dB(A). Comparing to the Approved CKR EIA Report, the maximum predicted noise level reduces from 79 to 75 dB(A). The duration of noise exceedance at E-N21 reduces from 6 months to no exceedance.

**Table 3.5 Summary of Noise Assessment Result (CKR only)**

NSR ID	NSR	Noise Criteria, $L_{eq}$ (30-min), dB(A)	Predicted Noise Level, $L_{eq}$ (30-min), dB(A)	Exceedance, $L_{eq}$ (30-min), dB(A)	No. of months of exceedance
E-N12	Grand Waterfront Tower 3	75	51 – 75	0	0
E-N21	Hang Chien Court Block J	75	67 – 75	0	0

3.6.3 **Table 3.6** presents the cumulative noise level at the identified NSRs and details of the calculation are given in **Appendix 3.2**. Following the Approved CKR EIA Report, the noise impacts contributed by KTD is assumed to be 78 dB(A) at both NSRs E-N12 and E-N21, which is already exceeding the noise criteria of 75 dB(A) for residential dwellings. However, the EIA study of KTD indicated that all practicable mitigation measures have been fully explored and exhausted to reduce the noise impact arising from construction activities of KTD.

3.6.4 Cumulative noise impact with adverse residual impacts exceeding the construction noise criteria by 3 dB(A) at E-N12 for 3 months, and 3 to 5 dB(A) at E-N21 for 3 months is predicted. Comparing to the Approved CKR EIA Report, the maximum predicted cumulative noise level at E-N12 reduces from 80 to 78 dB(A), while for E-N21, the maximum predicted cumulative noise level reduces from 82 to 80 dB(A).

**Table 3.6 Summary of Noise Assessment Result (Cumulative)**

NSR ID	NSR	Noise Criteria, $L_{eq}$ (30-min), dB(A)	Predicted Noise Level, $L_{eq}$ (30-min), dB(A)	Exceedance, $L_{eq}$ (30-min), dB(A)	No. of months of exceedance
E-N12	Grand Waterfront Tower 3	75	51 – 78	3	3
E-N21	Hang Chien Court Block J	75	67 – 80	3 – 5	3

#### **4 CONCLUSION**


- 4.1.1 This CNMMP has predicted the construction noise impact from Contract No. HY/2014/07 to the two representative NSRs at Grand Waterfront Tower 3 (E-N12) and Hang Chien Court Block J (E-N21). This plan has taken into account the updated information on PME and works programme which would be adopted by the Contractor. With the implementation of mitigation measures in form of quiet plants, movable barriers/acoustic sheet barriers and sequencing operation/grouping of PME, comparing to the Approved CKR EIA Report, the maximum predicted noise level at Grand Waterfront Tower 3 (E-N12) remains at 75 dB(A). For Hang Chien Court Block J (E-N21), the maximum predicted noise level reduces from 79 to 75 dB(A). Noise levels at both representative NSRs are predicted to comply with the EIAO-TM noise criteria of 75 dB(A). For the cumulative impacts from KTD, comparing to the Approved CKR EIA Report, the maximum predicted cumulative noise level at Grand Waterfront Tower 3 (E-N12) reduces from 80 to 78 dB(A), while for Hang Chien Court Block J (E-N21), the maximum predicted noise level reduces from 82 to 80 dB(A).
- 4.1.2 Where necessary, further review and update will be performed during the construction phase and liaison with affected parties is recommended to minimise the construction noise impacts as far as practicable.

---

**Figure**

---

ISO A1 594mm x 841mm  
 Approved:  
 Checked: 820300 N  
 Designer:  
 Project Management Initials:  
 Pld File By: HUANGJLJ 21/02/2018  
 PATH: E:\PROJECTS\KOWLOON\DRAWINGS\REPORTS\NMP\CONMMP\701.dgn



**LEGEND:**

- LIMIT OF SITE BOUNDARY
- WORKS SITE
- REPRESENTATIVE NOISE SENSITIVE RECEIVER

**AECOM**

**PROJECT**  
 項目

**CONTRACT NO.**  
 HY2014/07 CENTRAL KOWLOON ROUTE - KAI TAK WEST

**CLIENT**  
 業主

**GAMMON CONSTRUCTION LIMITED**

**CONSULTANT**  
 工程顧問公司

AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**  
 分門工程顧問公司

**ISSUE/REVISION**  
 修訂

IR 修訂	DATE 日期	DESCRIPTION 內容摘要	CHK. 核實

**STATUS**  
 階段

**SCALE**  
 比例

A1 1:2000

**DIMENSION UNIT**  
 尺寸單位

METRES

**KEY PLAN**  
 索引圖

**PROJECT NO.**  
 項目編號

XXXXXXXX

**AGREEMENT NO.**  
 協議編號

HY2014/07

**SHEET TITLE**  
 圖紙名稱

WORKS AREA AND LOCATIONS OF REPRESENTATIVE NOISE SENSITIVE RECEIVERS

**SHEET NUMBER**  
 圖紙編號

XXXXXXXX/FIGURE 1

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

---

**Appendix 2.1**

**Tentative Construction Programme**

---



---

**Appendix 2.2**

**Construction Plant Inventory**

---

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>(1)</sup>	PME	Ref. <sup>(2)</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>(1)</sup>			
<i>Kowloon City Vehicular Ferry Pier (Portion 1B)</i>													
S135, S136	Demolition of carpark building and ramp structure	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	10%	-5	95	97			
			Crusher, excavator mounted, hydraulic	OCNP	1	103	30%	-5	93				
											<b>Total</b>	<b>97</b>	
		2	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	15%	-5	97				
											<b>Total</b>	<b>97</b>	
		3	Crusher, excavator mounted, hydraulic	OCNP	2	103	40%	-5	97				
											<b>Total</b>	<b>97</b>	
		4	Hand Held Breaker	BS D8-12	1	106	20%	-5	94				
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	1	100	45%	-5	92				
			Saw, wire	OCNP	1	101	20%	-5	89				
											<b>Total</b>	<b>97</b>	
		5	Hand Held Breaker	BS D8-12	1	106	40%	-5	97				
											<b>Total</b>	<b>97</b>	
		6	Dump truck with grab	OCNP	1	105	50%	-5	97				
								<b>Total</b>	<b>97</b>				
7	Dump truck with grab	OCNP	2	105	20%	-5	96						
									<b>Total</b>	<b>96</b>			
8	Dump truck with grab	OCNP	1	105	20%	-5	93						
	Crusher, excavator mounted, hydraulic	OCNP	1	103	50%	-5	95						
								<b>Total</b>	<b>97</b>				
S150	Reprovision of new parking facilities	1	Asphalt paver	BS D8-24	1	101	15%	-5	88				
			Road roller	BS D8-30	1	101	20%	-5	89				
			Roller, vibratory	BS D3-116	1	106	20%	-5	94				
			Dump truck	BS D9-39	1	103	15%	-5	90				
										<b>Total</b>	<b>97</b>		
		2	Asphalt paver	BS D8-24	1	101	30%	-5	91				
			Roller, vibratory	BS D3-116	1	106	30%	-5	96				
										<b>Total</b>	<b>97</b>		
		3	Asphalt paver	BS D8-24	1	101	30%	-5	91				
			Road roller	BS D8-30	1	101	30%	-5	91				
										<b>Total</b>	<b>94</b>		
		4	Dump truck with grab	OCNP	1	105	20%	-5	93				
											<b>Total</b>	<b>93</b>	
		<i>Ma Tau Kok C&amp;C tunnel &amp; Access Shaft (Portion 1A)</i>											
		S380, S420	Piling and kingposts	1	Pipe Pile Rig	CNP 167	4	114	30%	-5	110		
					Air compressor, air flow > 30m3/min	CNP 003	12	104	30%	-5	105		
Generator, silenced, 75 dB(A) at 7 m	CNP 102				2	100	100%	-5	98				
Water pump, diesel	CNP 282				2	103	30%	-5	96				
								<b>Total</b>	<b>111</b>				
2	Pipe Pile Rig			CNP 167	4	114	20%	-5	108				
	Air compressor, air flow > 10m3/min and <= 30m3/min			CNP 002	14	102	25%	-5	102				
	Generator, silenced, 75 dB(A) at 7 m			CNP 102	9	100	50%	-5	102				
	Water pump, diesel			CNP 282	4	103	20%	-5	97				
	Crawler crane			BS D7-114	5	101	45%	-5	100				
	Air Blower (electric)			OCNP	10	95	50%	-5	97				
	Desander			CNP162	2	105	20%	-5	96				
	Grout mixer			OCNP	2	90	15%	-5	80				
	Grout pump			OCNP	2	105	10%	0	98				
	Vibratory hammer, hydraulic			OCNP	1	115	5%	-5	97				
	Power pack			OCNP	1	100	5%	0	87				
	Mini Excavator / Backhoe			OCNP	5	94	20%	0	94				
	HD90			OCNP	2	109	10%	-5	97				
	Welding Machine (electric)			Ref 1	12	95	20%	-5	94				
	Water pump, submersible			CNP 283	15	85	20%	0	90				
	Dump truck, with or without grab			OCNP	2	105	5%	0	95				
								<b>Total</b>	<b>112</b>				
3	Pipe Pile Rig			CNP 167	2	114	20%	-5	105				
	Air compressor, air flow > 10m3/min and <= 30m3/min			CNP 002	7	102	25%	-5	99				
	Generator, silenced, 75 dB(A) at 7 m			CNP 102	8	100	50%	-5	101				
	Water pump, diesel			CNP 282	5	103	20%	-5	98				
	Crawler crane			BS D7-114	3	101	45%	-5	97				
	Desander			CNP162	1	105	20%	-5	93				
	Grout mixer			OCNP	4	90	10%	-5	81				
	Grout pump			OCNP	6	105	10%	-5	98				
	Vibratory hammer, hydraulic			OCNP	1	115	5%	-5	97				
	Power pack			OCNP	1	100	5%	0	87				
	Mini Excavator / Backhoe			OCNP	3	94	20%	0	92				
	HD90			OCNP	4	109	55%	-5	107				
	Welding Machine (electric)			Ref 1	10	95	20%	-5	93				
	Water pump, submersible			CNP 283	10	85	20%	0	88				
	Dump truck, with or without grab			OCNP	2	105	5%	0	95				
									<b>Total</b>	<b>111</b>			
4	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	0	103				
	Grout mixer			OCNP	1	90	50%	0	87				
	Grout pump			OCNP	1	105	50%	0	102				
	Air Blower (electric)			OCNP	2	95	100%	0	98				
	Water pump, submersible			CNP 283	4	85	100%	0	91				
								<b>Total</b>	<b>106</b>				
5	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	0	103				
	Mini Backhoe (3 tonnes)			OCNP	1	94	70%	0	92				
	Dump truck, with or without grab			OCNP	2	105	50%	0	105				
	Water pump, submersible			CNP 283	4	85	100%	0	91				
								<b>Total</b>	<b>107</b>				
6	Generator, silenced, 75 dB(A) at 7 m			CNP 102	2	100	100%	0	103				
	Mini Excavator / Backhoe			OCNP	1	94	70%	0	92				
	Dump truck, with or without grab			OCNP	2	105	20%	0	101				
	Water pump, submersible			CNP 283	4	85	100%	0	91				
								<b>Total</b>	<b>106</b>				
S426	Install decking			1	Crawler crane	BS D7-114	1	101	70%	-5	94		
					Tractor with trailer	CNP 222	1	118	30%	-5	108		
					Generator, standard	CNP 101	1	108	100%	-5	103		
												<b>Total</b>	<b>109</b>
				2	Crawler crane	BS D7-114	1	101	70%	-5	94		
					Flat-top Lorry	OCNP	1	105	30%	0	100		
					Generator, standard	CNP 101	1	108	100%	-5	103		
								<b>Total</b>	<b>105</b>				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>		
		3	Lorry with crane	OCNP	1	105	60%	0	103	109		
			Tractor with trailer	CNP 222	1	118	20%	-5	106			
			Generator, standard	CNP 101	1	108	100%	-5	103			
		<b>Total</b>									<b>109</b>	
		4	Flat-top Lorry	OCNP	1	105	30%	0	100			
			Lorry with crane	OCNP	1	105	60%	0	103			
			Generator, standard	CNP 101	1	108	100%	-5	103			
		<b>Total</b>									<b>107</b>	
		5	Crawler crane	BS D7-114	1	101	70%	-5	94			
			Drill, hand-held (electric)	CNP 065	2	98	70%	0	99			
			Welding Machine (electric)	Ref 1	2	95	70%	0	96			
			Water pump, submersible	CNP 283	4	85	70%	0	89			
			Generator, standard	CNP 101	1	108	100%	-5	103			
		<b>Total</b>									<b>106</b>	
		6	Drill, hand-held (electric)	CNP 065	2	98	70%	0	99			
			Welding Machine (electric)	Ref 1	2	95	70%	0	96			
			Water pump, submersible	CNP 283	4	85	70%	0	89			
			Lorry with crane	OCNP	1	105	60%	0	103			
		Generator, standard	CNP 101	1	108	100%	-5	103				
		<b>Total</b>									<b>107</b>	
		7	Crawler crane	BS D7-114	2	101	70%	-5	97			
			Drill, hand-held (electric)	CNP 065	2	98	70%	0	99			
			Welding Machine (electric)	Ref 1	2	95	70%	0	96			
			Air Blower (electric)	OCNP	2	95	80%	0	97			
			Water pump, submersible	CNP 283	4	85	80%	0	90			
			Lorry with crane	OCNP	3	105	30%	0	105			
			Generator, standard	CNP 101	1	108	100%	-5	103			
			<b>Total</b>									<b>109</b>
S390, S391, S392, S393, S430, S431, S432	ELS work	1	Excavator / Backhoe	BS C6-10	2	107	70%	-5	103			
			Breaker, excavator mounted, hydraulic	BS D8-13	2	110	30%	-5	103			
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98			
			Air Blower (electric)	OCNP	2	95	100%	0	98			
			Water pump, submersible	CNP 283	2	85	80%	0	87			
			<b>Total</b>									<b>107</b>
		2	Breaker, excavator mounted, hydraulic	BS D8-13	2	110	40%	-5	104			
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98			
			Air Blower (electric)	OCNP	2	95	100%	-5	93			
			Water pump, submersible	CNP 283	2	85	100%	0	88			
		<b>Total</b>									<b>105</b>	
		3	Excavator / Backhoe	BS C6-10	2	107	80%	-5	104			
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98			
			Dump truck, with or without grab	OCNP	2	105	20%	-5	96			
			Air Blower (electric)	OCNP	2	95	100%	-5	93			
			Water pump, submersible	CNP 283	2	85	100%	0	88			
		<b>Total</b>									<b>106</b>	
		4	Drill, percussive, hand-held (electric)	CNP 064	2	103	30%	0	101			
			Drill/ grinder, hand-held (electric)	CNP 065	1	98	30%	0	93			
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98			
			Welding Set	Ref 2	2	78	70%	0	79			
			Air Blower (electric)	OCNP	2	95	100%	-5	93			
			Water pump, submersible	CNP 283	2	85	70%	0	86			
		<b>Total</b>									<b>104</b>	
5	Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98					
	Lorry with crane	OCNP	1	105	60%	-5	98					
	Air Blower (electric)	OCNP	2	95	100%	-5	93					
	Water pump, submersible	CNP 283	2	85	100%	0	88					
<b>Total</b>									<b>102</b>			
6	Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98					
	Crawler crane	BS D7-114	1	101	60%	-5	94					
	Air Blower (electric)	OCNP	2	95	100%	-5	93					
	Water pump, submersible	CNP 283	2	85	100%	0	88					
<b>Total</b>									<b>101</b>			
7	Generator, silenced, 75 dB(A) at 7 m	CNP 102	3	100	100%	-5	100					
	Lorry with crane	OCNP	2	105	30%	-5	98					
	Crawler crane	BS D7-114	2	101	40%	-5	95					
	Welding Set	Ref 2	5	78	70%	0	83					
	Air Blower (electric)	OCNP	5	95	90%	-5	97					
	Water pump, submersible	CNP 283	10	85	100%	0	95					
<b>Total</b>									<b>104</b>			
8	Excavator / Backhoe	BS C6-10	5	107	30%	-5	104					
	Crawler crane	BS D7-114	5	101	30%	-5	98					
	Dump truck	BS D9-39	4	103	20%	0	102					
	Concrete pump truck	CNP 047	1	109	30%	-5	99					
	Concrete truck	CNP 044	1	109	30%	-5	99					
	Poker, vibratory, hand-held	OCNP	3	102	30%	-5	97					
	Lorry with crane	OCNP	1	105	20%	-5	93					
	Air compressor, air flow > 30m3/min	CNP 003	2	104	20%	-5	95					
	Generator, silenced, 75 dB(A) at 7 m	CNP 102	9	100	30%	-5	99					
	Pipe Pile Rig	CNP 167	2	114	20%	-5	105					
	Air compressor, air flow > 10m3/min and <= 30m3/min	CNP 002	7	102	20%	-5	98					
	Water pump, diesel	CNP 282	5	103	20%	-5	98					
	Desander	CNP162	1	105	20%	-5	93					
	Grout mixer	OCNP	4	90	10%	-5	81					
	Grout pump	OCNP	6	105	10%	-5	98					
	Vibratory hammer, hydraulic	OCNP	1	115	5%	-5	97					
	Power pack	OCNP	1	100	5%	-5	82					
	Mini Excavator / Backhoe	OCNP	3	94	20%	-5	87					
	HD90	OCNP	2	109	20%	-5	100					
Welding Machine (electric)	Ref 1	10	95	20%	-5	93						
Water pump, submersible	CNP 283	10	85	20%	0	88						
<b>Total</b>									<b>112</b>			
9	Breaker, excavator mounted, hydraulic	BS D8-13	5	110	20%	-5	105					
	Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	10%	-5	108					
	Splitter	BS D8-2	1	118	10%	-5	103					
<b>Total</b>									<b>111</b>			

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>				
		10	Excavator / Backhoe	BS C6-10	5	107	15%	-5	101	111.78				
			Crawler crane	BS D7-114	3	101	20%	-5	94					
			Dump truck	BS D9-39	4	103	20%	-5	97					
			Concrete pump truck	CNP 047	1	109	5%	-5	91					
			Concrete truck	CNP 044	1	109	5%	-5	91					
			Poker, vibratory, hand-held	OCNP	3	102	5%	-5	89					
			Lorry with crane	OCNP	1	105	15%	-5	92					
			Breaker, excavator mounted, hydraulic	BS D8-13	5	110	10%	-5	102					
			Rock drill, crawler mounted (hydraulic)	CNP 182	3	123	5%	-5	110					
			Splitter	BS D8-2	1	118	5%	-5	100					
			Air compressor, air flow > 30m3/min	CNP 003	2	104	20%	-5	95					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	20%	-5	91					
		<b>Total</b>									<b>112</b>			
		11	Excavator / Backhoe	BS C6-10	5	107	30%	-5	104					
			Crawler crane	BS D7-114	3	101	30%	-5	96					
			Dump truck	BS D9-39	4	103	25%	-5	98					
			Concrete pump truck	CNP 047	1	109	20%	-5	97					
			Concrete truck	CNP 044	1	109	15%	-5	96					
			Poker, vibratory, hand-held	OCNP	3	102	20%	-5	95					
			Lorry with crane	OCNP	1	105	20%	-5	93					
			Breaker, excavator mounted, hydraulic	BS D8-13	10	110	8%	-5	104					
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107					
			Splitter	BS D8-2	1	118	8%	-5	102					
			Air compressor, air flow > 30m3/min	CNP 003	2	104	30%	-5	97					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	25%	-5	92					
		<b>Total</b>									<b>112</b>			
		12	Excavator / Backhoe	BS C6-10	5	107	15%	-5	101					
			Crawler crane	BS D7-114	3	101	30%	-5	96					
			Dump truck	BS D9-39	4	103	15%	-5	96					
			Concrete pump truck	CNP 047	1	109	30%	-5	99					
			Concrete truck	CNP 044	1	109	30%	-5	99					
			Poker, vibratory, hand-held	OCNP	3	102	30%	-5	97					
			Lorry with crane	OCNP	1	105	30%	-5	95					
			Breaker, excavator mounted, hydraulic	BS D8-13	4	110	15%	-5	103					
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107					
			Splitter	BS D8-2	1	118	8%	-5	102					
			Air compressor, air flow > 30m3/min	CNP 003	2	104	30%	-5	97					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	30%	-5	93					
		<b>Total</b>									<b>111</b>			
		13	Breaker, excavator mounted, hydraulic	BS D8-13	2	110	20%	-5	101					
			Concrete pump truck	CNP 047	2	109	25%	-5	101					
			Concrete truck	CNP 044	2	109	30%	-5	102					
			Poker, vibratory, hand-held	OCNP	3	102	30%	-5	97					
			Air compressor, air flow > 30m3/min	CNP 003	2	104	60%	-5	100					
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	50%	-5	95					
			Rock drill, crawler mounted (hydraulic)	CNP 182	1	123	8%	-5	107					
			Splitter	BS D8-2	1	118	8%	-5	102					
			<b>Total</b>									<b>111</b>		
			14	Breaker, excavator mounted, hydraulic	BS D8-13	8	110	8%	-5		103			
		Excavator / Backhoe		BS C6-10	5	107	15%	-5	101					
		Crawler crane		BS D7-114	3	101	45%	-5	97					
		Dump truck		BS D9-39	4	103	30%	-5	99					
		Air compressor, air flow > 30m3/min		CNP 003	2	104	60%	-5	100					
		Generator, silenced, 75 dB(A) at 7 m		CNP 102	2	100	40%	-5	94					
		Rock drill, crawler mounted (hydraulic)		CNP 182	1	123	8%	-5	107					
		Splitter		BS D8-2	1	118	8%	-5	102					
		<b>Total</b>									<b>111</b>			
		S400	Construction of RC wall and temporary noise enclosure	1	Mini Excavator / Backhoe	OCNP	1	94	80%		-5	88		
					Water pump, submersible	CNP 283	2	85	100%		0	88		
					Generator, standard	CNP 101	2	108	100%		-5	106		
				<b>Total</b>									<b>106</b>	
				2	Mini Excavator / Backhoe	OCNP	1	94	80%		-5	88		
					Dump truck, with or without grab	OCNP	1	105	20%		0	98		
					Generator, standard	CNP 101	2	108	100%		-5	106		
				<b>Total</b>									<b>107</b>	
				3	Crawler crane	BS D7-114	1	101	60%		0	99		
					Tractor with trailer	CNP 222	1	118	20%		-5	106		
					Generator, standard	CNP 101	2	108	100%		-5	106		
				<b>Total</b>									<b>109</b>	
		4	Lorry with crane	OCNP	1	105	60%	0	103					
			Tractor with trailer	CNP 222	1	118	20%	-5	106					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>110</b>			
		5	Crawler crane	BS D7-114	1	101	60%	0	99					
			Lorry with crane	OCNP	1	105	60%	0	103					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>108</b>			
		6	Concrete Lorry Mixer	CNP 044	1	109	50%	-5	101					
			Poker, vibratory, hand-held	OCNP	1	102	50%	-5	94					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>107</b>			
		7	Lorry with crane	OCNP	1	105	60%	0	103					
			Welding Set	Ref 2	2	78	50%	-5	73					
			Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>110</b>			
		8	Crawler crane	BS D7-114	1	101	60%	0	99					
			Welding Set	Ref 2	2	78	50%	-5	73					
			Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>109</b>			
		9	Mini Backhoe (3 tonnes)	OCNP	1	94	60%	-5	87					
			Welding Set	Ref 2	2	78	50%	-5	73					
			Air Blower (electric)	OCNP	2	95	100%	-5	93					
			Cherry picker / Scissor platform	Ref 3	2	105	50%	0	105					
			Generator, standard	CNP 101	2	108	100%	-5	106					
		<b>Total</b>									<b>109</b>			

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>	
		10	Winch	CNP 262	1	95	100%	0	95	111	
			Concrete pump truck	CNP 047	1	109	50%	-5	101		
			Concrete truck	CNP 044	2	109	50%	-5	104		
			Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99		
			Lorry with crane	OCNP	1	105	100%	-5	100		
		<b>Total</b>									<b>108</b>
		11	Mobile crane	CNP 048	2	112	30%	0	110		
			Welding Set	Ref 2	2	78	50%	-5	73		
			Lorry with crane	OCNP	1	105	80%	-5	99		
			Scissor platform	Ref 3	2	105	50%	0	105		
<b>Total</b>								<b>111</b>			
S440	C&C Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	70%	0	91		
			Saw, circular wood	BS D7-79	2	103	50%	-5	98		
			Air Blower (electric)	OCNP	2	95	80%	-5	92		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Water pump, submersible	CNP 283	8	85	80%	0	93		
			<b>Total</b>							<b>102</b>	
		2	Concrete Lorry Mixer	CNP 044	2	109	80%	-5	106		
			Concrete pump	CNP 047	2	109	80%	-5	106		
			Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Water pump, submersible	CNP 283	4	85	80%	0	90		
			<b>Total</b>							<b>110</b>	
		3	Crawler crane	BS D7-114	2	101	50%	-5	96		
			Air Blower (electric)	OCNP	2	95	100%	-5	93		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Water pump, submersible	CNP 283	8	85	80%	0	93		
		<b>Total</b>							<b>102</b>		
		4	Lorry with crane	OCNP	1	105	60%	-5	98		
			Air Blower (electric)	OCNP	2	95	80%	-5	92		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Water pump, submersible	CNP 283	8	85	80%	0	93		
		<b>Total</b>							<b>102</b>		
		5	Bar bender and cutter	CNP 021	2	90	50%	0	90		
			Drill/ grinder, hand-held (electric)	CNP 065	1	98	30%	0	93		
			Saw, circular wood	BS D7-79	4	103	50%	-5	101		
			Air Blower (electric)	OCNP	2	95	80%	-5	92		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Water pump, submersible	CNP 283	8	85	80%	0	93		
		<b>Total</b>							<b>104</b>		
		6	Crawler Crane	BS D7-114	2	101	100%	-5	99		
			Lorry with crane	OCNP	1	105	100%	-5	100		
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	100%	-5	98		
			Air Blower (electric)	OCNP	2	95	80%	-5	92		
			Poker, vibratory, hand-held	OCNP	3	102	50%	-5	99		
			Concrete pump truck	CNP 047	1	109	100%	-5	104		
		Concrete truck	CNP 044	2	109	80%	-5	106			
		<b>Total</b>							<b>110</b>		
		7	Crawler Crane	BS D7-114	5	101	100%	-5	103		
			<b>Total</b>						<b>103</b>		
		S910	Backfill	1	Dump truck, with or without grab	OCNP	2	105	50%	-5	100
					Generator, standard	CNP 101	2	108	100%	-5	106
					Mini Excavator / Backhoe	OCNP	2	94	80%	-5	91
Water pump, submersible	CNP 283				4	85	100%	0	91		
<b>Total</b>									<b>107</b>		
2	Bulldozer			Ref 4	1	102	80%	-5	96		
	Dump truck, with or without grab			OCNP	1	105	20%	-5	93		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Mini Excavator / Backhoe			OCNP	1	94	80%	-5	88		
	Road roller			BS D8-30	1	101	60%	0	99		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>107</b>		
3	Bulldozer			Ref 4	1	102	80%	-5	96		
	Compactor, vibratory			CNP 050	1	105	60%	-5	98		
	Dump truck, with or without grab			OCNP	1	105	20%	-5	93		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Mini Excavator / Backhoe			OCNP	1	94	80%	-5	88		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>107</b>		
4	Bulldozer			Ref 4	2	102	80%	-5	99		
	Compactor, vibratory			CNP 050	3	105	60%	-5	103		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>108</b>		
5	Compactor, vibratory			CNP 050	3	105	60%	-5	103		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Road roller			BS D8-30	4	101	60%	-5	100		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>108</b>		
6	Bulldozer			Ref 4	2	102	80%	-5	99		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Road roller			BS D8-30	4	101	60%	-5	100		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>108</b>		
7	Mini Excavator / Backhoe			OCNP	1	94	80%	-5	88		
	Compactor, vibratory			CNP 050	3	105	60%	-5	103		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Water pump, submersible			CNP 283	4	85	100%	0	91		
<b>Total</b>									<b>108</b>		
8	Mini Excavator / Backhoe			OCNP	1	94	80%	-5	88		
	Generator, standard			CNP 101	2	108	100%	-5	106		
	Road roller			BS D8-30	4	101	60%	-5	100		
	Water pump, submersible	CNP 283	4	85	100%	0	91				
<b>Total</b>							<b>107</b>				
9	Bulldozer	Ref 4	2	102	80%	-5	99				
	Generator, standard	CNP 101	2	108	100%	-5	106				
	Mini Excavator / Backhoe	OCNP	1	94	80%	-5	88				
	Water pump, submersible	CNP 283	4	85	100%	0	91				
<b>Total</b>							<b>107</b>				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>			
<i>Landing Steps and Covered Walkway (Portion 1E &amp; Portion 2B)</i>													
S470	Removal of existing seawall	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	70%	-5	103	115			
			Dump truck with grab	OCNP	1	105	20%	0	98				
			Derrick lighter	CNP 061	1	104	80%	0	103				
			Tug boat	CNP 221	1	110	80%	0	109				
			<b>Total</b>								<b>111</b>		
		2	Pipe Pile Rig	CNP 167	1	114	70%	0	112				
			Air compressor, air flow > 10m3/min and <= 30m3/min	CNP 002	3	102	70%	0	105				
			Generator, silenced, 75 dB(A) at 7 m	CNP 102	2	100	50%	0	100				
			Crawler crane	BS D7-114	1	101	60%	0	99				
			Mini Excavator / Backhoe	OCNP	1	94	40%	0	90				
			HD90	OCNP	2	109	40%	0	108				
			Welding Machine (electric)	Ref 1	4	95	20%	0	94				
			Water pump, submersible	CNP 283	2	85	20%	0	81				
			<b>Total</b>								<b>115</b>		
			<b>Total</b>									<b>106</b>	
<i>Marine Tunnel Stage1 (tunnel footprint of Portion 2A1)</i>													
S540	Construction of temp working platforms	1	Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102	113			
			Derrick lighter	CNP 061	2	104	70%	0	105				
			Tug boat	CNP 221	1	110	20%	0	103				
		<b>Total</b>							<b>109</b>				
		2	Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98				
			Derrick lighter	CNP 061	1	104	50%	0	101				
			Tug boat	CNP 221	1	110	5%	0	97				
			Vibratory hammer, hydraulic	OCNP	2	115	30%	0	113				
			Power pack	OCNP	2	100	30%	0	98				
			Welding Machine (electric)	Ref 1	2	95	50%	0	95				
			Water pump, submersible	CNP 283	4	85	80%	0	90				
			<b>Total</b>								<b>113</b>		
			<b>Total</b>								<b>113</b>		
			<i>Cofferdam construction of sheetpiles and pipepiles</i>										
		S545, S550	Cofferdam construction of sheetpiles and pipepiles	1	Crawler crane on flat-top barge	BS D7-114	1	101	30%		0	96	121
Derrick lighter	CNP 061				1	104	80%	0	103				
Tug boat	CNP 221				1	110	20%	0	103				
<b>Total</b>									<b>106</b>				
2	Pipe Pile Rig			CNP 167	5	114	50%	0	118				
	Air compressor, air flow > 30m3/min			CNP 003	12	104	50%	-5	107				
	Generator, standard			CNP 101	8	108	80%	-5	111				
	Crawler crane			BS D7-114	8	101	60%	0	108				
	Water pump, diesel			CNP 282	5	103	50%	0	107				
	Vibratory hammer, hydraulic			OCNP	3	115	30%	0	115				
	Mini Excavator / Backhoe			OCNP	5	94	80%	0	100				
	Welding Machine (electric)			Ref 1	14	95	55%	0	104				
	Power pack			OCNP	2	100	30%	0	98				
	Water pump, submersible			CNP 283	15	85	80%	0	96				
<b>Total</b>									<b>121</b>				
3	Pipe Pile Rig			CNP 167	1	114	70%	0	112				
	Air compressor, air flow > 30m3/min			CNP 003	1	104	70%	-5	97				
	Generator, standard			CNP 101	2	108	100%	-5	106				
	Water pump, diesel			CNP 282	1	103	70%	0	101				
	Crawler crane on flat-top barge			BS D7-114	1	101	30%	0	96				
	Welder / Generator			Ref 1	2	100	50%	0	100				
	Water pump, submersible			CNP 283	10	85	80%	0	94				
	<b>Total</b>									<b>114</b>			
	4			Generator, standard	CNP 101	2	108	100%	-5	106			
				Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116			
Power pack				OCNP	2	100	70%	0	101				
Crawler crane on flat-top barge				BS D7-114	1	101	30%	0	96				
Welder / Generator		Ref 1	2	100	30%	0	98						
Water pump, submersible		CNP 283	10	85	80%	0	94						
<b>Total</b>								<b>117</b>					
<b>Total</b>								<b>121</b>					
<i>Temporary reclamation between pipepiles and sheetpiles</i>													
S555	Temporary reclamation between pipepiles and sheetpiles	1	Crawler crane	BS D7-114	2	101	50%	0	101	111			
			Tug boat	CNP 221	1	110	20%	0	103				
			Derrick lighter	CNP 061	2	104	50%	0	104				
			Bulldozer	Ref 4	2	102	50%	0	102				
			Compactor, vibratory	CNP 050	2	105	80%	0	107				
			<b>Total</b>								<b>111</b>		
<i>ELS work</i>													
S560, S561, S562	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	113			
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91				
			Welder / Generator	Ref 1	1	100	100%	0	100				
			Dump truck with Grab	OCNP	1	105	100%	0	105				
			Welding Set	Ref 2	1	78	60%	0	76				
			Lorry with crane	OCNP	1	105	30%	0	100				
			Crawler crane	BS D7-114	1	101	30%	0	96				
			Air Blower (electric)	OCNP	2	95	100%	0	98				
			Dump truck	BS D9-39	1	103	20%	0	96				
			Derrick lighter	CNP 061	1	104	50%	0	101				
			Bulldozer	Ref 4	1	102	20%	0	95				
			Water pump, submersible	CNP 283	12	85	100%	0	96				
			<b>Total</b>								<b>113</b>		
			2	Derrick lighter	CNP 061	1	104	40%	0		100		
				Tug boat	CNP 221	1	110	40%	0		106		
		<b>Total</b>							<b>107</b>				
		<i>Marine Tunnel Structure</i>											
		S570	Marine Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%		0	90	118
Saw, circular wood	BS D7-79				2	103	20%	0	99				
Crawler crane	BS D7-114				2	101	20%	0	97				
Air Blower (electric)	OCNP				2	95	100%	0	98				
Generator, standard	CNP 101				2	108	100%	-5	106				
Water pump, submersible	CNP 283				12	85	100%	0	96				
<b>Total</b>									<b>108</b>				
2	Concrete Lorry Mixer			CNP 044	8	109	70%	0	116				
	Concrete pump			CNP 047	3	109	70%	0	112				
	Poker, vibratory, hand-held			OCNP	3	102	50%	0	104				
	Air Blower (electric)			OCNP	2	95	100%	0	98				
	Generator, standard			CNP 101	2	108	100%	-5	106				
	Water pump, submersible	CNP 283	12	85	100%	0	96						
<b>Total</b>							<b>118</b>						

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>			
		3	Tug boat	CNP 221	1	110	40%	0	106	118			
		<b>Total</b>									106		
		4	Concrete Lorry Mixer	CNP 044	1	109	70%	0	107				
		Concrete pump	CNP 047	1	109	70%	0	107					
		Poker, vibratory, hand-held	OCNP	1	102	50%	0	99					
		Crawler crane	BS D7-114	2	101	20%	0	97					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
		<b>Total</b>									112		
		5	Bar bender and cutter	CNP 021	1	90	50%	0	87				
		Concrete Lorry Mixer	CNP 044	1	109	30%	0	104					
		Concrete pump	CNP 047	1	109	30%	0	104					
		Poker, vibratory, hand-held	OCNP	1	102	20%	0	95					
		Saw, circular wood	BS D7-79	1	103	20%	0	96					
		Crawler crane	BS D7-114	1	101	20%	0	94					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
		<b>Total</b>									110		
		6	Bar bender and cutter	CNP 021	1	90	50%	0	87				
		Concrete Lorry Mixer	CNP 044	1	109	30%	0	104					
		Concrete pump	CNP 047	1	109	30%	0	104					
		Poker, vibratory, hand-held	OCNP	1	102	20%	0	95					
		Saw, circular wood	BS D7-79	1	103	20%	0	96					
		Lorry with crane	OCNP	1	105	20%	0	98					
		Air Blower (electric)	OCNP	2	95	100%	0	98					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, submersible	CNP 283	12	85	100%	0	96					
		<b>Total</b>									110		
		S575, S576	Backfill	1	Bulldozer	Ref 4	2	102	50%		0	102	115
		Compactor, vibratory			CNP 050	3	105	50%	0		107		
		Dump truck, with or without grab			OCNP	4	105	80%	0		110		
		Generator, standard			CNP 101	2	108	100%	-5		106		
		Road roller			CNP 185	2	108	100%	0		111		
		Water pump, submersible			CNP 283	12	85	100%	0		96		
<b>Total</b>								115					
		2		Derrick lighter	CNP 061	1	104	40%	0	100			
				Tug boat	CNP 221	1	110	40%	0	106			
<b>Total</b>								107					
S580	Removal of reclamation/ temp platforms	1		Excavator / Backhoe	CNP 081	1	112	80%	0	111	115		
Dump truck, with or without grab				OCNP	1	105	30%	0	100				
Crawler crane on flat-top barge				BS D7-114	1	101	30%	0	96				
Derrick lighter				CNP 061	1	104	30%	0	99				
Welder / Generator			Ref 1	1	100	60%	0	98					
<b>Total</b>								112					
2		Crawler crane on flat-top barge	BS D7-114	1	101	20%	0	94					
		Derrick lighter	CNP 061	1	104	20%	0	97					
		Tug boat	CNP 221	1	110	20%	0	103					
<b>Total</b>								104					
3		Excavator / Backhoe	CNP 081	2	112	70%	0	113					
		Dump truck, with or without grab	OCNP	2	105	60%	0	106					
		Generator, standard	CNP 101	2	108	100%	-5	106					
<b>Total</b>								115					
4		Excavator / Backhoe	CNP 081	1	112	70%	0	110					
		Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98					
		Derrick lighter	CNP 061	1	104	60%	0	102					
	Generator, standard	CNP 101	2	108	100%	-5	106						
<b>Total</b>								112					
S585	Dredging for Stage 2 diversion	1	Derrick lighter	CNP 061	1	104	20%	0	97	108			
Grab dredger			CNP 063	1	112	20%	0	105					
Tug boat			CNP 221	1	110	20%	0	103					
<b>Total</b>								108					
<i>Marine Tunnel Stage2 (tunnel footprint of Portion 2A3)</i>													
S640	Construction of temp working platforms	1	Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102	117			
Derrick lighter			CNP 061	2	104	70%	0	105					
Tug boat			CNP 221	1	110	20%	0	103					
<b>Total</b>								109					
2		Crawler crane on flat-top barge	BS D7-114	2	101	70%	0	102					
		Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116					
		Power pack	OCNP	2	100	70%	0	101					
		Welding Machine (electric)	Ref 1	2	95	70%	0	96					
		Water pump, submersible	CNP 283	4	85	80%	0	90					
		<b>Total</b>									117		
S645, S650	Cofferdam construction of sheetpiles and pipepiles	1	Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96	117			
Derrick lighter			CNP 061	1	104	80%	0	103					
Tug boat			CNP 221	1	110	20%	0	103					
<b>Total</b>								106					
2		Pipe Pile Rig	CNP 167	2	114	70%	0	115					
		Air compressor, air flow > 30m3/min	CNP 003	2	104	70%	-5	100					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, diesel	CNP 282	2	103	70%	0	104					
		Welder / Generator	Ref 1	2	100	50%	0	100					
		Water pump, submersible	CNP 283	10	85	80%	0	94					
		<b>Total</b>									116		
3		Pipe Pile Rig	CNP 167	1	114	70%	0	112					
		Air compressor, air flow > 30m3/min	CNP 003	1	104	70%	-5	97					
		Generator, standard	CNP 101	2	108	100%	-5	106					
		Water pump, diesel	CNP 282	1	103	70%	0	101					
		Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96					
		Welder / Generator	Ref 1	2	100	50%	0	100					
		Water pump, submersible	CNP 283	10	85	80%	0	94					
<b>Total</b>								114					
4		Generator, standard	CNP 101	2	108	100%	-5	106					
	Vibratory hammer, hydraulic	OCNP	2	115	70%	0	116						
	Power pack	OCNP	2	100	70%	0	101						
	Crawler crane on flat-top barge	BS D7-114	1	101	30%	0	96						
	Welder / Generator	Ref 1	2	100	30%	0	98						
	Water pump, submersible	CNP 283	10	85	80%	0	94						
	<b>Total</b>								117				

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>		
S655	Temporary reclamation between pipepiles and sheetpiles	1	Crawler crane	BS D7-114	2	101	50%	0	101	111		
			Tug boat	CNP 221	1	110	20%	0	103			
			Derrick lighter	CNP 061	2	104	50%	0	104			
			Bulldozer	Ref 4	2	102	50%	0	102			
			Compactor, vibratory	CNP 050	2	105	80%	0	107			
								<b>Total</b>	<b>111</b>			
S660, S661, S662	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	113		
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91			
			Welder / Generator	Ref 1	1	100	100%	0	100			
			Dump truck with Grab	OCNP	1	105	100%	0	105			
			Welding Set	Ref 2	1	78	60%	0	76			
			Lorry with crane	OCNP	1	105	30%	0	100			
			Crawler crane	BS D7-114	1	101	30%	0	96			
			Air Blower (electric)	OCNP	2	95	100%	0	98			
			Dump truck	BS D9-39	1	103	20%	0	96			
			Derrick lighter	CNP 061	1	104	50%	0	101			
			Bulldozer	Ref 4	1	102	20%	0	95			
			Water pump, submersible	CNP 283	12	85	100%	0	96			
											<b>Total</b>	<b>113</b>
				2	Derrick lighter	CNP 061	1	104	50%		0	101
					Tug boat	CNP 221	1	110	20%		0	103
								<b>Total</b>	<b>105</b>			
S670	Marine Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%	0	90	118		
			Saw, circular wood	BS D7-79	2	103	20%	0	99			
			Crawler crane	BS D7-114	2	101	20%	0	97			
			Air Blower (electric)	OCNP	2	95	100%	0	98			
			Generator, standard	CNP 101	2	108	100%	-5	106			
			Water pump, submersible	CNP 283	12	85	100%	0	96			
											<b>Total</b>	<b>108</b>
				2	Concrete Lorry Mixer	CNP 044	8	109	70%		0	116
					Concrete pump	CNP 047	3	109	70%		0	112
					Poker, vibratory, hand-held	OCNP	3	102	50%		0	104
					Air Blower (electric)	OCNP	2	95	100%		0	98
					Generator, standard	CNP 101	2	108	100%		-5	106
					Water pump, submersible	CNP 283	12	85	100%		0	96
											<b>Total</b>	<b>118</b>
				3	Tug boat	CNP 221	1	110	40%		0	106
											<b>Total</b>	<b>106</b>
				4	Concrete Lorry Mixer	CNP 044	1	109	70%		0	107
					Concrete pump	CNP 047	1	109	70%		0	107
					Poker, vibratory, hand-held	OCNP	1	102	50%		0	99
					Crawler crane	BS D7-114	2	101	20%		0	97
					Air Blower (electric)	OCNP	2	95	100%		0	98
					Generator, standard	CNP 101	2	108	100%		-5	106
				Water pump, submersible	CNP 283	12	85	100%	0		96	
											<b>Total</b>	<b>112</b>
				5	Bar bender and cutter	CNP 021	1	90	50%		0	87
					Concrete Lorry Mixer	CNP 044	1	109	30%		0	104
					Concrete pump	CNP 047	1	109	30%		0	104
					Poker, vibratory, hand-held	OCNP	1	102	20%		0	95
					Saw, circular wood	BS D7-79	1	103	20%		0	96
					Crawler crane	BS D7-114	1	101	20%		0	94
		Air Blower (electric)	OCNP		2	95	100%	0	98			
		Generator, standard	CNP 101		2	108	100%	-5	106			
		Water pump, submersible	CNP 283	12	85	100%	0	96				
								<b>Total</b>	<b>110</b>			
		6	Bar bender and cutter	CNP 021	1	90	50%	0	87			
			Concrete Lorry Mixer	CNP 044	1	109	30%	0	104			
			Concrete pump	CNP 047	1	109	30%	0	104			
			Poker, vibratory, hand-held	OCNP	1	102	20%	0	95			
			Saw, circular wood	BS D7-79	1	103	20%	0	96			
			Lorry with crane	OCNP	1	105	20%	0	98			
			Air Blower (electric)	OCNP	2	95	100%	0	98			
			Generator, standard	CNP 101	2	108	100%	-5	106			
			Water pump, submersible	CNP 283	12	85	100%	0	96			
								<b>Total</b>	<b>110</b>			
S675, S676	Backfill	1	Bulldozer	Ref 4	2	102	50%	0	102	115		
			Compactor, vibratory	CNP 050	3	105	50%	0	107			
			Dump truck, with or without grab	OCNP	4	105	80%	0	110			
			Generator, standard	CNP 101	2	108	100%	-5	106			
			Road roller	CNP 185	2	108	100%	0	111			
			Water pump, submersible	CNP 283	12	85	100%	0	96			
											<b>Total</b>	<b>115</b>
				2	Derrick lighter	CNP 061	1	104	40%		0	100
					Tug boat	CNP 221	1	110	40%		0	106
											<b>Total</b>	<b>107</b>
S677	Reprovision of MTK Public Pier	1	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%	0	107	115		
			Concrete crusher, excavator mounted	OCNP	1	103	70%	0	101			
			Water pump, submersible	CNP 283	1	85	100%	0	85			
			Generator, standard	CNP 101	1	108	100%	-5	103			
											<b>Total</b>	<b>109</b>
				2	Concrete crusher, excavator mounted	OCNP	1	103	20%		0	96
					Lorry with crane	OCNP	1	105	80%		0	104
					Water pump, submersible	CNP 283	1	85	100%		0	85
					Generator, standard	CNP 101	1	108	100%		-5	103
					Saw, wire	OCNP	1	101	80%		0	100
											<b>Total</b>	<b>108</b>
				3	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%		0	107
					Lorry with crane	OCNP	1	105	80%		0	104
					Water pump, submersible	CNP 283	1	85	100%		0	85
					Generator, standard	CNP 101	1	108	100%		-5	103
				Saw, wire	OCNP	1	101	80%	0		100	
								<b>Total</b>	<b>110</b>			
		4	Concrete crusher, excavator mounted	OCNP	1	103	20%	0	96			
			Crawler crane	BS D7-114	1	101	50%	0	98			
			Water pump, submersible	CNP 283	1	85	100%	0	85			
			Generator, standard	CNP 101	1	108	100%	-5	103			
			Saw, wire	OCNP	1	101	80%	0	100			
								<b>Total</b>	<b>106</b>			

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>				
		5	Breaker, excavator mounted, hydraulic	BS D8-13	1	110	50%	0	107	115				
			Crawler crane	BS D7-114	1	101	50%	0	98					
			Water pump, submersible	CNP 283	1	85	100%	0	85					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Saw, wire	OCNP	1	101	80%	0	100					
		<b>Total</b>									<b>109</b>			
		6	Dump truck, with or without grab	OCNP	1	105	30%	0	100					
			Mini Excavator / Backhoe	OCNP	1	94	30%	0	89					
			Water pump, submersible	CNP 283	1	85	100%	0	85					
			Generator, standard	CNP 101	1	108	100%	-5	103					
		<b>Total</b>									<b>105</b>			
		7	Lorry with crane	OCNP	1	105	80%	0	104					
			Bar Bender	CNP 021	1	90	40%	0	86					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Welding Set	Ref 2	2	78	50%	0	78					
			Water pump, submersible	CNP 283	1	85	100%	0	85					
		<b>Total</b>									<b>107</b>			
		8	Concrete Lorry Mixer	CNP 044	1	109	50%	0	106					
			Lorry mounted concrete pump	CNP 047	1	109	50%	0	106					
			Concrete Poker Vibrator	CNP 170	1	113	50%	0	110					
Generator, standard	CNP 101		1	108	100%	-5	103							
<b>Total</b>									<b>113</b>					
S680	Removal of reclamation/ temp platforms	1	Excavator / Backhoe	CNP 081	2	112	70%	0	113	115				
			Dump truck with Grab	OCNP	2	105	20%	0	101					
			Dump Truck	BS D9-39	2	103	30%	0	101					
			Crawler crane on flat-top barge	BS D7-114	1	101	50%	0	98					
			Derrick lighter	CNP 061	1	104	50%	0	101					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Welding Set	Ref 2	4	78	50%	0	81					
			<b>Total</b>									<b>115</b>		
			2	Crawler crane on flat-top barge	BS D7-114	1	101	20%	0		94			
				Derrick lighter	CNP 061	1	104	20%	0		97			
		Tug boat		CNP 221	1	110	20%	0	103					
		<b>Total</b>									<b>104</b>			
		<b>Vertical Wall along depressed road at Portion 3B</b>												
		S200, S222	Pipepiles and sheetpiles	1	Pipe Pile Rig	CNP 167	1	114	80%		0	113	116	
Air compressor, air flow > 30m3/min	CNP 003				1	104	80%	-5	98					
Generator, standard	CNP 101				1	108	100%	-5	103					
Water pump, diesel	CNP 282				1	103	80%	0	102					
Mini Backhoe (3 tonnes)	OCNP				1	94	50%	0	91					
Dump truck, with or without grab	OCNP				1	105	30%	0	100					
Grout mixer	OCNP				1	90	30%	0	85					
Grout pump	OCNP				1	105	30%	0	100					
Water pump, submersible	CNP 283				4	85	100%	0	91					
Vibratory hammer, hydraulic	OCNP				1	115	30%	0	110					
Power pack	OCNP				1	100	30%	0	95					
<b>Total</b>									<b>116</b>					
<b>Ventilation Adit at Eastern Interface(Portion 3A6)</b>														
S300	Piling and pumping test				1	Pipe Pile Rig	CNP 167	1	114	80%	0	113		115
		Air compressor, air flow > 30m3/min	CNP 003	2		104	80%	-5	101					
		Generator, standard	CNP 101	1		108	100%	-5	103					
		Water pump, diesel	CNP 282	1		103	80%	0	102					
		Mini Backhoe (3 tonnes)	OCNP	1		94	60%	0	92					
		Dump truck, with or without grab	OCNP	1		105	30%	0	100					
		Grout mixer	OCNP	1		90	80%	0	89					
		Grout pump	OCNP	1		105	100%	0	105					
		Water pump, submersible	CNP 283	8		85	100%	0	94					
		<b>Total</b>									<b>115</b>			
S310	ELS work	1	Excavator / Backhoe	CNP 081	1	112	80%	0	111	114				
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105					
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91					
			Welder / Generator	Ref 1	1	100	100%	0	100					
			Dump truck with Grab	OCNP	1	105	30%	0	100					
			Welding Set	Ref 2	1	78	30%	0	73					
			Lorry with crane	OCNP	1	105	30%	0	100					
			Crawler crane	BS D7-114	1	101	30%	0	96					
			Ventilation fan	CNP 241	1	108	80%	0	107					
			Dump truck	BS D9-39	1	103	30%	0	98					
			Water pump, submersible	CNP 283	8	85	80%	0	93					
			<b>Total</b>									<b>114</b>		
			S320	Ventilation Adit Structure	1	Bar bender and cutter	CNP 021	2	90		50%	0	90	115
Concrete Lorry Mixer	CNP 044	2				109	70%	0	110					
Concrete pump	CNP 047	2				109	70%	0	110					
Poker, vibratory, hand-held	OCNP	2				102	60%	0	103					
Saw, circular wood	BS D7-79	2				103	20%	0	99					
Crawler crane	BS D7-114	1				101	20%	0	94					
Ventilation fan	CNP 241	1				108	80%	0	107					
Generator, standard	CNP 101	2				108	100%	-5	106					
Water pump, submersible	CNP 283	8				85	80%	0	93					
<b>Total</b>									<b>115</b>					
S325	Backfill	1	Bulldozer	Ref 4	1	102	60%	0	100	110				
			Compactor, vibratory	CNP 050	1	105	60%	0	103					
			Dump truck with Grab	OCNP	1	105	80%	0	104					
			Generator, standard	CNP 101	1	108	100%	-5	103					
			Road roller	CNP 185	1	108	60%	0	106					
			Water pump, submersible	CNP 283	2	85	80%	0	87					
<b>Total</b>									<b>110</b>					
<b>Kai Tak C&amp;C Tunnel (Portion 3A2 &amp; Part of Portion 3A4)</b>														
S605	Piling and kingposts	1	Pipe Pile Rig	CNP 167	2	114	80%	0	116	118				
			Air compressor, air flow > 30m3/min	CNP 003	4	104	80%	-5	104					
			Generator, standard	CNP 101	2	108	100%	-5	106					
			Water pump, diesel	CNP 282	2	103	80%	0	105					
			Mini Backhoe (3 tonnes)	OCNP	1	94	80%	0	93					
			Dump truck, with or without grab	OCNP	2	105	70%	0	106					
			Grout mixer	OCNP	1	90	60%	0	88					
			Grout pump	OCNP	1	105	60%	0	103					
			Water pump, submersible	CNP 283	4	85	100%	0	91					
			<b>Total</b>									<b>118</b>		

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>(1)</sup>	PME	Ref. <sup>(2)</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>(1)</sup>
S608	Install decking	1	Crawler crane	BS D7-114	1	101	80%	0	100	113
			Tractor with trailer	CNP 222	1	118	20%	0	111	
			Flat-top Lorry	OCNP	1	105	70%	0	103	
			Drill, hand-held (electric)	CNP 065	2	98	80%	0	100	
			Welder / Generator	Ref 1	2	100	80%	0	102	
			Generator, standard	CNP 101	1	108	100%	-5	103	
			<b>Total</b>							
S610, S611, S612	ELS work	1	Excavator / Backhoe	CNP 081	4	112	80%	0	117	118
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105	
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91	
			Welder / Generator	Ref 1	2	100	80%	0	102	
			Dump truck with Grab	OCNP	2	105	30%	0	103	
			Welding Set	Ref 2	2	78	30%	0	76	
			Lorry with crane	OCNP	1	105	30%	0	100	
			Crawler crane	BS D7-114	1	101	30%	0	96	
			Ventilation fan	CNP 241	2	108	80%	0	110	
			Dump truck	BS D9-39	1	103	30%	0	98	
			Water pump, submersible	CNP 283	10	85	80%	0	94	
<b>Total</b>								<b>118</b>		
S620	C&C Tunnel Structure	1	Bar bender and cutter	CNP 021	2	90	50%	0	90	117
			Concrete Lorry Mixer	CNP 044	2	109	80%	0	111	
			Concrete pump	CNP 047	2	109	80%	0	111	
			Poker, vibratory, hand-held	OCNP	3	102	50%	0	104	
			Saw, circular wood	BS D7-79	4	103	50%	0	106	
			Crawler crane	BS D7-114	2	101	50%	0	101	
			Ventilation fan	CNP 241	2	108	50%	0	108	
			Generator, standard	CNP 101	2	108	100%	0	111	
			Water pump, submersible	CNP 283	10	85	80%	0	94	
			<b>Total</b>							
S623	Backfill	1	Bulldozer	Ref 4	2	102	50%	0	102	114
			Compactor, vibratory	CNP 050	2	105	50%	0	105	
			Dump truck with Grab	OCNP	2	105	50%	0	105	
			Generator, standard	CNP 101	2	108	100%	0	111	
			Road roller	CNP 185	2	108	50%	0	108	
			Water pump, submersible	CNP 283	4	85	100%	0	91	
			<b>Total</b>							
<i>Depressed Road &amp; Underpass at Kai Tak (Part of Portion 3A4 &amp; Portion 3A5)</i>										
S340, S345	Pipepiles & Kingposts, sheetpiles	1	Pipe Pile Rig	CNP 167	5	114	80%	0	120	124
			Air compressor, air flow > 30m3/min	CNP 003	16	104	80%	0	115	
			Generator, standard	CNP 101	9	108	100%	0	118	
			Crawler crane	BS D7-114	6	101	80%	0	108	
			Water pump, diesel	CNP 282	5	103	80%	0	109	
			Mini Backhoe	OCNP	5	94	60%	0	99	
			Dump truck, with or without grab	OCNP	2	105	30%	0	103	
			Grout mixer	OCNP	2	90	60%	0	91	
			Grout pump	OCNP	3	105	60%	0	108	
			Vibratory hammer, hydraulic	OCNP	1	115	60%	0	113	
			Power pack	OCNP	1	100	60%	0	98	
			Welding Machine (electric)	Ref 1	14	95	30%	0	101	
			Water pump, submersible	CNP 283	8	85	80%	0	93	
			<b>Total</b>							
S350, S351	ELS work	1	Excavator / Backhoe	CNP 081	6	112	80%	0	119	120
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105	
			Drill, hand-held (electric)	CNP 065	1	98	30%	0	93	
			Welder / Generator	Ref 1	2	100	80%	0	102	
			Dump truck with Grab	OCNP	2	105	20%	0	101	
			Welding Set	Ref 2	4	78	30%	0	79	
			Lorry with crane	OCNP	1	105	20%	0	98	
			Crawler crane	BS D7-114	2	101	20%	0	97	
			Ventilation fan	CNP 241	2	108	80%	0	110	
			Dump truck	BS D9-39	1	103	30%	0	98	
Water pump, submersible	CNP 283	54	85	80%	0	101				
<b>Total</b>								<b>120</b>		
S360	Depressed Rd, underpass, adit structure and backfill	1	Bar bender and cutter	CNP 021	2	90	30%	0	88	118
			Concrete Lorry Mixer	CNP 044	2	109	80%	0	111	
			Concrete pump	CNP 047	2	109	80%	0	111	
			Poker, vibratory, hand-held	OCNP	3	102	80%	0	106	
			Saw, circular wood	BS D7-79	4	103	20%	0	102	
			Crawler crane	BS D7-114	3	101	20%	0	99	
			Ventilation fan	CNP 241	2	108	80%	0	110	
			Generator, standard	CNP 101	2	108	100%	-5	106	
			Water pump, submersible	CNP 283	8	85	80%	0	93	
			Bulldozer	Ref 4	2	102	50%	0	102	
			Compactor, vibratory	CNP 050	2	105	50%	0	105	
			Dump truck with Grab	OCNP	2	105	20%	0	101	
			Generator, standard	CNP 101	2	108	100%	-5	106	
			Road roller	CNP 185	2	108	30%	0	106	
			Water pump, submersible	CNP 283	8	85	80%	0	93	
<b>Total</b>								<b>118</b>		
<i>U Trough Structures and At-grade Road at Kai Tak (Portion 3D)</i>										
S745	Sheetpiling	1	Vibratory hammer, hydraulic	OCNP	2	115	80%	0	117	118
			Power pack	OCNP	2	100	80%	0	102	
			Flat-top Lorry	OCNP	2	105	80%	0	107	
			<b>Total</b>							
S750	ELS work	1	Excavator / Backhoe	CNP 081	2	112	80%	0	114	116
			Breaker, excavator mounted, hydraulic	BS D8-13	1	110	30%	0	105	
			Drill, hand-held (electric)	CNP 065	1	98	20%	0	91	
			Welder / Generator	Ref 1	2	100	80%	0	102	
			Dump truck with Grab	OCNP	2	105	30%	0	103	
			Welding Set	Ref 2	2	78	30%	0	76	
			Lorry with crane	OCNP	1	105	20%	0	98	
			Crawler crane	BS D7-114	1	101	20%	0	94	
			Ventilation fan	CNP 241	2	108	80%	0	110	
			Dump truck	BS D9-39	1	103	30%	0	98	
Water pump, submersible	CNP 283	8	85	80%	0	93				
<b>Total</b>								<b>116</b>		

Appendix 2.2 Construction Plant Inventory

ID	Construction Activities	Group <sup>[1]</sup>	PME	Ref. <sup>[2]</sup>	No of items	SWL / Item dB(A)	On-time %	Barrier Correction, dB(A)	SPL, dB(A)	Max SPL, dB(A) <sup>[1]</sup>			
S760	Construct Trough Structure	1	Bar bender and cutter	CNP 021	2	90	30%	0	88	116			
			Concrete Lorry Mixer	CNP 044	2	109	70%	0	110				
			Concrete pump	CNP 047	2	109	70%	0	110				
			Poker, vibratory, hand-held	OCNP	3	102	60%	0	105				
			Saw, circular wood	BS D7-79	4	103	20%	0	102				
			Crawler crane	BS D7-114	2	101	30%	0	99				
			Ventilation fan	CNP 241	2	108	80%	0	110				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Water pump, submersible	CNP 283	8	85	80%	0	93				
			<b>Total</b>								<b>116</b>		
S770	Backfill & remove sheetpiles	1	Bulldozer	Ref 4	2	102	60%	0	103	119			
			Compactor, vibratory	CNP 050	2	105	60%	0	106				
			Dump truck with Grab	OCNP	2	105	80%	0	107				
			Generator, standard	CNP 101	2	108	100%	-5	106				
			Road roller	CNP 185	2	108	80%	0	110				
			Water pump, submersible	CNP 283	4	85	100%	0	91				
			Vibratory hammer, hydraulic	OCNP	2	115	80%	0	117				
			Power pack	OCNP	2	100	80%	0	102				
			Flat-top Lorry	OCNP	2	105	50%	0	105				
			Welder / Generator	Ref 1	2	100	30%	0	98				
			<b>Total</b>								<b>119</b>		
			S775	Roadwork for At-grade road	1	Asphalt paver	CNP 004	1	109		80%	0	108
Bar bender and cutter	CNP 021	1				90	30%	0	85				
Bulldozer	Ref 4	1				102	30%	0	97				
Concrete Lorry Mixer	CNP 044	1				109	80%	0	108				
Generator, standard	CNP 101	2				108	100%	-5	106				
Dump truck	BS D9-39	4				103	20%	0	102				
Poker, vibratory, hand-held	OCNP	1				102	80%	0	101				
Road roller	CNP 185	1				108	80%	0	107				
Roller, vibratory	BS D3-116	1				106	80%	0	105				
Crawler crane	BS D7-114	1				101	20%	0	94				
<b>Total</b>								<b>115</b>					

Notes:

[1] PME in separate groups will not be operated at the same time. The group with the highest SWL is adopted in this assessment as the worst-case scenario.

[2] The SWLs are referred to the following references:

CNP - Table 3 - Sound Power Levels for Items of Powered Mechanical Equipment (PME) of Technical Memorandum on Noise from Construction Work Other Than Percussive Piling (GW-TM) issued by Noise Control Authority, Environmental Protection Department

OCNP - Sound power levels of other commonly used PME obtained from [http://www.epd.gov.hk/epd/english/application\\_for\\_licences/guidance/files/OtherSWLe.pdf](http://www.epd.gov.hk/epd/english/application_for_licences/guidance/files/OtherSWLe.pdf)

Ref 1 - Appendix 8.4 of the approved EIA Report for Shatin to Central Link - Stabling Sidings at Hung Hom Freight Yard ( Register No.: AEIAR-164/2012)

Ref 2 - Appendix 5.1 of the approved EIA Report for Hong Kong Section of Guangzhou - Shenzhen - Hong Kong Express Rail Link ( Register No.: AEIAR-143/2009)

Ref 3 - Appendix 8.3 of the approved EIA Report for Tai Wai to Hung Hom Section ( Register No.: AEIAR-167/2012)

Ref 4 - Table 4-14 of the approved EIA Report for Proposed Comprehensive Development at Wo Shang Wai, Yuen Long ( Register No.: AEIAR-120/2008)

BS - British Standard 5228: Part 1:2009 Noise Control on Construction and Open Sites

---

**Appendix 3.1**

**Notional Distance of Works Area to NSRs**

---

**Appendix 3.1 Notional Distance of Works Area to NSRs**

Portion	Distance to Notional Source Position, m	
	E-N12 Grand Waterfront Tower 3	E-N21 Hang Chien Court Block J
1A	37	58
1B	110	7
1E	187	63
2A1	221	293
2A3	165	133
2B	239	104
3A2	>300	>300
3A4	>300	>300
3A5	>300	>300
3A6	>300	>300
3B	>300	>300
3D	>300	>300

---

**Appendix 3.2**

**Detailed Noise Calculation**

---



