

Acuity Sustainability Consulting Limited Unit 1908, iPlace, Nos. 301-305 Castle Peak Road, Kwai Chung, N.T.

Tel.: (852) 2333 6823 Fax.: (852) 2333 1316

Nishimatsu Construction Co. Ltd.

Central Kowloon Route Contract HY/2014/09 Ho Man Tin Access Shaft

Monthly EM&A Report No. 1

(Period from 20 to 28 February 2018)

Rev. 2

(12 March 2018)

	Name	Signature
Prepared by	Karen K. Y. Cheung	a day
Checked & Reviewed by	Nelson T. H. Tsui	
Approved & Certified by	Kevin W. M. Li (Environmental Team Leader)	





Environmental Permit No. EP-457/2013/C

Central Kowloon Route

Independent Environmental Checker Verification

Works Contract:	Ho Man Tin Access Shaft (HY/2014/09)

Reference Document/Plan

Document/Plan to be Certified/ Verified: Monthly EM&A Report No.1

Date of Report: 12 March 2018 (Rev. 2)

Date received by IEC: 14 March 2018

Reference EP Condition

Environmental Permit Condition: 3.4

Submission of Monthly EM&A Report of the Project

3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.

IEC Verification

I hereby verify that the above referenced document/ $\frac{1}{plan}$ complies with the above referenced condition of EP-457/2013/C.

Ms Mandy To

Mondy 20.

Date: 14 March 2018

Independent Environmental Checker

Our ref: 0436942_IEC Verification Cert_HMTS_Monthly EM&A Rpt #1_20180314.docx

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1.	BASIC PROJECT INFORMATION	(
2.	ENVIRONMENTAL STATUS	8
3.	SUMMARY OF ENVIRONMENTAL MONITORING REQUIREMENT	9
4.	MONITORING RESULTS	1
5.	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS	18
6.	EM&A SITE INSPECTION	20
7.	FUTURE KEY ISSUES	21
8.	CONCLUSION AND RECOMMENDATIONS	22

LIST OF APPENDICES

- A. Alignment and Works Area for the Contract No. HY/2014/09
- B. Construction Programme
- C. Project Organization Chart
- D. Dust Event-Action Plan (EAP)
- E. Noise Event-Action Plan (EAP)
- F. Environmental Mitigation Implementation Schedule (EMIS)
- G. Monitoring Schedules of the Reporting Month
- H. Calibration Certificate (Air Monitoring)
- I. Calibration Certificate (Noise)
- J. The Certification of Laboratory with HOKLAS Accredited Analytical Tests
- K. Location Plan of Noise and Air Quality Monitoring Station
- L. Monitoring Data (Air Monitoring)
- M. Monitoring Data (Noise)
- N. Waste Flow Table
- O. Statistics on Complaint, Notifications of Summons and Successful Prosecutions
- P. Monitoring Schedule of the Coming Month

EXECUTIVE SUMMARY

- A.1 NISHIMATSU Construction Company Limited ("Contractor") commenced the construction works of Highway Department (HyD) Central Kowloon Route Contract No. HY/2014/09 Ho Man Tin Access Shaft ("The Project") on 20 February 2018. This is the first monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 20 February 2018 to 28 February 2018.
- A.2 A summary of the construction works that undertaken for the Project during the reporting month is listed below.

Construction Activities undertaken

- Diaphragm wall construction
- Decant of Housing Authority Mock Up Centre
- Site Establishment
- A.3 A summary of regular construction noise and construction dust monitoring activities in this reporting period is listed below:

Regular construction noise monitoring during normal working hours

M-N3 1 time

Construction dust (24-hour TSP) monitoring

M-A3 1 time

Construction dust (1-hour TSP) monitoring

M-A3 1 time

- A.4 No construction work was conducted during time period other than normal working hours during this reporting month.
- A.5 Inert construction and demolition (C&D) materials and non-inert C&D materials were the wastes that generated from this Project. During the reporting month, 1,343 m³ inert C&D material was generated from the Project. No plastics and no paper/ cardboard packaging were generated and sent to recyclers for recycling during reporting period, respectively. About 16 m³ of non-recyclable non-inert C&D materials, such as general refuse, were disposed of at landfill. No metal and chemical waste were generated during this reporting month.
- A.6 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 28 February 2018. Details of the audit findings and implementation status are presented in Section 6.
- A.7 Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 21 and 28 February 2018. The representative of IEC joined the site inspection on 28 February 2018. Details of the audit findings and implementation status are presented in Section 6.

- A.8 No change has been made from the described in the approved EM&A, such as construction method, mitigation proposals and design changes.
- A.9 No exceedance of the Action and Limit Levels of regular construction noise monitoring was recorded during the reporting period.
- A.10 No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring were recorded during the reporting period.
- A.11 No complaint was received during reporting period.
- A.12 No summon or prosecution was received in this reporting period.
- A.13 No reporting changes were revised in this reporting period.
- A.14 A summary of the construction activities to be undertaken in the in the next reporting month is listed below:

Construction Activities to be undertaken

- Diaphragm wall construction
- Decant of Housing Authority Mock Up Centre
- Site RE Office Construction

1. BASIC PROJECT INFORMATION

- 1.1. Central Kowloon Route (CKR) is a 4.7 km long dual 3-lane trunk road in Central Kowloon linking Yau Ma Tei Interchange in West Kowloon with the road network on Kai Tak Development and Kowloon Bay in East Kowloon.
- 1.2. The Central Kowloon Route Design and Construction Environmental Impact Assessment Report (Register No.: AEIAR-171/2013) was approved with conditions by the Environmental Protection Department (EPD) on 11 July 2013. An Environmental Permit (EP 457/2013) was issued on 9 August 2013. Variations of EP (VEP) was subsequently applied for and the latest EP (EP-457/2013/C) was issued by EPD on 16 January 2017.
- 1.3. The construction of the CKR had been divided into different sections. This Contract No. HY/2014/09 Ho Man Tin Access Shaft (HMTS) ("The Project") covers part of the construction activities located at Ho Man Tin under the EP which includes:
 - Central Portion
 - i. Decant of Housing Authority Mock Up Centre and Site Establishment
 - ii. Diaphragm Walls Construction
 - iii. Excavation of Vertical Access Shaft approximately 100m deep and 21m internal diameter

The alignment and works area for the Contract No. HY/2014/09 - are shown in Appendix A.

1.4. A summary of the major construction activities undertaken in this reporting period is shown in Table 1.1. The construction programme is presented in Appendix B.

Table 1.1 Summary of the construction Activities Undertaken during the Reporting Month.

Construction Activities undertaken

- Diaphragm wall construction
- Decant of Housing Authority Mock Up Centre
- Site Establishment
- 1.5. The project organisational chart specifying management structure and contact details are shown in Appendix C.
- 1.6. A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in Table 1.2

Table 1.2 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP- 457/2013/C	Throughout the Contract	Permit granted on 16 January 2017
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	428806	Throughout the Contract	Notification issued on 18/12/ 2017
Wastewater Discharge Licence	WT00030288-2018	Until 28/02/2023	Licence granted on 14/02/2018
Chemical Waste Producer Registration	WPN5111-236-N2345-03	Throughout the Contract	Registration complete on 19/12/2017
Construction Noise Permit	-	-	Application submitted on 15/2/2018
Billing Account for Disposal of Construction Waste	7029654	Throughout the Contract	Account granted on 22/12/2017

2. ENVIRONMENTAL STATUS

2.1. Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-457/2013/C) as of the reporting period for the Project are summarised in Table 2.1

Table 2.1 Summary of Status of Required Submission for EP-457/2013/C for the Project

EP Condition (EP-457/2013/C)	Submission	Submission date	
Condition 1.12	Notification of Commencement Date of Construction of the Project	1 February 2018	
Condition 2.3	Community Liaison Group	5 January 2018	
Condition 2.4	Management organisation of the main construction companies	22 December 2017	
Condition 2.5	Construction Programme and EP	08 January 2018 / 18 January	
Collation 2.5	Submission Schedule	2018	
Condition 2.6	Design Drawing	08 January 2018	
Condition 2.8	Landscape Mitigation Plan	12 January 2018	
Condition 2.9 Construction Noise Mitigation Plan (CNMMP)		15 February 2018	
Condition 3.3	Baseline Monitoring Report	1 February 2018	
Condition 3.4	EM&A Monthly Report	14 March 2018	

2.2. Details of the major construction activities undertaken in this reporting period are shown in Table 2.2.

Table 2.2 Summary of the construction Activities Undertaken during the Reporting Month.

Location of works	Construction activities undertaken	Remarks on progress	
Demolition Site Area	• Decant of Housing Authority Mock Up	•98% completion	
	Centre		
	• Site establishment	●95% completion	
Portion 1 A	• Diaphragm wall construction	•0 out of 22 panels completed	

2.3. The drawing showing the project are, environmental sensitive receivers and the location of the monitoring station is attached in Appendix A and Appendix K. Co-ordinates of the monitoring location is shown in below:

SKH Tsoi Kung Po Secondary School (M-A3 / M-N3) under HK80 Geographical Coordinates – Latitude: 22.314719, Longitude: 114.180694

3. SUMMARY OF ENVIRONMENTAL MONITORING REQUIREMENT

3.1. The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality and noise were identified as the key issues during the construction phase of the Project. The summary of the of all monitoring parameters are tabulated in Table 3.1

Impact MonitoringSampling ParameterAir Quality1-hour TSPAir Quality24-hour TSPNoise $L_{eq 30 min}$,
 L_{10} and L_{90} as reference.

Table 3.1 Summary of Monitoring Parameter

3.2. The Action and Limit Levels are presented in Table 3.2 and the Event-Action Plan (EAP) for dust monitoring is presented in Appendix D.

			, 0	
Monitoring Location	Action Level (μg/m³)	Limit Level (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
_	1-Hour	1-Hour	24-Hour	24-Hour
M-A3	333	500	153	260

Table 3.2 Action and Limit Levels for Air Quality Monitoring

3.3. The Action and Limit Levels are presented in Table 3.3 and the Event-Action Plan (EAP) for noise monitoring is presented in Appendix E.

Monitoring	Action Level	Limit Level in dB(A)	
Location	0700-1900 hours on Normal Weekdays		
M-N3	When one documented complaint is received	70 dB(A) during normal teaching periods and 65 dB(A) during examination periods	

Table 3.3 Action and Limit Levels for Noise Monitoring

- 3.4. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Appendix D and Appendix E shall be carried out.
- 3.5. The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual in Appendix F covered the issues of dust, noise, water and waste as showed in Table 3.4 below:

Table 3.4 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures	
	- Tarpaulin covering of any dusty materials on a vehicle leaving the site;	
	- Imposition of speed controls for vehicles on site haul roads;	
	- Use of regular watering to reduce dust emissions from exposed site	
Air Quality	surfaces and roads;	
7 m Quanty	- Side enclosure and covering of any aggregate or stockpiling of dusty	
	materials to reduce emissions;	
	- Where possible, routing of vehicles and positioning of construction	
	plant should be at the maximum possible distance from ASRs.	
	- Good site practices to limit noise emissions at the sources;	
	- Use of quite plant and working methods;	
Noise	- Use of site hoarding or other mass materials as noise barrier to screen	
TOISC	noise at ground level of NSRs;	
	- Scheduling of construction works outside school examination period in	
	critical area.	
	- Drainage systems were regularly and adequately maintained;	
Water	- Effluent discharged from the construction site should comply with	
vvaici	standards stipulated in the TM-DSS;	
	- Open stockpiles of construction materials on sites should be covered.	
General - The site was generally kept tidy and clean.		

3.6. All environmental requirements were complied in the reporting period.

4. MONITORING RESULTS

4.1. Monitoring Parameters

Air Quality

- 4.1.1. The impact monitoring had been carried out in accordance with section 5.8 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring location in the reporting report.
- 4.1.2. The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring station for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.
- 4.1.3. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.

Noise

- 4.1.4. Construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays.
- 4.1.5. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria.
- 4.1.6. As supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.2. Monitoring Equipment

Air Quality

- 4.2.1. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).
- 4.2.2. The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual. Valid calibration certificate of dust monitoring equipment is attached in Appendix H.

- 4.2.3. A summary of the equipment that was deployed for the 24- hour averaged monitoring is shown in Table 4.1. The TSP monitoring was conducted as per the schedule presented in Appendix G.
- 4.2.4. The equipment used for 1-hour TSP and 24-hour TSP measurement and calibration are summarised in Table 4.1

Tuest wire construction Bust Womening Equipment			
Monitoring Parameter	Monitoring Equipment	Serial Number	Date of Calibration
1-hour TSP	TSI 8532 Laser Dust Monitor	8532114409	20 Dec 2017
24-hour TSP	TE-5170X High Volume Sampler	4479	24 Feb 2018
	TE-5025 Calibration Kit	3465	2 Feb 2018

Table 4.1 Construction Dust Monitoring Equipment

Noise

- 4.2.5. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed and other metrological data has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO.
- 4.2.6. An acoustic calibrator and sound level meter using for the monitoring is within the valid period and were calibrated per year. Valid calibration certificate of noise monitoring equipment is attached in Appendix I.
- 4.2.7. The details of equipment using for monitoring are listed in Table 4.2, as below:

Tuble 1.2 Womtoring Equipment esed in Womtoring				
Monitoring Equipment	Serial Number	Date of Calibration		
Nti XL2 Sound Level Meter	A2A-09696-E0	3 Nov 2017		
Pulsar 105 Acoustic Calibrator	63705	17 Sep 2017		

Table 4.2 Monitoring Equipment Used in Monitoring

4.3. Monitoring Methodology and QA/QC results

Air Quality

- 4.3.1. The 1-hour TSP monitor, portable dust meter (TSI Dust Trak Aerosol Monitor Model 8532) was used for the impact monitoring. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.
- 4.3.2. The 24-hour TSP monitor, High Volume Sampler (Tisch TE 5170 High Volume Air Sampler) was used for the impact monitoring. The 24-hour TSP monitoring consists of the following:

- ◆ The HVS was set at the monitoring location, with electricity supply connected and secured:
- ♦ HVS was calibrated before commencing the 1st measurement;
- ◆ The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to Appendix J;
- The airflow over time during sampling process was recorded by the HVS.
- 4.3.3. HVS was free- standing with no obstruction. The following criteria were considered in the installation of the HVS:
 - ◆ Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
 - ◆ A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
 - ◆ No furnace or incinerator flues was nearby;
 - ♦ Airflow around the sampler was unrestricted; and
 - Permission could be obtained to set up the samplers and gain access to the monitoring station.

4.3.4. Preparation of Filter Papers

- Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;
- ◆ All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH)was 40%; and
- ◆ Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

4.3.5. Field Monitoring

- The power supply was checked to ensure that the HVS was working properly;
- ◆ The filter holder and area surrounding the filter were cleaned;
- ◆ The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- ◆ The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- ◆ The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- ◆ The shelter lid was closed and secured with an aluminum strip;
- ◆ The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- ♦ The flow rates of the HVS was checked and adjusted to between $1.22 1.37^{m^3 min^{-3}}$, which was within the range specified in the EM&A Manual (i.e. $0.6 1.7^{m^3 min^{-3}}$);

- ◆ The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- ◆ The initial elapsed time was recorded;
- ◆ At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- ◆ The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- ◆ The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.

4.3.6. Maintenance and Calibration

- ◆ The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- ◆ The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five- point calibration was carried out for HVS using TE-5025 Calibration Kit. HVS is calibrated bimonthly. The calibration records for the HVS is given in Appendix H.

4.3.7. Wind Data Monitoring

◆ The wind speed has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO

Noise

- 4.3.8. All noise measurements by the meter were set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq) in decibels dB(A). LAeq(30min) was used as the monitoring metric for the time period between 0700 –1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.
- 4.3.9. Prior to the noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Checking was conducted before and after the monitoring. The calibration level before and after the noise measurement is agreed to within 1.0 dB.
- 4.3.10. Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms-1 or wind with gusts exceeding 10 ms-1. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms-1.

4.4. Monitoring Location

Air Quality

4.4.1. In order to identify and seek for the access of the dust monitoring locations designated in the EM&A Manual, site visit was conducted by ET. During the site visit, the original proposed monitoring location was declined by the management office of Ko Fai House,Kwun Fai Court due to the set-up of equipment on the rooftop and the middle level of building. Alternative air monitoring station had been proposed by ET and approved by IEC before the baseline monitoring started. 1 designated monitoring location was identified and agreed with IEC and EPD. Details of air monitoring station are described in Table 4.3. The location plan of air quality monitoring station is shown in Appendix K.

Table 4.3 Location of the Dust Monitoring Station

Air Quality Monitoring Station	Dust Monitoring Station	
M-A3	SKH Tsoi Kung Po Secondary School	

Noise

4.4.2. According to the EM&A Manual, construction noise impact monitoring should be conducted at designated monitoring station. In order to the access to some of the proposed monitoring locations stated in the EM&A Manual was either rejected or unavailable, alternative location was proposed and agreed by the ER. IEC and EPD. The details of construction noise monitoring location are listed in Table 4.4 and shown in Appendix K along with location of noise sensitive receivers (NSRs) related to this Works Contract.

Table 4.4 Noise Monitoring Station

Noise Monitoring Station	Identified Noise Monitoring Station	Type of Measurement
M-N3	SKH Tsoi Kung Po Secondary School	Façade

- 4.5. Monitoring date, time, frequency and duration
- 4.5.1. A summary of impact monitoring duration, sampling parameter and frequency is presented in Table 4.5.

Impact Duration Sampling Parameter Frequency Monitoring 1-hour continuous Dust 1-hour TSP 3 times per six days measurement 24-hour continuous Dust 24-hour TSP Once per six days sampling Once $L_{eq 30 \text{ min}}$ from 0700 -30-minute continuous L_{eq 30 min}, Noise measurement L_{10} and L_{90} as reference. 1900 per seven days

Table 4.5: Summary of Impact Monitoring Programme

4.6. Result Summary

Air Quality

4.6.1. According to our field observations, the major dust source identified at the designated air quality monitoring station in the reporting month are summarised in Table 4.6

Table 4.6 Observation at Dust Monitoring Station

Monitoring Station Major Dust Source	
M-A3	No obvious dust emission was observed

4.6.2. Air quality impact monitoring for the reporting month was carried out on 24 February 2018. The results for 1-hour TSP and 24-hour TSP are summarized in Table 4.7 and Table 4.8. The measurement data and details of influencing factors such as weather conditions and site observation are presented in Appendix L.

Table 4.7 Summary of 1-hour TSP Monitoring Results

Monitoring Location	Range(µg/m3)	
M-A3	122 - 137	

Table 4.8 Summary of 24-hour TSP Monitoring Results

Monitoring Location	Range(µg/m3)	
M-A3	57	

Noise

4.6.3. According to our field observations, the major noise source identified at the designated noise monitoring station in the reporting month are summarised in Table 4.9:

Table 4.9 Observation at Noise Monitoring Station

Monitoring Station	Major Noise Source
M-N3	Traffic

4.6.4. The construction noise impact monitoring for the reporting month was carried out on 24 February 2018. The measurement data are shown in Appendix M and summarized in Tables 4.10:

Table 4.10 Summary of Noise Monitoring Results –M-N3

4.7. Waste management

4.7.1. The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 4.11. Details of cumulative waste management data are presented as a waste flow table in Appendix N.

Quantity Non-inert C&D Materials Others, e.g. Reporting period Inert C&D Chemical Recycled materials General Refuse Materials Waste disposed at Paper/card board Plastics Metals Landfill 0 0 Feb-18 1.343 0 0.016 0

Table 4.11 Quantities of waste generated from the Project

5. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

5.1. The Environmental Complaint Handling Procedure is shown in below Table 5.1:

Table 5.1 Environmental Complaint Handling Procedure

Complaint Received via Project Hotline		Complaint Received via 1823 or from	other	
		government departments		
Contractor notify ER, ET	and IEC	ER notify Contractor, ET and IEC		
Contractor log complaint and date of receipt onto the complaint database. Contractor, ER and ET t			T to	
	conduct investig	gation of complaint		
If complaint is considered	d not valid	If complaint is found valid		
ET or ER to reply the con	mplainant if necessary	Contractor to identify and implement rem	nedial	
		measures in consultation with the IEC, ET	and	
		ER.		
		The ER, ET and IEC to review the effective	eness	
		of the Contractor's remedial measures and	d the	
		updated situation; ET to undertake addit	tional	
	monitoring and audit to verify the situ		on if	
	necessary, and oversee that circumstances l		ading	
	to the complaint do not recur. ER to cond		nduct	
		further inspection as necessary.		
If the complaint is refer	red by the EPD, the Con	tractor to prepare interim report on the status of	f the	
complaint investigation	and follow-up actions st	pulated above, including the details of the remo	edial	
measures and additiona	al monitoring identified	or already taken, for submission to EPD within	the	
	time frame ass	igned by the EPD		
The ET to record the deta	ails of the complaint, res	ults of the investigation, subsequent actions tak	en to	

address the complaint and updated situation including the effectiveness of the remedial measures, supported by regular and additional monitoring results in the monthly EM&A reports

- 5.2. No exceedance of the Action and Limit Levels of the regular construction noise was recorded during the reporting period
- 5.3. No exceedance of the Action and Limit Level of 1-hour TSP and 24-hour TSP monitoring was recording during the reporting period.
- 5.4. No environmental complaint were received in the reporting period.
- 5.5. No notification of summons and prosecution was received in the reporting period.
- 5.6. Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix O.

6. EM&A SITE INSPECTION

- 6.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, two (2) site inspections were carried out on 21 and 28 February 2018.
- 6.2. One joint site inspection with IEC also undertaken on 28 February 2018. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 6.1.

Table 6.1 Site Observations

Date	Environmental Observations	Follow-up Status
21 February 2018	 Observation(s) and Recommendation(s) 1. Some protection fences were broken at demolition site area. 2. Lube oil bottles should be placed in tray to prevent leakage or spillage at demolition site area. 	 Protection fences were replaced by a good condition one. Chemical which were not in use were collected back by the subcontractors to prevent the storage and spillage on site.
28 February 2018	 Observation(s) and Recommendation(s) Plastic Waste and bags outside the drilling rig areas should be removed to maintain good housekeeping. Loosen Cases of generator should be tightened to prevent noise generation. No Label of "General Waste" is attached to the skip near the pedestrian walkway for collection of general debris The Wet Sep was not operating and could not be switched on due to electric shock while site audit was conducted. Maintenance should be provided to ensure normal operation. Debris was found near the tree protection zones at the demolition area. E.g. emptied diesel drum, which should be placed in chemical waste storage, was found in a plastic drum. All scattered steel bars should be segregated and stored in designated area on site for recycling or reuse. 	 Plastic waste and bags were removed from the passageway in order to keep from free of obstruction. Loosen Cases of generator was fixed and tightened to prevent noise generation. Label of "General Waste" was displayed onto the skip near the pedestrian walkway for indication WetSep was operated in automatic mode now and the pH was functioned properly to show the pH value of wastewater. Emptied diesel drum was removed from tree protection zone. All scattered steel bars were segregated and ready for recycling.

- 6.3. The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period
- 6.4. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix F.

7. FUTURE KEY ISSUES

- 7.1. Work to be undertaken in the next reporting month are:
 - Diaphragm wall construction
 - Decant of Housing Authority Mock Up Centre
 - Site Office Construction


Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise and waste management.

- 7.2. The tentative schedule of regular construction noise monitoring, 1-hour TSP and 24-hour TSP monitoring in the next reporting period is presented in Appendix P. The regular construction noise monitoring, 1-hour TSP monitoring 24-hour TSP monitoring will be conducted at the same monitoring location in the next reporting period.
- 7.3. The construction programme for the Project for the next reporting month is presented in Appendix B.

8. CONCLUSION AND RECOMMENDATIONS

- 8.1. This 1st monthly Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 20 February 2018 to 28 February 2018 in accordance with the EM&A Manual and the requirement under EP- 457/2013/C
- 8.2. Air quality (including 1-hour TSP and 24-hour TSP) and noise impact monitoring were carried out in the reporting period. All monitoring results are satisfactory. No exceedance of the Action and Limit Level was recorded during the reporting period.
- 8.3. Weekly environmental site inspection were conducted during the reporting period. Joint site inspection with IEC were carried out on 28 February 2018. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 8.4. No environmental complaint were received in the reporting period.
- 8.5. No notification of summons or prosecution was received since commencement of the Contract.
- 8.6. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
A 1° A
Appendix A
Alignment and Works Area For the Contract No.
ringillient and works rhear of the contract ivo.
HY/2014/09




LEGENDS:





-	FIRST ISSUE Description	JK	11/12/17
n	Transaction of the Court		
A	SECOND [SSUE	JK	20/12/17







Contract No. HY/2014/09

Central Kowloon Route -Ho Man Tin Access Shaft

SITE LAYOUT PLAN (PORTION 1A.1B.1C.1D. 1E & 1F)

Drowing no 国抵賴號	NCC/	NCC/HMTS/01/0001			
Drawn By 绘図	TC Checked B		JK	Approve 批准。	d By A OI
Scale tt/M	1:1000 @	A3	Status 聯段	WORK	[NG
	_	CODVDICE	T DESERV	/ED	




路 政 署 HIGHWAYS DEPARTMENT 主要工程管理處 MAJOR WORKS PROJECT MANAGEMENT OFFICE

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
Appendix B
Construction Programme




Contract No. HY/2014/09

Central Kowloon Route - Ho Man Tin Access SWork Programme



Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
A consending C
Appendix C
Project Organization Chart

Project O-Chart



LEGEND.

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
A 1' D
Appendix D
Dust Event-Action Plan (EAP)

EVENT	ACTION			
EVENI	ET	IEC	ER	CONTRACTOR
ACTION LEV	EL			
1.Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
2.Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
LIMIT LEVEL				
1.Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and	 Check monitoring data submitted by ET; Check Contractor's working method; 	Confirm receipt of notification of failure in writing; Notify Contractor;	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC

EVENT	ACTION			
EVENI	ET	IEC	ER	CONTRACTOR
	 EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	3. Ensure remedial measures properly implemented.	within 3 working days of notification; Implement the agreed proposals; 4. Amend proposal if appropriate.
2.Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note:

ET – Environmental Team

ER – Engineer's Representative

IEC – Independent Environmental Checker

	14/09 Central Kowlo	on Route – Ho M	an Tin Access Shaft	
Appendi	xЕ			
		D1	(EAD)	
Noise Ev	ent-Acti	ion Plan	ı (EAP)	

EVEN T	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	 Identify source, investigate the causes of exceedance and propose remedial measures; Notify IEC and Contractor; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented 	 Submit noise mitigation proposals to IEC; Implement noise mitigation proposals.
Limit Level	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 1.Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER

EVEN T	ACTION				
	ET	IEC	ER	CONTRACTOR	
	6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed		5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is	until the exceedance is abated.	
	of the results; 8. If exceedance stops, cease additional monitoring.		abated.		

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

	tral Kowloon Route – Ho Man Tin Access Shaft	
Annandin E		
Appendix F		
Environment	al Mitigation Implementation	
	ai winigation implementation	
Schedule (EN	MIS)	
senedate (En	(118)	

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		C	onstruction Dust Imp	pact			
S4.3.10	D1	The contractor shall follow the procedures and requirements	Minimize dust	Contractor	All	Construction stage	• APCO
		given in the Air Pollution Control (Construction Dust) Regulation	impact at the		construction		• To control the
			nearby sensitive		sites		dust impact To
			receivers				meet HKAQO and
							TM-EIA criteria
\$4.3.10	D2	Mitigation measures in form of regular watering under a good	Minimize dust	Contractor	All	Construction stage	• APCO
		site practice should be adopted. Watering once per hour on	impact at the		construction		• To control the
		exposed worksites and haul road should be conducted to	nearby sensitive		sites		dust impact To
		achieve dust removal efficiencies of 91.7%. While the above	receivers				meet HKAQO and
		watering frequencies are to be followed, the extent of					TM-EIA criteria
		watering may vary depending on actual site conditions but					
		should be sufficient to maintain an equivalent intensity of no					
		less than 1.3 L/m ² to achieve the dust removal efficiency.					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Recom Measure Conce	ves of the mended es & Main erns to dress	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
S4.3.10	D3	• Proper watering at exposed spoil should be undertaken	Minimize	dust	Contractor	All	Construction stage	• APCO
		throughout the construction phase;	impact	at the		construction		• To control the
		•Any excavated or stockpile of dusty material should be covered	nearby	sensitive		sites		dust impact To
		entirely by impervious sheeting or sprayed with water to	receivers					meet HKAQO and
		maintain the entire surface wet and then removed or						TM-EIA criteria
		backfilled or reinstated where practicable within 24 hours of						
		the excavation or unloading;						
		•Any dusty materials remaining after a stockpile is removed						
		should be wetted with water and cleared from the surface of						
		roads;						
		•A stockpile of dusty material should not be extended beyond the						
		pedestrian barriers, fencing or traffic cones;						
		•The load of dusty materials on a vehicle leaving a construction						
		site should be covered entirely by impervious sheeting to						
		ensure that the dusty materials do not leak from the vehicle.						
		•Where practicable, vehicle washing facilities with high pressure						
		water jet should be provided at every discernible or						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		designated vehicle exit point. The area where vehicle					
		washing takes place and the road section between the					
		washing facilities and the exit point should be paved with					
		concrete, bituminous materials or hardcores;					
		•When there are open excavation and reinstatement works,					
		hoarding of not less than 2.4m high should be provided and					
		properly maintained as far as practicable along the site					
		boundary with provision for public crossing. Good site					
		practice shall also be adopted by the Contractor to ensure					
		the conditions of the hoardings are properly maintained					
		throughout the construction period;					
		•The portion of any road leading only to construction site that is					
		within 30m of a vehicle entrance or exit should be kept clear					
		of dusty materials;					
		•Surfaces where any pneumatic or power-driven drilling, cutting,					
		polishing or other mechanical breaking operation takes place					
		should be sprayed with water or a dust suppression chemical					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		 continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry-pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system 					
		Exposed earth should be properly treated by compaction,					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.					
\$4.3.10	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected rep. dust monitoring station	Construction stage	• TM-EIA
\$5.4.1	N1	 Implement the following good site practices: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that may be in 	Construction Noise (A Control construction airborne noise	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		intermittent use should be shut down between work periods					
		or should be throttled down to a minimum;					
		Plant known to emit noise strongly in one direction, where					
		possible, be orientated so that the noise is directed away from					
		nearby NSRs;					
		Silencers or mufflers on construction equipment should be					
		properly fitted and maintained during the construction works;					
		Mobile plant should be sited as far away from NSRs as					
		possible and practicable;					
		Material stockpiles, mobile container site office and other					
		structures should be effectively utilized, where practicable, to					
		screen noise from on-site construction activities.					
S5.4.1	N2	Install temporary hoarding located on the site boundaries	Reduce the	Contractor	All	Construction stage	• Annex 5,
		between noisy construction activities and NSRs. The conditions	construction noise		construction		TM-EIAO
		of hoardings shall be properly maintained throughout the	levels at low-level		sites		
		construction period.	zone of NSRs				
			through partial				

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
			screening				
\$5.4.1	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressors, generators and handheld breakers, etc.	Sreen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO
S5.4.1	N4	Use 'Quiet plant'	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO
S5.4.1	N5	Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.	Reduce the noise levels of loading/ unloading activities	Contractor	Mucking out locations	Construction stage	• Annex 5, TM-EIAO
\$5.4.1	N6	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site	Contractor	All construction sites where	Construction stage	• Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
			to reduce the construction airborne noise		practicable		
\$5.4.1	N7	Implement a noise monitoring programme under EM&A programme.	Monitor the construction noise levels at the selected representative location	Contractor	Selected rep. noise monitoring station	Construction stage	• TM-EIAO
		Water	Quality (Construction	n Phase)			
\$6.9.1.1	W1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoff At the start of site establishment, perimeter cut-off drains to	To minimize water quality impact from the construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance ProPECC PN 1/94 TM-EIAO TM-DSS

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		direct off-site water around the site should be constructed					
		with internal drainage works and erosion and sedimentation					
		control facilities implemented. Channels (both temporary					
		and permanent drainage pipes and culverts), earth bunds or					
		sand bag barriers should be provided on site to direct					
		stormwater to silt removal facilities. The design of the					
		temporary on-site drainage system will be undertaken by the					
		contractor prior to the commencement of construction;					
		• The dikes or embankments for flood protection should be					
		implemented around the boundaries of earthwork areas.					
		Temporary ditches should be provided to facilitate the runoff					
		discharge into an appropriate watercourse, through a silt/					
		sediment trap. The sediment/ silt traps should be					
		incorporated in the permanent drainage channels to enhance					
		deposition rates;					
		• The design of efficient silt removal facilities should be based					
		on the guidelines in Appendix A1 of ProPECC PN 1/94, which					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		states that the retention time for silt/ sand traps should be 5					
		minutes under maximum flow conditions. Sizes may vary					
		depending upon the flow rate, but for a flow rate of 0.1 m ³ /s a					
		sedimentation basin of 30 m^3 would be required and for a					
		flow rate of 0.5 $$ m $^3/s$ the basin would be 150 $$ m 3 . The					
		detailed design of the sand/ silt traps shall be undertaken by					
		the contractor prior to the commencement of construction;					
		All exposed earth areas should be completed and vegetated as					
		soon as possible after earthworks have been completed, or					
		alternatively, within 14 days of the cessation of earthworks					
		where practicable. Exposed slope surfaces should be					
		covered by tarpaulin or other means;					
		• The overall slope of the site should be kept to a minimum to					
		reduce the erosive potential of surface water flows, and all					
		traffic areas and access roads protected by coarse stone					
		ballast. An additional advantage accruing from the use of					
		crushed stone is the positive traction gained during prolonged					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		periods of inclement weather and the reduction of surface					
		sheet flows;					
		• All drainage facilities and erosion and sediment control					
		structures should be regularly inspected and maintained to					
		ensure proper and efficient operation at all times and					
		particularly following rainstorms. Deposited silt and grit					
		should be removed regularly and disposed of by spreading					
		evenly over stable, vegetated areas;					
		Measures should be taken to minimize the ingress of site					
		drainage into excavations. If the excavation of trenches in					
		wet periods is necessary, they should be dug and backfilled in					
		short sections wherever practicable. Water pumped out					
		from trenches or foundation excavations should be discharged					
		into storm drains via silt removal facilities;					
		• Open stockpiles of construction materials (for example,					
		aggregates, sand and fill material) of more than 50m^3 should					
		be covered with tarpaulin or similar fabric during rainstorms.					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		Measures should be taken to prevent the washing away of					
		construction materials, soil, silt or debris into any drainage					
		system;					
		• Manholes should always be adequately covered and					
		temporarily sealed so as to prevent silt, construction materials					
		or debris being washed into the drainage system and storm					
		runoff being directed into foul sewers;					
		Precautions be taken at any time of year when rainstorms are					
		likely, actions to be taken when a rainstorm is imminent or					
		forecasted, and actions to be taken during or after rainstorms					
		are summarized in Appendix A2 of ProPECC PN 1/94.					
		Particular attention should be paid to the control of silty					
		surface runoff during storm events, especially for areas					
		located near steep slopes;					
		All vehicles and plant should be cleaned before leaving a					
		construction site to ensure no earth, mud, debris and the like					
		is deposited by them on roads. An adequately designed and					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		site wheel washing facilities should be provided at every					
		construction site exit where practicable. Wash-water should					
		have sand and silt settled out and removed at least on a					
		weekly basis to ensure the continued efficiency of the process.					
		The section of access road leading to, and exiting from, the					
		wheel wash bay to the public road should be paved with					
		sufficient backfall toward the wheel wash bay to prevent					
		vehicle tracking of soil and silty water to public roads and					
		drains;					
		Oil interceptors should be provided in the drainage system					
		downstream of any oil/ fuel pollution sources. The oil					
		interceptors should be emptied and cleaned regularly to					
		prevent the release of oil and grease into the storm water					
		drainage system after accidental spillage. A bypass should					
		be provided for the oil interceptors to prevent flushing during					
		heavy rain;					
		Construction solid waste, debris and rubbish on site should be					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		 collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; Adopt best management practices; All earth works should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. 					
S6.9.1.2	W2	 Uncontaminated discharge should pass through sedimentation tanks prior to of-site discharge; The wastewater with a high concentration of SS should be 	To minimize construction water quality impact from the works	Contractor	All access shaft location	Construction stage	Water Pollution Control Ordinance ProPECC PN 1/94 TM-DSS

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater; • Direct discharge of the bentonite slurry (as a result of D-wall) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities area completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.					• TM-EIAO
S6.9.1.3	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	Water Pollution Control Ordinance TM-DSS

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		employed to provide appropriate and adequate portable					
		toilets and be responsible for appropriate disposal and					
		maintenance.					
\$6.9.1.6	W6	<u>Accidental Spillage</u>	To minimize water	Contractor	All	Construction stage	Water Pollution
			quality impact from		construction		Control
		In order to prevent accidental spillage of chemicals, the following	accidental spillage		site where		Ordinance
		is recommended:			practicable		ProPECC PN 1/94
		All the tanks, containers, storage area should be					• TM-EIAO
		bunded and the locations should be locked as far as					• TM-DSS
		possible from the sensitive watercourse and					
		stormwater drains;					
		The Contractor should register as a chemical waste					
		producer if chemical wastes would be generated.					
		Storage of chemical waste arising from the					
		construction activities should be stored with suitable					
		labels and warnings.					
		Disposal of chemical wastes should be conducted in compliance					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		with the requirements as stated in the Waste Disposal (Chemical					
		Waste) (General) Regulation.					
		Waste Ma	anagement (Construc	tion Waste)	l		
S7.4.1	WM1	On-site sorting of C&D material	Separation of unsuitable rock	Contractor	All construction	Construction stage	• DEVB (W) No. 6/2010
		• Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc.). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated stockpile area preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source	from ending up at concrete batching plants and be turned into concrete for structural use		sites		

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		site and crushing facilities should be submitted by the Contractor for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc. should be explored.					
\$7.5.1	WM2	 Construction and Demolition Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'selective demolition' technique to demolish the 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount	Contractor	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and • Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction.	for final disposal				19/2005
\$7.5.1	WM3	Standard formwork or pre-fabrication should be used as far as practicable in order to minimize the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to	Contractor	All construction sites	Construction stage	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		hoarding should be used to enhance the possibility of	reduce the amount				• ETWB TCW No.
		recycling. The purchasing of construction materials will be	for final disposal				19/2005
		carefully planned in order to avoid over ordering and wastage;					
		The Contractor should recycle as much of the C&D materials					
		as possible on-site. Public fill and C&D waste should be					
		segregated and stored in different containers or skips to					
		enhance reuse or recycling of materials and their proper					
		disposal. Where practicable, concrete and masonry can be					
		crushed and used as fill. Steel reinforcement bar can be					
		used by scrap steel mills. Different areas of the sites should					
		be considered for such segregation and storage.					
S7.5.1	WM6	Chemical Waste	Control the	Contractor	All	Construction stage	• Waste Disposal
		Chemical waste that is produced, as defined by Schedule 1 of	chemical waste and		construction		(Chemical Waste)
		the Waste Disposal (Chemical Waste) (General) Regulation,	ensure proper		sites		(General)
		should be handled in accordance with the Code of Practice on	storage, handling				Regulation
		the Packaging, Labelling and Storage of Chemical Wastes;	and disposal				Code of Practice
		Containers used for the storage of chemical wastes should be					on the Packaging,

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		suitable for the substance they are holding, resistant to					Labelling and
		corrosion, maintained in a good condition, and securely					Storage of
		closed, have a capacity of less than 450 L unless the					Chemical Waste
		specification has been approved by EPD, and display a label in					
		English and Chinese in accordance with instructions					
		prescribed in Schedule 2 of the regulation;					
		• The storage area for chemical wastes should be clearly					
		labelled and used solely for the storage of chemical waste,					
		enclosed on at least 3 sides, have an impermeable floor and					
		bunding of sufficient capacity to accommodate 110% of the					
		volume of the largest container or 20% of the total volume of					
		waste stored in that area, whichever is the greatest, have					
		adequate ventilation, covered to prevent rainfall entering, and					
		arranged so that incompatible materials are adequately					
		separated;					
		Disposal of chemical waste should be via a licensed waste					
		collector, be to a facility licensed to receive chemical waste,					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		such as the Chemical Waste Treatment Centre which also					
		offers a chemical waste collection service and can supply the					
		necessary storage containers, or be to a reuser of the waste,					
		under approval from EPD.					
S7.5.1	WM7	General Refuse	Minimize	Contractor	All	Construction stage	Waste Disposal
		General refuse generated on-site should be stored in enclosed	production of the		construction		Ordinance
		bins or compaction units separately from construction and	general refuse and		sites		
		chemical wastes;	avoid odour, pest				
		• A reputable waste collector should be employed by the	and litter impacts				
		Contractor to remove general refuse from the site, separately					
		from construction and chemical wastes, on a daily basis to					
		minimize odour, pest and litter impacts. Burning of refuse					
		on construction sites is prohibited by law.					
		Aluminum cans are often recovered from the waste stream by					
		individual collectors if they are segregated and made easily					
		accessible. Separate labelled bins for their deposit should be					
		provided if feasible;					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection.					
		Participation in a local collection scheme should be considered					
		by the Contractor.					
			Hazard to Life	1		,	
S9.18	H1	Blasting activities regarding transport and use of explosives should	To ensure that the	Contractor	Works areas	Construction stage	Dangerous Goods
		be supervised and audited by competent site staff to ensure full	risks from the		at which		Ordinance
		compliance with the blasting permit conditions.	proposed explosives		explosives		
			handling and		would be		
			transport would be		used		
			acceptable				
S9.6,	H2	Detonators shall not be transported in the same vehicle with	To reduce the risk of	Contractor	-	Construction stage	Dangerous Goods
para.4		other Category 1 Dangerous Goods.	explosion during				Ordinance
			the transport of				
			cartridged emulsion				
S9.6,	Н3	The explosives delivery trucks should be approved by Mines	To comply with the	Contractor	-	Construction stage	Dangerous Goods
para.8		Division and should meet the regulatory requirements for	requirements for				Ordinance

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		transport of explosives.	approval of an explosives delivery vehicle				
S9.10, para.7 and S9.18		Blast cover should be provided for shaft at HMT, and kept closed during blasting. Provision of blast doors or heavy duty blast curtains should be implemented at the shaft to prevent flyrock and control the air overpressure.	To ensure safe use of explosives	Contractor	Shaft	Construction stage	-
\$9.16	H5	Only the required quantity of explosives for a particular blast should be transported to avoid the return.	To reduce risks during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-
S9.18	Н7	The approved truck dedicated for transport of explosives should comply with the "Guidance Note on Requirements for Approval of an Explosives Delivery Vehicle" issued by CEDD Mines Division.	To reduce the risk during explosives transport	Contractor	Works areas of which explosives	Construction stage	Dangerous Goods Ordinance

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		The truck should be periodically inspected and properly			would be		
		maintained in good operation conditions. The fuel carried in the			used		
		fuel tank should be minimized to reduce the duration of fire.					
		Adequate fire fighting equipment shall be provided, inspected and					
		replaced periodically (e.g. fire extinguishers).					
S9.18	Н8	The driver and his assistant should be physically healthy,	To reduce the risk	Contractor	Works areas	Construction stage	-
		experienced and have good safe driving records. The driver	during explosives		at which		
		should hold a proper driving licence for the approved transport	transport		explosives		
		truck. Dedicated training programme and regular road safety			would be		
		briefing sessions/ workshops should be provided to enhance their			used		
		safe driving attitude and practice. Smoking should be strictly					
		prohibited.					
S9.18	Н9	Emergency response plans in case of road accident should be	To reduce the risk	Contractor	Works areas	Construction stage	-
		prepared and implemented. The driver and his assistant should	during explosives		at which		
		be familiar with the emergency procedures including evacuation,	transport		explosives		
		and proper communication/ fire-fighting equipment should be			would be		
		provided to the driver and his assistant.			used		

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
S9.18	H10	Close liaison and communication among Mines Division, Contractors for transport of explosives, and working staff of the blasting should be established. In case of any change of work schedule leading to cancellation or variation of explosives required, relevant parties should be informed in time to avoid	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-
\$9.18	H11	unused explosives at the work sites. Close liaison and communication with Fire Services Department should be established to reduce the accidental detonation escalated from a fire. The contractors for transport of explosives should use the preferred transport routes as far as practicable.	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-
\$9.18	H12	Contingency plan should be prepared for transport of explosives under severe weather conditions such as rainstorms and thunderstorms.	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
S9.18		For explosive transport, all packages of explosives on the truck	To reduce the risk	Contractor	Works areas	Construction stage	-
		should be properly stored in the truck compartment as required.	during explosives		at which		
		Packaging of the explosives should remain intact (i.e. damage	transport		explosives		
		free) until they are transferred to the blasting site.			would be		
					used		
S9.18	H14	Availability of a parking space should be ensured before	To reduce the risk	Contractor	Works areas	Construction stage	-
		commencement of transport of explosives. Location for loading	during explosives		at which		
		and unloading of explosives should be as close as possible to the	transport		explosives		
		shaft. No hot work should be performed in the vicinity during			would be		
		the time of loading and unloading.			used		
S9.18	H22	It is recommended to explore to minimize the use of the	To reduce the risk	Contractor	Works areas	Construction stage	-
		cartridged emulsion explosives and maximize the use of bulk	during explosives		at which		
		emulsion explosive as far as practicable.	transport		explosives		
					would be		
					used		
S9.18	H24	It is recommended to explore to use smaller explosive charges	To reduce the risk	Contractor	Works areas	Construction stage	-
		such as 'cast boosters' or 'mini-cast booster' instead of cartridged	during explosives		at which		

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		emulsion as primers for bulk emulsion. This option reduces the	transport		explosives		
		quantity of explosives required for transportation for the sections			would be		
		where bulk emulsion will be used.			used		
			Landscape &	/isual			
S10.10.1	LV1	Good Site Management	Minimize visua	I Contractor	Within	Construction stage	-
Table			impact		Project site		
10.11		• Large temporary stockpiles of excavated material shall be					
		covered with unobtrusive sheeting to prevent dust and dirt					
		spreading to adjacent landscape areas and vegetation, and to					
		create a neat and tidy visual appearance.					
		Construction plant and building material shall be orderly and					
		carefully stored in order to create a neat and tidy visual					
		appearance.					
S10.10.1	LV4	Screen Hoarding	Minimize visua	I Contractor	Within	Construction stage	-
Table		Decorative screen hoarding should be erected to screen the	impact		Project site		
10.11		public from the construction area. It should be designed to					
		be compatible with the existing urban context.					

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
S10.10.1	LV5	Lighting Control during Construction	Minimize visual	Contractor	Within	Construction stage	-
Table		All lighting in the construction site shall be carefully controlled	impact		Project site		
10.11		to minimize light pollution and night-time glare to nearby					
		residencies and GIC. The Contractor shall consider other					
		security measures, which shall minimize the visual impacts.					
S10.10.1	LV6	Erosion Control	Minimize landscape	Contractor	Within	Construction stage	-
Table		The potential for soil erosion shall be reduced by minimizing	impact		Project site		
10.11		the extent of vegetation disturbance on site and by providing					
		a protective cover over newly exposed soil.					
S10.10.1	LV7	Tree Protection & Preservation	Minimize landscape	Contractor	Within	Construction stage	• 'Guidelines for
Table		Carefully protected during construction. Tree protection	and visual impact		Project site		Tree Risk
10.11		measures will be detailed at the Tree Removal Application					Management and
		stage and plans submitted to the relevant Government					Assessment
		Department for approval in due course in accordance with					Arrangement on
		ETWB TC no. 3/2006.					an Area Basis and
							on a Tree Basis',
							Greening,

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
							Landscape and Tree Management (GLTM) Section, DEVB Latest recommended horticultural practices from GLTM Section, DEVB
S10.10.1 Table 10.11	LV8	 Tree Transplantation For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal. If this is not possible or practical compensatory planting will be provided for trees unavoidably felled (See LV10). For trees unavoidably 	Minimize landscape and visual impact	Contractor	Within Project site and designated off-site locations	Prior to Construction stage	• ETWB TCW 3/2006 • Latest recommended horticultural practices from

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		affected by the Project works that are transplanted,					Greening,
		transplantation must be carried out in accordance with ETWB					Landscape and
		TCW 2/2004 and 3/2006.					Tree
							Management
							(GLTM) Section,
							DEVB
							• ETWB TCW
							2/2004
S10.10.1	LV9	Compensatory Planting	Minimize visual	Contractor	Within	Construction stage	• ETWB TCW
Table		• For trees unavoidably affected by the Project that have to be	impact and also		Project site		3/2006
10.11		removed, where practical transportation will be chosen as the	enhance landscape				• Latest
		top priority method of removal but if this is not possible or					recommended
		practical compensatory planting will be provided for trees					horticultural
		unavoidably felled. All felled trees shall be compensated for					practices from
		by planting trees to the satisfaction of relevant Government					Greening,
		projects. Required numbers and locations of compensatory					Landscape and
		trees shall be determined and agreed separately with					Tree


EIA Ref.	EM&A Log Ref.	Objectives of Recommend Recommended Mitigation Measures Concerns to address		Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
		Government during the Tree Felling Application process under					Management
		ETWBTC 3/2006.					(GLTM) Section,
		Compensatory tree planting may be incorporated into public					DEVB
		open spaces and along roadside amenity areas affected by					• ETWB TCW
		the construction works and therefore be part of the bigger					2/2004
		wider planting plans. Onsite compensation planting is					
		preferred but if necessary, additional receptor sites outside					
		the Works Area shall be agreed separately with Government					
		during the Tree Felling Application process.					
		Cultural	Heritage Impact (Cor	struction Phase)			
S11.4.4	CH1	The contractor should be alerted during the construction on the	To preserve any	Contractor	During	Construction stage	• AMOs
		possibility of locating archaeological remains and as a	cultural heritage		construction		requirements
		precautionary measure, AMO shall be informed immediately in	items which may be		works		
		case of discovery of antiquities or supposed antiquities in the	removed and				
		subject sites.	damaged by the				
			excavation				
			EM&A Projec	t			

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved
S13.2	EM1	An Independent Environmental Checker needs to be employed	Control EM&A	Highways	All	Construction stage	• EIAO Guidance
		as per the EM&A Manual	Performance	Department	construction		Note No. 4/2010
					sites		• TM-EIAO
S13.2-1	EM2	• An Environmental Team needs to be employed as per the	Perform	Highways	All	Construction stage	• EIAO Guidance
3.4		EM&A Manual;	environmental	Department/	construction		Note No. 4/2010
		• Prepare a systematic Environmental Management Plan to	monitoring &	Contractor	sites		• TM-EIAO
		ensure effective implementation of the mitigation measures;	auditing				
		• An environmental impact monitoring needs to be					
		implemented by the Environmental Team to ensure all the					
		requirements given in the EM&A Manual are fully complied					
		with.					

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
Annandiv G
Appendix G
Monitoring Schedule of the Reporting Month

			Impact Monitoring Sc	chedule for HMTS		
			Feb-1	18		
Sun	Mon	Tue	Wed	Thur	Fri	Sat
4	5	6	7	8	Fri 2	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24 Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3
25	26	27	28	*Remark: constructio	in works commenced on 20/2	

Appendix H
Calibration Certificates
(Air Monitoring)





RECALIBRATION
DUE DATE:

February 2, 2019

Certificate of Calibration

Calibration Certification Information

Cal. Date: February 2, 2018

Rootsmeter 5/N: 438320

Ta: 294
Pa: 754.4

°K

Operator: Jim Tisch

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 3465

F	₹un	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
	1	1	2	1	1.4360	3.2	2.00
	2	3	4	1	1.0140	6.4	4.00
	3	5	6	1	0.9070	7.9	5.00
	4	7	8	1	0.8680	8.8	5.50
	5	9	10	1	0.7180	12.7	8.00

Data Tabulation							
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	$\sqrt{\Delta H (Ta/Pa)}$		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
1.0018	0.6977	1.4185	0.9958	0.6934	0.8829		
0.9976	0.9838	2.0061	0.9915	0.9778	1.2486		
0.9956	1.0977	2.2429	0.9895	1.0910	1.3959		
0.9944	1.1456	2.3524	0.9883	1.1386	1.4641		
0.9892	1.3777	2.8371	0.9832	1.3693	1.7657		
	m=	2.08721		m=	1.30698		
QSTD	b=	-0.04206	QA [b=	-0.02618		
	r=	0.99995		r=	0.99995		

Calculations					
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)		
Qstd=	Vstd/ΔTime	Qa= Va/ΔTime			
For subsequent flow rate calculations:					
$\mathbf{Qstd} = \frac{1}{m} \left(\left(\sqrt{\Delta H \left(\frac{P_a}{Pstd} \right) \left(\frac{T_std}{T_a} \right)} \right) - b \right) \qquad \mathbf{Qa} = \frac{1}{m} \left(\left(\sqrt{\Delta H \left(T_a/P_a \right)} \right) - b \right)$					

Standard Conditions						
Tstd:	298.15 °K					
Pstd:	760 mm Hg					
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Key					
ΔH: calibrator manometer reading (in H2O)						
ΔP: rootsmet	ter manometer reading (mm Hg)					
Ta: actual absolute temperature (°K)						
Pa: actual barometric pressure (mm Hg)						
b: intercept						
m· clone	<u> </u>					

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

isch Environmental, Inc. 45 South Miami Avenue /illage of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information

	TSOFKung Po Secondary	1			
Location:	School	Site ID:	M-A3	Date:	24-Feb-2018
Serial No:	1048	Model:	TE-5170X	Operator:	Chris

Ambient Condition

		22.00	The second secon
Corrected Pressure (mm Hg):	764.3	Temperature (deg K):	293.2
			1

Calibration Orifice

Model:	TE-5025	Slope:	2.08721
Serial No.:	3465	Intercept:	-0.04206
Calibration Due Date:	2-Feb-19	Corr. Coeff:	0.99995

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axia
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.00	0.505	29.0	29.32
2	2.70	0.816	37.0	37,41
3	4.60	1.059	43.0	43.48
4	4.90	1.092	44.0	44.49
5	5.30	1.135	45.0	45.50

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= -	25.6306	b=	16.4196	Corr. Coeff=	0.9999
Sampler	set point(SSP)	47	CFM		
			Calculations		

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

m = sampler slope b = sampler intercept

Qstd = standard flow rate

I = chart response

IC = corrected chart response

I = actual chart response

Tav = average temperature Pav = average pressure

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

(1.21*m+b)/[Sqrt(298/Tav)(Pav/760)]

24-Feb-18 Date:

		e – Ho Man Tin Access Sha	
Appondix I			
Appendix I			
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	
Calibration	Certifica	tes (Noise)	



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C176148

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC17-1542)

Date of Receipt / 收件日期: 26 October 2017

Description / 儀器名稱 :

Manufacturer / 製造商 Model No./型號

NTi XL2

Serial No./編號

A2A-09696-E0

Audio Analyzer

Supplied By / 委託者

Acumen Environmental Engineering and Technologies Co., Ltd.

Lot 11, Tam Kon Shan Road, North Tsing Yi, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

3 November 2017

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

K C Lee Engineer

Certified By

核證

H C Chan Engineer

Date of Issue 簽發日期

7 November 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可測源至國際標準。局部後印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory
c/o 4/f, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong
師創工保有限公司 - 校正及檢測實驗所
c/o 香港新學中門要安里。樂育山海儀樓四樓

Fax/傳真: 2744 8986 Tel/電話: 2927 2606

E-mail/電郵: callab@suncreation.com | Website信用: www.suncreation.com Page 1 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C176148

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using the laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.3.2. 2.
- The results presented are the mean of 3 measurements at each calibration point. 3.
- 4 Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C170048

Multifunction Acoustic Calibrator

PA160023

- 5. Test procedure: MA101N.
- Results: 6
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

	UUT Setting		Applie	UUT	
Range	Frequency	Time	Level	Freq.	Reading
(dB)	Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	A	FAST	94.00	1	93.9

6.1.1.2 After Self-calibration

A LITTOR COULT CHILD	II(of Colf Callotation								
UUT Setting			Applied Value		UUT	IEC 61672			
Range	Frequency	Time	Level	Freq.	Reading	Class 1			
(dB)	Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)			
30 - 130	A	FAST	94.00	1	94.0	± 1.1			

6.1.2 Linearity

	UUT Setting		Applie	d Value	UUT
Range (dB)				Freq. (kHz)	Reading (dB)
30 - 130	A FAST		94.00	1	94.0 (Ref.)
			104.00		104.0
			114.00		114.0

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration are naceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory Sun County Engineering Counter County (County) (co. 4年, Fsing Shan Wan Exchange Building, I Hing On Lanc. Tuen Mun, New Territories, Hong Kong 練創工程有限公司 — 校正及檢測實驗所

e/o 香港新界屯門與安里一號背山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電腦: callab@suncreation.com Website/網址: www.suncreation.com

Page 2 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C176148

證書編號

6.2 Time Weighting

UUT Setting			Applied	i Value	UUT	IEC 61672	
Range	Frequency	Time	Level Freq.		Reading	Class 1 Spec.	
(dB)	Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)	
30 - 130	A	FAST	94.00	1	94.0	Ref.	
		SLOW			94.0	± 0.3	

6.3 Frequency Weighting

A-Weighting 6.3.1

UUT Setting			Appli	ed Value	UUT	IEC 61672
Range (dB)	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	A	FAST	94.00	63 Hz	67.7	-26.2 ± 1.5
		1		125 Hz	77.8	-16.1 ± 1.5
				250 Hz	85.3	-8.6 ± 1.4
				500 Hz	90.7	-3.2 ± 1.4
				1 kHz	94.0	Ref.
				2 kHz	95.2	$+1.2 \pm 1.6$
				4 kHz	95.0	$+1.0 \pm 1.6$
				8 kHz	92.9	-1.1 (+2.1; -3.1)
				12.5 kHz	89.7	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

UUT Setting			Applie	d Value	UUT	IEC 61672
Range	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)	Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	C	FAST	94.00	63 Hz	93.1	-0.8 ± 1.5
]	'			125 Hz	93.8	-0.2 ± 1.5
				250 Hz	94.0	0.0 ± 1.4
		,		500 Hz	94.0	0.0 ± 1.4
				1 kHz	94.0	Ref.
				2 kHz	93,8	-0.2 ± 1.6
· '				4 kHz	93.2	-0.8 ± 1.6
		1		8 kHz	91.0	-3.0 (+2.1; -3.1)
				12.5 kHz	87.7	-6.2 (+3.0; -6.0)

本證書所載校正用之測試器材均可瀏源至國際標準。 局部復印本證書需先獲本實驗所書而批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/E. Ising Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong 範囲工程行限公司 - 校正及檢測實驗所 c/o 香港海界尼門與安里上一號計目結構與四樓 Tel·電話: 2927 2606 Fax/傳真: 2744-8986 E-mail/電郵: callab@suncreation.com Website/

E-mail/電郵: eallab@suncreation.com Website/钢床: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C176148

證書編號

Remarks: - Mfr's Spec. : IEC 61672 Class 2

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 500 Hz : $\pm 0.30 \text{ dB}$ 1 kHz $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz : ± 0.35 dB 8 kHz $: \pm 0.45 \text{ dB}$ 12.5 kHz $: \pm 0.70 \text{ dB}$

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- UUT Microphone Model No.: MA220 (ACO7052) & S/N: 62324

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載按正用之測試器材均可測源至國際標準。 局部複印本證書醫先獲本實驗所書面批准。

Sun Creation Engineering Limited Calibration & Testing Laboratory
e/o 4年 Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mnn, New Territories, Hong Kong
確創工程有限公司 接正及檢測實驗所
e/o 看達新界电門與安里 號台口灣機集四機

E-mail/電郵: callab@suncreation.com Website/電功: www.suncreation.com Tel/電話: 2927 2606 Fax/傳真: 2744 8986



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C175265

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC17-2132) Date of Receipt / 收件日期: 14 September 2017

Description / 儀器名稱 : Acoustic Calibrator

Manufacturer / 製造商

Pulsar

Model No. / 型號 Serial No./編號

105 63705

Supplied By / 委託者

Acumen Environmental Engineering and Technologies Co., Ltd.

Lot 11, Tam Kon Shan Road, North Tsing Yi, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓:

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

17 September 2017

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong Technical Officer

Certified By 核證

K C Lee Engineer

Date of Issue 簽發日期

21 September 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e/o 4年, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 維朗上程行限公司 - 校正及绘测电影符。 音影影性出門眼安里一號音比過程暖晚叫樓 Tel/電話: 2927 2606 Fax/得真: 2744 8986 E-mail/電郵: callab@sunercation.com Website/

E-mail/電郵: callab@sunercation.com Website/網址: www.sunercation.com

Page 1 of 2



Certificate of Calibration 校正證書

Certificate No.: C175265

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment:

Equipment ID TST150A

Description

Certificate No.

CL130 CL281

Measuring Amplifier

C161175

Universal Counter

C173864

Multifunction Acoustic Calibrator

PA160023

- Test procedure: MA100N.
- Results: 5.

Sound Level Accuracy

UUT	Measured Value	IEC60942:2003	Uncertainty of Measured Value
Nominal Value	(dB)	Class 1 Spec.	(dB)
94 dB, 1 kHz	93.7	± 0.4 dB	± 0.2

Mfr's Spec. : IEC60942:2003 Class 1

Frequency Accuracy 5.2

UUT Nominal	Measured Value	Mfr's	Uncertainty of Measured Value
Value (kHz)	(kHz)	Spec.	(Hz)
1	1.000	1 kHz ± 1 %	± 1

Remark: - The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

E-mail 電郵: callab@suncreation.com Website/制止: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior 本證書所載按正用之測試器材均可測源至國際標準。 局部復印本證書需先獲本實驗所書面批准。

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
Appendix J
The Certification of Laboratory with HOKLAS
Accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 - General requirements for the competence 此實驗所符合ISO / IEC 17025: 2005 - 《测試及校正實驗所能力的通用規定》所訂的要求 of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃(認可實驗所名冊)內下遙測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 测试或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised international Standard ISO / IEC 17025 ; 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 ; 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 透項認可資格深示在指定範疇所開的技術能力及實驗所質量管理關系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué), (見國際認可論權、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator

執行幹事 陳成城 Issue Date: 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : NONLAS 066 註冊號碼:

Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日

This certificate is issued subject to the terms and conditions laid down by HKAS 本题者按照香港如可應訂立的複數及條件發出

L 000552



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

> **HOKLAS Accredited Laboratory** 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

Environmental Testing

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所具備指定範疇內所須的技術能力並 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wah, Executive Administrator 執行幹事 黃宏華

Issue Date: 16 July 2014

簽發日期:二零一四年七月十六日

註冊號碼:

Registration Number: HOKLAS 241


Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

L 001195

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出

Monthly Environmental Monitoring & Auditing Report	
Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft	

Appendix K
Location Plan of Noise and Air Quality
Monitoring Station



Contract No. HY/2014/09	Central Kowloon Rout	e – Ho Man Tin Acc	ess Shaft	
A 1' T				
Appendix I	_			
Monitoring	Data (Ai	r Monito	oring)	
2,10111011118	2 0000 (1 11		(8)	

Monthly Environmental Monitoring & Auditing Report

Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft

Location: SKH Tsoi Kung Po Secondary School

Monitoring date: 24 February 2018

Parameter: TSP 1-hour

Major Site Activities Diaphragm wall construction, decant of structure

Major dust source nearby traffic

Other Factors NA

	1-hour TSP (μg/m³)									
Date	Weather	Start Time	1 st Hour (μg/m³)	2 nd Hour (μg/m³)	3 rd Hour (μg/m³)					
24/02/2018	Sunny	14:00	122	137	126					

Contract No. HY/2014/09 Environmental Monitoring & Auditing

Location: SKH Tsoi Kung Po Secondary School

Monitoring date: 24 February 2018

Parameter: TSP 24-hour

Major Site Activities Diaphragm wall construction, decant of structure

Major dust source nearby traffic

Other Factors NA

Date of Calibration: 24-Feb-18 Slop = 25.630609

Calibration due date: 11-Mar-18 Intercept = 16.41963

Start Date	Weather Condition		Elapse Time	ē	C	hart Readir	ng	Avg Air Temp	Avg Atmosphe ric Pressure	Flow Rate	Standard Air Volume	Filter Weight (g)		ter Weight (g) Particulate weight Conc.	
		Initial	Final	Actual (min)	Min	Max	Avg	(°C)	(mm Hg)	(m³/min)	(m ³)	Initial	Final	(g)	$(\mu g/m^3)$
24-02-18	Sunny	84.12	108.12	1440	46	46	46	20.1	761	1.17	1687	2.6859	2.7815	0.0956	57

Appendix M
Monitoring Data (Noise)

Monthly Environmental Monitoring & Auditing Report

Contract No. HY/2014/09 Central Kowloon Route - Ho Man Tin Access Shaft

Location: SKH Tsoi Kung Po Secondary School

Monitoring date: 24 February 2018

 $Parameter: \hspace{1.5cm} L_{eq}, L_{10}, \ L_{90}$

Major Site Activities Diaphragm wall construction, decant of structure

Major noise source breaker, nearby traffic

Other Factors NA

Noise Monitoring data:

Date	Weather	Start Time	- End Time	LAeq	L10	L90
24/2/2018	Sunny	14:30	- 15:00	68.6	76.5	64.8

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
A a 1: NT
Appendix N
Waste Flow Table
vv aste 1 low 1 able

Monthly Summary Waste Flow Table

Name of Department: Highways Department Contract No. / Works Order No.: <u>HY/2014/09</u>

Monthly Summary Waste Flow Table for February 2018

[to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

	Actual Quantities of <u>Inert</u> Construction Waste Generated Monthly								
Month	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill	Imported Fill			
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)			
Jan	0.309	0.127	0.000	0.000	0.182	0.000			
Feb	1.343	1.156	0.000	0.000	0.187	0.000			
Mar									
Apr									
May									
Jun									
Sub-total	1.652	1.283	0.000	0.000	0.369	0.000			
Jul									
Aug									
Sep									
Oct									
Nov									
Dec									
Total	1.652	1.283	0.000	0.000	0.369	0.000			

	Actual Quantities of Non-inert Construction Waste Generated Monthly								
Month	Metals		Paper/ cardboard packaging		Plastics		Chemical Waste		Others, e.g. General Refuse disposed at Landfill
	(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.014
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.016
Mar									
Apr									
May									
Jun									
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.030
Jul									
Aug									
Sep									
Oct									
Nov									
Dec									
Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.030

Appendix O
Statistics on Complaint, Notifications of
Summons and Successful Prosecutions

Statistical Summary of Exceedances

Air Quality								
Location	Action Level	Limit Level	Total					
M-A3	0	0	0					
	Noise							
Location	Action Level	Limit Level	Total					
M-N3	0	0	0					

Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics						
Period Frequency		Cumulative	Complaint Nature				
20 Feb -	0	0	NI/A				
28 Feb	0	U	N/A				

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics					
Period	Frequency	Cumulative	Details			
20 Feb - 28 Feb	0	0	N/A			

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics						
Period Frequency		Cumulative	Details				
20 Feb - 28 Feb	0	0	N/A				

Monthly Environmental Monitoring & Auditing Report Contract No. HY/2014/09 Central Kowloon Route – Ho Man Tin Access Shaft
Appendix P
Monitoring Schedule of the Coming Month
8 8

Impact Monitoring Schedule for HMTS								
Mar-18								
n	Mon	Tue	Wed			Sat		
				1	Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3	3		
	5	6	7	8	Δ	10		
				Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3				
1	12	13	14	15	16	17		
			Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3					
8	19	20	21	22	23	24		
		Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3						
5	26	27	28	29	30	31		
	Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3		Impact TSP-1hr & TSP-24hr monitoring for M-A3 Noise monitoring for M-N3					