

**Vol. 2 of 4**

**FEP-01/457/2013/C**

**Central Kowloon Route**

**Kai Tak West**

**Contract No. HY/2014/07**

**February 2019**

## Environmental Permit No. EP-457/2013/C

### Central Kowloon Route

### Independent Environmental Checker Verification

Works Contract:	Kai Tak West (HY/2014/07)
-----------------	---------------------------


#### Reference Document/Plan

Document/ <del>Plan</del> to be <del>Certified</del> / Verified:	Monthly EM&A Report No.11 (February 2019)
Date of Report:	11 March 2019 (Rev. 0)
Date received by IEC:	11 March 2019

#### Reference EP Condition

Environmental Permit Condition:	3.4
Submission of Monthly EM&A Report of the Project	
3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.	

#### IEC Verification

I hereby verify that the above referenced document/ <del>plan</del> complies with the above referenced condition of EP-457/2013/C and FEP-01/457/2013/C.	
	
Ms Mandy To	Date: 12 March 2019
Independent Environmental Checker	

**Gammon Construction Limited**

**Central Kowloon Route**  
**Works Contract HY/2014/07 –**  
**Central Kowloon Route – Kai Tak West**  
**Monthly EM&A Report for February 2019**

[March 2019]

	Name	Signature
Prepared & Checked:	Ray Cheng	
Reviewed, Approved & Certified:	Y T Tang	

Version: 0

Date: 11 March 2019

**Disclaimer**

This Environmental Monitoring and Audit Report is prepared for Gammon Construction Limited and is given for its sole benefit in relation to and pursuant to Contract HY/2014/07 and may not be disclosed to, quoted to or relied upon by any person other than Gammon Construction Limited without our prior written consent. No person (other than Gammon Construction Limited into whose possession a copy of this report comes may rely on this plan without our express written consent and Gammon Construction Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.  
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong  
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

## Table of Contents

	Page
<b>EXECUTIVE SUMMARY .....</b>	<b>3</b>
<b>1 INTRODUCTION.....</b>	<b>6</b>
1.1 Purpose of the Report .....	6
1.2 Report Structure.....	6
<b>2 PROJECT INFORMATION.....</b>	<b>7</b>
2.1 Background .....	7
2.2 Site Description.....	7
2.3 Construction Programme and Activities .....	8
2.4 Project Organization .....	9
2.5 Status of Environmental Licences, Notification and Permits .....	10
<b>3 ENVIRONMENTAL MONITORING REQUIREMENTS .....</b>	<b>11</b>
3.1 Construction Dust Monitoring .....	11
3.2 Construction Noise Monitoring .....	14
3.3 Construction Water Monitoring .....	16
3.4 Landscape and Visual .....	18
<b>4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES.....</b>	<b>18</b>
<b>5 MONITORING RESULTS .....</b>	<b>19</b>
5.1 Construction Dust Monitoring .....	19
5.2 Regular Construction Noise Monitoring.....	19
5.3 Construction Water Monitoring .....	20
5.4 Waste Management.....	21
5.5 Landscape and Visual .....	21
<b>6 ENVIRONMENTAL SITE INSPECTION AND AUDIT .....</b>	<b>22</b>
<b>7 ENVIRONMENTAL NON-CONFORMANCE.....</b>	<b>23</b>
7.1 Summary of Monitoring Exceedances.....	23
7.2 Summary of Environmental Non-Compliance .....	23
7.3 Summary of Environmental Complaints.....	23
7.4 Summary of Environmental Summon and Successful Prosecutions .....	23
<b>8 FUTURE KEY ISSUES .....</b>	<b>24</b>
8.1 Construction Programme for the Next Three Month.....	24
8.2 Key Issues for the Coming Month.....	24
8.3 Monitoring Schedule for the Coming Month .....	24
<b>9 CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>25</b>
9.1 Conclusions.....	25
9.2 Recommendations .....	25



**List of Tables**

Table 2.1	Construction Activities in the reporting month .....	8
Table 2.2	Contact Information of Key Personnel .....	9
Table 2.3	Status of Environmental Licenses, Notifications and Permits .....	10
Table 3.1	Air Quality Monitoring Equipment .....	11
Table 3.2	Location of Construction Dust Monitoring Station.....	11
Table 3.3	Noise Monitoring Parameters, Frequency and Duration.....	14
Table 3.4	Noise Monitoring Equipment for Regular Noise Monitoring.....	14
Table 3.5	Noise Monitoring Stations during Construction Phase .....	14
Table 3.6	Noise Monitoring Parameters, Frequency and Duration.....	15
Table 3.7	Water Quality Monitoring Equipment .....	16
Table 3.8	Impact Water Quality Monitoring Stations.....	16
Table 3.9	Water Quality Monitoring Parameters, Frequency and Duration .....	17
Table 4.1	Status of Required Submission under Environmental Permit.....	18
Table 5.1	Summary of 24-hour TSP Monitoring Result in the Reporting Period .....	19
Table 5.2	Summary of 1-hour TSP Monitoring Result in the Reporting Period .....	19
Table 5.3	Summary of Construction Noise Monitoring Results in the Reporting Period .....	19
Table 5.4	Summary of Impact Water Quality Monitoring Results .....	20
Table 5.5	Summary of Water Quality Exceedances .....	20
Table 6.1	Observations and Recommendations of Site Audit .....	22
Table 8.1	Construction Activities in the coming three month.....	24

**List of Figures**

Figure 1.1	Site Layout Plan
Figure 3.1	Location of Air Quality Monitoring Station
Figure 3.2	Locations of Noise Monitoring Station
Figure 3.3	Locations of Water Monitoring Station

**List of Appendices**

Appendix A	Construction Programme
Appendix B	Project Organization Structure
Appendix C	Implementation Schedule of Environmental Mitigation Measures
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Equipment
Appendix F	EM&A Monitoring Schedules
Appendix G	Air Quality Monitoring Results and their Graphical Presentations
Appendix H	Noise Monitoring Results and their Graphical Presentations
Appendix I	Water Monitoring Results
Appendix J	Detail of Water Quality Exceedance
Appendix K	Event and Action Plan
Appendix L	Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions
Appendix M	Monthly Summary Waste Flow Table

**EXECUTIVE SUMMARY**

Central Kowloon Route – Kai Tak West (CKR-KTW; Contract No. HY/2014/07) (hereafter called “the Project”) covers part of the construction of the Central Kowloon Route (CKR).

The Project comprises the follow works:

- 50x30m access shaft with noise enclosure at Ma Tau Kok (MTK);
- 100m long cut-and-cover (C&C) tunnel at MTK;
- Demolition and re-provisioning of MTK Public Pier;
- 160m long underwater tunnel (UWT) (Stage 1);
- 210m long UWT (Stage 2);
- 60m long C&C tunnel at Kai Tak;
- 130m long depressed road and 200m long underpass at Kai Tak;
- 390m long underground tunnel ventilation adit at Kai Tak;
- Seawall demolition and construction of new landing steps; and
- Barging Point enclosure and conveyor system.

The EM&A programme commenced on 4 April 2018. The impact EM&A for the Project includes air quality, noise and water quality monitoring.

This is the eleventh monthly EM&A Report presenting the EM&A works carried out during the period between 1 and 28 February 2019. As informed by the Contractor, major activities in the reporting period were:

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Pipe piling</li> <li>• Setup of excavated soil storage area</li> <li>• Watermain diversion</li> <li>• Construction of ventilation adit</li> <li>• Construction of at-grade road</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• TTM implementation,</li> <li>• Pipe piling works,</li> <li>• King post construction</li> <li>• Existing drainage diversion works</li> <li>• Fresh water pipe installation works</li> <li>• Project signboard construction</li> <li>• ELS &amp; decking works for access shaft</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Sheetpile and pipe pile construction for stage 1 temporary reclamation</li> <li>• Marine piling works and platform erection</li> <li>• Landing step pipe piling work</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• Barging point construction and operation</li> </ul>

**Breaches of Action and Limit Levels for Air Quality**

All 24-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.

All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.

**Breaches of Action and Limit Levels for Noise**Regular Noise Monitoring

No exceedance of Action and Limit Level of noise was recorded in the reporting month.

**Breaches of Action and Limit Levels for Water**

Due to the laboratory results on 31 Jan 2019 postponed, the updated breaches of Action and Limit levels for water on January 2019 were reported as below.

No Action level and Limit level exceedance were recorded at measured DO and Total PAHs.

Four (4) Action Level and four (4) Limit level were recorded exceedances at measured turbidity level in the January 2019.

Four (4) Action Level and eleven (11) Limit Level exceedances were recorded at measured SS level in the January 2019.

One (1) Action Level and sixty-nine (75) Limit Level exceedances were recorded at measured Copper Level in the January 2019.

Based on the findings from the completed IRs on 19, 22, 24, 26, 29 and 31 January 2019, the exceedance were unrelated to the Project.

**Complaint, Notification of Summons and Successful Prosecution**

No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

**Reporting Changes**

No report changes in the reporting period.

**Future Key Issues**

Key issues to be considered in the next three months included:

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Pipe piling</li> <li>• Setup of excavated soil storage area</li> <li>• Watermain diversion</li> <li>• Construction of ventilation adit</li> <li>• Construction of at-grade road</li> <li>• Backfilling of soil</li> <li>• ELS strut removal</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• TTM implementation</li> <li>• Pipe piling works</li> <li>• King post construction</li> <li>• Existing drainage diversion works</li> <li>• Fresh water pipe installation works</li> <li>• Project signboard construction</li> <li>• ELS &amp; decking works for access shaft</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Sheetpile and pipe pile construction for stage 1 temporary reclamation</li> <li>• Marine piling works and platform erection</li> <li>• Landing step pipe piling work</li> <li>• Wall tie installation &amp; temporary reclamation inside marine platform</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Site Clearance</li> <li>• Barging point construction and operation</li> </ul>

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water pollution control, and waste management.

## 1 INTRODUCTION

Gammon Construction Limited was commissioned by the Highways Department as the Civil Contractor for Works Contract HY/2014/07. AECOM Asia Company Limited (AECOM) was appointed by Gammon Construction Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during construction phase of the Project.

### 1.1 Purpose of the Report

- 1.1.1 This is the eleventh monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 and 28 February 2019.

### 1.2 Report Structure

- 1.2.1 This monthly EM&A Report is organized as follows:

- Section 1: Introduction
- Section 2: Project Information
- Section 3: Environmental Monitoring Requirement
- Section 4: Implementation Status of Environmental Mitigation Measures
- Section 5: Monitoring Results
- Section 6: Environmental Site Inspection and Audit
- Section 7: Environmental Non-conformance
- Section 8: Future Key Issues
- Section 9: Conclusions and Recommendations

## 2 PROJECT INFORMATION

### 2.1 Background

- 2.1.1 CKR is a dual 3-lane trunk road across central Kowloon linking the West Kowloon in the west and the Kai Tak Development (KTD) in the east. The CKR will be about 4.7 km long with an underground tunnel section of about 3.9 km long, in particular, there will be an underwater tunnel of about 370 m long in Kowloon Bay to the north of the To Kwa Wan Typhoon Shelter. It will connect the West Kowloon Highway at Yau Ma Tei Interchange with the road network at Kowloon Bay and the future Trunk Road T2 at KTD which will connect to the future Tseung Kwan O – Lam Tin Tunnel (TKO-LTT) and Cross Bay Link (CBL). CKR, Trunk Road T2 and TKO-LTT will form a strategic highway link, namely Route 6, connecting West Kowloon and Tseung Kwan O. In addition, 3 ventilation buildings, which will be located in Ya Ma Tei, Ho Man Tin and ex-Kai Tak airport area, are proposed to ensure acceptable air quality within the tunnel.
- 2.1.2 The Environmental Impact Assessment (EIA) Report for Central Kowloon Route (Register No.: AEIAR-171/2013) was approved on 11 July 2013 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Report, an Environmental Permit (EP) for CKR was granted on 9 August 2013 (EP No.: EP- 457/2013) for the construction and operation. Variation of EP (VEP) was subsequently applied and the latest EP (EP No. EP-457/2013/C) was issued by the Director of Environmental Protection (DEP) on 16 January 2017. Further Environmental Permit (EP No. FEP-01/457/2013/C) for CKR – Kai Tak West was issued on 28 February 2018.
- 2.1.3 The construction of the CKR had been divided into different sections. This Work Contract HY/2014/07 – Kai Tak West (KTW) (“The Project”) will include a road which is a trunk road, including new roads, and major extensions or improvements to existing roads; a road fully enclosed by decking above and by structure on the sides for more than 100 m; and reclamation works (including associated dredging works) more than 1 ha in size and a boundary of which is less than 100 m from an existing residential area.
- 2.1.4 The site layout plan of the Project is shown in **Figure 1.1**.

### 2.2 Site Description

- 2.2.1 The major construction activities under this Project include:
- construction of approximately 160m long cut-and-cover tunnel and 370m long underwater tunnel between the tunnel section at Ma Tau Kok and the depressed road of the CKR within Kai Tak Development;
  - reconstruction of the seawall at Ma Tau Kok public pier, and the sloping seawall at the Former Kai Tak Airport Runway;
  - construction of approximately 125m long depressed road and 200m long underpass of the CKR within Kai Tak Development;
  - construction of approximately 360m long underground tunnel ventilation adit of the CKR;
  - reconstruction of Kowloon City Ferry Pier Public Transport Interchange; and
  - other associated works.

### 2.3 Construction Programme and Activities

2.3.1 The major construction activities undertaken in the reporting month are summarized in **Table 2.1**.

**Table 2.1 Construction Activities in the reporting month**

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Pipe piling</li> <li>• Setup of excavated soil storage area</li> <li>• Watermain diversion</li> <li>• Construction of ventilation adit</li> <li>• Construction of at-grade road</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• TTM implementation,</li> <li>• Pipe piling works,</li> <li>• King post construction</li> <li>• Existing drainage diversion works</li> <li>• Fresh water pipe installation works</li> <li>• Project signboard construction</li> <li>• ELS &amp; decking works for access shaft</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Sheetpile and pipe pile construction for stage 1 temporary reclamation</li> <li>• Marine piling works and platform erection</li> <li>• Landing step pipe piling work</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• Barging point construction and operation</li> </ul>

2.3.2 The construction programme is presented in **Appendix A**.

## 2.4 Project Organization

2.4.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 2.2**.

**Table 2.2 Contact Information of Key Personnel**

Party	Role	Position	Name	Telephone	Fax
Arup-Mott MacDonald Joint Venture	Residential Engineer (ER)	Engineer's Representative	Mr. Jeffrey Lau	2268 3640	2268 3954
ERM	Independent Environmental Checker (IEC)	Independent Environmental Checker	Ms. Mandy To	2271 3313	2723 5660
Gammon	Contractor	Contracts Manager	Mr. Alan Yan	2516 8823	2516 6260
		Environmental Manager	Ms Michelle Tang	9267 8866	2516 6260
		Environmental Officer	Ms. Phoebe Ng	9869 1105	
AECOM	Contractor's Environmental Team (ET)	ET Leader	Mr. Y T Tang	3922 9392	2317 7609



## 2.5 Status of Environmental Licences, Notification and Permits

2.5.1 Relevant environmental licenses, permits and/or notifications on environmental protection for this Project and valid in the reporting month are summarized in **Table 2.3**.

**Table 2.3 Status of Environmental Licenses, Notifications and Permits**

Permit / License No. / Notification/ Reference No.	Valid Period		Status	Remarks
	From	To		
<b>Further Environmental Permit</b>				
FEP-01/457/2013/C	28 Feb 2018	End of Project	Valid	--
<b>Wastewater Discharge License</b>				
WT00030290-2018	22 Mar 2018	31 May 2023	Valid	Ma Tau Kok
WT00030668-2018	27 Apr 2018	30 Apr 2023	Valid	Site Office at Kai Tak West
WT00030358-2018	27 Apr 2018	30 Apr 2023	Valid	Kai Tak West
WT00030333-2018	27 Apr 2018	30 Apr 2023	Valid	Barging Point at Portions 4B & 4C
WT00030330-2018	27 Apr 2018	30 Apr 2023	Valid	Kowloon Bay
<b>Construction Noise Permit</b>				
GW-RE0925-18	8 Jan 2019	7 Mar 2019	Valid	Kai Tak General Works
GW-RE0188-18	1 Sep 2018	28 Feb 2019	Valid until 28 Feb 2019	General Works at Kai Tak Barging Point
GW-RE0125-19	28 Feb 2019	27 Aug 2019	Valid	General Works at Kai Tak Barging Point
PP-RE0045-18	6 Oct 2018	30 Mar 2019	Valid	Percussive Piling at Kai Tak Area (at grade road and underpass)
PP-RE0052-18	20 Nov 2018	18 May 2019	Valid	Percussive Piling at Stage 1 Temporary Reclamation Area
<b>Chemical Waste Producer Registration</b>				
5118-247-G2347-47	30 Jan 2018	End of Project	Valid	--
5118-247-G2347-48	30 Jan 2018	End of Project	Valid	--
<b>Marine Dumping Permit</b>				
EP/MD/19-045	20 Nov 18	19-May-19	Valid	Sediments requiring Type 1 - Open Sea Disposal
EP/MD/19-091	23 Jan 19	22 Feb 19	Valid until 22 Feb 19	Sediments requiring Type 1 (Dedicated Site) and Type 2 Confined Marine Disposal
<b>Billing Account for Construction Waste Disposal</b>				
7029909	22 Jan 2018	End of Project	Account Active	--
<b>Notification Under Air Pollution Control (Construction Dust) Regulation</b>				
429442	5 Jan 2018	5 Jul 2025	Notified	--

**3 ENVIRONMENTAL MONITORING REQUIREMENTS****3.1 Construction Dust Monitoring****Monitoring Requirements**

- 3.1.1 In accordance with the approved EM&A Manual, measurement of 24-hour and 1-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out for at least once every 6 days, and 1-hour TSP monitoring should be done at least 3 times every 6 days while the highest dust impact is expected. The Action and Limit Levels of the air quality monitoring is provided in **Appendix D**.

**Monitoring Equipment**

- 3.1.2 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at the designated monitoring station. The HVS meets all the requirements of the EM&A Manual.
- 3.1.3 A portable direct reading dust meter was used to carry out the 1-hour TSP monitoring.
- 3.1.4 Brand and model of the equipment is given in **Table 3.1**.

**Table 3.1 Air Quality Monitoring Equipment**

<b>Equipment</b>	<b>Brand and Model</b>
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3B & LD-3)

**Monitoring Locations**

- 3.1.5 The monitoring station for construction dust monitoring pertinent to the Project has been identified based on the approved EM&A Manual for the Project. The location of the construction dust monitoring station is summarized in **Table 3.2** and shown in **Figure 3.1**.

**Table 3.2 Location of Construction Dust Monitoring Station**

<b>Location</b>	<b>Monitoring Station</b>	<b>Description</b>
E-A14a <sup>[1]</sup>	Block B of Merit Industrial Centre	Rooftop (13/F)

Note:

[1] The air monitoring station proposed in the EM&A Manual (i.e. Wyler Gardens with ID: E-A14) was not available for impact dust monitoring, therefore impact monitoring was conducted at E-A14a as an alternative which was agreed by the ER, IEC and EPD.

**Monitoring Methodology**

- 3.1.6 24-hour TSP Monitoring
- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS as far as practicable:-
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) Two samplers should not be placed less than 2m apart from each other;
  - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
  - (vi) No furnace or incinerator flues nearby.

- (vii) Airflow around the sampler was unrestricted.
  - (viii) The sampler was located more than 20 meters from any dripline.
  - (ix) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (x) Permission was obtained to set up the samplers and access to the monitoring station.
  - (xi) A secured supply of electricity was obtained to operate the sampler.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
  - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5$ %. A convenient working RH was 40%.
  - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
  - (ii) The filter holder and the area surrounding the filter were cleaned.
  - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
  - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
  - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
  - (vi) Then the shelter lid was closed and was secured with the aluminium strip.
  - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
  - (viii) A new flow rate record sheet was set into the flow recorder.
  - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.3 m<sup>3</sup>/min, and complied with the range specified in the EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
  - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
  - (xi) The initial elapsed time was recorded.
  - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
  - (xiii) The final elapsed time was recorded.
  - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
  - (xv) It was then placed in a clean envelope and sealed.
  - (xvi) All monitoring information was recorded on a standard data sheet.
  - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
  - (ii) HVSs were calibrated using TE-5025A Calibration Kit upon installation and thereafter at bi-monthly intervals.
  - (iii) Calibration certificate of the TE-5025A Calibration Kit and the HVSs are provided in **Appendix E**.

### 3.1.7 1-hour TSP Monitoring

- (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- (i) Turn the power on.
  - (ii) Close the air collecting opening cover.
  - (iii) Push the "TIME SETTING" switch to [BG]
  - (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
  - (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
  - (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
  - (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
  - (viii) Pull out the knob and return it to MEASURE position.
  - (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
  - (x) Lower down the air collection opening cover.
  - (xi) Push "START/STOP" switch to start measurement.
- (b) Maintenance and Calibration
- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in **Appendix E**.

***Monitoring Schedule for the Reporting Month***

3.1.8 The schedule for environmental monitoring in February 2019 is provided in **Appendix F**.

### 3.2 Construction Noise Monitoring

#### Monitoring Requirements

- 3.2.1 In accordance with the EM&A Manual, impact noise monitoring should be conducted for at least once a week during the construction phase of the Project. **Table 3.3** summarizes the monitoring parameters, frequency and duration of impact noise monitoring. The Action and Limit Levels of the noise monitoring is provided in **Appendix D**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Parameter and Duration	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

#### Monitoring Equipment

- 3.2.2 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in **Table 3.4**.

**Table 3.4 Noise Monitoring Equipment for Regular Noise Monitoring**

Equipment	Brand and Model
Integrated Sound Level Meter	B&K (Model No. 2238)
Acoustic Calibrator	B&K (Model No. 4231)

#### Monitoring Locations

- 3.2.3 The monitoring stations for construction noise monitoring pertinent to the Project have been identified based on the approved EM&A Manual for the Project. Locations of the noise monitoring stations are summarized in **Table 3.5** and shown in **Figure 3.2**.

**Table 3.5 Noise Monitoring Stations during Construction Phase**

Location	Monitoring Station	Description	Measurement
E-N12a <sup>[1]</sup>	19 Hing Yan Street	Rooftop (9/F)	Façade
E-N21a <sup>[1]</sup>	Block B of Merit Industrial Centre	Rooftop (13/F)	Free field <sup>[2]</sup>

Notes:

[1] The noise monitoring stations proposed in the EM&A Manual (i.e. Grand Waterfront Tower 3 with ID: E-N12 and Hang Chien Court Block J with ID: E-N21) were not available for impact noise monitoring, therefore impact monitoring was conducted at E-N12a and E-N21a as an alternative which was agreed by the ER, IEC and EPD.

[2] A correction of +3 dB(A) was made to the free field measurements.

#### Monitoring Parameters, Frequency and Duration

- 3.2.4 **Table 3.6** summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

**Table 3.6 Noise Monitoring Parameters, Frequency and Duration**

Location	Parameter and Duration	Frequency
E-N12a and E-N21a	30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

**Monitoring Methodology**

## 3.2.5 Monitoring Procedure

- (a) The sound level meter was set on a tripod at a height of 1.2 m above the ground.
- (b) Façade measurement was made at E-N12a.
- (c) Free field measurements was made at monitoring location E-N21a. A correction of +3 dB(A) shall be made to the free field measurements.
- (d) The battery condition was checked to ensure the correct functioning of the meter.
- (e) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - (i) frequency weighting
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30\text{-minutes})}$  during non-restricted hours i.e. 0700 – 1900 on normal weekdays.
- (f) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94 dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (g) During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (h) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (i) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

## 3.2.6 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in **Appendix E**.

**Monitoring Schedule for the Reporting Month**

- 3.2.7 The schedule for environmental monitoring in February 2019 is provided in **Appendix F**.

### 3.3 Construction Water Monitoring

#### Monitoring Requirements

- 3.3.1 According to the Contractor information, intermittent dredging activity was carried out from November 2018 to January 2019. No water quality monitoring was conducted after January 2019. However, the data on 31 January 2019 was postponed, the updated water quality data on January 2019 was reported in following section.
- 3.3.2 In accordance with the approval EM&A Manual, the impact monitoring shall be conducted during dredging period. The monitoring shall normally be established by measuring the Dissolved Oxygen (DO), temperature, turbidity, pH, salinity, Suspended Solids (SS) and copper level and total PAHs at all designated locations. The Action and Limit Levels of the water quality monitoring is provided in **Appendix D**.
- 3.3.3 The measurement shall be taken at all designated monitoring stations including control stations, 3 days per week, at mid-flood and mid-ebb tides. Tidal range of individual flood and ebb tides should be not less than 0.5m. The interval between two sets of monitoring shall not be less than 36 hours.
- 3.3.4 All the monitoring shall be taken at 3 water depths, namely 1m below water surface, mid-depth station and 1m above sea bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station will be monitored.

#### Monitoring Equipment

- 3.3.5 The brand and model of water quality monitoring equipment is given in **Table 3.7**.

**Table 3.7 Water Quality Monitoring Equipment**

Equipment	Brand and Model	Detection Limit
Dissolved Oxygen Meter	YSI 6820	0 – 20 mg/L and 0-200% saturation
Water Temperature Meter		0-45 degree Celsius
Salinity Meter		0-40 parts per thousand (ppt)
Turbidimeter		0-1000 NTU
pH meter		pH 0.0 to 14.0
Water Sampler	Kahlsico Water Sampler	N.A
Echo Sounder	Eagle Cuda-168	N.A
Global Positioning System	JRC DGPS 224 Model JLR-4341 with J-NAV 500 Model NWZ4551	N.A

#### Monitoring Locations

- 3.3.6 In accordance with the Updated EM&A Manual, the water monitoring stations for baseline water quality monitoring is presented in **Table 3.8** and shown in **Figure 3.3**.

**Table 3.8 Impact Water Quality Monitoring Stations**

Type of Station	Station	Location	Easting	Northing
Water Quality Monitoring Station	IS1	Planned Kai Tak Cooling Water Intake (subject to its implementation)	839050	819377
	IS2	To Kwa Wan Typhoon Shelter	838450	819399
	IS3	Tai Wan Salt Water Intake	837948	818202

Type of Station	Station	Location	Easting	Northing
Control Station	C1	Control Station 1	837787	817712
	C2	Control Station 2	838237	818804
	C3	Control Station 3	839105	819019

#### **Monitoring Parameters, Frequency and Duration**

3.3.7 The monitoring parameters, frequency and duration of water quality monitoring are summarized in **Table 3.9**.

**Table 3.9 Water Quality Monitoring Parameters, Frequency and Duration**

Parameter	Frequency and Duration
Dissolved Oxygen, Temperature, Turbidity, pH value, Salinity, Suspended Solids, Copper and Total PAH	Three days per week, at mid-flood and mid-ebb tides

#### **Monitoring Methodology**

3.3.8 The water quality monitoring procedures are presented in the following:

- All monitoring equipment were checked and calibrated before use. Responses of sensors and electrodes were also checked with certified standard solutions before each use.
- The interval between 2 sets of monitoring was not less than 36 hours.
- Individual flood and ebb tides not less than 0.5m.
- At least 3 replicate in-situ measurements and water sampling were carried out in each sampling event.
- Measurements were taken at 3 water depths, namely 1m below water surface, mid-depth and 1m above sea bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station was monitored.
- Analysis of suspended solids was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in APHA Standard Methods for the Examination of Water and Wastewater, 19th Edition (APHA 2540D for SS).
- Analysis of copper was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in USEPA Method for inductively coupled plasma-mass spectrometry (ICP-MS), Revision 1 (ICP-MS USEPA 6020A for copper).
- Analysis of total polycyclic aromatic hydrocarbon (PAHs) was carried out by ALS Technichem (HK) Pty Ltd. Sufficient water samples were collected at the monitoring stations for carrying out the laboratory analysis. The analysis followed the standard methods as described in USEPA Methods for Gas Chromatography-Mass Spectrometry Detector, Revision 3, (GC-MSD USEPA 3510C, USEPA 3630C, USEPA 8270C for total PAHs).
- Water samples for suspended solids measurements were collected in high density polythene bottles, packed in ice (cooled to 4°C without being frozen), and delivered to a HOKLAS laboratory as soon as possible after collection.

3.3.9 All monitoring equipment were certified by a laboratory accredited under HOKLAS. Calibration certificates of all monitoring equipment are provided in **Appendix E**.

#### **Monitoring Schedule for the Reporting Month**

3.3.10 According to the Contractor information, intermittent dredging activity was carried out from November 2018 to January 2019. No water quality monitoring was conducted after January 2019.



### 3.4 Landscape and Visual

- 3.4.1 As per the EM&A Manuals, the landscape and visual mitigation measures shall be implemented and site inspections should be undertaken once every two weeks during the construction period. A summary of the implementation status is presented in **Section 6**.

## 4 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 4.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix C**. Status of required submissions under the EP during the reporting period is summarised in **Table 4.1**.

**Table 4.1 Status of Required Submission under Environmental Permit**

EP Condition	Submission	Submission Date
Condition 3.4 of EP- 457/2013/C and Condition 3.4 of FEP-01/457/2013/C	Monthly EM&A Report for January 2019	14 February 2019
Condition 2.9 of EP- 457/2013/C and Condition 2.9 of FEP-01/457/2013/C	Construction Noise Mitigation Measure Plan (Version D)	18 February 2019

## 5 MONITORING RESULTS

### 5.1 Construction Dust Monitoring

5.1.1 The monitoring results for 24-hour TSP and 1-hour TSP are summarized in **Table 5.1** and **Table 5.2** respectively. Detailed air quality monitoring results and daily extract of meteorological observations are presented in **Appendix G**.

**Table 5.1 Summary of 24-hour TSP Monitoring Result in the Reporting Period**

ID	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
E-A14a	42.1	17.5 – 54.3	197.3	260

**Table 5.2 Summary of 1-hour TSP Monitoring Result in the Reporting Period**

ID	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
E-A14a	68.6	62.9 – 71.7	302.4	500

5.1.2 No Action and Limit Level exceedance was recorded for 24-hour TSP monitoring at the monitoring location in the reporting month.

5.1.3 No Action and Limit Level exceedance was recorded for 1-hour TSP monitoring at the monitoring location in the reporting month.

5.1.4 The event and action plan is annexed in **Appendix K**.

5.1.5 Major dust sources during the monitoring included construction dust and nearby traffic emission.

### 5.2 Regular Construction Noise Monitoring

5.2.1 The monitoring results for noise are summarized in **Table 5.3** and the monitoring data is provided in **Appendix H**.

**Table 5.3 Summary of Construction Noise Monitoring Results in the Reporting Period**

ID	Range, dB(A), $L_{\text{eq}}$ (30 mins)	Limit Level, dB(A), $L_{\text{eq}}$ (30 mins)
E-N12a	60.1 – 62.6	75
E-N21a	62.9 – 65.5	75

5.2.2 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.

5.2.3 No Limit Level exceedance of noise was recorded at the monitoring station in the reporting month.

5.2.4 The event and action plan is annexed in **Appendix K**.

5.2.5 Major noise sources during the monitoring included construction noise from the Project site and nearby traffic noise.

### 5.3 Construction Water Monitoring

- 5.3.1 The impact water quality monitoring for 6 locations were carried out 3 days per week in January 2019. The impact monitoring data are presented in **Appendix I**.
- 5.3.2 The weather condition during the monitoring period were mainly sunny and fine and occasionally cloudy and rainy. No major pollution source and extreme weather, which might affect the results, was observed in January 2019.
- 5.3.3 The impact water quality monitoring results are summarized in **Table 5.4**.

**Table 5.4 Summary of Impact Water Quality Monitoring Results**

Locations		Parameters								
		Temperature (°C)	pH value	Dissolved Oxygen (mg/L)		Turbidity (NTU)	Salinity (ppt)	Suspended Solids* (mg/L)	Copper* (µg/L)	Total PAHs* (µg/L)
				Surface & Middle	Bottom					
CS1	Avg.	18.33	8.17	6.87	6.80	2.40	32.87	2.98	5.36	1.60
	Min.	17.64	7.97	5.65	5.64	1.30	31.83	<0.5	<1.00	<1.60
	Max.	18.85	8.39	7.84	7.70	3.60	33.78	7.60	9.00	<1.60
CS2	Avg.	18.35	8.17	6.84	6.76	2.39	32.86	3.05	5.44	1.60
	Min.	17.64	7.98	5.67	5.66	1.20	31.84	0.50	<1.00	<1.60
	Max.	18.95	8.38	7.87	7.31	5.40	33.79	7.90	10.00	<1.60
CS3	Avg.	18.36	8.17	6.80	6.74	2.32	32.86	3.17	5.46	1.60
	Min.	17.62	7.98	5.54	5.51	1.10	31.84	0.80	<1.00	<1.60
	Max.	18.95	8.39	7.52	7.29	3.80	33.79	8.90	9.00	<1.60
IS1	Avg.	18.37	8.17	6.79	6.74	2.38	32.85	3.14	5.42	1.60
	Min.	17.62	7.98	5.55	5.53	1.40	31.84	0.70	<1.00	<1.60
	Max.	19.05	8.39	7.28	7.23	3.50	33.79	8.90	9.00	<1.60
IS2	Avg.	18.37	8.18	6.82	6.75	2.33	32.85	3.14	5.45	1.60
	Min.	17.62	7.98	5.57	5.59	1.20	31.84	0.60	1.00	<1.60
	Max.	19.06	8.42	7.46	7.25	3.40	33.79	9.00	9.00	<1.60
IS3	Avg.	18.34	8.17	6.85	6.79	2.40	32.86	2.92	5.47	1.60
	Min.	17.64	7.97	5.69	5.69	1.50	31.84	<0.5	<1.00	<1.60
	Max.	18.89	8.38	7.54	7.36	4.00	33.77	10.00	9.00	<1.60

- 5.3.4 Exceedances were recorded for turbidity, suspended solids and copper in January 2019. Number of exceedances recorded in the reporting month at each impact station are summarised in **Table 5.5** and **Appendix J**.

**Table 5.5 Summary of Water Quality Exceedances**

Station	Exceedance Level	DO (S&M)		DO (Bottom)		Turbidity		SS*		Copper*		Total PAHs (µg/L)*		Total	
		Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood
IS1	Action	0	0	0	0	2	1	3	0	0	0	0	0	5	1
	Limit	0	0	0	0	0	1	2	2	13	12	0	0	15	15
IS2	Action	0	0	0	0	0	0	0	0	0	1	0	0	0	1
	Limit	0	0	0	0	0	1	2	2	13	12	0	0	15	15
IS3	Action	0	0	0	0	0	1	1	0	0	0	0	0	1	1
	Limit	0	0	0	0	1	1	2	1	13	12	0	0	16	14
<b>Total</b>	<b>Action</b>	0	0	0	0	2	2	4	0	0	1	0	0	9	
	<b>Limit</b>	0	0	0	0	1	3	6	5	39	36	0	0	90	

- 5.3.5 The event and action plan is annexed in **Appendix K**.

#### 5.4 Waste Management

- 5.4.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.4.2 As advised by the Contractor, Total 200 m<sup>3</sup> of inert C&D material was generated, 8 m<sup>3</sup> were disposed of as public fill and 192 m<sup>3</sup> were reused in other project in the reporting month. 15,290 kg general refuse was generated and sent to NENT Landfill in the reporting month. No metals, plastics and paper/cardboard packaging were collected by recycle contractor in the reporting month. No chemical waste was collected by licensed contractor in the reporting period. No Type 1, 2 and 3 Marine sediment were disposed at Confined Marine Disposal Facility to the East of Sha Chau. The waste flow table is annexed in **Appendix M**.
- 5.4.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.4.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes.

#### 5.5 Landscape and Visual

- 5.5.1 Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 13 and 27 February 2019. A summary of the site inspection is provided in **Appendix C**. The observations and recommendations made during the site inspections are presented in **Table 6.1**.

**6 ENVIRONMENTAL SITE INSPECTION AND AUDIT**

- 6.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix C**.
- 6.1.2 In the reporting month, 4 site inspections were carried out on 4, 13, 20 and 27 February 2019. Joint inspections with the IEC, ER, the Contractor and the ET were conducted on 20 February 2019. In addition, joint inspection with EPD, ER and the Contractor were conducted on 25 February 2019 in the reporting month. No non-compliance was recorded during the site inspection. Details of observations recorded during the site inspections are presented in **Table 6.1**.

**Table 6.1 Observations and Recommendations of Site Audit**

Parameters	Date	Observations and Recommendations	Follow-up
<b>Air Quality</b>	13 February 2019	Reminder: • The Contractor was reminded to provide proper cover for the cement bags storage.	The item was rectified by the Contractor on 14 February 2019.
		Reminder: • The Contractor was reminded to enhance the water spraying on the haul road near the pervious recycling facility at Kai Tak.	The item was rectified by the Contractor on 16 February 2019.
	27 February 2019	Reminder: • The Contractor was reminded to replace the decolored NRMM label on the mobile crane at Ma Tau Kok.	The item was rectified by the Contractor on 28 February 2019.
	30 January 2019	Reminder: • Water spraying lorry was observed during the site inspection. However, the contractor was also reminded to enhance the water spraying on the haul road at Kai Tak.	The item was rectified by the Contractor on 4 February 2019.
<b>Noise</b>	20 February 2019	Reminder: • The Contractor was reminded to erect the acoustic sheet properly at Ma Tau Kok.	The item was rectified by the Contractor on 22 February 2019.
<b>Water Quality</b>	20 February 2019	Reminder: • The Contractor was reminded to clean up the oil stain near the silt curtain.	The item was rectified by the Contractor on 21 February 2019.
	27 February 2019	Reminder: • The Contractor was reminded to improve the part of the bunding at Landing step area.	The item was rectified by the Contractor on 28 February 2019.
<b>Waste/ Chemical Management</b>	13 February 2019	• Oil stain was observed outside the drip tray at Kai Tak. The Contractor was reminded to remove the oil stain and improve handling.	The item was rectified by the Contractor on 15 February 2019.
<b>Landscape &amp; Visual</b>	Nil	Nil	Nil
<b>Permits/ Licenses</b>	Nil	Nil	Nil

- 6.1.3 No follow-up actions requested by Contractor's ET during the site inspection on 4 February 2019.
- 6.1.4 All follow-up actions requested by Contractor's ET during the site inspection were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting period. No follow-up action requested by EPD during the site inspection in the reporting month.

## 7 ENVIRONMENTAL NON-CONFORMANCE

### 7.1 Summary of Monitoring Exceedances

- 7.1.1 All 24-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.
- 7.1.2 All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month
- 7.1.3 No Action and Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 7.1.4 According to the updated water quality data on January 2019, no Action level and Limit level exceedance were recorded at measured DO and Total PAHs.
- 7.1.5 Four (4) Action Level and four (4) Limit level were recorded exceedances at measured turbidity level in January 2019.
- 7.1.6 Four (4) Action Level and eleven (11) Limit Level exceedances were recorded at measured SS level in January 2019.
- 7.1.7 One (1) Action Level and sixty-nine (75) Limit Level exceedances were recorded at measured Copper Level in January 2019.
- 7.1.8 Based on the findings from the completed IRs on 19, 22, 24, 26, 29 and 31 January 2019, the exceedance were unrelated to the Project.

### 7.2 Summary of Environmental Non-Compliance

- 7.2.1 No environmental non-compliance was recorded in the reporting month.

### 7.3 Summary of Environmental Complaints

- 7.3.1 No noise complaint was received in the reporting month; hence, no Action Level exceedance was recorded.
- 7.3.2 No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

### 7.4 Summary of Environmental Summon and Successful Prosecutions

- 7.4.1 No environmental related prosecution or notification of summons was received in the reporting month. Cumulative statistics on notification of summons and successful prosecutions is provided in **Appendix L**.

## 8 FUTURE KEY ISSUES

### 8.1 Construction Programme for the Next Three Month

8.1.1 The major construction works between March and May 2019 is provided in **Table 8.1**.

**Table 8.1 Construction Activities in the coming three month**

<b>Locations</b>	<b>Site Activities</b>
Kai Tak	<ul style="list-style-type: none"> <li>• Pipe piling</li> <li>• Setup of excavated soil storage area</li> <li>• Watermain diversion</li> <li>• Construction of ventilation adit</li> <li>• Construction of at-grade road</li> <li>• Backfilling of soil</li> <li>• ELS strut removal</li> </ul>
Ma Tau Kok	<ul style="list-style-type: none"> <li>• Site clearance</li> <li>• TTM implementation</li> <li>• Pipe piling works</li> <li>• King post construction</li> <li>• Existing drainage diversion works</li> <li>• Fresh water pipe installation works</li> <li>• Project signboard construction</li> <li>• ELS &amp; decking works for access shaft</li> </ul>
Kowloon Bay	<ul style="list-style-type: none"> <li>• Sheetpile and pipe pile construction for stage 1 temporary reclamation</li> <li>• Marine piling works and platform erection</li> <li>• Landing step pipe piling work</li> <li>• Wall tie installation &amp; temporary reclamation inside marine platform</li> </ul>
Barging Point	<ul style="list-style-type: none"> <li>• Site Clearance</li> <li>• Barging point construction and operation</li> </ul>

### 8.2 Key Issues for the Coming Month

8.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, and waste management.

### 8.3 Monitoring Schedule for the Coming Month

8.3.1 The tentative schedule for environmental monitoring in March 2019 is provided in **Appendix F**.

## 9 CONCLUSIONS AND RECOMMENDATIONS

### 9.1 Conclusions

- 9.1.1 24-hour TSP and noise monitoring were carried out in the reporting month.
- 9.1.2 All 24-hour TSP monitoring results complied with the Action / Limit Level at in the reporting month.
- 9.1.3 All 1-hour TSP result was below the Action and Limit Levels at all monitoring locations in the reporting month.
- 9.1.4 No Action and Limit Level exceedance for noise was recorded at all monitoring stations in the reporting month.
- 9.1.5 According to the updated water quality data on January 2019, no Action level and Limit level exceedance were recorded at measured DO and Total PAHs.
- 9.1.6 Four (4) Action Level and four (4) Limit level were recorded exceedances at measured turbidity level in January 2019.
- 9.1.7 Four (4) Action Level and eleven (11) Limit Level exceedances were recorded at measured SS level in January 2019.
- 9.1.8 One (1) Action Level and sixty-nine (75) Limit Level exceedances were recorded at measured Copper Level in January 2019.
- 9.1.9 Based on the findings from the completed IRs on 19, 22, 24, 26, 29 and 31 January 2019, the exceedance were unrelated to the Project.
- 9.1.10 4 nos. of environmental site inspections and 1 nos. of the site inspections with EPD were carried out in February 2019. Recommendations on remedial actions were given by ET and IEC to the Contractor for the deficiencies identified during the site audit. No non-compliance was recorded during the EPD site inspection.
- 9.1.11 No environmental related complaint, notification of summons and successful prosecution were received in the reporting month.

### 9.2 Recommendations

- 9.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

#### Air Quality Impact

- The Contractor was reminded to spray water regularly on the haul road;
- The Contractor was reminded to provide proper cover for the cement bags storage; and
- The Contractor was reminded to display the NRMM label on the conspicuous space of machinery.

#### Construction Noise Impact

- The Contractor was reminded to erect the acoustic sheet properly.

#### Water Quality Impact

- The Contractor was reminded to clean up the oil stain near the silt curtain; and
- The Contractor was reminded to improve the part of the bunding at Landing step area.



Chemical and Waste Management

- The Contractor was reminded to remove the oil stain and improve handling.

Landscape & Visual Impact

- No specific observation was identified in the reporting month.

Permits/licenses


- No specific observation was identified in the reporting month.

---

## FIGURES

---

ISO A1 594mm x 841mm  
 Approved:  
 Checked:  
 Designer:  
 Project Management Initials:  
 SDATES  
 SUSERS  
 PATH SPLES



**LEGEND:**

— CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07

- - - SITE BOUNDARY

**AECOM**

PROJECT  
 CONTRACT NO.  
 HY/2014/07  
 CENTRAL KOWLOON  
 ROUTE -  
 KAI TAK WEST

CLIENT  
 GAMMON CONSTRUCTION LIMITED

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS


**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

**SCALE**  
 A3 1 : 4000

**DIMENSION UNIT**  
 METRES




**PROJECT NO.**  
**AGREEMENT NO.**

**SHEET TITLE**  
 SITE LAYOUT PLAN

**SHEET NUMBER**  
 FIGURE 1.1

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, resulting from its use. All measurements must be obtained from the stated dimensions.

ISO A1 594mm x 841mm  
 Project Management Initials: Designer: Checker: Approver:  
 PH: BY: SUSERS SDATES PATH SPLICES



**LEGEND:**

- - - - - CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07
- - - - - SITE BOUNDARY
- BLOCK B MERIT INDUSTRIAL CENTRE

**AECOM**

PROJECT  
 CONTRACT NO.  
 HY/2014/07  
 CENTRAL KOWLOON  
 ROUTE -  
 KAI TAK WEST

CLIENT  
 GAMMON CONSTRUCTION LIMITED

CONSULTANT  
 AECOM Asia Company Ltd.  
 www.aecom.com

SUB-CONSULTANTS

**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

SCALE: 1:1000  
 DIMENSION UNIT: METRES

**KEY PLAN**



PROJECT NO. 13/00000  
 AGREEMENT NO. 13/00000

SHEET TITLE  
 LOCATION OF AIR QUALITY MONITORING STATION


SHEET NUMBER  
 1/15/14K

FIGURE 3.1

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as approved by AECOM or as required by law. AECOM accepts no responsibility, and does not warrant, for any errors, omissions or inaccuracies in this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



ISO A1 594mm x 841mm  
 Project Management Initials: Designer: Checker: Approver:  
 PH: BY: SUSERS SDATES  
 PATH SPLICES



**LEGEND:**

	CKR ALIGNMENT UNDER CONTRACT NO. HY/2014/07
	SITE BOUNDARY
	E-N12a 19 HING YAN STREET
	E-N21a BLOCK B MERIT INDUSTRIAL CENTRE



**PROJECT**  
 CONTRACT NO.  
 HY/2014/07  
 CENTRAL KOWLOON  
 ROUTE -  
 KAI TAK WEST

**CLIENT**  
 GAMMON CONSTRUCTION LIMITED

**CONSULTANT**  
 AECOM Asia Company Ltd.  
 www.aecom.com

**SUB-CONSULTANTS**

**ISSUE/REVISION**

IR	DATE	DESCRIPTION	CHK.

**STATUS**

**SCALE**  
 A3 1 : 1000

**DIMENSION UNIT**  
 METRES



**PROJECT NO.**  
 HY/2014/07

**AGREEMENT NO.**  
 02/2014/07

**SHEET TITLE**  
 LOCATION OF NOISE MONITORING STATION



**SHEET NUMBER**  
 HY/2014/07

**FIGURE 3.2**

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as approved by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, that results from the use of this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.



Printed by 1 1/28/2013  
 File name: G:\env\project\217722-70\13 Drawing Deliverables\18 EMBA Manual\06 Final Submission\Ch. 7\Figure 7.1.dgn



- Legend**
- CKR Alignment
  - Works Limit
  - Water Quality Monitoring Stations for Baseline and Construction Phase Monitoring

Rev	Description	By	Date
E	FIFTH ISSUE	GL	01/13
D	FOURTH ISSUE	GL	12/12
C	THIRD ISSUE	GL	10/12
B	SECOND ISSUE	GL	09/12
A	FIRST ISSUE	KM	06/12

Consultant

**ARUP**

Project title  
**Agreement No. CB 43/2010 (HY)**  
**Central Kowloon Route - Design and Construction**

Drawing title  
 Location of Water Monitoring Stations for Baseline and Construction Phase Monitoring

Drawing		Figure 3.3		Rev.	E
Drawn	Date	Checked	Approved		
GL	01/13	FC	ST		
Scale	1:20000 ON A3		Status	PRELIMINARY	

**HIGHWAYS DEPARTMENT**  
 香港工務局  
 MAJOR WORKS PROJECT MANAGEMENT OFFICE



---

**APPENDIX A**

**Construction Programme**

---







ID	Activity	Days	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025																																																																																																																																																																																																																																																																																																																																																								
					J			F			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D																																																																																																																																																																																																																																																																																																		
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
S535	Notice to Mariners, MS/Temp Work/Materials Submissions & Approvals	180	05/02/18*	14/09/18	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S540	Construct Working Platform Supported on 1.2m Casings	38	05/01/19	21/02/19	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S545	FSP V Sheetpile (Outer Side)	157	28/01/19	10/08/19	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S550	Pipe Piles (Inner Side)	200	22/02/19	25/10/19	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S555	Reclamation between Pipe Piles & Sheetpile	47	26/10/19	19/12/19	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S558	Install S1 & S2 and Pumping Test	36	06/12/19	20/01/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S559	Kingposts	18	30/12/19	20/01/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S560	ELS (Contaminated Sediment)	48	21/01/20	19/03/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S561	ELS (Uncontaminated Sediment)	23	22/02/20	19/03/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S562	ELS (Soil)	64	22/02/20	13/05/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S570	Marine Tunnel Structure	144	09/05/20	29/10/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S575	Backfill (Treated Sediment)	8	22/10/20	31/10/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S576	Backfill (Rockfill)	4	02/11/20	05/11/20	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S580	Remove Reclamation/Platform and Reinststate Seabed	52	06/11/20	08/01/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S585	Dredging for Stage 2 Diversion	20	24/12/20	19/01/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S600	KD 05	0		19/01/21*	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
<b>Kai Tak Cut &amp; Cover Tunnel - 60m (KD7B)</b>																																																																																																																																																																																																																																																																																																																																																																																																																																																	
S605	Pipe Piles & Kingposts	210	05/04/18*	13/12/18	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S608	Install Decking	36	14/12/18	28/01/19	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S610	ELS (Contaminated Sediment)	2	21/01/20	22/01/20	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S611	ELS (Uncontaminated Sediment)	4	23/01/20	30/01/20	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S612	ELS (Soil)	98	31/01/20	30/05/20	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S620	C&C Tunnel Structure	108	01/06/20	08/10/20	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S623	Backfill (Soil + Treated Sediment)	28	09/10/20	11/11/20	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S625	Kai Tak Seawall Reinstatement	47	12/11/20	08/01/21	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S630	KD 7B	0		07/05/21*	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
<b>Cofferdam 2.2 - Marine Tunnel Stage 2 (KD06) + 30m C&amp;C Tunnel at Ma Tau Kok Side (KD6A)</b>																																																																																																																																																																																																																																																																																																																																																																																																																																																	
<b>Stage 2 Marine Tunnel - 197m (KD06)</b>																																																																																																																																																																																																																																																																																																																																																																																																																																																	
S635	Notice to Mariners, MS/Temp Work/Materials Submissions & Approvals	180	05/02/18*	14/09/18	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S636	Modification of KCFP	180	15/09/18	27/04/19	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S637	Provide Pontoon System	120	29/04/19	20/09/19	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S638	Close North Berth of KCFP	0		19/01/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S640	Construct Working Platform Supported on 1.2m Casings	35	20/01/21	04/03/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S645	FSP V Sheetpile (Outer Side)	118	10/02/21	09/07/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S650	Pipe Piles (Inner Side)	165	05/03/21	23/09/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S655	Reclamation between Pipe Piles & Sheetpile	37	24/09/21	08/11/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S657	Install S1 & S2, Pumping Test	36	26/10/21	06/12/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S658	Kingposts	14	06/11/21	22/11/21	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S660	ELS (Contaminated Sediment)	47	07/12/21	05/02/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S661	ELS (Uncontaminated Sediment)	10	22/01/22	05/02/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S662	ELS (Soil)	121	06/01/22	07/06/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S670	Marine Tunnel Structure	120	19/05/22	11/10/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S675	Backfill (Soft + Treated Sediment)	49	12/10/22	07/12/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S676	Backfill (Rockfill)	2	08/12/22	09/12/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S677	Reprovisioning of MTK Public Pier	51	12/10/22	09/12/22	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S680	Remove Reclamation/Platform and Reinststate Seabed	43	10/12/22	04/02/23	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
S700	KD 06	0		04/02/23*	[Red bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												
<b>Ma Tau Kok East Cut &amp; Cover Tunnel - 30m (KD6A)</b>																																																																																																																																																																																																																																																																																																																																																																																																																																																	
S705	Pipe Piles	102	11/03/19	16/07/19	[Green bar]																																																																																																																																																																																																																																																																																																																																																																																																																																												



CONTRACT NO. HY2014/07  
CENTRAL KOWLOON ROUTE - KAI TAK WEST  
INITIAL WORKS PROGRAMME (IWP)

Date	Revision	Checked	Approved
05 Jan 18	IWP		




---

**APPENDIX B**

**Project Organization Structure**

---

## Appendix B Project Organization Structure



---

**APPENDIX C**

**Implementation Schedule of Environmental Mitigation  
Measures**

---

**Appendix C – Environmental Mitigation Implementation Schedule**

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Air Quality (Construction Phase)							
S4.3.10	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V
S4.3.10	D2	<ul style="list-style-type: none"> <li>Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.3 L/m<sup>2</sup> to achieve the dust removal efficiency.</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	@
S4.3.10	D3	<ul style="list-style-type: none"> <li>Proper watering of exposed spoil should be undertaken throughout the construction phase;</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing; Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V V V V V V V V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>● The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>● Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>● Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>● Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>● Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>● Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>● Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>● Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>● Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					<p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">@</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p> <p style="text-align: center;">V</p>
S4.3.10	D5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction stage	V



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Construction Noise (Airborne)							
S5.4.1	N1	Implement the following good site practices: <ul style="list-style-type: none"> <li>● only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>● machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>● plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>● silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>● mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>● material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction airborne noise	Contractor	All construction sites	Construction stage	V V V V V V
S5.4.1	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	V
S5.4.1	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressors, generators and handheld breakers etc..	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	@
S5.4.1	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	V
S5.4.1	N5	Loading/unloading activities should be carried out inside the full enclosure of mucking out points	Reduce the noise levels of loading/unloading activities	Contractor	Mucking out locations	Construction stage	V

<b>EIA Ref.</b>	<b>EM&amp;A Log Ref</b>	<b>Recommended Mitigation Measures</b>	<b>Objectives of the Recommended Measures &amp; Main Concern to Address</b>	<b>Who to implement the measures?</b>	<b>Location of the measure</b>	<b>When to implement the measures?</b>	<b>Implementation Status</b>
S5.4.1	N6	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	V
S5.4.1	N7	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	V
S5.5.2	N8	Install temporary noise barriers along the works area at temporary Kowloon City Ferry Pier Public Transport Interchange	Reduce temporary PTI noise	Contractor	Kowloon City Ferry Pier	Different construction stages	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Water Quality (Construction Phase)							
S6.9.1.1	W1	<p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following:</p> <p><u>Construction Runoff</u></p> <ul style="list-style-type: none"> <li>At the start of site establishment (including the barging facilities), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m<sup>3</sup>/s a sedimentation basin of 30m<sup>3</sup> would be required and for a flow rate of 0.5 m<sup>3</sup>/s the basin would be 150 m<sup>3</sup>. The detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction.</li> <li>All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather</li> </ul>	To minimize water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	<p>V</p> <p>@</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>and the reduction of surface sheet flows.</p> <ul style="list-style-type: none"> <li>● All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>● Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>● Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m<sup>3</sup> should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>● Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>● Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are funnelling in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> <li>● All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> </ul>					<p>V</p> <p>V</p> <p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Adopt best management practices</li> <li>All the earth works involving should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> </ul>					@  V  V  V  V
S6.9.1.2	W2	<u>Tunnelling Works and Underground Works</u> <ul style="list-style-type: none"> <li>Cut-&amp;-cover tunneling work should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable.</li> <li>Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge</li> <li>The wastewater with a high concentration of SS should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater.</li> <li>Direct discharge of the bentonite slurry (as a result of D-wall and bored tunneling construction) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>	To minimize construction water quality impact from tunneling works	Contractor	All tunneling portion	Construction stage	N/A
S6.9.1.3	W3	<u>Sewage Effluent</u> <ul style="list-style-type: none"> <li>Portable chemical toilets and sewage holding tanks are recommended for handling</li> </ul>	To minimize water quality	Contractor	All construction sites	Construction stage	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	from sewage effluent		where practicable		
S6.9.1.5	W4	<p><u>Groundwater from Potential Contaminated Area:</u></p> <ul style="list-style-type: none"> <li>● No direct discharge of groundwater from contaminated areas should be adopted.</li> <li>● A discharge license under the WPCO through the Regional Office of EPD for groundwater discharge should be applied. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliance to the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-DSS) and the existence of prohibited substance should be confirmed. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with the requirements of the TM-DSS or properly recharged into the ground.</li> <li>● If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. TPH) to undetectable range. All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers.</li> <li>● If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing</li> </ul>	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found.	Construction stage	<p>V</p> <p>V</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		the petrol interceptor.					
S6.7.2.1	W5	<u>Temporary Reclamation</u> <ul style="list-style-type: none"> <li>During temporary reclamation, regular litter / rubbish clearance and avoidance of illegal discharges within the embayed marine water should be undertaken.</li> <li>During temporary reclamation, the perimeter silt curtain should be deployed.</li> </ul>	To minimize water quality impact from temporary reclamation	Contractor	Temporary Reclamation	Construction stage	N/A
S6.9.1.6	W6	<u>Accidental spillage</u> In order to prevent accidental spillage of chemicals, the following is recommended: <ul style="list-style-type: none"> <li>All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains.</li> <li>The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings.</li> <li>Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal (Chemical Waste) (General) Regulation.</li> </ul>	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	V V V
S6.9.2.2	W7	<u>Dredging Works</u> The following good practice shall apply for the dredging works: <ul style="list-style-type: none"> <li>Install efficient silt curtains, i.e. at least 75% SS reduction, at the point of seawall dredging to control the dispersion of SS;</li> <li>Implement water quality monitoring to ensure effective control of water pollution and recommend additional mitigation measures required;</li> <li>The decent speed of grabs should be controlled to minimize the seabed impact and to reduce the volume of over-dredging;</li> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>The dredging rates by closed grab dredgers for temporary marine channel outside pipepile wall shall be less than 1,500 m<sup>3</sup>/day and 125 m<sup>3</sup>/hour (without concurrent dredging with T2 in dry season only) or 750 m<sup>3</sup>/day and 62.5 m<sup>3</sup>/hour for other conditions respectively.</li> <li>Dredging works shall be only for the provision marine channel. No dredging work is</li> </ul>	To minimize sediment suspension during dredging	Contractor	Kai Tak Barging Point during dredging works	Dredging period	V V V V V V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>required for temporary reclamation; and</p> <ul style="list-style-type: none"> <li>The workfront of temporary reclamation shall be surrounded by cofferdams and the associated excavation and backfilling works for temporary reclamation shall have no contact with seawater.</li> </ul>					V
S6.9.2.2	W8	<ul style="list-style-type: none"> <li>While WSR 2 (Planned Kai Tak Cooling Water Intake). is a planned receiver, the project proponent shall liaise with the project proponent of District Cooling System (DCS) for Kai Tak Development on the implementation programme prior to wet season dredging. In case the DCS would be operated during the dredging period of CKR, additional silt screen to the cooling water intake shall be provided to WSR 2. The following specific mitigation measures shall apply for the dredging works: <ul style="list-style-type: none"> <li>In dry season, the dredging rate shall be less than 1500m<sup>3</sup>/day if no concurrent projects.</li> <li>In all other scenario, the dredging rate shall be less than 750m<sup>3</sup>/day</li> <li>Dredging works shall be only for the provision marine channel. No dredging work is required for temporary reclamation.</li> <li>The workfront of temporary reclamation shall be surrounded by cofferdams and the associated excavation and backfilling works for temporary reclamation shall have no contact with seawater.</li> <li>In case the DCS would be operated during the dredging period of CKR, silt screen shall be provided for WSR2.</li> </ul> </li> </ul>	To minimize sediment suspension during dredging if the District Cooling System for Kai Tak Development would be operated in the same period	Contractor	Kai Tak Barging Point during dredging works	Dredging period	N/A  V V V N/A N/A
S6.9.2	W9	<p>Handling of Dredged Sediment / Barging Operation:</p> <ul style="list-style-type: none"> <li>All barges should be fitted with tight bottom seals to prevent leakage of materials during transport;</li> <li>Barges or hoppers should not be filled to a level that will cause overflow of materials or polluted water during loading or transportation;</li> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and</li> <li>Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water.</li> <li>Mitigation measures for land-based activities as outlined above should be applied to minimise water quality impacts from site runoff and open stockpile spoils at the</li> </ul>	To minimize and mitigate the water disturbance during dredged sediment handling/barging operation	Contractor	All land- based site and proposed Kwai Chung barging point	Construction stage	V V V V V



<b>EIA Ref.</b>	<b>EM&amp;A Log Ref</b>	<b>Recommended Mitigation Measures</b>	<b>Objectives of the Recommended Measures &amp; Main Concern to Address</b>	<b>Who to implement the measures?</b>	<b>Location of the measure</b>	<b>When to implement the measures?</b>	<b>Implementation Status</b>
		proposed barging facilities where appropriate.					
S6.9	W10	Implement a marine water quality monitoring programme	Monitor marine water quality prior to and during dredging period	Contractor	At identified monitoring location	Prior to and during dredging period	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Waste Management (Construction Waste)							
S7.4.1	WM1	<p><u>On-site sorting of C&amp;D material</u></p> <ul style="list-style-type: none"> <li>Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated stockpile areas preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ended up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored.</li> </ul>	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	V
S7.5.1	WM2	<p><u>Construction and Demolition Material</u></p> <ul style="list-style-type: none"> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified; and</li> <li>Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&amp;D materials and to minimize their generation during the course of construction.</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	V V V V V
S7.5.1	WM3	<p><u>C&amp;D Waste</u></p> <ul style="list-style-type: none"> <li>Standard formwork or pre-fabrication should be used as far as practicable in order to</li> </ul>	Good site practice to minimize the waste	Contractor	All construction	Construction stage	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage.</p> <ul style="list-style-type: none"> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.</li> </ul>	generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal		sites		V
S7.5.1	WM5	<p><u>Land-based and Marine-based Sediment</u></p> <ul style="list-style-type: none"> <li>All construction plant and equipment shall be designed and maintained to minimize the risk of silt, sediments, contaminants or other pollutants being released into the water column or deposited in the locations other than designated location;</li> <li>All vessels shall be sized such that adequate draft is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;</li> <li>Before moving the vessels which are used for transporting dredged material, excess material shall be cleaned from the decks and exposed fittings of vessels and the excess materials shall never be dumped into the sea except at the approved locations;</li> <li>Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.</li> <li>The Contractors shall monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The Contractor shall keep and produce logs and other records to demonstrate compliance and that journeys are consistent with designated locations and copies of such records shall be submitted to the engineers;</li> <li>The Contractors shall comply with the conditions in the dumping licence.</li> <li>All bottom dumping vessels (Hopper barges) shall be fitted with tight fittings seals to their bottom openings to prevent leakage of material;</li> <li>The material shall be placed into the disposal pit by bottom dumping;</li> <li>Contaminated marine mud shall be transported by spit barge of not less than 750m<sup>3</sup> capacity and capable of rapid opening and discharge at the disposal site;</li> </ul>	To control pollution due to marine sediment	Contractor	Along CKR alignment	Construction Stage	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>Discharge shall be undertaken rapidly and the hoppers shall be closed immediately. Material adhering to the sides of the hopper shall not be washed out of the hopper and the hopper shall remain closed until the barge returns to the disposal site.</li> <li>For Type 3 special disposal treatment, sealing of contaminant with geosynthetic containment before dropping into designated mud pit would be a possible arrangement. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping at the disposal site, thereby fulfilling the requirements for fully confined mud disposal.</li> </ul>					
S7.5.1	WM6	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> <li>Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.</li> <li>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.</li> <li>The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	<p>V</p> <p>V</p> <p>@</p> <p>V</p>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
S7.5.1	WM7	<p><u>General Refuse</u></p> <ul style="list-style-type: none"> <li>General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> <li>A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.</li> <li>Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.</li> <li>Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	V    V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Land Contamination							
S8.10, S8.12 & Appendix 8.4	LC1	<p><u>Remaining SI Works</u></p> <p>The potential for land contamination issues at EBH1, EBH2, and EBH3 will be confirmed by site investigation after site possession and utility diversion by the construction contractor. Following the completion of the remaining SI works, the Project Proponent would prepare and submit a Second Supplementary CAR/RAP to EPD to present the findings of the SI works and to recommend specific remediation measures, if required. Upon completion of the remediation works, if any, a Remediation Report (RR) would be prepared and submitted to EPD for agreement prior to commencement of the construction works.</p>	Investigation of the potential land contamination issues at EBH1, EBH2 and EBH3 which cannot be completed at the EIA stage due to underground utility and site access constraints.	Contractor	EBH1, EBH2 and EBH3	Prior to commencement of construction works at the Kowloon City Ferry Pier Public Transport Interchange (PTI) (for EBH1 & EBH2) and the works area adjacent to the To Kwa Wan Vehicle	V

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
						Examination Centre (for EBH3)	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Landscape & Visual							
S10.10.1 Table 10.11	LV3	<ul style="list-style-type: none"> <li><u>Good Site Management</u> Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV4	<ul style="list-style-type: none"> <li><u>Screen Hoarding</u> Decorative screen hoarding should be erected to screen the public from the construction area. It should be designed to be compatible with the existing urban context.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV5	<ul style="list-style-type: none"> <li><u>Lighting Control during Construction</u> All lighting in the construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residencies and GIC. The contractor shall consider other security measures, which shall minimize the visual impacts.</li> </ul>	Minimize visual impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV6	<ul style="list-style-type: none"> <li><u>Erosion Control</u> The potential for soil erosion shall be reduced by minimizing the extent of vegetation disturbance on site and by providing a protective cover over newly exposed soil.</li> </ul>	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	V
S10.10.1 Table 10.11	LV7	<ul style="list-style-type: none"> <li><u>Tree Protection &amp; Preservation</u> Carefully protected during construction. Tree protection measures will be detailed at the Tree Removal Application stage and plans submitted to the relevant Government Department for approval in due course in accordance with ETWB TC no. 3/2006.</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site	Design and Construction Phase	V
S10.10.1 Table 10.11	LV9	<ul style="list-style-type: none"> <li><u>Compensatory Planting</u> For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal but if this is not</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site and	Construction Phase	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<p>possible or practical compensatory planting will be provided for trees unavoidably felled. All felled trees shall be compensated for by planting trees to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.</p> <p>Compensatory tree planting may be incorporated into public open spaces and along roadside amenity areas affected by the construction works and therefore be part of the bigger wider planting plans. Onsite compensation planting is preferred but if necessary, additional receptor sites outside the Works Area shall be agreed separately with Government during the Tree Felling Application process.</p>			designated off-site locations		
S10.10.1 Table 10.11	LV10	<ul style="list-style-type: none"> <li><u>Screen Planting</u> Tall screen/buffer trees, shrubs and climbers should be planted, in so far as is possible, to soften and screen proposed structures such as roads and central strip, vertical edges and buildings and to enhance streetscape greening effect where appropriate. Indiscriminate use of trees for screening must be avoided and the principle of 'right tree for the right place' must be followed. This detail will be provided at the Detailed Design stage. This measure may additionally form part of the compensatory planting and will improve and create a pleasant pedestrian environment.</li> </ul>	Minimize visual impact and also enhance landscape.	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV11	<ul style="list-style-type: none"> <li><u>Green Roof</u> Roof greening will be established on ventilation and administration buildings to reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels.</li> </ul>	Minimize landscape and visual impact	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV12	<ul style="list-style-type: none"> <li><u>Reinstatement</u> All works areas, excavated areas and disturbed areas for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments. (Specific mitigation for disturbance to public open space is detailed separately under LV14)</li> </ul>	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	N/A
S10.10.1 Table 10.11	LV14	<ul style="list-style-type: none"> <li><u>Landscape enhancement</u> Implement a comprehensive landscape plan to maximize the greening opportunity and create a unique landscape for the project to blend in with the surrounding, including in re-provisioned areas. In particular: - landscape enhancement of re-provisioned Public Transport Interchange;</li> </ul>	Minimize landscape and visual impact	Contractor	Along tunnel alignment	Construction phase	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
		<ul style="list-style-type: none"> <li>- landscape deck on tunnel portals;</li> <li>- viaduct planters for trailer planting;</li> <li>- vertical greening of piers and walls with climbers or trailer planting;</li> <li>- roadside planting i.e. planting along central dividers and on road islands e.g. in the middle of roundabouts. (Roadside planting i.e. at the road edge and not in the central divider or road island, and vertical greening may be considered part of Screen Planting).</li> <li>- Purpose-built maintenance access without temporary traffic arrangement must be provided and detailed design of landscape decks and planting, including details of maintenance access locations, will be sent to maintenance and management parties for endorsement and ensures these mitigation measures are feasible.</li> </ul>					



EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
Cultural Heritage Impact (Construction and Operational Phase)							
S11.4.4	CH1	<ul style="list-style-type: none"> <li>The contractor should be alerted during the construction on the possibility of locating archaeological remains and as a precautionary measure, AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject sites.</li> </ul>	To preserve any cultural heritage items which may be removed and damaged by the excavation.	Contractor	During construction works for cut and cover tunnels	During the construction phase	N/A
S11.6 para 3	CH2	<ul style="list-style-type: none"> <li>The dredging contractor should be alerted during the construction on the possibility of locating archaeological remains, such as cannon and AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject areas.</li> </ul>	To preserve any cultural heritage items which may be removed and damaged by the dredging.	Contractor	During construction of underwater tunnel (north of To Kwa Wan Typhoon Shelter)	During the construction phase	N/A
S12.6.1, Table 12.2	CH8	<ul style="list-style-type: none"> <li>A monitoring system for settlement, vibration and tilting will be determined and implemented pending determination of the future grading. A monitoring proposal will be submitted to AMO before commencement of work if a historic building grade is accorded.</li> </ul>	Protect the structure from damage from construction works	Contractor	Kowloon City Ferry Pier (CKR-13)	During the construction phase	N/A
S12.6.1, Table 12.2	CH9	<ul style="list-style-type: none"> <li>No mitigation is required at present. If the public pier is granted Grade 1, Grade 2 or Grade 3 status, the mitigation will be revised to adhere to the requirements for protective measures for Graded Historic Buildings</li> </ul>	To be determined	Contractor	Ma Tau Kok Public Pier (CKR-16)	During the construction phase	N/A
S12.6.1, Table 12.2	CH10	<ul style="list-style-type: none"> <li>A monitoring system for settlement, vibration and tilting will be determined and implemented pending determination of the future grading. A monitoring proposal will be submitted to AMO before commencement of work if a historic building grade is accorded.</li> </ul>	Protect the structure from damage from construction works	Contractor	The Kowloon City Vehicular Ferry Pier (CKR-17)	During the construction phase	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	Implementation Status
EM&A Project							
S13.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control Performance EM&A	Highways Department	All construction sites	Construction stage	V
S13.2 -13.4	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.	Perform environmental monitoring & auditing	Highways Department / Contractor	All construction sites	Construction stage	V  V  V

## Legends:

V = implemented;

X = not implemented;

@ = partially implemented;

N/A = not applicable

---

**APPENDIX D**

**Summary of Action and Limit Levels**

---

**Appendix D – Summary of Action and Limit Levels**

**Table 1 Action and Limit Levels for 24-hour TSP**

ID	Location	Action Level	Limit Level
E-A14a	Block B of Merit Industrial Centre	197.3 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>

**Table 2 Action and Limit Levels for 1-hour TSP**

ID	Location	Action Level	Limit Level
E-A14a	Block B of Merit Industrial Centre	302.4 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>

**Table 3 Action and Limit Levels for Construction Noise (0700 – 1900 hrs of normal weekdays)**

ID	Location	Action Level	Limit Level
E-N12a	19 Hing Yan Street	When one documented complaint is received	75 dB(A)
E-N21a	Block B of Merit Industrial Centre	When one documented complaint is received	75 dB(A)

**Table 4 Derived Action and Limit Levels for Water Quality**

<b>Parameters</b>	<b>Action Level</b>	<b>Limit Level</b>
Dissolved Oxygen (DO) in mg/L <sup>(1)</sup>	<p><u>Surface &amp; Middle:</u></p> <p><b>4.03</b></p> <p>(5th percentile of baseline data for surface and middle layer)</p> <p><u>Bottom:</u></p> <p><b>3.94</b></p> <p>(5th percentile of baseline data for bottom layer)</p>	<p><u>Surface &amp; Middle:</u></p> <p><b>3.88</b></p> <p>(1st percentile of baseline data for surface and middle layer)</p> <p><u>Bottom:</u></p> <p><b>2.00</b></p>
Suspended Solids (SS) in mg/L <sup>(2)</sup>	<p><b>13.80</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's SS at the same tide of the same day</p>	<p><b>18.70</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's SS at the same tide of the same day</p>
Turbidity in NTU <sup>(2)</sup>	<p><b>7.00</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's Turbidity at the same tide of the same day</p>	<p><b>8.40</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's Turbidity at the same tide of the same day</p>
Copper in µg/L <sup>(2)</sup>	<p><b>2.00</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's nutrient level at the same tide of the same day</p>	<p><b>3.00</b></p> <p>(99th percentile of baseline data)</p> <p>or</p> <p>130% of upstream control station's nutrient level at the same tide of the same day</p> <p>or</p> <p>whichever is the less</p>
Total PAH in µg/L <sup>(2)</sup>	<p><b>1.60</b></p> <p>(95th percentile of baseline data)</p> <p>or</p> <p>120% of upstream control station's nutrient level at the same tide of the same day</p>	<p><b>1.60</b></p> <p>(99th percentile of baseline data) or</p> <p>130% of upstream control station's nutrient level at the same tide of the same day</p> <p>or</p> <p>whichever is the less</p>

Note: 1. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

2. For turbidity, SS, Copper and Total PAH, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

---

**APPENDIX E**

**Calibration Certificates of Equipments**

---

# Certificate of Calibration

Calibration Certification Information			
Cal. Date: May 22, 2018	Rootsmeter S/N: 438320	Ta: 296	°K
Operator: Jim Tisch		Pa: 749.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 0988		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3840	3.2	2.00
2	3	4	1	0.9840	6.4	4.00
3	5	6	1	0.8790	7.9	5.00
4	7	8	1	0.8420	8.7	5.50
5	9	10	1	0.6900	12.7	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
0.9883	0.7141	1.4090	0.9957	0.7195	0.8889
0.9841	1.0001	1.9926	0.9915	1.0076	1.2570
0.9821	1.1173	2.2278	0.9895	1.1257	1.4054
0.9811	1.1652	2.3365	0.9884	1.1739	1.4740
0.9758	1.4141	2.8179	0.9831	1.4247	1.7777
<b>QSTD</b>	m=	<b>2.01748</b>	<b>QA</b>	m=	<b>1.26331</b>
	b=	<b>-0.02651</b>		b=	<b>-0.01673</b>
	r=	<b>0.99988</b>		r=	<b>0.99988</b>

Calculations	
Vstd= $\Delta Vol / ((Pa - \Delta P) / Pstd) (Tstd / Ta)$	Va= $\Delta Vol (Pa - \Delta P) / Pa$
Qstd= $Vstd / \Delta Time$	Qa= $Va / \Delta Time$
For subsequent flow rate calculations:	
Qstd= $1/m \left( \left( \sqrt{\Delta H \left( \frac{Pa}{Pstd} \right) \left( \frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= $1/m \left( \left( \sqrt{\Delta H (Ta/Pa)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30





## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3B  
 Equipment No.: A.005.16a  
 Sensitivity Adjustment Scale Setting: 521 CPM  
 Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>o</sub>: 12500  
 Last Calibration Date\*: 3 May 2018

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 521 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 521 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	14-07-18	10:15 - 11:15	29.1	79	0.04328	1742	29.03
2	14-07-18	11:15 - 12:15	29.1	78	0.04673	1874	31.23
3	14-07-18	12:15 - 13:15	29.2	79	0.04904	1961	32.68
4	14-07-18	13:15 - 14:15	29.2	79	0.04734	1897	31.62

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9974

Validity of Calibration Record: 14 July 2019

Remarks:

QC Reviewer: YW Fung Signature:  Date: 16 July 2018

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.07a  
 Sensitivity Adjustment Scale Setting: 557 CPM  
 Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 K<sub>o</sub>: 12500  
 Last Calibration Date\*: 3 May 2018

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 557 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 557 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	05-05-18	09:15 - 10:15	27.6	79	0.05367	2151	35.85
2	05-05-18	10:15 - 11:15	27.6	80	0.05864	2347	39.12
3	05-05-18	11:15 - 12:15	27.7	80	0.06661	2679	44.65
4	05-05-18	12:15 - 13:15	27.7	79	0.06335	2546	42.43

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®  
 2. Total Count was logged by Laser Dust Monitor  
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9994

Validity of Calibration Record: 5 May 2019

Remarks:

QC Reviewer: YW Fung Signature:  Date: 07 May 2018

## EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor  
 Manufacturer/Brand: SIBATA  
 Model No.: LD-3  
 Equipment No.: A.005.10a  
 Sensitivity Adjustment Scale Setting: 753 CPM

Operator: Mike Shek (MSKM)

### Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®  
 Venue: Cyberport (Pui Ying Secondary School)  
 Model No.: Series 1400AB  
 Serial No: Control: 140AB219899803  
 Sensor: 1200C143659803 Ko: 12500  
 Last Calibration Date\*: 3 May 2018

\*Remarks: Recommended interval for hardware calibration is 1 year

### Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 753 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration): 753 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration <sup>1</sup> (mg/m <sup>3</sup> ) Y-axis	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup> X-axis
			Temp (°C)	R.H. (%)			
1	05-05-18	10:00 - 11:00	27.7	80	0.05415	2164	36.06
2	05-05-18	11:00 - 12:00	27.7	80	0.05973	2375	39.58
3	05-05-18	12:00 - 13:00	27.7	79	0.06718	2693	44.88
4	05-05-18	13:00 - 14:00	27.7	80	0.06486	2587	43.11


- Note:
1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
  2. Total Count was logged by Laser Dust Monitor
  3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015  
 Correlation coefficient: 0.9986

Validity of Calibration Record: 5 May 2019

Remarks:

QC Reviewer: YW Fung Signature:  Date: 07 May 2018



## CERTIFICATE OF CALIBRATION

Certificate No.: 18CA0914 03 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone
Manufacturer:	B & K	B & K
Type/Model No.:	2238	4188
Serial/Equipment No.:	2800927	2791211
Adaptors used:	-	-

### Item submitted by

Customer Name: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 14-Sep-2018

Date of test: 17-Sep-2018

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-Aug-2019	CIGISMEC
Signal generator	DS 360	33873	24-Apr-2019	CEPREI
Signal generator	DS 360	61227	23-Apr-2019	CEPREI

### Ambient conditions

Temperature:  $21 \pm 1$  °C  
Relative humidity:  $55 \pm 10$  %  
Air pressure:  $1005 \pm 5$  hPa

### Test specifications

1. The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of  $\pm 20\%$ .
3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responses of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:



Feng Junqi

Date: 18-Sep-2018

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.





## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 18CA0914 03 Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
Time weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Peak response	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
R.M.S. accuracy	Single 100µs rectangular pulse	Pass	0.3	
	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date: 17-Sep-2018

Fung Chi Yip

- End -

Checked by:

Date: 18-Sep-2018

Shek Kwong Tat

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.



## CERTIFICATE OF CALIBRATION

Certificate No.: 18CA0406 02-01 Page 1 of 2

### Item tested

Description:	Sound Level Meter (Type 1)	Microphone
Manufacturer:	B & K	B & K
Type/Model No.:	2238	4188
Serial/Equipment No.:	2285692	2250455
Adaptors used:	-	-

### Item submitted by

Customer Name: AECOM ASIA CO., LTD.  
Address of Customer: -  
Request No.: -  
Date of receipt: 06-Apr-2018

Date of test: 10-Apr-2018

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	08-Sep-2018	CIGISMEC
Signal generator	DS 360	33873	25-Apr-2018	CEPREI

### Ambient conditions

Temperature:  $21 \pm 1$  °C  
Relative humidity:  $50 \pm 10$  %  
Air pressure:  $1005 \pm 5$  hPa

### Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of  $\pm 20\%$ .
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.


### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:



Feng Jun Qi

Date: 11-Apr-2017

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 18CA0406 02-01

Page 2 of 2

### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertainty (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Frequency weightings			
Time weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Peak response	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
R.M.S. accuracy	Single 100µs rectangular pulse	Pass	0.3	
Time weighting I	Crest factor of 3	Pass	0.3	
	Single burst 5 ms at 2000 Hz	Pass	0.3	
Time averaging	Repeated at frequency of 100 Hz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertainty (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Fung Chi Yip

Date: 10-Apr-2018

Checked by:

Lam Tze Wai

Date: 11-Apr-2017

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.





## CERTIFICATE OF CALIBRATION

Certificate No.: 18CA0406 02-02

Page: 1 of 2

### Item tested

Description: Acoustical Calibrator (Class 1)  
Manufacturer: B & K  
Type/Model No.: 4231  
Serial/Equipment No.: 3006428 / N004.03  
Adaptors used: -

### Item submitted by

Customer: AECOM ASIA CO LIMITED  
Address of Customer: -  
Request No.: -  
Date of receipt: 06-Apr-2018

Date of test: 09-Apr-2018

### Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	11-Apr-2018	SCL
Preamplifier	B&K 2673	2743150	05-May-2018	CEPREI
Measuring amplifier	B&K 2610	2346941	03-May-2018	CEPREI
Signal generator	DS 360	33873	25-Apr-2018	CEPREI
Digital multi-meter	34401A	US36087050	25-Apr-2018	CEPREI
Audio analyzer	8903B	GB41300350	21-Apr-2018	CEPREI
Universal counter	53132A	MY40003662	22-Apr-2018	CEPREI

### Ambient conditions

Temperature:  $21 \pm 1$  °C  
Relative humidity:  $50 \pm 10$  %  
Air pressure:  $1005 \pm 5$  hPa

### Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:

  
Feng Jun Qi

Date: 11-Apr-2018

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.





## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.: 18CA0406 02-02

Page: 2 of 2

### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 $\mu$ Pa)
			Estimated Expanded Uncertainty dB
1000	94.00	94.20	0.10

### 2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz **STF = 0.015 dB**

Estimated expanded uncertainty 0.005 dB

### 3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz **Actual Frequency = 999.96 Hz**

Estimated expanded uncertainty 0.1 Hz Coverage factor k = 2.2

### 4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz **TND = 0.4 %**

Estimated expanded uncertainty 0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

- End -

Calibrated by:

Date: 09-Apr-2018

Fung Chi Yip

Checked by:

Date: 11-Apr-2018

Lam Tze Wai

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**WORK ORDER:** HK1860334  
**SUB-BATCH:** 0  
**DATE OF ISSUE:** 26-Nov-2018  
**CLIENT:** AECOM ASIA COMPANY LIMITED

**Equipment Type:** Multifunctional Meter  
**Brand Name:** YSI  
**Model No.:** 6820 V2  
**Serial No.:** 00H1019  
**Equipment No.:** W.026.09  
**Date of Calibration:** 20 November, 2018      **Date of Next Calibration:** 20 February, 2019

**PARAMETERS:**

**Conductivity**

Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
146.9	140.0	-4.7
6667	6660	-0.1
12890	12960	+0.5
58670	58500	-0.3
Tolerance Limit (%)		±10.0

**Dissolved Oxygen**

Method Ref: APHA (21st edition), 4500-O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.42	3.45	+0.03
5.51	5.50	-0.01
7.48	7.52	+0.04
Tolerance Limit (mg/L)		±0.20

**pH Value**

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	3.97	-0.03
7.0	7.02	+0.02
10.0	10.02	+0.02
Tolerance Limit (pH unit)		±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu  
 Assistant Manager - Inorganic

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**WORK ORDER:** HK1860334  
**SUB-BATCH:** 0  
**DATE OF ISSUE:** 26-Nov-2018  
**CLIENT:** AECOM ASIA COMPANY LIMITED

**Equipment Type:** Multifunctional Meter  
**Brand Name:** YSI  
**Model No.:** 6820 V2  
**Serial No.:** 00H1019  
**Equipment No.:** W.026.09  
**Date of Calibration:** 20 November, 2018      **Date of Next Calibration:** 20 February, 2019

**PARAMETERS:**

**Turbidity**

**Method Ref:** APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.0	--
4	4.0	+0.0
10	9.5	-5.0
20	19.6	-2.0
50	49.8	-0.4
100	100.5	+0.5
	Tolerance Limit (%)	±10.0

**Salinity**

**Method Ref:** APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	9.99	-0.1
20	19.96	-0.2
30	29.95	-0.2
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu  
 Assistant Manager - Inorganic

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



**WORK ORDER:** HK1860334  
**SUB-BATCH:** 0  
**DATE OF ISSUE:** 26-Nov-2018  
**CLIENT:** AECOM ASIA COMPANY LIMITED

**Equipment Type:** Multifunctional Meter  
**Brand Name:** YSI  
**Model No.:** 6820 V2  
**Serial No.:** 00H1019  
**Equipment No.:** W.026.09  
**Date of Calibration:** 20 November, 2018

**Date of Next Calibration:** 20 February, 2019

**PARAMETERS:**  
**Temperature**

**Method Ref:** Section 6 of International Accreditation New Zealand Technical  
**Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.**

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	10.04	+0.0
19.5	19.48	-0.0
38.5	38.46	-0.0
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

A handwritten signature in black ink, appearing to read 'Lin Wai Yu'.

Ms. Lin Wai Yu  
Assistant Manager - Inorganic

---

**APPENDIX F**

**EM&A Monitoring Schedules**

---

**Contract No. HY/2014/07**  
**Central Kowloon Route – Kai Tak West**  
**Impact Environmental Monitoring Schedule for February 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Feb	2-Feb
						24-hour TSP 1-hour TSP
3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb
					24-hour TSP 1-hour TSP Noise	
10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb
			24-hour TSP 1-hour TSP Noise			
17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
		24-hour TSP 1-hour TSP Noise				
24-Feb	25-Feb	26-Feb	27-Feb	28-Feb		
	24-hour TSP 1-hour TSP Noise					

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**Air Quality Monitoring Station**

E-A14a: Block B of Merit Industrial Centre

**Noise Monitoring Stations**

E-N12a: 19 Hing Yan Street  
E-N21a: Block B of Merit Industrial Centre

**Monitoring Frequency**

24-hour TSP: Once every 6 days  
1-hour TSP: 3 times every 6 days (as required in case of complaints)

**Monitoring Frequency**

Once per week

**Contract No. HY/2014/07**  
**Central Kowloon Route – Kai Tak West**  
**Tentative Impact Environmental Monitoring Schedule for March 2019**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Mar	2-Mar
						24-hour TSP 1-hour TSP
3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar
					24-hour TSP 1-hour TSP Noise	
10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar
				24-hour TSP 1-hour TSP Noise		
17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar
			24-hour TSP 1-hour TSP Noise			
24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar
		24-hour TSP 1-hour TSP Noise				24-hour TSP 1-hour TSP
31-Mar						

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**Air Quality Monitoring Station**

E-A14a: Block B of Merit Industrial Centre

**Noise Monitoring Stations**

E-N12a: 19 Hing Yan Street

E-N21a: Block B of Merit Industrial Centre

**Monitoring Frequency**

24-hour TSP: Once every 6 days

1-hour TSP: 3 times every 6 days (as required in case of complaints)

**Monitoring Frequency**

Once per week

---

**APPENDIX G**

**Air Quality Monitoring Results and  
their Graphical Presentations**

---



**Appendix G**  
**Air Quality Monitoring Results**

**24-hour TSP Monitoring Results at Station E-A14a (Block B, Merit Industrial Centre)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure (hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final		
2-Feb-19	Sunny	18.6	1018.4	1.31	1.31	1.31	1892.2	2.6603	2.7588	0.0985	7626.32	7650.32	24.00	52.1
8-Feb-19	Sunny	21.7	1015.3	1.31	1.31	1.31	1892.2	2.6733	2.7761	0.1028	7650.32	7674.32	24.00	54.3
13-Feb-19	Sunny	21.1	1021.8	1.31	1.31	1.31	1892.2	2.6546	2.7191	0.0645	7674.32	7698.32	24.00	34.1
19-Feb-19	Sunny	20.3	1016.8	1.31	1.31	1.31	1892.2	2.6573	2.6904	0.0331	7698.32	7722.32	24.00	17.5
26-Feb-19	Cloudy	18.7	1017.6	1.31	1.31	1.31	1892.2	2.6252	2.7242	0.0990	7722.32	7746.32	24.00	52.3
													<b>Average</b>	<b>42.1</b>
													<b>Minimum</b>	<b>17.5</b>
													<b>Maximum</b>	<b>54.3</b>


## Appendix G

### Air Quality Monitoring Results

#### 1-hour TSP Monitoring Results at Station E-A14a (Block B, Merit Industrial Centre)

Date	Start Time (hh:mm)	Weather Condition	1st Hour	2nd Hour	3rd Hour
			Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )
2-Feb-19	13:35	Sunny	67.9	68.6	66.4
8-Feb-19	13:15	Sunny	69.6	71.7	68.4
13-Feb-19	10:20	Sunny	70.5	71.0	70.2
19-Feb-19	10:05	Sunny	70.3	71.1	70.9
25-Feb-19	10:59	Fine	62.9	64.7	65.2
				Average	68.6
				Min	62.9
				Max	71.7

### E-A14a



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Central Kowloon Route - Kai Tak West (Contract No. HY/2014/07)




### Graphical Presentation of Impact 24-hour TSP Monitoring Results

Date: March 2019

Appendix G

### E-A14a



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

Central Kowloon Route - Kai Tak West (Contract No. HY/2014/07)









### Graphical Presentation of Impact 1-hour TSP Monitoring Results




Date: March 2019

Appendix G


## Data of Wind Direction Extracted from Kai Tak Wind Station of the Hong Kong Observatory







(於香港時間 2019 年02月26日23時50分更新) (Updated at 23:50H on 26 Feb 2019)




SEC

© 香港天文台 Hong Kong Observatory




### Data of Wind Speed Extracted from Kai Tak Wind Station of the Hong Kong Observatory

(公里/小時) (於香港時間 2019 年 2 月 1 日 23 時 50 分更新) (Updated at 23:50H on 1 Feb 2019)




© 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2019 年 2 月 2 日 23 時 50 分更新) (Updated at 23:50H on 2 Feb 2019)




© 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2019 年 2 月 8 日 23 時 40 分更新) (Updated at 23:40H on 8 Feb 2019)



© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2019 年 2 月 9 日 23 時 40 分更新) (Updated at 23:40H on 9 Feb 2019) (km/h)



SEC

© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2019 年 2 月 12 日 23 時 50 分更新) (Updated at 23:50H on 12 Feb 2019) (km/h)



SEC

© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2019 年 2 月 13 日 23 時 50 分更新) (Updated at 23:50H on 13 Feb 2019) (km/h)




SEC

© 香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間 2019 年 2月18日23時50分更新) (Updated at 23:50H on 18 Feb 2019) (km/h)



(公里/小時) (於香港時間 2019 年 2月19日23時50分更新) (Updated at 23:50H on 19 Feb 2019) (km/h)




(公里/小時) (於香港時間 2019 年 2月25日23時50分更新) (Updated at 23:50H on 25 Feb 2019) (km/h)



SEC

© 香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間 2019 年 2月26日23時50分更新) (Updated at 23:50H on 26 Feb 2019) (km/h)



SEC

© 香港天文台 Hong Kong Observatory

---

**APPENDIX H**

**Noise Monitoring Results and  
their Graphical Presentations**

---

## Appendix H Regular Construction Noise Monitoring Results

Daytime Noise Monitoring Results at Station E-N12a (19 Hing Yan Street)

Date	Weather Condition	Noise Level for 30-min, dB(A) <sup>+</sup>				Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq		
8-Feb-19	Sunny	13:30	60.0	63.5	62.6	75	N
13-Feb-19	Sunny	10:25	58.4	62.3	60.1	75	N
19-Feb-19	Sunny	10:55	58.3	62.5	60.3	75	N
25-Feb-19	Fine	15:10	58.2	62.7	60.8	75	N

Daytime Noise Monitoring Results at Station E-N21a (Block B of Merit Industrial Centre)



Date	Weather Condition	Noise Level for 30-min, dB(A) <sup>#</sup>				Limit Level, dB(A)	Exceedance (Y/N)
		Time	L90	L10	Leq		
8-Feb-19	Sunny	13:15	64.0	66.5	65.5	75	N
13-Feb-19	Sunny	10:15	62.5	66.7	64.6	75	N
19-Feb-19	Sunny	10:00	62.1	66.5	64.3	75	N
25-Feb-19	Fine	14:19	60.7	64.3	62.9	75	N

<sup>+</sup> - Façade measurement.

<sup>#</sup> - A correction of +3dB(A) was made to the free field measurement.

<sup>++</sup> - Free field measurement

<sup>\*</sup> - Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

---

**APPENDIX I**

**Water Monitoring Results**

---



**Water Quality Monitoring Results at CS1 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
2-Jan-19	Cloudy	Moderate	22:07	Surface	1	17.7	17.7	33.7	33.7	8.22	8.23	79.10	79.70	5.70	5.74	5.73	3.5	3.4	3.4	1.8	1.4	1.63	4.0	4.3	4.56	<1.6	1.6	1.60			
						17.7		33.7		8.24		78.50		5.65			3.4			1.2			5.0			<1.6					
						17.7		33.7		8.23		81.50		5.87			3.4			1.2			4.0			<1.6					
				Middle	10.5	17.7	17.6	33.7	33.7	8.25	8.24	78.40	79.33	5.65	5.72	5.70	3.5	3.4	3.4	1.6	2.0	1.63	5.0	5.0	4.56	5.0	4.3	4.56	<1.6	1.6	1.60
						17.7		33.8		8.24		80.60		5.81			3.4			2.1			5.0			<1.6					
						17.6		33.8		8.24		79.00		5.69			3.4			2.2			5.0			<1.6					
				Bottom	20.0	17.7	17.6	33.8	33.8	8.24	8.24	80.00	79.10	5.76	5.70	5.70	3.5	3.5	3.5	1.8	1.5	1.63	4.0	4.0	4.56	4.0	4.3	4.56	<1.6	1.6	1.60
						17.7		33.8		8.24		79.00		5.69			3.5			1.4			4.0			<1.6					
						17.6		33.8		8.25		78.30		5.64			3.6			1.4			5.0			<1.6					
4-Jan-19	Sunny	Calm	23:23	Surface	1	18.7	18.7	33.1	33.1	8.04	8.04	94.00	94.03	7.19	7.19	7.18	1.9	1.9	2.03	3.0	3.0	3.11	4.0	4.0	4.00	<1.6	1.6	1.60			
						18.7		33.1		8.04		94.10		7.20			1.9			2.7			4.0			<1.6					
						18.7		33.1		8.03		94.00		7.19			3.2			4.0			<1.6								
				Middle	10.6	18.7	18.7	33.1	33.1	8.04	8.04	93.70	93.77	7.16	7.17	7.17	1.9	2.0	2.0	3.0	3.1	3.11	4.0	4.0	4.00	4.0	4.0	4.00	<1.6	1.6	1.60
						18.7		33.1		8.03		93.80		7.17			2.0			4.0			<1.6								
						18.7		33.1		8.03		93.80		7.17			2.0			4.0			<1.6								
				Bottom	20.1	18.7	18.7	33.2	33.2	8.02	8.03	93.80	93.73	7.16	7.16	7.16	2.3	2.2	2.2	3.6	3.3	3.11	4.0	4.0	4.00	4.0	4.0	4.00	<1.6	1.6	1.60
						18.8		33.2		8.04		93.70		7.15			3.3			4.0			<1.6								
						18.7		33.2		8.04		93.70		7.16			2.1			4.0			<1.6								
8-Jan-19	Fine	Moderate	0:56	Surface	1	18.3	18.3	33.7	33.7	8.28	8.28	94.20	94.43	7.22	7.24	7.15	1.8	1.8	2.10	4.2	4.5	4.79	5.0	5.0	5.22	<1.6	1.6	1.60			
						18.3		33.7		8.28		95.70		7.33			4.7			5.0			<1.6								
						18.3		33.7		8.28		93.40		7.16			4.6			5.0			<1.6								
				Middle	11.1	18.3	18.3	33.8	33.7	8.29	8.28	92.40	92.10	7.09	7.06	7.06	2.2	2.2	2.10	4.3	4.6	4.79	6.0	5.0	5.22	5.7	5.0	5.22	<1.6	1.6	1.60
						18.3		33.7		8.28		91.90		7.05			4.3			5.0			<1.6								
						18.3		33.7		8.28		92.00		7.05			5.1			6.0			<1.6								
				Bottom	20.9	18.3	18.3	33.8	33.8	8.28	8.28	92.40	92.30	7.09	7.08	7.08	2.3	2.4	2.10	5.0	5.3	4.79	5.0	5.0	5.22	5.0	5.0	5.22	<1.6	1.6	1.60
						18.3		33.8		8.28		91.70		7.03			5.6			5.0			<1.6								
						18.3		33.8		8.29		92.80		7.12			5.3			5.0			<1.6								
10-Jan-19	Fine	Moderate	2:59	Surface	1	18.5	18.5	33.4	33.4	8.33	8.35	90.80	91.57	6.97	7.03	6.93	2.5	2.5	2.91	2.4	2.2	1.64	5.0	5.7	5.89	<1.6	1.6	1.60			
						18.5		33.4		8.35		93.20		7.15			2.4			6.0			<1.6								
						18.5		33.4		8.36		90.70		6.97			1.7			6.0			<1.6								
				Middle	11.1	18.5	18.5	33.4	33.4	8.35	8.35	88.80	88.90	6.83	6.84	6.84	3.0	3.1	2.91	1.7	1.4	1.64	6.0	6.0	5.89	6.0	6.0	5.89	<1.6	1.6	1.60
						18.5		33.4		8.37		89.40		6.87			1.2			6.0			<1.6								
						18.5		33.4		8.34		88.50		6.81			1.4			6.0			<1.6								
				Bottom	21.1	18.5	18.5	33.4	33.4	8.34	8.35	88.40	88.90	6.80	6.84	6.84	3.2	3.2	2.91	1.3	1.3	1.64	6.0	6.0	5.89	6.0	6.0	5.89	<1.6	1.6	1.60
						18.5		33.4		8.35		89.10		6.86			1.3			6.0			<1.6								
						18.5		33.4		8.37		89.20		6.86			1.4			6.0			<1.6								
12-Jan-19	Cloudy	Moderate	2:14	Surface	1	18.2	18.2	32.7	32.7	8.18	8.18	98.90	97.57	6.59	6.50	6.46	2.5	2.6	2.63	4.6	5.0	4.83	5.0	5.0	5.00	<1.6	1.6	1.60			
						18.2		32.7		8.17		95.80		6.38			5.5			5.0			<1.6								
						18.2		32.7		8.18		98.00		6.53			4.8			5.0			<1.6								
				Middle	10.6	18.2	18.2	32.9	32.9	8.16	8.16	96.20	96.40	6.41	6.42	6.42	2.7	2.7	2.63	5.1	5.3	4.83	5.0	5.0	5.00	5.0	5.0	5.00	<1.6	1.6	1.60
						18.2		32.9		8.15		95.50		6.36			5.3			5.0			<1.6								
						18.2		32.9		8.16		97.50		6.50			5.6			5.0			<1.6								
				Bottom	20.1	18.2	18.2	32.9	32.9	8.14	8.15	95.10	95.73	6.34	6.38	6.38	2.5	2.6	2.63	4.1	4.2	4.83	5.0	5.0	5.00	5.0	5.0	5.00	<1.6	1.6	1.60
						18.2		33.0		8.16		95.50		6.37			4.2			5.0			<1.6								
						18.2		33.0		8.16		96.60		6.44			4.3			5.0			<1.6								
15-Jan-19	Sunny	Calm	4:30	Surface	1	18.8	18.8	32.3	32.3	7.97	7.97	92.90	92.97	7.14	7.14	7.14	2.2	2.2	2.27	0.8	1.1	0.99	6.0	6.0	6.00	<1.6	1.6	1.60			
						18.8		32.3		7.97		92.70		7.12			1.4			6.0			<1.6								
						18.8		32.3		7.97		93.30		7.17			1.2			6.0			<1.6								
				Middle	10.5	18.8	18.8	32.3	32.3	7.97	7.97	92.80	92.77	7.13	7.13	7.13	2.3	2.3	2.27	0.9	1.1	0.99	6.0	6.0	6.00	6.0	6.0	6.00	<1.6	1.6	1.60
						18.8		32.3		7.97		92.40		7.10			1.1			6.0			<1.6								
						18.8		32.3		7.97		93.10		7.15			1.4			6.0			<1.6								
				Bottom	20.0	18.8	18.8	32.3	32.3	7.97	7.97	93.10	92.80	7.15	7.13	7.13	2.3	2.4	2.27	0.7	0.7	0.99	6.0	6.0	6.00	6.0	6.0	6.00	<1.6	1.6	1.60
						18.8		32.3		7.97		92.80		7.13			0.6			6.0			<1.6								
						18.8		32.3		7.97		92.50		7.10			0.8			6.0			<1.6								



**Water Quality Monitoring Results at CS1 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
3-Jan-19	Cloudy	Moderate	6:01	Surface	1	17.8	17.8	33.7	33.7	8.17	8.17	80.60	80.53	5.81	5.80	5.80	3.0	3.0	1.4	1.3	1.63	5.0	4.7	4.56	<1.6	1.6	1.60		
						17.8		33.7		8.18		80.50		5.80			2.9		1.1			5.0			<1.6				
						17.8		33.7		8.17		80.50		5.80			2.9		1.4			4.0			<1.6				
				Middle	10.9	17.8	17.8	33.7	33.7	8.20	8.18	80.30	80.33	5.78	5.78	2.9	2.9	2.94	2.9	2.9	1.6	1.5	1.63	5.0	4.3	4.56	<1.6	1.6	1.60
						17.8		33.7		8.18		80.20		5.77		2.9			1.3		4.0			<1.6					
						17.8		33.7		8.17		80.40		5.75		2.9			1.6		4.0			<1.6					
Bottom	20.6	17.8	17.8	33.7	33.7	8.20	8.17	79.80	80.07	5.79	5.77	2.9	3.0	2.94	2.0	2.1	2.0	2.1	1.63	5.0	4.7	4.56	<1.6	1.6	1.60				
		17.8		33.7		8.17		80.00		5.76		2.9			2.0		4.0			<1.6									
		17.8		33.7		8.17		80.00		5.76		3.1			2.0		5.0			<1.6									
5-Jan-19	Sunny	Calm	7:29	Surface	1	18.8	18.8	33.1	33.1	8.08	8.08	94.70	94.67	7.43	7.43	7.42	2.2	2.1	2.1	2.20	3.3	3.2	3.28	4.0	4.0	4.00	<1.6	1.6	1.60
						18.8		33.1		8.08		94.70		7.44			2.1		3.3		4.0			<1.6					
						18.8		33.1		8.08		94.60		7.42			2.1		3.1		4.0			<1.6					
				Middle	11.0	18.8	18.8	33.1	33.1	8.08	8.08	94.40	94.43	7.41	7.41	2.3	2.2	2.20	2.3	2.2	3.2	3.2	3.28	4.0	4.0	4.00	<1.6	1.6	1.60
						18.8		33.1		8.08		94.40		7.41		2.2			3.2		4.0			<1.6					
						18.8		33.1		8.08		94.40		7.41		2.2			3.2		4.0			<1.6					
Bottom	20.8	18.8	18.8	33.1	33.1	8.08	8.08	94.50	94.40	7.41	7.40	2.3	2.3	2.20	2.3	2.3	3.6	3.4	3.28	4.0	4.0	4.00	<1.6	1.6	1.60				
		18.8		33.1		8.08		94.30		7.40		2.2			4.0		<1.6												
		18.8		33.1		8.08		94.40		7.40		2.3			4.0		<1.6												
8-Jan-19	Fine	Moderate	9:21	Surface	1	18.3	18.3	33.7	33.7	8.32	8.32	91.80	91.67	7.04	7.03	7.03	1.3	1.4	1.4	1.72	4.2	4.0	3.32	6.0	6.0	6.00	<1.6	1.6	1.60
						18.3		33.8		8.32		91.60		7.03			1.5		4.3		6.0			<1.6					
						18.3		33.8		8.31		91.60		7.03			1.4		3.5		6.0			<1.6					
				Middle	11.1	18.3	18.3	33.8	33.7	8.32	8.32	91.70	91.60	7.03	7.02	1.7	1.7	1.72	1.7	1.7	3.2	3.3	3.32	6.0	6.0	6.00	<1.6	1.6	1.60
						18.3		33.8		8.32		91.70		7.03		1.7			3.5		6.0			<1.6					
						18.3		33.8		8.32		91.40		7.01		1.8			3.3		6.0			<1.6					
Bottom	21.3	18.3	18.3	33.8	33.8	8.35	8.32	91.60	91.63	7.02	7.02	2.1	2.0	2.00	2.0	2.0	2.8	2.6	3.32	6.0	6.0	6.00	<1.6	1.6	1.60				
		18.3		33.8		8.31		91.60		7.02		2.0			6.0		<1.6												
		18.3		33.8		8.31		91.70		7.03		2.0			6.0		<1.6												
10-Jan-19	Sunny	Moderate	10:30	Surface	1	18.5	18.5	33.4	33.4	8.37	8.36	87.90	88.47	6.77	6.81	6.79	1.7	1.6	1.6	2.00	1.6	1.6	1.58	6.0	6.3	6.22	<1.6	1.6	1.60
						18.5		33.4		8.36		89.30		6.86			1.3		6.0		<1.6								
						18.5		33.4		8.36		88.20		6.79			1.2		7.0		<1.6								
				Middle	11.3	18.5	18.5	33.4	33.4	8.36	8.36	88.20	87.87	6.79	6.76	2.1	2.1	2.00	2.0	1.5	1.9	1.5	1.58	6.0	6.3	6.22	<1.6	1.6	1.60
						18.5		33.4		8.37		87.60		6.74		1.5			6.0		<1.6								
						18.5		33.4		8.39		88.30		6.80		1.9			6.0		<1.6								
Bottom	21.5	18.5	18.5	33.4	33.4	8.35	8.37	88.30	88.33	6.81	6.80	2.3	2.3	2.00	1.2	1.6	1.2	1.6	1.58	6.0	6.0	6.00	<1.6	1.6	1.60				
		18.5		33.4		8.36		88.20		6.79		1.7			6.0		<1.6												
		18.5		33.4		8.36		88.20		6.79		2.2			6.0		<1.6												
12-Jan-19	Sunny	Moderate	12:02	Surface	1	18.5	18.5	33.1	33.1	8.09	8.09	97.00	98.70	6.53	6.65	6.82	2.5	2.5	2.5	2.73	6.5	6.2	5.54	5.0	5.0	5.11	<1.6	1.6	1.60
						18.5		33.1		8.09		97.00		6.60			2.4		5.0		<1.6								
						18.5		33.1		8.09		101.20		6.82			2.4		5.0		<1.6								
				Middle	10.7	18.5	18.5	33.1	33.1	8.09	8.10	97.00	97.97	6.53	6.60	2.8	2.8	2.73	2.7	2.8	5.8	5.5	5.54	5.0	5.0	5.11	<1.6	1.6	1.60
						18.5		33.1		8.09		99.60		6.71		2.9			5.0		<1.6								
						18.5		33.1		8.09		97.30		6.55		2.9			5.0		<1.6								
Bottom	20.4	18.5	18.5	33.1	33.1	8.10	8.09	99.40	97.80	6.68	6.58	2.9	2.9	2.73	2.9	2.9	5.2	4.9	5.54	5.0	5.3	5.11	<1.6	1.6	1.60				
		18.5		33.1		8.09		97.20		6.55		4.7			6.0		<1.6												
		18.5		33.1		8.09		96.80		6.52		4.9			5.0		<1.6												
15-Jan-19	Sunny	Calm	14:01	Surface	1	18.9	18.9	32.3	32.3	8.00	8.00	92.10	92.17	7.07	7.08	7.08	2.3	2.3	2.3	2.42	1.2	0.9	1.27	6.0	6.0	6.00	<1.6	1.6	1.60
						18.9		32.3		8.00		92.20		7.08			2.2		0.7		6.0			<1.6					
						18.9		32.3		8.00		92.20		7.08			2.3		0.8		6.0			<1.6					
				Middle	10.8	18.9	18.9	32.3	32.3	8.00	8.00	91.90	92.00	7.06	7.07	2.5	2.4	2.42	2.5	2.4	1.2	1.3	1.27	6.0	6.0	6.00	<1.6	1.6	1.60
						18.9		32.3		8.00		92.00		7.07		2.3			6.0		<1.6								
						18.9		32.3		8.00		92.10		7.07		2.4			6.0		<1.6								
Bottom	20.6	18.9	18.9	32.3	32.3	8.00	8.00	92.00	91.97	7.07	7.06	2.5	2.6	2.42	2.6	2.6	1.9	1.6	1.27	6.0	6.0	6.00	<1.6	1.6	1.60				
		18.9		32.3		8.00		91.90		7.06		1.4			6.0		<1.6												
		18.9		32.3		8.00		92.00		7.06		1.4			6.0		<1.6												

Water Quality Monitoring Results at CS1 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
17-Jan-19	Sunny	Moderate	14:58	Surface	1	18.1	18.1	33.5	33.5	8.25	8.25	100.40	100.77	7.77	7.80	7.81	1.4	1.4	1.42	0.6	0.7	0.63	<1	1.0	1.00	<1.6	1.6	1.60
						18.1		33.5		8.25		100.90		7.81			1.4			0.8			<1			<1.6		
						18.0		33.5		8.25		100.70		7.79			1.3			<1			<1.6					
				Middle	11.5	18.0	18.0	33.5	33.5	8.25	8.25	101.10	101.03	7.82	7.82	7.84	1.5	1.4	0.7	<1	<1.6							
						18.1		33.5		8.25		101.30		7.84			1.4		<0.5	<1	<1.6							
						18.0		33.5		8.25		99.50		7.70			1.4		<0.5	<1	<1.6							
				Bottom	22.1	18.1	18.1	33.5	33.5	8.25	8.25	99.40	99.27	7.69	7.68	7.68	1.5	1.4	0.6	<1	<1.6							
						18.1		33.5		8.26		98.90		7.65			1.4		<0.5	<1	<1.6							
						18.0		33.5		8.22		90.40		6.73			1.9		5.0	<1.6								
19-Jan-19	Fine	Moderate	15:05	Surface	1	18.0	18.0	33.6	33.6	8.22	8.20	91.10	89.93	6.79	6.70	6.58	2.7	2.7	3.01	2.8	2.3	2.69	5.0	6.3	6.11	<1.6	1.6	1.60
						18.1		33.6		8.18		88.30		6.58			2.2			6.0			<1.6					
						18.0		33.6		8.20		85.60		6.37			3.1			7.0			<1.6					
				Middle	11.3	17.9	18.0	33.6	33.6	8.19	8.20	85.90	85.90	6.39	6.40	6.40	2.9	2.9	3.3	3.5	6.0	<1.6						
						17.9		33.6		8.22		86.20		6.43			2.8		6.0	<1.6								
						17.9		33.6		8.20		84.90		6.33			3.1		6.0	<1.6								
				Bottom	21.8	17.9	17.9	33.6	33.6	8.22	8.21	83.70	84.80	6.24	6.32	6.32	3.3	3.4	2.6	2.3	7.0	<1.6						
						18.0		33.6		8.20		85.80		6.40			2.3		6.0	<1.6								
						17.9		32.6		8.21		93.50		6.78			1.5		4.0	<1.6								
22-Jan-19	Fine	Moderate	8:24	Surface	1	17.9	17.9	32.6	32.6	8.21	8.21	93.40	93.40	6.78	6.78	6.77	1.7	1.6	1.96	3.5	3.0	3.07	5.0	4.3	4.56	<1.6	1.6	1.60
						17.9		32.6		8.21		93.30		6.77			1.7			5.0			<1.6					
						17.9		32.6		8.21		93.20		6.76			1.9			4.0			<1.6					
				Middle	10.9	17.9	17.9	32.6	32.6	8.21	8.21	93.30	93.13	6.76	6.75	6.75	2.1	2.0	3.8	3.6	5.0	<1.6						
						17.9		32.7		8.21		92.90		6.74			2.0		4.0	<1.6								
						17.9		32.7		8.20		93.40		6.77			2.1		5.0	<1.6								
				Bottom	20.8	17.9	17.9	32.7	32.7	8.22	8.21	93.30	93.27	6.76	6.76	6.76	2.3	2.2	2.8	2.5	5.0	<1.6						
						17.9		32.7		8.20		93.10		6.75			2.3		4.0	<1.6								
						18.4		31.9		8.01		92.20		7.16			1.7		9.0	<1.6								
24-Jan-19	Sunny	Moderate	10:12	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	91.70	91.77	7.12	7.13	7.11	1.5	1.6	1.91	5.7	5.9	6.02	8.0	8.3	8.22	<1.6	1.6	1.60
						18.4		31.9		8.01		91.40		7.11			1.6			8.0			<1.6					
						18.3		31.8		8.02		91.00		7.08			2.0			9.0			<1.6					
				Middle	10.8	18.3	18.3	31.9	31.8	8.02	8.02	90.10	90.93	6.99	7.07	7.07	1.8	1.9	5.0	5.1	8.0	<1.6						
						18.3		31.8		8.02		91.70		7.13			2.0		8.0	<1.6								
						18.3		31.8		8.02		86.40		6.72			2.3		8.0	<1.6								
				Bottom	21.7	18.3	18.3	31.8	31.8	8.02	8.02	90.50	88.07	7.04	6.85	6.85	2.2	2.2	7.6	7.0	8.0	<1.6						
						18.3		31.8		8.02		87.30		6.79			2.1		8.0	<1.6								
						18.5		31.9		8.04		89.00		6.96			2.1		7.0	<1.6								
26-Jan-19	Fine	Moderate	11:11	Surface	1	18.5	18.5	31.9	31.9	8.04	8.04	89.50	89.20	6.98	6.97	6.97	2.2	2.1	2.72	4.6	5.0	4.59	7.0	7.0	6.89	<1.6	1.6	1.60
						18.5		31.9		8.04		89.10		6.96			2.1			7.0			<1.6					
						18.5		32.0		8.07		89.70		6.99			2.6			7.0			<1.6					
				Middle	11.2	18.5	18.5	32.0	32.0	8.07	8.07	89.30	89.53	6.98	6.99	6.99	2.8	2.7	5.9	5.6	7.0	<1.6						
						18.5		32.0		8.07		89.60		6.99			2.6		7.0	<1.6								
						18.5		32.1		8.08		89.30		6.97			3.3		6.0	<1.6								
				Bottom	21.4	18.5	18.5	32.1	32.1	8.08	8.08	89.00	89.17	6.96	6.97	6.97	3.4	3.4	3.3	3.1	7.0	<1.6						
						18.5		32.1		8.09		89.20		6.97			3.4		7.0	<1.6								
						18.4		32.3		8.11		97.70		6.53			2.1		4.0	<1.6								
29-Jan-19	Sunny	Moderate	12:21	Surface	1	18.4	18.4	32.3	32.3	8.11	8.11	98.50	97.83	6.58	6.54	6.50	2.2	2.2	2.18	1.7	1.6	1.61	5.0	4.3	4.44	<1.6	1.6	1.60
						18.4		32.3		8.11		97.30		6.50			2.2			4.0			<1.6					
						18.4		32.4		8.11		97.30		6.49			2.2			4.0			<1.6					
				Middle	10.5	18.4	18.4	32.4	32.4	8.11	8.11	98.00	97.63	6.54	6.52	6.52	2.2	2.2	1.4	1.5	4.0	<1.6						
						18.4		32.4		8.11		97.60		6.52			2.2		4.0	<1.6								
						18.4		32.5		8.11		96.50		6.44			2.2		5.0	<1.6								
				Bottom	20.1	18.4	18.4	32.5	32.5	8.12	8.12	96.10	96.27	6.41	6.42	6.42	2.1	2.2	1.2	1.7	5.0	<1.6						
						18.4		32.5		8.12		96.20		6.42			2.2		5.0	<1.6								
						18.6		31.9		8.02		92.50		7.00			2.0		5.0	<1.6								
31-Jan-19	Sunny	Moderate	13:51	Surface	1	18.6	18.6	31.9	31.9	8.01	8.02	92.90	93.50	7.05	7.09	7.21	2.0	2.0	2.18	1.8	1.8	1.94	5.0	5.0	5.00	<1.6	1.6	1.60
						18.6		31.9		8.03		95.10		7.21			2.0			5.0			<1.6					
						18.6		31.9		8.01		90.90		6.89			2.2			5.0			<1.6					
				Middle	11.1	18.6	18.6	31.9	31.9	8.03	8.02	91.00	91.00	6.90	6.90	6.90	2.2	2.2	2.4	2.0	5.0	<1.6						
						18.6		31.9		8.02		91.10		6.91			2.2		5.0	<1.6								
						18.6		31.9		8.02		90.80		6.89			2.3		5.0	<1.6								
				Bottom	21.2	18.6	18.6	31.9	31.9	8.01	8.02	90.50	90.70	6.87	6.88	6.88	2.4	2.3	1.5	2.0	5.0	<1.6						
						18.7		31.9		8.03		90.80		6.87			2.3		5.0	<1.6								
						18.7		31.9		8.03		90.80		6.87			2.3		5.0	<1.6								

**Water Quality Monitoring Results at CS2 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)								
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*						
2-Jan-19	Cloudy	Moderate	22:50	Surface	1	17.7	17.6	33.8	33.7	8.23	8.21	83.40	80.77	6.02	5.83	5.80	3.1	3.2	3.2	3.21	1.7	1.7	1.61	5.0	5.0	4.78	<1.6	1.6	1.60					
						17.6		33.8		8.20		81.60		5.77			5.83				3.2			1.7			5.0			<1.6				
						17.6		33.8		8.20		78.90		5.69			5.83				3.2			1.8			5.0			<1.6				
				Middle	5.6	17.6	17.6	33.8	33.8	8.25	8.23	81.60	80.00	5.89	5.77	5.80	5.83	5.80	5.80	3.2	3.2	3.21	3.21	1.6	1.9	1.61	5.0	5.0	4.78	<1.6	1.6	1.60		
						17.6		33.8		8.21		79.60		5.74										5.83			3.3			1.7			5.0	<1.6
						17.7		33.8		8.21		78.80		5.68										5.83			3.2			1.5			5.0	<1.6
				Bottom	10.2	17.7	17.6	33.8	33.8	8.27	8.24	81.00	79.67	5.85	5.75	5.75	5.75	5.75	5.75	3.2	3.2	3.21	3.21	1.6	1.2	1.61	4.0	4.0	4.3	<1.6	1.6	1.60		
						17.6		33.8		8.23		79.40		5.73										5.83			3.2			1.4			4.0	<1.6
						17.7		33.8		8.23		78.60		5.67										5.83			3.3			1.5			5.0	<1.6
5-Jan-19	Sunny	Calm	0:06	Surface	1	18.8	18.8	33.1	33.1	8.05	8.05	93.50	93.57	7.14	7.14	7.13	2.0	1.9	2.0	2.40	4.0	3.8	3.82	4.0	4.0	4.00	<1.6	1.6	1.60					
						18.8		33.1		8.05		93.40		7.13			7.14				2.1			4.0			4.0			<1.6				
						18.8		33.1		8.05		93.80		7.16			7.14				2.1			4.6			4.0			<1.6				
				Middle	6.1	18.8	18.8	33.2	33.2	8.05	8.05	93.20	93.37	7.11	7.12	7.12	7.12	7.13	2.0	2.3	2.40	2.40	4.0	4.0	3.82	4.0	4.0	4.00	<1.6	1.6	1.60			
						18.8		33.2		8.05		93.60		7.14									7.12			2.5			3.8			4.0	<1.6	
						18.8		33.2		8.05		93.00		7.15									7.12			3.0			3.4			4.0	<1.6	
				Bottom	11.1	18.8	18.8	33.2	33.2	8.05	8.05	93.80	93.53	7.15	7.13	7.13	7.13	7.13	2.9	2.9	2.9	2.9	3.6	3.6	3.3	4.0	4.0	4.0	<1.6	1.6	1.60			
						18.8		33.2		8.05		93.50		7.13									7.13			2.9			3.6			4.0	<1.6	
						18.8		33.2		8.05		93.30		7.12									7.13			2.8			3.0			4.0	<1.6	
8-Jan-19	Fine	Moderate	1:40	Surface	1	18.3	18.3	33.8	33.8	8.29	8.29	90.70	91.07	6.95	6.98	6.97	1.9	1.9	1.9	2.10	5.1	4.7	5.22	5.0	5.0	5.11	<1.6	1.6	1.60					
						18.3		33.8		8.28		91.10		6.98			6.98				2.0			5.0			5.0			<1.6				
						18.3		33.8		8.29		91.40		7.00			6.98				1.9			5.1			5.0			<1.6				
				Middle	6.3	18.3	18.3	33.8	33.8	8.29	8.29	90.80	90.77	6.96	6.96	6.96	6.96	6.96	2.1	2.2	2.2	2.10	4.2	4.8	5.22	5.0	5.0	5.11	<1.6	1.6	1.60			
						18.3		33.8		8.29		90.80		6.96									6.96			2.2			4.5			5.0	<1.6	
						18.3		33.8		8.29		90.70		6.95									6.96			2.2			4.5			5.0	<1.6	
				Bottom	11.3	18.3	18.3	33.8	33.8	8.30	8.29	90.70	90.77	6.95	6.96	6.96	6.96	6.96	2.3	2.2	2.2	2.2	6.4	6.0	6.2	6.0	5.0	5.3	<1.6	1.6	1.60			
						18.3		33.8		8.28		90.70		6.95									6.96			2.2			6.0			5.0	<1.6	
						18.3		33.8		8.29		90.90		6.97									6.96			2.0			6.2			5.0	<1.6	
10-Jan-19	Fine	Moderate	3:39	Surface	1	18.5	18.6	33.3	33.2	8.34	8.33	87.30	87.63	6.72	6.74	6.73	2.1	2.1	2.1	2.14	1.2	1.6	1.72	6.0	7.0	6.11	<1.6	1.6	1.60					
						18.6		33.2		8.32		87.40		6.72			6.74				2.0			1.6			6.0			<1.6				
						18.6		33.1		8.32		88.20		6.78			6.74				2.1			1.7			6.0			<1.6				
				Middle	6.3	18.5	18.5	33.4	33.4	8.34	8.34	87.10	87.33	6.71	6.75	6.72	6.72	6.70	2.2	2.2	2.2	2.14	1.7	1.9	1.72	6.0	6.0	6.11	<1.6	1.6	1.60			
						18.5		33.4		8.35		87.80		6.75									6.72			2.2			1.9			6.0	<1.6	
						18.5		33.4		8.35		87.10		6.70									6.72			2.1			1.9			6.0	<1.6	
				Bottom	11.4	18.5	18.5	33.4	33.4	8.35	8.34	87.60	87.13	6.74	6.69	6.70	6.70	6.70	2.3	2.2	2.2	2.2	1.4	2.1	1.9	6.0	6.0	6.0	<1.6	1.6	1.60			
						18.5		33.4		8.33		87.00		6.69									6.70			2.2			2.1			6.0	<1.6	
						18.5		33.4		8.35		86.80		6.68									6.70			2.1			2.1			6.0	<1.6	
12-Jan-19	Cloudy	Moderate	2:52	Surface	1	18.2	18.2	32.8	32.8	8.22	8.22	99.00	98.83	6.64	6.63	6.61	2.2	2.3	2.3	2.34	4.7	4.0	4.36	5.0	5.0	5.11	<1.6	1.6	1.60					
						18.2		32.8		8.23		98.60		6.61			6.63				2.4			4.3			5.0			<1.6				
						18.2		32.8		8.21		98.90		6.63			6.63				2.3			4.3			5.0			<1.6				
				Middle	5.9	18.2	18.2	32.8	32.8	8.21	8.21	98.60	98.23	6.61	6.61	6.59	6.59	6.59	2.3	2.3	2.3	2.34	4.3	3.7	3.9	5.0	5.0	5.11	<1.6	1.6	1.60			
						18.2		32.8		8.21		98.50		6.61									6.59			2.3			3.8			5.0	<1.6	
						18.2		32.8		8.21		97.60		6.54									6.59			2.4			3.8			5.0	<1.6	
				Bottom	10.6	18.2	18.2	32.8	32.8	8.21	8.21	97.20	97.63	6.52	6.54	6.55	6.55	6.55	2.4	2.4	2.4	2.4	4.3	5.1	4.8	6.0	5.0	5.3	<1.6	1.6	1.60			
						18.2		32.8		8.21		97.50		6.54									6.55			2.4			5.1			5.0	<1.6	
						18.2		32.8		8.21		98.20		6.58									6.55			2.4			5.0			5.0	<1.6	
15-Jan-19	Sunny	Calm	5:12	Surface	1	18.9	18.8	32.1	32.2	7.98	7.98	92.90	92.90	7.14	7.14	7.13	2.2	2.2	2.2	2.22	1.0	1.7	1.4	6.0	6.0	6.22	<1.6	1.6	1.60					
						18.8		32.2		7.98		92.80		7.13			7.14				2.2			1.6			6.0			<1.6				
						18.8		32.2		7.98		93.00		7.14			7.14				2.2			1.6			6.0			<1.6				
				Middle	6.0	18.8	18.8	32.3	32.3	7.98	7.98	92.70	92.77	7.12	7.12	7.12	7.12	7.12	2.2	2.2	2.2	2.22	0.8	1.1	1.0	6.0	6.0	6.22	<1.6	1.6	1.60			
						18.8		32.3		7.98		92.70		7.12									7.12			2.2			1.1			6.0	<1.6	
						18.8		32.3		7.98		92.90		7.13									7.12			2.2			1.2			6.0	<1.6	
				Bottom	11.0	18.8	18.8	32.3	32.3	7.98	7.98	92.90	92.77	7.13	7.11	7.12	7.12	7.12	2.3	2.2	2.2	2.2	1.3	1.0	1.2	6.0	7.0	6.7	<1.6	1.6	1.60			
						18.8		32.3		7.98		92.70		7.11									7.12			2.2			1.0			7.0	<1.6	
						18.9		32.3		7.98		92.70		7.11									7.12			2.2			1.3			7.0	<1.6	

Water Quality Monitoring Results at CS2 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)			
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
17-Jan-19	Fine	Moderate	21:14	Surface	1	18.4	18.5	33.6	33.6	8.25	8.25	101.30	101.03	7.78	7.75	7.29	2.1	2.0	2.0	2.17	2.8	2.5	2.49	8.0	8.0	7.89	<1.6	1.6	1.60
						18.5		33.6		8.25		102.50		7.87			2.0				2.8			8.0			<1.6		
						18.6		33.6		8.25		99.30		7.61			1.9				2.0			8.0			<1.6		
				Middle	5.8	18.4	18.4	33.6	33.6	8.25	8.25	88.60	88.83	6.81	6.82	6.82	2.1	2.2	2.2	2.8	2.9	2.49	7.0	7.7	7.89	<1.6	1.6	1.60	
						18.3		33.6		8.26		88.40		6.80			2.2			2.5			8.0			<1.6			
						18.5		33.5		8.25		89.50		6.86			2.2			3.4			8.0			<1.6			
				Bottom	10.5	18.4	18.4	33.5	33.5	8.25	8.25	89.00	88.70	6.83	6.82	6.82	2.3	2.3	2.3	2.0	2.1	2.49	8.0	8.0	7.89	<1.6	1.6	1.60	
						18.5		33.5		8.25		88.80		6.83			2.3			2.1			8.0			<1.6			
						18.3		33.6		8.26		88.30		6.81			2.4			2.2			8.0			<1.6			
19-Jan-19	Fine	Moderate	23:27	Surface	1	18.2	18.2	33.6	33.6	8.28	8.28	98.10	97.50	7.30	7.25	7.03	4.1	4.1	4.56	4.56	0.9	1.3	1.33	6.0	5.7	5.33	<1.6	1.6	1.60
						18.1		33.6		8.27		98.00		7.29			4.2				1.4			6.0			<1.6		
						18.2		33.6		8.28		96.40		7.16			4.0				1.5			5.0			<1.6		
				Middle	5.4	18.1	18.1	33.6	33.6	8.28	8.27	91.40	91.60	6.78	6.80	6.80	4.4	4.3	4.3	4.4	1.6	1.33	5.0	5.3	5.33	<1.6	1.6	1.60	
						18.1		33.6		8.27		91.00		6.76			4.1			1.9			6.0			<1.6			
						18.1		33.6		8.27		92.40		6.87			4.3			1.1			5.0			<1.6			
				Bottom	9.9	18.1	18.1	33.6	33.6	8.27	8.27	91.30	91.90	6.78	6.83	6.83	5.2	5.3	5.3	1.0	1.1	1.33	5.0	5.0	5.33	<1.6	1.6	1.60	
						18.0		33.6		8.27		93.30		6.94			5.4			1.2			5.0			<1.6			
						18.1		33.6		8.28		91.10		6.77			5.3			1.2			5.0			<1.6			
22-Jan-19	Fine	Moderate	2:10	Surface	1	17.8	17.8	32.6	32.6	8.19	8.18	92.00	92.17	6.67	6.68	6.69	2.4	2.3	3.00	3.00	3.0	3.3	3.32	4.0	4.3	4.22	<1.6	1.6	1.60
						17.8		32.6		8.18		92.40		6.70			2.2				3.6			5.0			<1.6		
						17.8		32.6		8.18		92.10		6.68			2.4				3.3			4.0			<1.6		
				Middle	6.0	17.8	17.8	32.7	32.7	8.19	8.19	92.00	92.23	6.67	6.69	6.69	3.0	3.0	3.0	2.4	2.4	3.32	4.0	4.0	4.22	<1.6	1.6	1.60	
						17.8		32.7		8.19		92.30		6.69			3.0			4.0			<1.6						
						17.8		32.7		8.19		92.30		6.69			3.0			4.0			<1.6						
				Bottom	11.1	17.8	17.8	32.7	32.7	8.20	8.19	91.90	91.93	6.66	6.66	6.66	3.7	3.6	3.6	3.9	4.3	3.32	4.0	4.3	4.22	<1.6	1.6	1.60	
						17.8		32.7		8.19		92.00		6.67			3.7			4.3			4.0			<1.6			
						17.8		32.7		8.19		91.90		6.66			3.5			4.6			5.0			<1.6			
24-Jan-19	Fine	Moderate	2:17	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	91.90	91.87	7.14	7.14	7.13	2.6	2.5	2.49	2.49	6.0	5.0	6.43	8.0	8.0	8.00	<1.6	1.6	1.60
						18.4		31.9		8.01		91.80		7.13			2.5				5.2			8.0			<1.6		
						18.4		31.9		8.01		91.90		7.14			2.4				3.9			8.0			<1.6		
				Middle	5.3	18.3	18.3	31.9	31.9	8.02	8.02	91.60	91.53	7.12	7.12	7.12	2.4	2.4	2.4	6.0	7.2	6.43	8.0	8.0	8.00	<1.6	1.6	1.60	
						18.3		31.9		8.02		91.50		7.12			2.3			7.8			8.0			<1.6			
						18.3		31.9		8.02		91.50		7.12			2.4			7.9			8.0			<1.6			
				Bottom	9.6	18.3	18.3	31.9	31.9	8.02	8.02	91.40	91.50	7.11	7.11	7.11	2.5	2.6	2.6	7.5	7.0	6.43	8.0	8.0	8.00	<1.6	1.6	1.60	
						18.3		31.9		8.02		91.60		7.12			2.7			8.0			8.0			<1.6			
						18.3		31.9		8.01		91.50		7.11			2.6			6.3			8.0			<1.6			
26-Jan-19	Fine	Moderate	4:07	Surface	1	18.5	18.5	32.0	32.0	8.03	8.03	90.30	90.23	7.03	7.03	7.06	2.2	2.2	2.77	2.77	4.8	5.2	5.44	7.0	7.0	6.67	<1.6	1.6	1.60
						18.5		32.0		8.02		89.90		7.02			2.1				5.6			7.0			<1.6		
						18.5		32.0		8.04		90.50		7.05			2.3				5.1			7.0			<1.6		
				Middle	6.2	18.4	18.4	32.1	32.0	8.07	8.06	90.70	90.93	7.06	7.08	7.08	3.1	2.8	2.8	4.7	4.8	5.44	7.0	7.0	6.67	<1.6	1.6	1.60	
						18.4		32.1		8.06		91.40		7.11			2.8			5.0			7.0			<1.6			
						18.4		32.1		8.06		90.70		7.06			2.6			4.6			7.0			<1.6			
				Bottom	11.4	18.4	18.4	32.1	32.1	8.07	8.08	90.50	90.33	7.06	7.05	7.05	3.3	3.3	3.3	6.3	6.4	5.44	6.0	6.0	6.67	<1.6	1.6	1.60	
						18.4		32.1		8.07		90.10		7.03			3.1			6.1			6.0			<1.6			
						18.4		32.1		8.09		90.40		7.05			3.4			6.8			6.0			<1.6			
29-Jan-19	Cloudy	Moderate	21:09	Surface	1	18.4	18.4	32.6	32.6	8.16	8.16	100.30	97.77	6.71	6.54	6.50	2.5	2.5	2.50	2.50	2.6	3.2	3.31	4.0	4.3	4.33	<1.6	1.6	1.60
						18.4		32.6		8.16		97.00		6.49			2.5				3.3			5.0			<1.6		
						18.4		32.6		8.16		96.00		6.42			2.5				3.6			4.0			<1.6		
				Middle	6.0	18.4	18.4	32.7	32.7	8.16	8.16	98.10	96.73	6.56	6.47	6.47	2.5	2.5	2.5	2.8	3.1	3.31	4.0	4.3	4.33	<1.6	1.6	1.60	
						18.4		32.7		8.16		95.80		6.40			2.5			3.6			5.0			<1.6			
						18.4		32.7		8.16		96.30		6.44			2.5			3.0			4.0			<1.6			
				Bottom	11.0	18.4	18.3	32.6	32.6	8.16	8.16	95.60	96.47	6.39	6.45	6.45	2.6	2.5	2.5	3.3	3.6	3.31	5.0	4.3	4.33	<1.6	1.6	1.60	
						18.3		32.6		8.16		97.60		6.53			2.5			3.5			4.0			<1.6			
						18.3		32.6		8.16		96.20		6.43			2.4			4.1			4.0			<1.6			
31-Jan-19	Fine	Moderate	22:33	Surface	1	18.6	18.6	31.9	31.9	8.03	8.03	90.80	90.77	6.88	6.88	6.88	1.8	1.8	1.89	1.89	2.6	3.0	2.62	5.0	5.0	4.89	<1.6	1.6	1.60
						18.6		31.9		8.03		90.70		6.87			1.9				3.4			5.0			<1.6		
						18.6		31.9		8.03		90.80		6.89			1.7				3.0			5.0			<1.6		
				Middle	5.8	18.6	18.6	31.9	31.9	8.04	8.04	90.80	90.70	6.89	6.88	6.88	1.8	1.9	1.9	1.8	2.1	2.62	4.0	4.7	4.89	<1.6	1.6	1.60	
						18.6		31.9		8.04		90.70		6.88			1.9			2.2			5.0			<1.6			
						18.6		31.9		8.04		90.60		6.88			1.9			2.2			5.0			<1.6			
				Bottom	10.5	18.6	18.6	31.9	31.9	8.04	8.04	90.40	90.43	6.86	6.86	6.86	1.9	2.0	2.0	3.0	2.8	2.62	5.0	5.0	4.89	<1.6	1.6	1.60	
						18.6		31.9		8.04		90.30		6.85			2.1			2.6			5.0			<1.6			
						18.6		31.9		8.04		90.60		6.87			2.0			2.8			5.0			<1.6			

**Water Quality Monitoring Results at CS2 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
3-Jan-19	Cloudy	Moderate	5:21	Surface	1	17.8	17.8	33.7	33.7	8.18	8.17	82.60	80.27	5.95	5.78	2.9	2.9	1.9	1.8	4.0	4.0	4.0	4.0	4.0	4.33	1.60		
						17.8		33.7		8.17		79.40		5.72		2.9		2.0		4.0								
						17.8		33.7		8.17		78.80		5.67		3.0		1.6		4.0								
				Middle	5.7	17.8	17.8	33.7	33.7	8.19	8.18	80.80	79.20	5.82	5.73	2.9	3.0	1.6	1.7	1.6	1.64	4.0	4.0	4.0	4.0	4.7	4.33	1.60
						17.8		33.7		8.18		78.70		5.67		3.0		1.9		4.0								
						17.8		33.7		8.18		79.00		5.69		3.0		1.7		4.0								
				Bottom	10.4	17.8	17.8	33.7	33.7	8.20	8.18	80.20	79.27	5.78	5.71	3.0	3.0	1.4	1.4	1.4	1.4	4.0	4.0	4.0	4.0	4.3	4.33	1.60
						17.8		33.7		8.17		78.60		5.66		3.0		1.2		4.0								
						17.8		33.7		8.17		78.60		5.66		3.0		1.2		5.0								
5-Jan-19	Sunny	Calm	6:52	Surface	1	18.8	18.8	33.0	33.0	8.08	8.08	93.70	93.57	7.35	7.34	1.9	2.0	2.8	3.1	4.0	4.0	4.0	4.0	4.00	1.60			
						18.9		33.0		8.08		93.50		7.34		2.1		3.2		4.0								
						18.8		33.0		8.08		93.50		7.34		2.0		1.6		4.0								
				Middle	6.4	18.9	18.9	33.1	33.1	8.07	8.07	93.30	93.33	7.31	7.31	2.2	2.1	1.7	1.7	1.7	2.42	4.0	4.0	4.0	4.0	4.0	4.00	1.60
						18.9		33.1		8.07		93.40		7.31		2.1		1.9		4.0								
						18.9		33.1		8.07		93.30		7.31		2.1		2.2		4.0								
				Bottom	11.6	19.0	18.9	33.1	33.1	8.07	8.07	93.40	93.37	7.30	7.30	2.1	2.3	2.5	2.4	2.4	2.4	4.0	4.0	4.0	4.0	4.0	4.00	1.60
						18.9		33.1		8.07		93.40		7.31		2.3		2.3		4.0								
						18.9		33.1		8.07		93.30		7.30		2.5		2.4		4.0								
8-Jan-19	Fine	Moderate	8:45	Surface	1	18.3	18.3	33.7	33.7	8.31	8.31	91.90	91.80	7.05	7.04	1.9	1.9	2.8	3.1	6.0	6.0	6.0	6.0	5.67	1.60			
						18.3		33.7		8.31		91.90		7.05		1.9		3.1		6.0								
						18.3		33.7		8.31		91.60		7.03		1.9		2.7		6.0								
				Middle	6.0	18.3	18.3	33.7	33.7	8.31	8.31	91.70	91.73	7.03	7.03	1.9	1.9	2.2	2.5	2.5	2.83	5.0	5.0	5.0	5.0	5.7	5.67	1.60
						18.3		33.7		8.31		91.60		7.02		1.9		2.2		6.0								
						18.3		33.7		8.31		91.90		7.05		2.0		2.6		6.0								
				Bottom	11.1	18.3	18.3	33.8	33.7	8.31	8.32	92.00	91.97	7.05	7.05	1.8	1.8	3.1	2.9	2.9	2.9	5.0	5.0	5.0	5.0	5.3	5.67	1.60
						18.3		33.8		8.33		91.70		7.03		1.8		3.0		6.0								
						18.3		33.7		8.31		92.20		7.07		1.7		2.6		5.0								
10-Jan-19	Sunny	Moderate	9:55	Surface	1	18.5	18.5	33.4	33.4	8.36	8.36	89.90	89.80	6.91	6.90	2.0	2.0	2.0	1.6	6.0	6.0	6.0	6.0	6.33	1.60			
						18.5		33.4		8.36		89.10		6.92		2.0		1.4		6.0								
						18.5		33.4		8.36		89.40		6.87		1.9		1.4		6.0								
				Middle	6.1	18.5	18.4	33.4	33.4	8.36	8.36	89.50	89.43	6.88	6.87	2.2	2.1	1.4	1.3	1.4	1.49	6.0	6.0	6.0	6.0	6.7	6.33	1.60
						18.5		33.4		8.37		89.00		6.84		2.0		1.1		7.0								
						18.4		33.4		8.36		89.80		6.90		2.1		1.3		7.0								
				Bottom	11.2	18.5	18.5	33.4	33.4	8.36	8.37	89.40	89.60	6.87	6.88	2.3	2.1	1.5	1.6	1.6	1.6	6.0	6.0	6.0	6.0	6.3	6.33	1.60
						18.5		33.4		8.36		90.00		6.91		2.0		2.2		6.0								
						18.5		33.4		8.38		89.40		6.87		2.1		1.2		7.0								
12-Jan-19	Sunny	Moderate	11:18	Surface	1	18.5	18.5	33.1	33.1	8.09	8.09	101.20	98.67	6.82	6.65	2.7	2.7	6.1	5.8	5.0	5.0	5.0	5.0	5.11	1.60			
						18.5		33.1		8.09		97.90		6.60		2.7		5.6		5.0								
						18.5		33.1		8.09		96.90		6.53		2.6		5.6		5.0								
				Middle	6.1	18.5	18.5	33.1	33.1	8.09	8.09	99.00	97.63	6.67	6.58	2.8	2.7	4.6	4.5	4.5	5.73	5.0	5.0	5.0	5.0	5.0	5.11	1.60
						18.5		33.1		8.09		97.20		6.55		2.7		4.3		5.0								
						18.5		33.1		8.09		96.70		6.51		2.7		4.3		5.0								
				Bottom	11.3	18.5	18.5	33.1	33.1	8.09	8.09	98.50	97.37	6.64	6.56	2.8	2.7	7.2	6.8	6.8	6.8	5.0	5.0	5.0	5.0	5.3	5.11	1.60
						18.5		33.1		8.09		96.50		6.50		2.7		6.8		6.0								
						18.5		33.1		8.09		97.10		6.54		2.6		6.5		5.0								
15-Jan-19	Sunny	Calm	13:15	Surface	1	18.9	18.9	32.3	32.3	8.00	8.00	92.20	92.13	7.08	7.07	2.3	2.4	1.0	1.1	6.0	6.0	6.0	6.0	6.00	1.60			
						18.9		32.3		8.00		92.10		7.07		2.4		0.8		6.0								
						18.9		32.3		8.00		92.10		7.07		2.4		0.8		6.0								
				Middle	6.2	18.9	18.9	32.3	32.3	7.99	7.99	92.00	91.97	7.06	7.06	2.5	2.4	0.5	0.8	0.8	1.07	6.0	6.0	6.0	6.0	6.0	6.00	1.60
						18.9		32.3		7.99		91.90		7.06		2.4		0.8		6.0								
						18.9		32.3		7.99		92.00		7.06		2.4		1.0		6.0								
				Bottom	11.4	18.9	18.9	32.3	32.3	7.99	7.99	91.90	91.90	7.05	7.05	2.5	2.5	1.5	1.4	1.4	1.4	6.0	6.0	6.0	6.0	6.0	6.00	1.60
						18.9		32.3		7.99		91.90		7.05		2.5		1.0		6.0								
						18.9		32.3		7.99		91.90		7.05		2.6		1.6		6.0								





**Water Quality Monitoring Results at CS3 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
2-Jan-19	Cloudy	Moderate	23:15	Surface	1	17.6	17.6	33.7	33.7	8.22	8.22	78.30	78.30	5.63	5.63	2.5	2.4	2.46	0.9	1.3	1.52	4.0	4.3	4.11	<1.6	1.6	1.60			
						17.6		33.8		8.23		78.40		5.63		2.3			1.3			5.0			<1.6					
						17.6		33.8		8.22		78.20		5.63		2.5			4.0			<1.6								
				Middle	3.7	17.6	17.6	33.8	33.8	8.22	8.24	78.20	78.20	5.62	5.62	2.4	2.4	2.46	1.7	1.7	1.52	4.0	4.0	4.11	<1.6	1.6	1.60			
						17.6		33.8		8.22		78.20		5.62		2.4			4.0			<1.6								
						17.6		33.8		8.22		78.20		5.62		2.4			4.0			<1.6								
				Bottom	6.2	17.6	17.6	33.8	33.8	8.23	8.25	78.10	77.80	5.61	5.60	2.5	2.5	2.46	1.7	1.5	1.52	4.0	4.0	4.11	<1.6	1.6	1.60			
						17.6		33.8		8.25		77.80		5.59		2.5			4.0			<1.6								
						17.6		33.8		8.22		77.90		5.61		2.5			4.0			<1.6								
5-Jan-19	Sunny	Calm	0:29	Surface	1	18.8	18.8	33.2	33.2	8.05	8.05	92.80	92.70	7.08	7.07	2.2	2.2	2.30	2.9	3.0	2.90	4.0	4.0	4.00	<1.6	1.6	1.60			
						18.8		33.2		8.05		92.80		7.06		2.1			4.0			<1.6								
						18.8		33.2		8.05		92.60		7.06		2.2			4.0			<1.6								
				Middle	3.7	18.9	18.8	33.2	33.2	8.05	8.05	92.30	92.43	7.03	7.05	2.1	2.2	2.30	2.2	2.2	2.90	4.0	4.0	4.00	<1.6	1.6	1.60			
						18.8		33.2		8.05		92.40		7.05		2.3			4.0			<1.6								
						18.9		33.2		8.05		92.30		7.04		2.6			4.0			<1.6								
				Bottom	6.3	18.9	18.9	33.2	33.2	8.05	8.05	92.30	92.30	7.04	7.04	2.6	2.5	2.30	3.6	3.5	2.90	4.0	4.0	4.00	<1.6	1.6	1.60			
						18.9		33.2		8.05		92.10		7.02		2.5			4.0			<1.6								
						18.9		33.2		8.05		92.50		7.05		2.5			4.0			<1.6								
8-Jan-19	Fine	Moderate	2:03	Surface	1	18.3	18.3	33.8	33.8	8.30	8.29	90.70	90.93	6.95	6.97	1.8	1.7	1.92	5.1	4.5	4.04	5.0	5.0	5.11	<1.6	1.6	1.60			
						18.3		33.8		8.29		91.00		6.97		1.8			5.0			<1.6								
						18.3		33.8		8.29		91.10		6.98		1.6			5.0			<1.6								
				Middle	3.8	18.3	18.3	33.8	33.8	8.30	8.30	91.00	90.80	6.97	6.96	1.8	1.9	1.92	2.0	2.0	4.04	5.0	5.0	5.11	<1.6	1.6	1.60			
						18.3		33.8		8.31		90.70		6.95		2.0			5.0			<1.6								
						18.4		33.8		8.31		90.70		6.95		2.0			5.0			<1.6								
				Bottom	6.5	18.3	18.3	33.8	33.8	8.31	8.31	90.80	90.73	6.96	6.95	2.1	2.1	1.92	3.7	4.1	4.04	5.0	5.0	5.11	<1.6	1.6	1.60			
						18.4		33.8		8.32		90.60		6.94		2.2			5.0			<1.6								
						18.3		33.8		8.29		90.80		6.96		2.0			6.0			<1.6								
10-Jan-19	Fine	Moderate	4:02	Surface	1	18.5	18.5	33.4	33.3	8.35	8.34	87.70	87.87	6.74	6.76	1.9	2.0	2.19	1.4	1.5	1.56	6.0	6.3	6.33	<1.6	1.6	1.60			
						18.5		33.3		8.34		87.70		6.75		1.9			6.0			<1.6								
						18.5		33.3		8.34		88.20		6.78		2.1			7.0			<1.6								
				Middle	3.9	18.5	18.5	33.4	33.4	8.35	8.36	87.70	87.80	6.75	6.75	2.2	2.2	2.19	1.9	1.9	1.56	7.0	6.0	6.33	<1.6	1.6	1.60			
						18.5		33.4		8.36		88.20		6.78		2.1			6.0			<1.6								
						18.5		33.4		8.36		87.50		6.73		2.3			6.0			<1.6								
				Bottom	6.7	18.5	18.5	33.4	33.4	8.37	8.34	87.10	87.17	6.71	6.71	2.4	2.4	2.19	1.1	1.3	1.56	6.0	6.0	6.33	<1.6	1.6	1.60			
						18.5		33.4		8.34		87.10		6.71		2.2			6.0			<1.6								
						18.5		33.4		8.37		87.30		6.72		2.6			7.0			<1.6								
12-Jan-19	Cloudy	Moderate	3:21	Surface	1	18.3	18.3	32.8	32.8	8.21	8.21	99.20	99.57	6.64	6.66	2.3	2.2	2.28	5.6	5.4	4.80	5.0	5.7	5.67	<1.6	1.6	1.60			
						18.3		32.8		8.21		99.60		6.67		2.2			6.0			<1.6								
						18.4		32.8		8.21		99.90		6.68		2.2			6.0			<1.6								
				Middle	3.9	18.3	18.3	32.8	32.8	8.21	8.20	98.60	99.07	6.59	6.63	2.3	2.3	2.28	2.3	2.3	4.80	4.6	5.2	4.80	5.0	5.3	5.67	<1.6	1.6	1.60
						18.3		32.8		8.20		99.10		6.63		2.3			5.0			<1.6								
						18.3		32.8		8.20		99.50		6.66		2.3			5.0			<1.6								
				Bottom	6.5	18.3	18.3	32.8	32.8	8.20	8.20	98.40	98.50	6.58	6.59	2.3	2.3	2.28	3.6	3.8	4.80	6.0	6.0	5.67	<1.6	1.6	1.60			
						18.3		32.8		8.20		98.50		6.59		2.3			6.0			<1.6								
						18.3		32.8		8.20		98.60		6.59		2.3			6.0			<1.6								
15-Jan-19	Sunny	Calm	5:32	Surface	1	18.9	18.9	32.2	32.2	7.98	7.98	92.70	92.60	7.12	7.11	2.2	2.2	2.30	1.6	1.8	1.37	6.0	6.3	7.11	<1.6	1.6	1.60			
						18.9		32.1		7.98		92.70		7.12		2.2			7.0			<1.6								
						18.9		32.2		7.98		92.40		7.10		2.2			6.0			<1.6								
				Middle	3.6	18.9	18.9	32.2	32.2	7.98	7.98	92.50	92.40	7.10	7.10	2.3	2.3	2.30	2.3	2.3	1.37	1.3	1.3	1.37	9.0	8.7	7.11	<1.6	1.6	1.60
						18.9		32.3		7.98		92.30		7.09		2.3			8.0			<1.6								
						18.9		32.2		7.98		92.40		7.10		2.3			9.0			<1.6								
				Bottom	6.2	18.9	18.9	32.3	32.3	7.98	7.98	92.10	92.27	7.07	7.08	2.5	2.4	2.30	1.2	1.0	1.37	6.0	6.0	7.11	<1.6	1.6	1.60			
						18.9		32.3		7.98		92.20		7.08		2.4			6.0			<1.6								
						18.9		32.3		7.98		92.50		7.09		2.3			7.0			<1.6								



**Water Quality Monitoring Results at CS3 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity(NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*				
3-Jan-19	Cloudy	Moderate	4:53	Surface	1	17.8	17.8	33.7	33.7	8.18	8.19	77.70	77.90	5.56	5.57	2.7	2.8	2.87	1.6	1.6	1.64	5.0	4.7	4.56	<1.6	1.6	1.60					
						17.8		33.7		8.18		77.80		5.59		2.8			1.4			5.0			<1.6							
						17.8		33.7		8.19		77.60		5.55		2.9			1.8			5.0			<1.6							
				Middle	3.8	17.8	17.8	33.7	33.7	8.21	8.19	77.40	77.50	5.54	5.54	2.9	2.9	2.9	2.9	1.4	1.6	1.64	4.0	4.0	4.7	4.7	4.56	<1.6	1.6	1.60		
						17.8	33.7	8.18	77.50	5.54	2.8	1.7	5.0	<1.6																		
						17.8	33.7	8.22	8.20	77.10	77.37	5.51	5.53	3.0	2.9	1.9	1.7	4.0	4.3	4.56	<1.6	1.6	1.60									
Bottom	6.5	17.8	17.8	33.7	33.7	8.18	8.20	77.50	77.50	5.54	5.53	3.0	2.9	2.8	2.9	1.4	1.7	1.64	4.0	4.0	4.3	4.3	4.56	<1.6	1.6	1.60						
		17.8	33.7	8.18	8.22	77.10	77.37	5.51	5.53	3.0	2.9	1.8	1.7	4.0	4.3	4.56	<1.6	1.6	1.60													
		17.8	33.7	8.18	8.22	77.50	77.50	5.54	5.53	2.8	2.9	1.4	1.7	4.0	4.3	4.56	<1.6	1.6	1.60													
5-Jan-19	Sunny	Calm	6:32	Surface	1	18.9	18.9	33.0	33.0	8.08	8.08	93.50	93.50	7.33	7.33	2.2	2.1	2.27	3.2	3.2	3.00	4.0	4.0	4.11	<1.6	1.6	1.60					
						18.9		33.1		8.07		93.50		7.34		2.0			2.1			3.4			4.0			4.0	4.11	<1.6	1.6	1.60
						18.8		32.9		8.08		93.50		7.34		2.1			2.1			3.1			4.0			4.0	4.11	<1.6	1.6	1.60
				Middle	4.0	18.9	18.9	33.1	33.1	8.07	8.07	93.20	93.27	7.30	7.30	2.3	2.3	2.3	2.3	2.27	2.5	2.8	3.00	4.0	4.0	4.11	<1.6	1.6	1.60			
						18.9	33.1	8.07	93.30	7.30	7.30	2.3	2.3	2.7	2.8	4.0	4.0	4.11	<1.6	1.6	1.60											
						18.9	33.1	8.07	93.30	7.30	7.30	2.2	2.2	3.1	2.8	4.0	4.0	4.11	<1.6	1.6	1.60											
Bottom	6.8	18.9	18.9	33.2	33.2	8.07	8.07	93.10	93.17	7.29	7.29	2.4	2.4	2.4	2.4	2.27	2.9	3.0	3.00	5.0	4.0	4.11	<1.6	1.6	1.60							
		19.0	33.2	8.07	93.20	7.29	7.29	2.4	2.4	3.3	3.0	4.0	4.3	4.11	<1.6	1.6	1.60															
		19.0	33.2	8.07	93.20	7.29	7.29	2.5	2.5	2.8	3.0	4.0	4.3	4.11	<1.6	1.6	1.60															
8-Jan-19	Fine	Moderate	8:18	Surface	1	18.3	18.3	33.7	33.7	8.31	8.31	92.20	92.13	7.07	7.07	1.9	2.0	1.98	3.2	3.6	3.21	6.0	5.7	5.67	<1.6	1.6	1.60					
						18.3		33.7		8.32		92.10		7.07		2.0			3.6			6.0			<1.6							
						18.3		33.7		8.31		92.10		7.06		2.0			3.9			5.0			<1.6							
				Middle	3.9	18.3	18.3	33.7	33.7	8.32	8.32	92.10	92.07	7.06	7.06	2.0	2.0	2.0	2.0	1.98	3.5	3.2	3.21	5.0	5.3	5.67	<1.6	1.6	1.60			
						18.3	33.7	8.31	92.00	7.06	1.9	2.9	6.0	<1.6																		
						18.3	33.7	8.31	92.00	7.06	1.9	2.9	6.0	<1.6																		
Bottom	6.6	18.3	18.3	33.7	33.7	8.33	8.32	91.90	91.87	7.05	7.05	2.0	2.0	2.0	2.0	1.98	2.9	2.9	3.21	6.0	6.0	5.67	<1.6	1.6	1.60							
		18.3	33.7	8.33	91.90	7.05	2.0	2.9	6.0	<1.6																						
		18.3	33.7	8.31	91.80	7.05	2.1	3.0	6.0	<1.6																						
10-Jan-19	Sunny	Moderate	9:30	Surface	1	18.5	18.5	33.4	33.4	8.36	8.36	90.10	89.97	6.92	6.91	1.8	1.9	2.12	1.3	1.4	1.41	6.0	6.3	6.11	<1.6	1.6	1.60					
						18.5		33.4		8.37		89.90		6.91		1.9			1.4			7.0			<1.6							
						18.5		33.4		8.36		89.90		6.90		1.9			1.4			6.0			<1.6							
				Middle	3.8	18.5	18.5	33.4	33.4	8.37	8.37	89.70	89.67	6.90	6.89	2.4	2.3	2.12	1.6	1.5	1.41	6.0	6.0	6.11	<1.6	1.6	1.60					
						18.5	33.4	8.36	89.60	6.89	2.2	2.3	1.1	1.5	6.0	6.3	6.11	<1.6	1.6	1.60												
						18.5	33.4	8.38	89.70	6.89	2.2	2.3	1.8	1.5	7.0	6.3	6.11	<1.6	1.6	1.60												
Bottom	6.5	18.5	18.5	33.4	33.4	8.37	8.37	89.70	89.67	6.90	6.90	2.3	2.2	2.12	1.2	1.4	1.41	6.0	6.0	6.11	<1.6	1.6	1.60									
		18.5	33.4	8.36	89.70	6.90	2.2	2.2	1.3	1.4	6.0	5.7	6.11	<1.6	1.6	1.60																
		18.5	33.4	8.39	89.60	6.89	2.2	2.2	1.6	1.4	5.0	5.7	6.11	<1.6	1.6	1.60																
12-Jan-19	Sunny	Moderate	10:51	Surface	1	18.5	18.6	33.1	33.1	8.08	8.08	98.20	98.97	6.58	6.63	2.3	2.3	2.47	6.8	6.7	7.82	5.0	5.0	5.11	<1.6	1.6	1.60					
						18.6		33.1		8.08		97.20		6.51		2.2			2.3			6.3			5.0			<1.6				
						18.6		33.1		8.08		101.50		6.81		2.3			2.3			6.9			5.0			<1.6				
				Middle	3.7	18.5	18.5	33.1	33.1	8.09	8.08	99.90	98.27	6.70	6.59	2.6	2.6	2.47	8.1	8.2	7.82	5.0	5.0	5.11	<1.6	1.6	1.60					
						18.5	33.1	8.08	97.80	6.55	2.6	2.6	8.3	8.2	5.0	5.3	5.11	<1.6	1.6	1.60												
						18.5	33.1	8.08	97.10	6.51	2.6	2.6	8.2	8.2	6.0	5.3	5.11	<1.6	1.6	1.60												
Bottom	6.4	18.5	18.5	33.1	33.1	8.08	8.08	96.90	97.87	6.50	6.56	2.5	2.5	2.47	8.1	8.6	7.82	5.0	5.0	5.11	<1.6	1.6	1.60									
		18.5	33.1	8.08	99.10	6.64	2.6	2.5	8.8	8.6	5.0	5.0	5.11	<1.6	1.6	1.60																
		18.5	33.1	8.08	97.60	6.54	2.5	2.5	8.9	8.6	5.0	5.0	5.11	<1.6	1.6	1.60																
15-Jan-19	Sunny	Calm	12:56	Surface	1	18.9	18.9	32.3	32.3	8.00	8.00	92.30	92.50	7.08	7.10	2.3	2.3	2.32	1.5	1.7	1.28	6.0	6.0	6.00	<1.6	1.6	1.60					
						18.9		32.3		8.00		92.50		7.10		2.3			1.6			6.0			<1.6							
						18.9		32.3		8.00		92.70		7.12		2.2			1.9			6.0			<1.6							
				Middle	3.9	18.9	18.9	32.3	32.3	8.00	8.00	92.60	92.33	7.11	7.09	2.2	2.3	2.32	1.3	1.1	1.28	6.0	6.0	6.00	<1.6	1.6	1.60					
						18.9	32.3	8.00	92.10	7.07	2.3	1.0	6.0	<1.6																		
						18.9	32.3	8.00	92.30	7.09	2.4	1.1	6.0	<1.6																		
Bottom	6.6	18.9	18.9	32.3	32.3	8.00	8.00	92.90	92.50	7.13	7.10	2.4	2.4	2.32	1.3	1.0	1.28	6.0	6.0	6.00	<1.6	1.6	1.60									
		18.9	32.3	8.00	92.50	7.10	2.4	1.0	6.0	<1.6																						
		18.9	32.3	8.00	92.10	7.07	2.5	0.8	6.0	<1.6																						



**Water Quality Monitoring Results at IS1 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity(NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
2-Jan-19	Cloudy	Moderate	23:37	Surface	1	17.6	17.6	33.7	33.7	8.20	8.19	80.50	79.30	5.79	5.70	1.8	1.8	1.1	1.2	5.0	2.00	4.7	4.33	<1.6	1.6	1.60		
						17.6		33.7		8.19		78.90		5.67		1.8		1.3		5.0		<1.6						
						17.6		33.7		8.19		78.50		5.64		1.9		1.2		4.0		<1.6						
				Middle	3.6	17.6	17.6	33.7	33.7	8.21	8.20	79.90	79.07	5.75	5.69	1.9	1.9	2.4	1.91	2.4	2.4	5.0	2.00	4.3	4.33	<1.6	1.6	1.60
						17.6		33.7		8.19		78.50		5.64		1.9		2.4		4.0		<1.6						
						17.6		33.7		8.20		78.40		5.64		2.0		2.1		4.0		<1.6						
				Bottom	6.2	17.6	17.6	33.7	33.7	8.19	8.21	78.40	78.57	5.64	5.65	2.0	2.0	2.6	1.91	2.4	2.4	4.0	2.00	4.0	4.33	<1.6	1.6	1.60
						17.6		33.8		8.20		77.80		5.59		2.1		2.3		4.0		<1.6						
						17.6		33.7		8.23		79.50		5.72		1.9		2.3		4.0		<1.6						
5-Jan-19	Sunny	Calm	0:52	Surface	1	18.9	18.8	33.2	33.1	8.05	8.05	93.30	93.20	7.11	7.11	2.1	2.2	3.6	3.3	4.0	3.22	4.0	4.00	<1.6	1.6	1.60		
						18.8		33.1		8.05		93.10		7.10		2.2		3.3		4.0		<1.6						
						18.8		33.1		8.05		93.20		7.11		2.2		3.1		4.0		<1.6						
				Middle	3.7	18.9	18.9	33.2	33.2	8.05	8.05	93.10	93.07	7.10	7.10	2.7	2.7	3.8	2.59	3.8	3.22	4.0	3.22	4.0	4.00	<1.6	1.6	1.60
						18.9		33.2		8.05		93.00		7.09		2.5		3.9		4.0		<1.6						
						18.9		33.2		8.05		93.10		7.10		2.8		3.4		4.0		<1.6						
				Bottom	6.3	18.9	18.9	33.2	33.2	8.05	8.05	93.10	93.03	7.10	7.09	3.0	2.9	2.6	2.59	2.6	3.22	4.0	3.22	4.0	4.00	<1.6	1.6	1.60
						18.9		33.2		8.05		92.90		7.08		2.8		2.8		4.0		<1.6						
						18.9		33.2		8.05		93.10		7.09		3.0		2.2		4.0		<1.6						
8-Jan-19	Fine	Moderate	2:16	Surface	1	18.3	18.3	33.8	33.8	8.30	8.30	90.80	90.80	6.96	6.96	1.9	2.0	3.9	3.5	6.0	3.50	6.0	6.00	<1.6	1.6	1.60		
						18.3		33.8		8.30		90.70		6.95		2.0		3.4		6.0		<1.6						
						18.3		33.8		8.30		90.90		6.96		2.1		3.1		6.0		<1.6						
				Middle	3.9	18.3	18.4	33.8	33.8	8.31	8.30	90.60	90.47	6.94	6.93	2.0	2.0	3.9	6.94	3.9	3.50	6.0	3.50	6.0	6.00	<1.6	1.6	1.60
						18.4		33.8		8.30		90.30		6.91		2.1		4.0		6.0		<1.6						
						18.4		33.8		8.30		90.50		6.93		1.9		4.0		6.0		<1.6						
				Bottom	6.7	18.4	18.4	33.8	33.8	8.32	8.31	90.60	90.53	6.94	6.93	2.2	2.2	3.1	6.93	3.1	3.50	6.0	3.50	6.0	6.00	<1.6	1.6	1.60
						18.4		33.8		8.30		90.60		6.94		2.0		3.5		6.0		<1.6						
						18.4		33.8		8.30		90.40		6.92		2.3		3.0		6.0		<1.6						
10-Jan-19	Fine	Moderate	4:17	Surface	1	18.5	18.5	33.3	33.3	8.34	8.34	87.50	87.50	6.73	6.73	2.1	2.2	2.0	1.7	6.0	1.58	6.0	6.22	<1.6	1.6	1.60		
						18.5		33.3		8.34		87.80		6.75		2.3		1.7		6.0		<1.6						
						18.5		33.3		8.34		87.20		6.71		2.2		1.4		6.0		<1.6						
				Middle	3.8	18.5	18.5	33.4	33.4	8.36	8.35	87.50	87.30	6.73	6.72	2.1	2.1	1.7	2.18	1.7	1.58	6.0	1.58	6.3	6.22	<1.6	1.6	1.60
						18.5		33.4		8.35		87.00		6.70		2.1		1.3		7.0		<1.6						
						18.5		33.4		8.35		87.40		6.72		2.0		1.9		6.0		<1.6						
				Bottom	6.5	18.5	18.5	33.4	33.4	8.35	8.36	87.20	87.17	6.71	6.71	2.2	2.3	1.3	6.71	1.3	1.58	7.0	1.58	6.3	6.22	<1.6	1.6	1.60
						18.5		33.4		8.37		87.30		6.72		2.2		1.3		6.0		<1.6						
						18.5		33.4		8.35		87.00		6.69		2.4		1.3		6.0		<1.6						
12-Jan-19	Cloudy	Moderate	3:35	Surface	1	18.4	18.4	32.7	32.7	8.21	8.21	100.00	99.60	6.69	6.66	2.8	2.8	3.9	3.6	5.0	4.42	5.0	5.56	<1.6	1.6	1.60		
						18.4		32.7		8.21		99.20		6.64		2.8		3.4		5.0		<1.6						
						18.4		32.7		8.21		99.60		6.66		2.7		3.6		5.0		<1.6						
				Middle	3.8	18.4	18.4	32.7	32.7	8.20	8.20	99.30	99.13	6.64	6.63	2.9	2.9	4.5	2.87	4.5	4.42	6.0	4.42	5.7	5.56	<1.6	1.6	1.60
						18.4		32.7		8.20		99.40		6.65		2.9		4.2		6.0		<1.6						
						18.4		32.7		8.20		98.70		6.60		2.9		4.7		5.0		<1.6						
				Bottom	6.7	18.4	18.4	32.7	32.7	8.20	8.20	98.30	98.67	6.58	6.60	2.9	2.9	5.1	6.60	5.1	4.42	6.0	4.42	6.0	6.00	<1.6	1.6	1.60
						18.4		32.7		8.20		98.50		6.59		3.0		4.9		6.0		<1.6						
						18.4		32.7		8.20		99.20		6.64		2.9		5.3		6.0		<1.6						
15-Jan-19	Sunny	Calm	5:56	Surface	1	18.9	18.9	32.1	32.1	7.99	7.98	92.40	92.37	7.09	7.09	2.2	2.2	1.3	1.5	6.0	1.36	6.0	6.22	<1.6	1.6	1.60		
						18.9		32.1		7.98		92.30		7.09		2.3		1.2		6.0		<1.6						
						18.9		32.0		7.98		92.40		7.10		2.2		1.9		6.0		<1.6						
				Middle	3.6	18.9	18.9	32.2	32.2	7.98	7.98	92.10	92.10	7.07	7.07	2.3	2.3	1.2	2.31	1.2	1.36	7.0	1.36	6.3	6.22	<1.6	1.6	1.60
						18.9		32.2		7.98		92.00		7.06		2.3		1.0		6.0		<1.6						
						18.9		32.2		7.99		92.20		7.08		2.3		1.2		6.0		<1.6						
				Bottom	6.2	18.9	18.9	32.3	32.3	7.99	7.98	92.10	92.03	7.07	7.06	2.4	2.4	1.4	7.06	1.4	1.36	6.0	1.36	6.3	6.22	<1.6	1.6	1.60
						18.9		32.3		7.98		91.90		7.05		2.5		1.5		7.0		<1.6						
						18.9		32.3		7.98		92.10		7.06		2.3		1.0		6.0		<1.6						

**Water Quality Monitoring Results at IS1 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)	Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)				
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
17-Jan-19	Fine	Moderate	20:34	Surface	1	18.5	18.5	33.6	33.5	8.25	8.25	90.50	89.53	6.94	6.87	6.88	2.4	2.4	2.54	1.5	1.4	1.28	7.0	7.3	<b>7.56</b>	<1.6	1.6	1.60
						18.6		33.5		8.25		88.80		6.81			2.3			1.6			8.0			<1.6		
						18.5		33.6		8.25		89.30		6.85			2.4			1.2			7.0			<1.6		
				Middle	3.8	18.4	18.4	33.6	33.6	8.25	8.25	88.90	89.73	6.83	6.89	6.90	2.5	2.6	2.54	1.1	1.5	1.28	7.0	7.3		<1.6		
						18.4		33.6		8.26		91.10		6.83			2.6			1.5			8.0			<1.6		
						18.4		33.6		8.25		89.20		6.85			2.6			1.5			7.0			<1.6		
				Bottom	6.4	18.3	18.3	33.6	33.6	8.27	8.26	90.70	89.63	6.99	6.90	6.90	2.7	2.7	6.90	1.2	0.9	0.9	8.0	8.0		<1.6		
						18.4		33.6		8.26		89.30		6.87			2.8			0.9			8.0			<1.6		
						18.4		33.6		8.25		88.90		6.84			2.6			0.7			8.0			<1.6		
19-Jan-19	Fine	Moderate	22:48	Surface	1	18.2	18.2	33.6	33.6	8.22	8.22	91.60	92.93	6.80	6.91	6.84	2.7	2.8	3.20	1.4	1.6	1.64	5.0	5.3	<b>5.22</b>	<1.6	1.6	1.60
						18.1		33.6		8.23		92.90		6.89			2.8			1.5			6.0			<1.6		
						18.2		33.6		8.22		94.30		7.04			2.9			1.8			5.0			<1.6		
				Middle	3.8	18.1	18.1	33.6	33.6	8.22	8.22	91.80	91.07	6.83	6.77	6.77	3.5	3.4	3.20	1.7	1.5	1.64	5.0	5.3		<1.6		
						18.1		33.6		8.22		90.60		6.73			3.2			1.0			6.0			<1.6		
						18.1		33.6		8.23		90.80		6.75			3.4			1.7			5.0			<1.6		
				Bottom	6.4	18.0	18.1	33.6	33.6	8.24	8.22	91.70	91.00	6.83	6.77	6.77	3.5	3.4	6.77	1.6	1.9	6.77	5.0	5.0		<1.6		
						18.1		33.6		8.21		90.60		6.74			2.1			5.0			<1.6					
						18.1		33.6		8.22		90.70		6.75			3.4			2.0			5.0			<1.6		
22-Jan-19	Fine	Moderate	2:47	Surface	1	17.9	17.9	32.5	32.5	8.19	8.19	91.50	91.23	6.64	6.62	6.63	2.1	2.2	2.50	3.8	3.8	3.86	5.0	4.7	<b>4.44</b>	<1.6	1.6	1.60
						17.9		32.5		8.19		91.10		6.61			2.2			3.3			5.0			<1.6		
						17.9		32.5		8.19		91.10		6.61			2.4			4.3			4.0			<1.6		
				Middle	3.7	17.9	17.9	32.7	32.7	8.20	8.20	91.70	91.53	6.65	6.63	6.63	2.4	2.4	2.50	3.2	3.1	3.86	5.0	4.3		<1.6		
						17.9		32.7		8.19		91.20		6.61			2.4			2.8			4.0			<1.6		
						17.8		32.7		8.20		91.70		6.64			2.5			3.4			4.0			<1.6		
				Bottom	6.3	17.8	17.8	32.7	32.7	8.20	8.20	91.50	91.47	6.63	6.63	6.63	2.6	2.8	6.63	4.7	4.6	6.63	4.0	4.3		<1.6		
						17.8		32.7		8.21		91.70		6.64			2.9			4.4			5.0			<1.6		
						17.9		32.7		8.20		91.20		6.61			3.0			4.8			4.0			<1.6		
24-Jan-19	Fine	Moderate	2:56	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	91.90	91.77	7.13	7.12	7.12	2.2	2.4	2.66	7.6	8.2	6.79	8.0	8.0	<b>8.11</b>	<1.6	1.6	1.60
						18.4		31.9		8.01		91.70		7.12			2.4			8.9			8.0			<1.6		
						18.4		31.9		8.01		91.70		7.12			2.6			8.0			8.0			<1.6		
				Middle	3.7	18.3	18.3	31.9	31.9	8.01	8.01	91.60	91.63	7.12	7.12	7.12	2.4	2.6	2.66	8.3	7.3	6.79	8.0	8.0		<1.6		
						18.3		31.9		8.02		91.60		7.12			2.8			8.0			8.0			<1.6		
						18.3		31.9		8.01		91.70		7.13			2.5			7.1			8.0			<1.6		
				Bottom	6.3	18.4	18.3	31.8	31.8	8.01	8.01	91.40	91.43	7.10	7.11	7.11	3.2	3.0	7.11	5.1	4.9	6.79	8.0	8.3		<1.6		
						18.3		31.8		8.01		91.50		7.12			3.0			5.3			8.0			<1.6		
						18.3		31.8		8.01		91.40		7.10			2.8			4.4			9.0			<1.6		
26-Jan-19	Fine	Moderate	4:49	Surface	1	18.5	18.5	32.0	32.0	8.04	8.04	91.30	91.00	7.10	7.08	7.07	2.7	2.7	2.82	5.7	6.1	5.34	7.0	7.0	<b>6.67</b>	<1.6	1.6	1.60
						18.5		32.0		8.05		90.80		7.06			2.7			5.9			7.0			<1.6		
						18.5		32.0		8.04		90.90		7.08			2.6			6.8			7.0			<1.6		
				Middle	3.6	18.4	18.4	32.0	32.0	8.08	8.07	90.20	90.53	7.03	7.05	7.05	2.9	2.8	2.82	4.8	4.9	5.34	6.0	6.0		<1.6		
						18.4		32.0		8.07		90.90		7.08			2.9			5.2			6.0			<1.6		
						18.4		32.0		8.07		90.50		7.05			2.7			4.6			6.0			<1.6		
				Bottom	6.2	18.4	18.4	32.1	32.1	8.07	8.08	90.20	90.10	7.03	7.02	7.02	2.8	3.0	7.02	5.2	5.0	5.34	7.0	7.0		<1.6		
						18.4		32.1		8.08		90.30		7.04			3.1			4.6			7.0			<1.6		
						18.4		32.1		8.09		89.80		7.00			3.0			5.3			7.0			<1.6		
29-Jan-19	Cloudy	Moderate	20:26	Surface	1	18.4	18.4	32.6	32.6	8.14	8.14	96.30	98.07	6.40	6.52	6.50	2.4	2.4	2.49	3.2	3.1	2.53	4.0	4.7	<b>4.56</b>	<1.6	1.6	1.60
						18.4		32.6		8.15		97.30		6.47			2.4			2.5			5.0			<1.6		
						18.4		32.6		8.15		100.60		6.70			2.4			3.7			5.0			<1.6		
				Middle	3.7	18.4	18.4	32.6	32.6	8.15	8.15	99.00	97.37	6.59	6.48	6.48	2.5	2.5	2.49	3.6	2.9	2.53	4.0	4.3		<1.6		
						18.4		32.6		8.15		96.90		6.44			2.5			2.5			4.0			<1.6		
						18.4		32.6		8.14		96.20		6.40			2.5			2.6			5.0			<1.6		
				Bottom	6.4	18.4	18.4	32.6	32.6	8.15	8.15	98.20	96.97	6.53	6.45	6.45	2.5	2.6	6.45	1.5	1.6	2.53	5.0	4.7		<1.6		
						18.4		32.6		8.14		96.00		6.39			2.6			1.6			4.0			<1.6		
						18.4		32.6		8.15		96.70		6.43			2.6			1.6			5.0			<1.6		
31-Jan-19	Fine	Moderate	21:49	Surface	1	18.7	18.6	31.9	31.9	8.03	8.03	90.60	90.53	6.87	6.86	6.86	2.4	2.4	2.54	1.8	2.0	2.17	5.0	5.0	<b>5.00</b>	<1.6	1.6	1.60
						18.6		31.9		8.03		90.60		6.86			2.4			2.0			5.0			<1.6		
						18.6		31.9		8.03		90.40		6.85			2.5			2.1			5.0			<1.6		
				Middle	3.8	18.6	18.6	31.9	31.9	8.04	8.04	90.30	90.40	6.86	6.86	6.86	2.7	2.6	2.54	2.8	2.4	2.17	5.0	5.0		<1.6		
						18.6		31.9		8.04		90.50		6.86			2.6			2.3			5.0			<1.6		
						18.6		31.9		8.04		90.40		6.86			2.5			2.2			5.0			<1.6		
				Bottom	6.5	18.6	18.6	31.9	31.9	8.04	8.04	90.20	90.17	6.84	6.84	6.84	2.6	2.6	6.84	2.3	2.1	2.17	5.0	5.0		<1.6		
						18.6		31.9		8.04		90.10		6.83			2.6			2.0			5.0			<1.6		
						18.6		31.9		8.04		90.20		6.84			2.6			2.0			5.0			<1.6		

**Water Quality Monitoring Results at IS1 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)					
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*			
3-Jan-19	Cloudy	Moderate	4:25	Surface	1	17.8	17.8	33.7	33.7	8.18	8.18	77.80	77.83	5.57	5.57	2.3	2.3	2.33	1.3	1.6	2.37	5.0	4.0	4.3	4.11	4.11	<1.6	1.6	1.60		
						17.8		33.7		8.19		77.70		5.58		2.3			1.9			4.0			<1.6						
						17.8		33.7		8.19		77.60		5.56		2.3			1.7			4.0			<1.6						
				Middle	3.7	17.8	17.8	33.7	33.7	8.19	8.19	77.60	77.73	5.58	5.56	2.4	2.3	2.33	3.1	2.9	2.37	4.0	4.0	4.0	4.0	4.0	4.0	4.0	<1.6	1.6	1.60
						17.8		33.7		8.20		77.60		5.55		2.3			3.0			4.0			<1.6						
						17.8		33.7		8.19		77.90		5.58		2.4			2.7			4.0			<1.6						
				Bottom	6.4	17.8	17.8	33.7	33.7	8.19	8.20	77.40	77.53	5.54	5.55	2.4	2.4	2.33	2.5	2.6	2.37	4.0	4.0	4.0	4.0	4.0	4.0	4.0	<1.6	1.6	1.60
						17.8		33.7		8.21		77.30		5.53		2.3			2.5			4.0			<1.6						
						17.8		33.7		8.21		77.30		5.53		2.3			2.5			4.0			<1.6						
5-Jan-19	Sunny	Calm	6:09	Surface	1	18.9	18.9	33.1	33.1	8.07	8.07	92.70	92.80	7.26	7.27	2.0	2.1	2.16	2.6	2.4	2.52	4.0	4.0	4.0	4.00	4.00	<1.6	1.6	1.60		
						18.9		33.1		8.07		93.00		7.28		2.1			2.1			4.0			<1.6						
						19.0		33.1		8.07		92.60		7.25		2.1			2.1			4.0			<1.6						
				Middle	4.0	19.0	19.0	33.2	33.2	8.06	8.07	92.50	92.50	7.24	7.24	2.1	2.1	2.16	2.5	2.4	2.52	4.0	4.0	4.0	4.0	4.0	4.0	4.0	<1.6	1.6	1.60
						19.0		33.2		8.07		92.40		7.23		2.2			2.3			4.0			<1.6						
						19.1		33.2		8.06		92.50		7.22		2.3			2.3			4.0			<1.6						
				Bottom	6.8	19.0	19.0	33.2	33.2	8.06	8.06	92.60	92.50	7.23	7.22	2.3	2.3	2.16	3.0	2.7	2.52	4.0	4.0	4.0	4.0	4.0	4.0	4.0	<1.6	1.6	1.60
						19.0		33.2		8.06		92.40		7.22		2.2			2.3			4.0			<1.6						
						19.0		33.2		8.06		92.40		7.22		2.2			2.2			4.0			<1.6						
8-Jan-19	Fine	Moderate	8:01	Surface	1	18.3	18.3	33.7	33.7	8.31	8.31	92.10	92.13	7.07	7.07	1.9	1.8	2.08	2.3	2.5	2.46	6.0	6.0	6.0	6.00	6.00	<1.6	1.6	1.60		
						18.3		33.7		8.31		92.20		7.08		1.7			2.6			6.0			<1.6						
						18.3		33.7		8.32		92.10		7.07		1.9			2.7			6.0			<1.6						
				Middle	3.9	18.3	18.3	33.7	33.7	8.31	8.33	92.00	92.10	7.06	7.07	2.1	2.2	2.08	2.3	2.5	2.46	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.3		33.7		8.31		92.30		7.08		2.2			2.7			6.0			<1.6						
						18.3		33.7		8.31		92.30		7.08		2.2			2.7			6.0			<1.6						
				Bottom	6.8	18.3	18.3	33.7	33.7	8.31	8.34	92.40	92.20	7.09	7.07	2.3	2.2	2.08	2.4	2.3	2.46	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.3		33.7		8.32		92.10		7.06		2.2			2.5			6.0			<1.6						
						18.3		33.7		8.32		92.10		7.06		2.2			2.5			6.0			<1.6						
10-Jan-19	Sunny	Moderate	9:12	Surface	1	18.5	18.5	33.4	33.4	8.36	8.36	90.00	90.10	6.92	6.92	2.1	2.0	2.46	1.3	1.2	1.44	6.0	6.0	6.0	6.00	6.00	<1.6	1.6	1.60		
						18.5		33.4		8.36		90.30		6.93		1.4			6.0			<1.6									
						18.5		33.4		8.37		90.00		6.92		2.1			1.0			6.0			<1.6						
				Middle	3.9	18.4	18.4	33.4	33.4	8.36	8.36	90.40	89.93	6.94	6.91	2.5	2.6	2.46	1.5	1.4	1.44	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.5		33.4		8.38		89.50		6.88		2.7			1.2			6.0			<1.6						
						18.5		33.4		8.39		89.50		6.88		2.7			1.4			6.0			<1.6						
				Bottom	6.7	18.5	18.5	33.4	33.4	8.36	8.37	90.00	89.97	6.92	6.91	2.8	2.7	2.46	1.8	1.7	1.44	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.5		33.4		8.37		90.40		6.94		2.7			1.9			6.0			<1.6						
						18.5		33.4		8.37		90.40		6.94		2.7			1.9			6.0			<1.6						
12-Jan-19	Sunny	Moderate	10:25	Surface	1	18.5	18.5	33.0	33.0	8.09	8.09	97.40	97.47	6.53	6.53	2.1	2.1	6.53	7.6	7.3	7.92	5.0	5.0	5.0	5.11	5.11	<1.6	1.6	1.60		
						18.5		33.0		8.10		97.60		6.54		2.1			7.0			5.0			<1.6						
						18.5		33.0		8.10		97.60		6.53		2.3			8.7			5.0			<1.6						
				Middle	3.8	18.4	18.4	33.0	33.0	8.10	8.10	97.30	97.40	6.52	6.52	2.2	2.2	6.53	8.2	8.5	7.92	5.0	5.0	5.0	5.0	5.0	5.0	5.0	<1.6	1.6	1.60
						18.4		33.1		8.09		97.30		6.52		2.1			8.2			5.0			<1.6						
						18.5		33.0		8.09		97.20		6.51		2.2			8.0			5.0			<1.6						
				Bottom	6.4	18.5	18.5	33.0	33.0	8.10	8.10	97.50	97.33	6.53	6.52	2.3	2.2	6.53	7.9	7.9	7.92	5.0	5.0	5.0	5.0	5.0	5.0	5.0	<1.6	1.6	1.60
						18.5		33.0		8.10		97.30		6.52		2.2			7.8			5.0			<1.6						
						18.5		33.0		8.10		97.30		6.52		2.2			7.8			5.0			<1.6						
15-Jan-19	Sunny	Calm	12:32	Surface	1	18.8	18.8	32.3	32.3	8.00	8.00	92.60	92.60	7.11	7.11	2.2	2.2	7.10	1.2	1.3	1.43	6.0	6.0	6.0	6.00	6.00	<1.6	1.6	1.60		
						18.8		32.3		8.00		92.60		7.11		1.3			6.0			<1.6									
						18.8		32.3		8.00		92.60		7.11		1.3			6.0			<1.6									
				Middle	3.8	18.8	18.8	32.3	32.3	8.00	8.00	92.40	92.37	7.10	7.10	2.3	2.3	7.10	1.5	1.2	1.43	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.8		32.3		8.00		92.30		7.09		1.2			6.0			<1.6									
						18.8		32.3		8.00		92.40		7.10		2.4			0.9			6.0			<1.6						
				Bottom	6.6	18.8	18.8	32.3	32.3	8.00	8.00	92.30	92.30	7.09	7.09	2.4	2.4	7.10	1.5	1.8	1.43	6.0	6.0	6.0	6.0	6.0	6.0	6.0	<1.6	1.6	1.60
						18.8		32.3		8.00		92.30		7.09		2.2			1.8			6.0			<1.6						
						18.8		32.3		8.00		92.30		7.09		2.4			1.8			6.0			<1.6						

Water Quality Monitoring Results at IS1 - Mid-Flood Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Copper (µm/L)		Total PAH (µm/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
17-Jan-19	Sunny	Moderate	13:51	Surface	1	18.4	18.4	33.5	33.5	8.24	8.23	8.23	91.30	91.80	7.04	7.07	6.99	2.0	2.0	1.3	1.5	1.17	<1	1.0	<1.6	1.6	1.60	
					18.4	33.5		8.23		90.60		6.97		1.9				<1					<1.6					
					18.4	33.6		8.24		91.70		7.05		2.3				<1					<1.6					
				Middle	3.9	18.3	18.4	33.6	33.6	8.24	8.24	8.24	8.24	89.30	89.73	6.87	6.91	6.99	2.2	2.3	2.0	1.0	<1	1.0	<1.6	1.6		<1.6
					18.4	33.6		8.23		88.20		6.80		2.3		<1			<1.6									
					18.2	33.5		8.23		85.70		6.59		2.5		<1			<1.6									
				Bottom	6.6	18.2	18.2	33.5	33.5	8.23	8.23	8.23	8.23	82.80	83.60	6.36	6.43	6.43	2.5	2.5	2.5	1.0	<1	1.0	<1.6	1.6		<1.6
					18.2	33.5		8.24		82.30		6.33		2.4		<1			<1.6									
					17.9	33.5		8.26		90.90		6.80		1.4		5.0			<1.6									
19-Jan-19	Fine	Moderate	16:33	Surface	1	17.9	17.9	33.5	33.5	8.26	8.26	8.26	90.60	90.60	6.78	6.78	6.76	1.4	1.4	3.3	3.4	3.68	5.0	5.0	<1.6	1.6	1.60	
					17.9	33.5		8.26		90.40		6.76		1.5				5.0					<1.6					
					17.9	33.6		8.26		90.20		6.74		1.8				5.0					<1.6					
				Middle	3.8	17.9	17.9	33.6	33.5	8.27	8.26	8.26	8.26	89.80	90.07	6.71	6.73	6.73	1.8	1.9	3.0	3.2	5.0	5.0	<1.6	1.6		<1.6
					17.9	33.5		8.26		89.00		6.71		1.8		5.0			<1.6									
					18.0	33.5		8.26		90.20		6.75		2.0		5.0			<1.6									
				Bottom	6.6	18.0	18.0	33.6	33.6	8.28	8.27	8.27	8.27	87.10	87.47	6.51	6.54	6.54	2.2	2.2	4.6	4.4	5.0	5.0	<1.6	1.6		<1.6
					18.0	33.6		8.28		87.60		6.55		2.1		5.0			<1.6									
					18.0	33.5		8.26		87.70		6.56		2.2		5.0			<1.6									
22-Jan-19	Fine	Moderate	7:05	Surface	1	17.9	17.9	32.6	32.6	8.20	8.20	8.20	93.80	93.73	6.80	6.81	6.81	1.7	1.7	2.1	2.1	4.29	5.0	4.7	<1.6	1.6	1.60	
					17.9	32.6		8.21		93.80		6.81		1.8				5.0					<1.6					
					17.9	32.6		8.20		93.80		6.81		1.7				4.0					<1.6					
				Middle	3.8	17.9	17.9	32.6	32.6	8.20	8.20	8.20	8.20	93.60	93.80	6.79	6.81	6.81	1.9	2.0	5.2	5.2	4.0	4.0	<1.6	1.6		<1.6
					17.9	32.6		8.21		93.80		6.81		2.0		4.0			<1.6									
					17.9	32.6		8.20		94.00		6.82		2.0		4.0			<1.6									
				Bottom	6.4	17.9	17.9	32.6	32.6	8.22	8.21	8.21	8.21	94.00	93.83	6.82	6.80	6.80	2.4	2.3	5.8	5.5	4.0	4.0	<1.6	1.6		<1.6
					17.9	32.6		8.22		93.80		6.80		2.3		4.0			<1.6									
					17.9	32.6		8.21		93.70		6.79		2.3		4.0			<1.6									
24-Jan-19	Sunny	Moderate	8:43	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	8.01	91.90	91.87	7.13	7.13	7.13	2.0	2.2	3.8	3.8	4.38	9.0	9.0	<1.6	1.6	1.60	
					18.4	31.9		8.01		91.80		7.12		2.5				9.0					<1.6					
					18.4	31.9		8.01		91.80		7.12		2.5				9.0					<1.6					
				Middle	3.8	18.3	18.3	31.9	31.9	8.01	8.01	8.01	8.01	91.50	91.60	7.12	7.12	7.12	2.6	2.5	3.9	4.7	8.0	8.0	<1.6	1.6		<1.6
					18.3	31.9		8.01		91.70		7.13		2.4		8.0			<1.6									
					18.3	31.9		8.01		91.60		7.12		2.4		8.0			<1.6									
				Bottom	6.6	18.3	18.3	31.8	31.8	8.02	8.01	8.01	8.01	91.50	91.47	7.12	7.11	7.11	2.5	2.5	5.8	4.6	8.0	8.0	<1.6	1.6		<1.6
					18.3	31.9		8.01		91.40		7.11		2.5		8.0			<1.6									
					18.3	31.9		8.01		91.50		7.11		2.6		8.0			<1.6									
26-Jan-19	Fine	Moderate	9:38	Surface	1	18.5	18.5	32.0	31.9	8.03	8.03	8.03	89.30	89.30	6.97	6.97	6.97	2.0	2.0	4.1	3.9	5.72	8.0	7.3	<1.6	1.6	1.60	
					18.5	31.9		8.03		89.10		6.96		1.9				7.0					<1.6					
					18.6	32.0		8.03		89.50		6.98		2.1				7.0					<1.6					
				Middle	3.7	18.5	18.5	32.0	32.0	8.05	8.04	8.04	8.04	89.70	89.47	6.99	6.98	6.98	2.3	2.3	6.7	6.5	8.0	8.0	<1.6	1.6		<1.6
					18.5	32.0		8.04		89.10		6.96		2.4		8.0			<1.6									
					18.5	32.0		8.04		89.10		6.96		2.4		8.0			<1.6									
				Bottom	6.4	18.5	18.5	32.0	32.0	8.05	8.05	8.05	8.05	89.20	89.10	6.96	6.96	6.96	2.5	2.5	7.4	6.8	7.0	7.0	<1.6	1.6		<1.6
					18.5	32.0		8.05		88.90		6.94		2.5		7.0			<1.6									
					18.5	32.0		8.05		89.20		6.97		2.6		7.0			<1.6									
29-Jan-19	Sunny	Moderate	13:48	Surface	1	18.5	18.5	32.3	32.3	8.15	8.15	8.15	99.30	98.97	6.63	6.61	6.60	2.5	2.5	3.8	3.3	2.82	4.0	4.7	<1.6	1.6	1.60	
					18.5	32.3		8.15		99.00		6.62		2.6				5.0					<1.6					
					18.5	32.3		8.15		98.60		6.59		2.9				5.0					<1.6					
				Middle	3.9	18.5	18.5	32.3	32.3	8.14	8.14	8.14	8.14	98.50	98.47	6.58	6.58	6.58	2.6	2.6	2.0	1.7	4.0	4.7	<1.6	1.6		<1.6
					18.5	32.3		8.14		98.00		6.54		2.6		5.0			<1.6									
					18.5	32.3		8.14		98.90		6.61		2.6		5.0			<1.6									
				Bottom	6.6	18.5	18.5	32.3	32.3	8.14	8.14	8.14	8.14	97.90	97.90	6.54	6.54	6.54	2.6	2.6	3.4	3.4	4.0	4.7	<1.6	1.6		<1.6
					18.5	32.3		8.14		98.00		6.54		2.6		5.0			<1.6									
					18.5	32.3		8.14		97.80		6.53		2.7		5.0			<1.6									
31-Jan-19	Sunny	Moderate	15:20	Surface	1	18.6	18.6	31.9	31.9	8.04	8.04	8.04	90.30	90.37	6.85	6.85	6.85	2.2	2.1	1.3	1.7	1.87	5.0	5.0	<1.6	1.6	1.60	
					18.6	31.9		8.04		90.50		6.86		2.0				5.0					<1.6					
					18.6	31.9		8.04		90.30		6.84		2.0				5.0					<1.6					
				Middle	3.7	18.6	18.6	31.9	31.9	8.04	8.04	8.04	8.04	90.40	90.37	6.86	6.85	6.85	2.2	2.3	1.8	1.8	5.0	5.0	<1.6	1.6		<1.6
					18.6	31.9		8.04		90.30		6.85		2.2		5.0			<1.6									
					18.6	31.9		8.04		90.40		6.85		2.4		5.0			<1.6									
				Bottom	6.2	18.6	18.6	31.9	31.9	8.04	8.04	8.04	8.04	90.10	90.10	6.83	6.83	6.83	2.4	2.5	2.2	2.1	5.0	5.0	<1.6	1.6		<1.6
					18.6	31.9		8.05		90.10		6.84		2.6		5.0			<1.6									
					18.6	31.9		8.04		90.10		6.83		2.6		5.0			<1.6									



**Water Quality Monitoring Results at IS2 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
3-Jan-19	Cloudy	Moderate	0:07	Surface	1	17.6	33.7	8.20	78.60	5.65	2.2	2.3	5.72	2.36	1.1	1.6	1.67	4.0	4.3	4.56	<1.6	1.6	1.60					
					17.6	33.7	8.21	79.00	5.68	2.2	1.7	5.0			<1.6													
					17.6	33.7	8.23	81.70	5.88	2.5	4.0	<1.6																
				Middle	3.9	17.6	33.8	8.22	78.90	5.68	2.4	2.4	1.1	1.6	5.0	5.0	<1.6											
					17.6	33.7	8.24	80.70	5.81	2.4	1.9	5.0	<1.6															
					17.6	33.7	8.21	78.50	5.64	2.4	1.7	5.0	<1.6															
				Bottom	6.6	17.6	33.8	8.22	78.90	5.68	2.4	2.4	1.8	1.9	4.0	4.3	<1.6											
					17.6	33.8	8.26	80.40	5.78	2.4	2.0	5.0	<1.6															
					17.6	33.8	8.21	78.40	5.64	2.3	4.0	<1.6																
5-Jan-19	Sunny	Calm	1:15	Surface	1	18.8	33.1	8.05	93.00	7.09	1.5	1.6	7.08	2.01	3.2	2.9	3.26	4.0	4.0	4.00	<1.6	1.6	1.60					
					18.8	33.1	8.06	92.80	7.08	1.7	2.7	4.0			<1.6													
					18.9	33.2	8.05	93.00	7.09	1.9	4.0	<1.6																
				Middle	3.8	18.9	33.2	8.05	92.90	7.08	1.8	1.9	3.1	3.3	4.0	4.0	<1.6											
					18.9	33.2	8.05	92.60	7.05	1.9	3.4	4.0	<1.6															
					18.9	33.2	8.05	92.80	7.07	1.9	4.0	<1.6																
				Bottom	6.3	18.9	33.2	8.05	93.10	7.08	2.4	2.5	3.9	3.6	4.0	4.0	<1.6											
					18.9	33.2	8.05	92.80	7.07	2.6	3.4	4.0	<1.6															
					18.9	33.2	8.05	92.60	7.05	2.6	4.0	<1.6																
8-Jan-19	Fine	Moderate	2:40	Surface	1	18.3	33.8	8.31	90.40	6.93	1.9	2.0	6.92	2.02	2.1	2.4	3.53	6.0	6.0	6.00	<1.6	1.6	1.60					
					18.3	33.8	8.30	90.50	6.93	1.9	2.2	6.0			<1.6													
					18.4	33.8	8.30	90.30	6.92	2.1	3.0	6.0			<1.6													
				Middle	3.9	18.4	33.8	8.30	90.30	6.91	2.2	2.1	4.2	4.4	6.0	6.0	<1.6											
					18.4	33.8	8.31	90.50	6.93	2.1	4.4	6.0	<1.6															
					18.4	33.8	8.30	90.40	6.92	1.9	4.6	6.0	<1.6															
				Bottom	6.7	18.4	33.8	8.30	90.40	6.92	1.9	3.9	3.8	6.0	6.0	<1.6												
					18.4	33.8	8.30	90.40	6.92	2.1	3.6	6.0	<1.6															
					18.4	33.8	8.33	90.10	6.90	2.1	3.8	6.0	<1.6															
10-Jan-19	Fine	Moderate	4:41	Surface	1	18.5	33.4	8.34	87.10	6.70	2.3	2.3	6.70	2.29	1.8	1.7	1.63	6.0	6.0	6.11	<1.6	1.6	1.60					
					18.5	33.4	8.35	87.10	6.71	2.2	1.5	6.0			<1.6													
					18.6	33.4	8.34	87.00	6.69	2.3	6.0	<1.6																
				Middle	4.1	18.5	33.4	8.34	87.00	6.69	2.3	2.3	1.4	1.5	6.0	6.3	<1.6											
					18.5	33.4	8.36	87.10	6.70	2.3	1.3	7.0	<1.6															
					18.5	33.4	8.35	87.10	6.70	2.2	1.8	6.0	<1.6															
				Bottom	7.2	18.5	33.4	8.35	86.90	6.69	2.3	1.9	1.6	1.7	6.0	6.0	<1.6											
					18.5	33.4	8.35	86.90	6.69	2.3	1.6	6.0	<1.6															
					18.5	33.4	8.38	86.70	6.67	2.4	1.7	6.0	<1.6															
12-Jan-19	Cloudy	Moderate	3:59	Surface	1	18.4	32.7	8.21	98.60	6.59	2.4	2.5	6.58	2.51	4.4	4.5	5.03	5.0	5.3	5.22	<1.6	1.6	1.60					
					18.4	32.7	8.20	98.70	6.60	2.5	4.4	5.0			<1.6													
					18.4	32.7	8.21	98.60	6.60	2.5	4.7	5.0			<1.6													
				Middle	3.8	18.4	32.7	8.20	98.00	6.55	2.5	2.5	4.4	4.8	5.0	5.3	<1.6											
					18.4	32.7	8.20	98.00	6.56	2.5	4.8	5.0	<1.6															
					18.4	32.7	8.20	98.20	6.57	2.5	5.2	6.0	<1.6															
				Bottom	6.4	18.4	32.7	8.20	97.60	6.53	2.5	5.8	5.0	5.0	5.0	<1.6												
					18.4	32.7	8.20	97.90	6.55	2.6	5.4	5.0	<1.6															
					18.4	32.7	8.20	97.80	6.54	2.6	5.0	<1.6																
15-Jan-19	Sunny	Calm	6:16	Surface	1	18.9	32.1	7.98	92.20	7.08	2.2	2.2	7.07	2.39	0.9	1.3	1.44	6.0	6.0	6.00	<1.6	1.6	1.60					
					18.9	32.2	7.98	92.10	7.07	2.2	1.4	6.0			<1.6													
					18.9	32.1	7.98	92.20	7.08	2.3	1.5	6.0			<1.6													
				Middle	3.7	18.9	32.2	7.98	92.00	7.06	2.4	2.4	1.2	1.6	6.0	6.0	<1.6											
					18.9	32.3	7.98	91.90	7.05	2.4	1.7	6.0	<1.6															
					18.9	32.2	7.98	92.00	7.06	2.3	1.8	6.0	<1.6															
				Bottom	6.3	18.9	32.3	7.98	91.90	7.05	2.6	1.2	1.5	6.0	6.0	<1.6												
					18.9	32.3	7.98	91.70	7.03	2.6	1.7	6.0	<1.6															
					18.9	32.3	7.98	91.90	7.05	2.5	1.6	6.0	<1.6															

Water Quality Monitoring Results at IS2 - Mid-Ebb Tide

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)	Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)		Turbidity(NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)				
					Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	
17-Jan-19	Fine	Moderate	20:14	Surface	1	18.6	18.5	33.5	33.5	8.25	8.25	87.10	90.33	6.68	6.93	6.79	2.0	2.2	2.46	1.2	1.4	1.16	8.0	8.0	7.78	<1.6	1.6	1.60
						18.5		33.5		8.25		92.00		7.06			2.3			8.0			<1.6					
				18.5	33.5	8.25		91.90		7.04		2.2		8.0			<1.6											
				Middle	3.8	18.4	18.4	33.6	33.6	8.27	8.26	85.90	86.33	6.61	6.64		2.6	2.5		2.6	2.5		0.8	0.7		8.0	<1.6	
						18.5		33.5		8.25		86.50		6.66			2.3			8.0			<1.6					
				18.4	33.6	8.26		86.60		6.66		2.6		7.0			<1.6											
Bottom	6.6	18.3	18.3	33.5	33.5	8.28	8.26	80.00	82.63	6.16	6.35	2.7	2.7	1.5	1.4	8.0	<1.6											
		18.3		33.5		8.25		84.90		6.51		2.8		7.0		<1.6												
18.4	33.5	8.26		83.00		6.38		2.6		8.0		<1.6																
19-Jan-19	Fine	Moderate	22:20	Surface	1	18.2	18.2	33.6	33.6	8.21	8.22	91.20	93.93	6.76	6.97	6.80	2.0	2.0	2.41	1.8	1.9	2.70	5.0	5.0	5.00	<1.6	1.6	1.60
						18.2		33.6		8.24		94.40		7.00			2.0			5.0			<1.6					
				18.2	33.6	8.20		96.20		7.14		2.1		5.0			<1.6											
				Middle	3.7	18.1	18.1	33.6	33.6	8.23	8.22	89.10	89.17	6.63	6.63		2.3	2.4		2.7	2.6		5.0	<1.6				
						18.1		33.6		8.21		89.30		6.64			2.4			5.0			<1.6					
				18.1	33.6	8.21		89.10		6.62		2.4		5.0			<1.6											
Bottom	6.3	18.1	18.0	33.6	33.6	8.20	8.22	87.80	87.60	6.52	6.50	2.9	2.8	3.5	3.6	5.0	<1.6											
		18.0		33.6		8.23		86.70		6.44		2.8		5.0		<1.6												
18.1	33.6	8.23		88.30		6.55		2.8		5.0		<1.6																
22-Jan-19	Fine	Moderate	3:15	Surface	1	17.9	17.9	32.5	32.5	8.19	8.19	91.20	90.90	6.62	6.60	6.62	2.1	2.2	2.42	2.3	2.3	2.90	4.0	4.3	4.44	<1.6	1.6	1.60
						17.9		32.5		8.19		91.00		6.61			2.2			5.0			<1.6					
				17.9	32.4	8.18		90.50		6.58		2.3		4.0			<1.6											
				Middle	3.8	17.8	17.8	32.7	32.7	8.20	8.20	91.70	91.47	6.64	6.63		2.5	2.5		2.3	2.5		5.0	<1.6				
						17.8		32.7		8.20		91.20		6.61			2.6			4.0			<1.6					
				17.8	32.7	8.20		91.50		6.63		2.5		4.0			<1.6											
Bottom	6.6	17.8	17.8	32.7	32.7	8.20	8.21	90.90	91.03	6.59	6.60	2.6	2.5	3.5	3.9	5.0	<1.6											
		17.8		32.7		8.20		91.10		6.61		2.4		4.0		<1.6												
17.8	32.7	8.22		91.10		6.60		2.6		5.0		<1.6																
24-Jan-19	Fine	Moderate	3:14	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	91.80	91.73	7.13	7.12	7.12	2.2	2.1	2.30	5.7	5.1	5.32	8.0	8.0	8.00	<1.6	1.6	1.60
						18.4		31.9		8.01		91.60		7.12			2.0			8.0			<1.6					
				18.4	31.9	8.01		91.80		7.12		2.2		8.0			<1.6											
				Middle	3.9	18.3	18.3	31.9	31.9	8.01	8.01	91.50	91.53	7.12	7.12		2.3	2.3		4.5	6.1		8.0	<1.6				
						18.3		31.9		8.01		91.60		7.12			2.4			8.0			<1.6					
				18.3	31.9	8.01		91.50		7.12		2.3		8.0			<1.6											
Bottom	6.7	18.3	18.3	31.9	31.8	8.01	8.01	91.40	91.43	7.11	7.11	2.5	2.4	4.9	4.8	8.0	<1.6											
		18.4		31.8		8.01		91.40		7.10		2.5		8.0		<1.6												
18.3	31.8	8.01		91.50		7.11		2.3		8.0		<1.6																
26-Jan-19	Fine	Moderate	5:19	Surface	1	18.5	18.5	32.0	32.0	8.04	8.04	90.30	90.27	7.04	7.04	7.06	2.3	2.4	2.61	4.4	4.4	4.93	7.0	7.0	7.00	<1.6	1.6	1.60
						18.5		32.0		8.04		90.20		7.03			2.3			7.0			<1.6					
				18.5	32.0	8.05		90.30		7.04		2.5		7.0			<1.6											
				Middle	4.0	18.4	18.4	32.0	32.0	8.07	8.07	90.70	90.77	7.08	7.07		2.7	2.6		4.1	4.7		7.0	<1.6				
						18.4		32.0		8.07		90.90		7.08			2.5			7.0			<1.6					
				18.4	32.0	8.07		90.70		7.06		2.7		7.0			<1.6											
Bottom	7.0	18.4	18.4	32.1	32.1	8.08	8.08	90.70	90.33	7.08	7.05	2.8	2.8	6.2	5.7	7.0	<1.6											
		18.4		32.1		8.08		90.20		7.03		2.8		7.0		<1.6												
18.4	32.1	8.09		90.10		7.03		2.9		7.0		<1.6																
29-Jan-19	Cloudy	Moderate	20:06	Surface	1	18.4	18.4	32.6	32.6	8.16	8.14	100.60	99.43	6.87	6.79	6.77	2.2	2.2	2.43	2.8	2.5	2.56	5.0	5.0	4.67	<1.6	1.6	1.60
						18.4		32.6		8.14		98.70		6.73			2.2			5.0			<1.6					
				18.4	32.6	8.14		99.00		6.76		2.3		5.0			<1.6											
				Middle	3.8	18.4	18.4	32.6	32.6	8.15	8.15	99.00	99.10	6.75	6.76		2.5	2.5		2.3	2.3		5.0	<1.6				
						18.4		32.6		8.17		99.70		6.80			2.6			5.0			<1.6					
				18.3	32.6	8.13		98.60		6.72		2.5		4.0			<1.6											
Bottom	6.4	18.4	18.4	32.6	32.6	8.15	8.15	98.90	98.97	6.75	6.75	2.6	2.5	2.4	2.9	4.0	<1.6											
		18.4		32.6		8.13		98.50		6.72		2.5		5.0		<1.6												
18.4	32.6	8.18		99.50		6.79		2.5		4.0		<1.6																
31-Jan-19	Fine	Moderate	21:23	Surface	1	18.6	18.6	31.9	31.9	8.03	8.03	90.40	90.37	6.85	6.85	6.84	1.9	1.9	2.17	2.1	1.8	2.09	5.0	5.0	4.89	<1.6	1.6	1.60
						18.7		31.9		8.03		90.30		6.84			1.9			5.0			<1.6					
				18.6	31.9	8.03		90.40		6.85		1.8		5.0			<1.6											
				Middle	3.9	18.6	18.6	31.9	31.9	8.03	8.04	90.10	90.20	6.84	6.84		2.1	2.0		1.6	1.7		5.0	<1.6				
						18.6		31.9		8.04		90.20		6.84			2.0			5.0			<1.6					
				18.6	31.9	8.04		90.30		6.84		2.0		5.0			<1.6											
Bottom	6.8	18.6	18.6	31.9	31.9	8.04	8.04	90.00	89.97	6.82	6.82	2.7	2.6	3.2	2.7	5.0	<1.6											
		18.6		31.9		8.04		90.00		6.83		2.5		5.0		<1.6												
18.6	31.9	8.04		89.90		6.82		2.6		4.0		<1.6																

**Water Quality Monitoring Results at IS2 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*		
3-Jan-19	Cloudy	Moderate	4:07	Surface	1	17.8	17.8	33.7	33.7	8.19	8.20	77.90	78.80	5.57	5.65	5.64	2.7	2.7	2.7	2.9	2.4	2.9	5.0	5.0	5.0	5.0	5.0	4.44	<1.6	1.6	1.6	
						17.8		33.7		8.20		80.00		5.73			2.8			2.0			2.0			2.0			4.0			<1.6
						17.8		33.7		8.20		78.10		5.59			2.8			1.6			1.9			2.28			4.0			<1.6
				Middle	3.9	17.8	33.7	8.21	8.20	79.40	78.70	5.68	5.63	2.8	2.8	2.8	2.0	2.0	2.0	2.0	2.0	2.0	4.0	4.0	4.0	4.0	4.0	4.44	<1.6	1.6	1.6	
						17.8	33.7	8.20	78.60	5.63	2.8	2.3		2.3			4.0			<1.6												
						17.8	33.7	8.23	8.21	78.10	78.60	5.59		2.7			2.5			4.0			<1.6									
				Bottom	6.8	17.8	33.7	8.20	8.21	79.30	78.60	5.68	5.63	2.8	2.8	2.8	2.0	2.0	2.0	2.7	2.7	2.7	4.0	4.0	4.0	4.3	4.3	4.44	<1.6	1.6	1.6	
						17.8	33.7	8.20	8.20	78.40	78.40	5.61		2.8			2.6			5.0			<1.6									
						17.8	33.7	8.20	8.21	79.30	78.60	5.68		2.8			2.5			4.0			<1.6									
5-Jan-19	Sunny	Calm	5:46	Surface	1	18.9	18.9	33.1	33.1	8.06	8.07	93.00	93.00	7.28	7.28	7.28	2.0	2.0	2.0	2.4	2.5	2.4	4.0	4.0	4.0	4.0	4.0	4.11	<1.6	1.6	1.6	
						18.9		33.1		8.07		93.10		7.29			1.9			2.3			2.3			4.0			<1.6			
						19.0		33.2		8.06		92.50		7.24			2.2			2.2			2.4			4.0			<1.6			
				Middle	4.0	19.0	33.2	8.06	8.06	92.70	92.67	7.25	7.25	2.2	2.2	2.2	2.4	2.6	2.96	2.4	2.6	2.96	4.0	4.0	4.0	4.3	4.3	4.11	<1.6	1.6	1.6	
						19.0	33.2	8.06	92.80	7.26	2.3	3.1		3.1			5.0			<1.6												
						19.0	33.2	8.06	92.60	7.23	2.2	3.9		3.8			4.0			<1.6												
				Bottom	6.8	19.1	33.2	8.06	8.06	92.60	92.70	7.23	7.24	2.2	2.5	2.4	3.8	3.8	2.96	3.8	3.8	2.96	4.0	4.0	4.0	4.0	4.0	4.11	<1.6	1.6	1.6	
						19.0	33.2	8.05	92.80	7.25	2.4	3.6		3.6			4.0			<1.6												
						19.0	33.2	8.05	92.80	7.25	2.4	3.6		3.6			4.0			<1.6												
8-Jan-19	Fine	Moderate	7:37	Surface	1	18.3	18.3	33.7	33.7	8.32	8.32	96.10	96.37	7.38	7.40	7.40	1.6	1.6	1.6	3.3	3.6	3.3	6.0	6.0	6.0	6.0	6.0	6.11	<1.6	1.6	1.6	
						18.3		33.7		8.31		96.80		7.43			1.7			4.2			4.2			6.0			<1.6			
						18.3		33.7		8.34		96.20		7.38			1.7			3.2			3.2			6.0			<1.6			
				Middle	3.8	18.3	33.7	8.31	8.33	92.30	92.60	7.09	7.11	1.8	1.8	1.8	4.0	3.9	3.62	4.0	3.9	3.62	6.0	6.0	6.0	6.3	6.3	6.11	<1.6	1.6	1.6	
						18.3	33.7	8.33	92.60	7.10	1.8	3.4		3.4			6.0			<1.6												
						18.3	33.7	8.35	92.90	7.13	1.7	4.2		4.2			7.0			<1.6												
				Bottom	6.6	18.3	33.7	8.33	8.34	93.00	92.87	7.14	7.13	1.9	1.8	1.8	3.2	3.4	3.62	3.9	3.4	3.62	6.0	6.0	6.0	6.0	6.0	6.11	<1.6	1.6	1.6	
						18.3	33.7	8.37	8.34	93.20	92.87	7.15		3.9			3.4			6.0			<1.6									
						18.3	33.7	8.31	92.40	7.09	1.8	3.2		3.2			6.0			<1.6												
10-Jan-19	Sunny	Moderate	8:49	Surface	1	18.5	18.5	33.4	33.4	8.37	8.37	95.00	95.73	7.29	7.34	7.34	2.0	2.1	2.1	1.0	1.1	1.0	6.0	6.0	6.0	6.0	6.0	5.89	<1.6	1.6	1.6	
						18.5		33.4		8.36		94.80		7.27			2.1			1.1			1.1			6.0			<1.6			
						18.5		33.4		8.36		97.40		7.46			2.2			1.1			1.1			6.0			<1.6			
				Middle	4.0	18.4	33.4	8.36	8.38	90.30	90.73	6.94	6.97	2.4	2.5	2.5	1.4	1.3	1.40	1.4	1.3	1.40	6.0	6.0	6.0	6.0	6.0	5.89	<1.6	1.6	1.6	
						18.4	33.4	8.38	91.30	7.01	2.5	1.1		1.1			6.0			<1.6												
						18.5	33.4	8.40	90.60	6.96	2.5	1.1		1.1			6.0			<1.6												
				Bottom	6.9	18.5	33.4	8.38	8.39	92.10	91.30	7.07	7.01	2.5	2.6	2.5	2.0	1.8	1.40	1.7	1.8	1.40	6.0	6.0	6.0	5.7	5.7	5.89	<1.6	1.6	1.6	
						18.5	33.4	8.42	8.39	91.30	91.30	7.02		1.7			1.8			6.0			<1.6									
						18.5	33.4	8.36	90.50	6.95	2.3	1.8		1.8			5.0			<1.6												
12-Jan-19	Sunny	Moderate	10:07	Surface	1	18.5	18.5	33.0	33.0	8.12	8.12	99.80	100.23	6.85	6.88	6.88	2.3	2.3	2.3	7.6	7.7	7.6	5.0	5.0	5.0	5.0	5.0	5.00	<1.6	1.6	1.6	
						18.5		33.0		8.11		101.40		6.96			2.2			8.1			8.1			5.0			<1.6			
						18.5		33.0		8.11		99.50		6.82			2.3			8.1			8.1			5.0			<1.6			
				Middle	3.8	18.4	33.0	8.15	8.13	100.50	99.90	6.89	6.85	2.6	2.5	2.5	8.2	8.4	8.22	8.1	8.4	8.22	5.0	5.0	5.0	5.0	5.0	5.00	<1.6	1.6	1.6	
						18.4	33.0	8.11	99.40	6.81	2.5	8.8		8.8			5.0			<1.6												
						18.4	33.0	8.13	99.80	6.84	2.5	8.8		8.8			5.0			<1.6												
				Bottom	6.4	18.4	33.0	8.13	8.13	99.70	99.77	6.84	6.84	2.5	2.5	2.6	8.4	8.6	8.22	9.0	8.6	8.22	5.0	5.0	5.0	5.0	5.0	5.00	<1.6	1.6	1.6	
						18.5	33.0	8.11	99.30	6.81	2.5	9.0		9.0			5.0			<1.6												
						18.4	33.0	8.16	100.30	6.88	2.7	8.5		8.5			5.0			<1.6												
15-Jan-19	Sunny	Calm	12:08	Surface	1	18.8	18.8	32.3	32.3	8.01	8.00	92.70	92.70	7.12	7.12	7.12	2.5	2.5	2.5	1.5	1.4	1.5	6.0	6.0	6.0	6.0	6.0	6.11	<1.6	1.6	1.6	
						18.8		32.3		8.00		92.70		7.12			2.5			1.8			1.8			6.0			<1.6			
						18.8		32.3		8.00		92.70		7.12			2.5			1.8			1.8			6.0			<1.6			
				Middle	3.8	18.8	32.3	8.00	8.00	92.50	92.50	7.11	7.11	2.7	2.6	2.6	1.6	1.5	1.34	1.8	1.5	1.34	6.0	6.0	6.0	6.0	6.0	6.11	<1.6	1.6	1.6	
						18.8	32.3	8.01	92.60	7.11	2.6	1.8		1.8			6.0			<1.6												
						18.8	32.3	8.00	92.40	7.10	2.6	1.2		1.2			6.0			<1.6												
				Bottom	6.6	18.8	32.3	8.00	8.00	92.50	92.43	7.10	7.10	2.8	2.6	2.7	1.1	1.1	1.34	0.9	1.1	1.34	7.0	7.0	7.0	6.3	6.3	6.11	<1.6	1.6	1.6	
						18.8	32.3	8.00	92.30	7.09	2.6	1.2		1.2			6.0			<1.6												
						18.8	32.3	8.01	92.50	7.10	2.7	1.2		1.2			6.0			<1.6												



**Water Quality Monitoring Results at IS3 - Mid-Ebb Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)				
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*		
2-Jan-19	Cloudy	Moderate	22:34	Surface	1	17.7	17.7	33.7	33.7	8.27	8.27	80.50	81.83	5.80	5.90	5.87	3.0	3.1	3.11	1.5	1.7	1.59	5.0	5.0	4.78	<1.6	1.6	1.60		
						17.7		33.7		8.27		86.10		6.22			3.2			2.0			5.0			<1.6				
						17.7		33.7		8.27		78.90		5.69			3.1			1.5			5.0			<1.6				
				Middle	8.4	17.7	17.7	33.7	33.7	8.27	8.28	80.10	80.80	5.78	5.83	3.1	3.1	3.11	3.1	3.1	3.11	1.3	1.4	1.59	4.0	4.0	4.78	<1.6	1.6	1.60
						17.7		33.7		8.26		83.40		6.02		3.1			1.2			5.0			<1.6					
						17.7		33.7		8.26		81.80		5.91		3.1			1.9			5.0			<1.6					
				Bottom	15.6	17.6	17.6	33.7	33.7	8.26	8.27	79.50	80.03	5.74	5.78	3.1	3.1	3.11	1.6	1.7	1.59	1.2	1.7	1.59	5.0	5.0	4.78	<1.6	1.6	1.60
						17.6		33.7		8.30		78.80		5.69		3.2			1.7			5.0			<1.6					
						17.6		33.7		8.30		78.80		5.69		3.2			1.7			5.0			<1.6					
4-Jan-19	Sunny	Calm	23:44	Surface	1	18.7	18.7	33.1	33.0	8.05	8.05	94.20	94.13	7.21	7.21	7.19	3.2	3.0	3.1	3.1	3.4	3.41	4.0	4.0	4.00	<1.6	1.6	1.60		
						18.7		33.1		8.05		94.10		7.20			3.0			3.4			4.0			<1.6				
						18.7		32.9		8.05		94.10		7.21			3.0			3.8			4.0			<1.6				
				Middle	8.1	18.8	18.7	33.1	33.1	8.05	8.05	93.80	93.90	7.17	7.18	3.1	3.2	3.20	3.7	3.7	3.41	4.0	3.7	3.41	4.0	4.0	4.00	<1.6	1.6	1.60
						18.7		33.1		8.05		93.90		7.18		3.3			3.9			4.0			<1.6					
						18.7		33.1		8.05		94.00		7.19		3.3			3.4			4.0			<1.6					
				Bottom	15.1	18.7	18.7	33.1	33.1	8.05	8.05	94.00	93.93	7.18	7.18	3.4	3.3	3.3	3.1	3.1	3.3	4.0	3.1	3.3	4.0	4.0	4.00	<1.6	1.6	1.60
						18.8		33.2		8.05		93.90		7.17		3.2			2.9			4.0			<1.6					
						18.8		33.2		8.05		93.90		7.17		3.2			2.9			4.0			<1.6					
8-Jan-19	Fine	Moderate	1:21	Surface	1	18.3	18.3	33.7	33.8	8.28	8.28	91.80	92.03	7.04	7.06	7.01	1.9	1.9	1.97	2.9	2.8	3.31	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.3		33.8		8.28		92.40		7.08			1.9			2.8			6.0			<1.6				
						18.3		33.8		8.29		91.90		7.05			1.9			2.6			6.0			<1.6				
				Middle	9.0	18.4	18.3	33.8	33.8	8.28	8.28	91.10	90.87	6.98	6.96	2.0	2.0	2.0	2.0	2.0	1.97	2.6	2.8	3.31	6.0	6.0	6.00	<1.6	1.6	1.60
						18.3		33.8		8.29		90.70		6.95		2.0			3.3			6.0			<1.6					
						18.3		33.8		8.29		90.70		6.95		2.0			3.3			6.0			<1.6					
				Bottom	17.1	18.4	18.3	33.8	33.8	8.28	8.28	91.00	91.10	6.97	6.98	1.9	2.0	2.0	4.3	4.3	3.31	6.0	4.3	3.31	6.0	6.0	6.00	<1.6	1.6	1.60
						18.4		33.8		8.28		91.30		6.99		2.1			4.5			6.0			<1.6					
						18.3		33.8		8.28		91.00		6.97		2.0			4.2			6.0			<1.6					
10-Jan-19	Fine	Moderate	3:24	Surface	1	18.5	18.5	33.4	33.4	8.33	8.33	88.90	88.70	6.83	6.82	6.81	2.7	2.6	2.72	1.5	1.1	1.53	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.5		33.4		8.34		88.90		6.84			2.6			0.9			6.0			<1.6				
						18.5		33.4		8.34		88.30		6.80			2.5			0.9			6.0			<1.6				
				Middle	9.2	18.5	18.5	33.4	33.4	8.34	8.34	88.80	88.33	6.82	6.79	2.8	2.8	2.72	2.8	2.8	1.53	2.1	1.9	1.53	6.0	6.0	6.00	<1.6	1.6	1.60
						18.5		33.4		8.35		88.40		6.80		2.8			1.8			6.0			<1.6					
						18.5		33.4		8.35		88.40		6.80		2.8			1.8			6.0			<1.6					
				Bottom	17.4	18.5	18.5	33.4	33.4	8.34	8.34	88.20	88.07	6.79	6.78	2.9	2.7	2.7	2.9	2.7	1.53	1.3	1.6	1.53	6.0	6.0	6.00	<1.6	1.6	1.60
						18.5		33.4		8.34		88.00		6.77		2.7			1.5			6.0			<1.6					
						18.5		33.4		8.33		88.00		6.77		2.7			2.0			6.0			<1.6					
12-Jan-19	Cloudy	Moderate	2:38	Surface	1	18.2	18.2	32.7	32.7	8.19	8.19	98.10	98.63	6.58	6.62	6.61	1.8	1.8	2.31	5.4	5.6	5.43	5.0	5.0	5.33	<1.6	1.6	1.60		
						18.2		32.7		8.19		99.30		6.66			1.9			5.9			6.0			<1.6				
						18.2		32.7		8.19		98.50		6.61			1.8			5.6			6.0			<1.6				
				Middle	8.5	18.2	18.2	32.9	32.8	8.17	8.17	98.40	98.43	6.60	6.60	2.5	2.4	2.4	2.4	2.4	2.31	5.5	5.2	5.43	5.0	5.0	5.33	<1.6	1.6	1.60
						18.2		32.8		8.18		98.80		6.62		2.4			5.3			6.0			<1.6					
						18.2		32.9		8.17		98.10		6.57		2.4			4.9			6.0			<1.6					
				Bottom	16.1	18.2	18.2	32.9	32.9	8.17	8.17	97.30	97.07	6.52	6.50	2.6	2.7	2.7	2.6	2.7	2.31	5.7	5.4	5.43	6.0	6.0	5.33	<1.6	1.6	1.60
						18.2		32.9		8.17		97.00		6.50		2.7			5.4			6.0			<1.6					
						18.2		32.9		8.17		96.90		6.49		2.7			5.2			6.0			<1.6					
15-Jan-19	Sunny	Calm	4:51	Surface	1	18.8	18.8	32.3	32.3	7.97	7.97	92.40	92.47	7.10	7.10	7.10	2.2	2.1	2.14	1.0	1.3	1.31	6.0	6.0	6.11	<1.6	1.6	1.60		
						18.8		32.3		7.97		92.50		7.11			1.1			6.0			<1.6							
						18.8		32.3		7.98		92.50		7.10			2.1			1.7			6.0			<1.6				
				Middle	8.0	18.8	18.8	32.3	32.3	7.98	7.97	92.40	92.33	7.09	7.09	2.1	2.1	2.1	2.1	2.1	2.14	1.4	1.2	1.31	6.0	6.0	6.11	<1.6	1.6	1.60
						18.8		32.3		7.97		92.40		7.09		2.1			1.2			6.0			<1.6					
						18.8		32.3		7.97		92.20		7.08		2.2			1.1			6.0			<1.6					
				Bottom	15.1	18.8	18.8	32.3	32.3	7.97	7.97	92.10	92.17	7.07	7.08	2.2	2.2	2.2	2.2	2.2	2.14	1.5	1.4	1.31	6.0	6.0	6.11	<1.6	1.6	1.60
						18.8		32.3		7.97		92.10		7.08		2.2			1.6			6.0			<1.6					
						18.8		32.3		7.98		92.30		7.08		2.1			1.2			6.0			<1.6					



**Water Quality Monitoring Results at IS3 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity(NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)						
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*		
3-Jan-19	Cloudy	Moderate	5:39	Surface	1	17.8	17.8	33.7	33.7	8.17	8.17	81.50	83.90	5.87	6.05	6.01	2.7	2.6	2.63	1.8	1.6	1.44	4.0	4.0	4.22	<1.6	1.6	1.60				
						17.8		33.7		8.17		82.80		5.97			2.5			1.7			4.0									
						17.8		33.7		8.18		87.40		6.31			2.7			1.3			4.0									
				Middle	8.0	17.8	17.8	33.7	33.7	8.21	8.19	85.40	82.90	6.16	5.98	5.93	5.93	2.6	2.6	2.63	2.7	2.7	2.63	1.6	1.6	1.44	4.0	4.0	4.22	<1.6	1.6	1.60
						17.8		33.7		8.18		82.20		5.93							2.6			1.9			4.0					
						17.8		33.7		8.22		83.80		6.04							2.6			1.0			4.0					
				Bottom	15.0	17.8	17.8	33.7	33.7	8.17	8.19	81.00	82.27	5.84	5.93	5.93	5.93	2.6	2.6	2.63	2.6	2.6	2.63	1.3	1.1	1.44	4.0	4.0	4.22	<1.6	1.6	1.60
						17.8		33.7		8.18		82.00		5.91							2.6			1.0			4.0					
						17.8		33.7		8.18		82.00		5.91							2.6			1.0			4.0					
5-Jan-19	Sunny	Calm	7:10	Surface	1	18.8	18.8	33.1	33.1	8.08	8.08	94.30	94.27	7.40	7.40	7.38	2.1	2.1	2.27	2.8	2.7	3.40	4.0	4.0	4.11	<1.6	1.6	1.60				
						18.8		33.1		8.08		94.20		7.40			2.1			2.6			5.0									
						18.8		33.1		8.08		94.30		7.40			2.0			2.6			4.0									
				Middle	8.7	18.8	18.8	33.1	33.1	8.08	8.08	94.00	93.90	7.37	7.37	7.36	7.36	7.36	2.3	2.3	2.27	3.2	3.2	3.40	4.0	4.0	4.11	<1.6	1.6	1.60		
						18.8		33.1		8.07		93.80		7.36								2.3			3.1			4.0				
						18.9		33.1		8.07		93.80		7.35								2.4			4.2			4.0				
				Bottom	16.2	18.9	18.9	33.1	33.1	8.07	8.07	93.80	93.87	7.35	7.36	7.36	7.36	7.36	2.4	2.4	2.27	4.6	4.3	3.40	4.0	4.0	4.11	<1.6	1.6	1.60		
						18.9		33.1		8.07		93.90		7.36								2.5			4.2			4.0				
						18.9		33.1		8.07		93.90		7.36								2.3			4.2			4.0				
8-Jan-19	Fine	Moderate	8:57	Surface	1	18.3	18.3	33.7	33.7	8.32	8.31	91.70	91.80	7.03	7.04	7.03	1.6	1.6	1.82	3.4	3.2	2.87	6.0	6.0	6.00	<1.6	1.6	1.60				
						18.3		33.7		8.31		91.90		7.05			1.7			3.2			6.0									
						18.3		33.7		8.31		91.80		7.05			1.6			3.1			6.0									
				Middle	9.1	18.3	18.3	33.8	33.8	8.31	8.32	91.70	91.50	7.03	7.02	7.01	7.01	7.01	1.8	1.8	1.82	2.9	2.9	2.87	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.3		33.8		8.33		91.40		7.01								1.9			3.1			6.0				
						18.3		33.8		8.33		91.40		7.01								1.8			2.6			6.0				
				Bottom	17.2	18.3	18.3	33.8	33.7	8.34	8.32	91.50	91.53	7.02	7.02	7.02	7.02	7.02	2.0	2.0	1.82	2.8	2.5	2.87	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.3		33.8		8.31		91.60		7.02								2.0			2.2			6.0				
						18.3		33.7		8.31		91.50		7.02								2.1			2.5			6.0				
10-Jan-19	Sunny	Moderate	10:07	Surface	1	18.5	18.5	33.4	33.4	8.37	8.36	88.70	88.90	6.82	6.83	6.82	1.8	1.7	2.02	1.5	1.4	1.43	6.0	6.0	6.11	<1.6	1.6	1.60				
						18.5		33.4		8.36		89.00		6.84			1.7			1.4			7.0									
						18.5		33.4		8.36		89.00		6.84			1.6			1.3			6.0									
				Middle	9.2	18.5	18.5	33.4	33.4	8.36	8.36	88.40	88.53	6.80	6.81	6.83	6.81	6.81	2.1	2.1	2.02	1.1	1.3	1.43	6.0	6.0	6.11	<1.6	1.6	1.60		
						18.5		33.4		8.37		88.40		6.80								2.2			1.6			6.0				
						18.5		33.4		8.37		88.80		6.83								2.1			1.3			6.0				
				Bottom	17.3	18.5	18.5	33.4	33.4	8.38	8.37	88.10	88.60	6.79	6.82	6.82	6.82	6.82	2.2	2.2	2.02	1.7	1.6	1.43	6.0	6.0	6.11	<1.6	1.6	1.60		
						18.5		33.4		8.36		89.00		6.84								2.3			1.4			6.0				
						18.5		33.4		8.36		88.70		6.82								2.2			1.6			6.0				
12-Jan-19	Sunny	Moderate	11:33	Surface	1	18.5	18.5	33.1	33.1	8.09	8.09	99.70	97.90	6.72	6.60	6.57	2.1	2.1	2.18	10.0	9.5	8.63	6.0	5.0	5.22	<1.6	1.6	1.60				
						18.5		33.1		8.09		97.20		6.55			2.1			8.9			5.0									
						18.5		33.1		8.09		96.80		6.52			2.2			8.9			5.0									
				Middle	8.5	18.5	18.5	33.1	33.1	8.10	8.09	98.20	97.23	6.62	6.55	6.52	6.55	6.55	2.2	2.2	2.18	8.3	8.6	8.63	5.0	5.0	5.22	<1.6	1.6	1.60		
						18.5		33.1		8.09		96.70		6.51								2.2			9.0			5.0				
						18.5		33.1		8.09		96.80		6.52								2.2			9.0			5.0				
				Bottom	15.9	18.5	18.5	33.1	33.1	8.10	8.09	97.70	96.90	6.58	6.52	6.52	6.52	6.52	2.2	2.2	2.18	8.0	7.8	8.63	5.0	6.0	5.22	<1.6	1.6	1.60		
						18.5		33.1		8.09		96.40		6.49								2.2			7.6			6.0				
						18.5		33.1		8.09		96.60		6.50								2.2			7.7			5.0				
15-Jan-19	Sunny	Calm	13:40	Surface	1	18.9	18.9	32.3	32.3	8.00	8.00	92.40	92.53	7.09	7.10	7.10	2.2	2.3	2.33	0.9	0.9	0.69	6.0	6.0	6.00	<1.6	1.6	1.60				
						18.9		32.3		8.00		92.50		7.10			2.3			1.1			6.0									
						18.9		32.3		8.00		92.70		7.12			2.3			0.7			6.0									
				Middle	8.5	18.9	18.9	32.3	32.3	8.00	8.00	92.30	92.43	7.08	7.09	7.09	7.09	7.09	2.4	2.4	2.33	<0.5	0.5	0.69	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.9		32.3		8.00		92.60		7.11								2.4			6.0							
						18.9		32.3		8.00		92.40		7.09								2.4			6.0							
				Bottom	16.0	18.9	18.9	32.3	32.3	8.00	8.00	92.50	92.37	7.11	7.09	7.09	7.09	7.09	2.4	2.4	2.33	0.9	0.7	0.69	6.0	6.0	6.00	<1.6	1.6	1.60		
						18.9		32.3		8.00		92.20		7.08								2.3			6.0							
						18.9		32.3		8.00		92.40		7.09								2.4			6.0							

**Water Quality Monitoring Results at IS3 - Mid-Flood Tide**

Date	Weather Condition	Sea Condition**	Sampling Time	Depth (m)		Temperature (°C)		Salinity (ppt)		pH		DO Saturation (%)		Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)			Copper (µm/L)			Total PAH (µm/L)		
						Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*	Value	Average	DA*
17-Jan-19	Sunny	Moderate	14:40	Surface	1	18.2	18.2	33.4	33.4	8.25	8.25	97.70	97.17	7.54	7.50	7.44	1.6	1.6	1.94	2.2	1.7	1.33	<1	1.0	1.00	<1.6	1.6	1.60
						18.2		33.5		8.25		97.50		7.53			1.5			1.4			<1					
						18.2		33.5		8.25		96.30		7.43			1.6			1.6			<1					
				Middle	8.8	18.2	18.2	33.4	33.4	8.25	8.25	95.80	95.57	7.40	7.32	7.38	2.1	2.0	1.94	2.0	1.2	1.33	<1	1.0	1.00	<1.6	1.6	1.60
						18.2		33.5		8.25		94.90		7.32			2.0			1.0			<1					
						18.2		33.5		8.25		96.00		7.41			2.0			1.5			<1					
				Bottom	16.7	18.2	18.2	33.4	33.4	8.25	8.25	91.40	91.13	7.06	7.01	7.04	2.3	2.2	1.94	2.2	1.1	1.33	<1	1.0	1.00	<1.6	1.6	1.60
						18.2		33.4		8.25		90.70		7.01			2.2			1.0			<1					
						18.2		33.5		8.26		91.30		7.05			2.2			1.0			<1					
19-Jan-19	Fine	Moderate	15:31	Surface	1	18.0	18.0	33.5	33.5	8.23	8.25	88.10	88.07	6.58	6.57	6.55	1.8	1.8	2.09	2.1	1.7	3.12	7.0	6.3	6.22	<1.6	1.6	1.60
						18.0		33.5		8.23		87.80		6.55			1.8			1.3			6.0					
						18.0		33.5		8.23		88.30		6.59			1.9			1.6			6.0					
				Middle	8.9	18.0	18.0	33.6	33.6	8.28	8.26	88.30	87.43	6.58	6.50	6.52	2.1	2.0	2.09	2.0	2.7	3.12	7.0	6.3	6.22	<1.6	1.6	1.60
						18.0		33.6		8.26		87.20		6.50			2.0			2.5			6.0					
						18.1		33.6		8.24		86.80		6.47			2.0			2.8			6.0					
				Bottom	16.8	18.0	18.0	33.6	33.6	8.24	8.26	83.40	83.83	6.20	6.33	6.24	2.5	2.4	2.09	2.4	5.0	3.12	4.8	6.0	6.0	<1.6	1.6	1.60
						18.0		33.6		8.28		85.00		6.33			2.4			4.8			6.0					
						18.0		33.6		8.25		83.10		6.18			2.3			5.4			6.0					
22-Jan-19	Fine	Moderate	8:00	Surface	1	17.9	17.9	32.6	32.6	8.21	8.20	93.40	93.53	6.77	6.78	6.78	1.8	1.8	2.09	3.6	3.9	3.96	4.0	4.0	4.00	<1.6	1.6	1.60
						17.9		32.6		8.20		93.50		6.78			1.7			3.6			4.0					
						17.9		32.6		8.20		93.70		6.80			1.8			4.6			4.0					
				Middle	8.8	17.9	17.9	32.6	32.6	8.20	8.20	93.20	93.20	6.76	6.77	6.76	2.0	2.0	2.09	2.0	3.1	3.96	3.0	4.0	4.00	<1.6	1.6	1.60
						17.9		32.7		8.21		93.30		6.77			1.9			3.2			4.0					
						17.9		32.7		8.21		93.10		6.75			2.0			3.2			4.0					
				Bottom	16.6	17.9	17.9	32.7	32.6	8.22	8.21	93.10	93.17	6.76	6.77	6.76	2.4	2.5	2.09	2.5	4.8	3.96	5.1	4.8	4.00	<1.6	1.6	1.60
						17.9		32.7		8.20		93.30		6.77			2.6			4.5			4.0					
						17.9		32.6		8.20		93.10		6.76			2.6			4.8			4.0					
24-Jan-19	Sunny	Moderate	9:47	Surface	1	18.4	18.4	31.9	31.9	8.01	8.01	92.00	92.03	7.14	7.14	7.13	2.2	2.1	2.22	3.6	3.8	4.04	9.0	8.7	8.44	<1.6	1.6	1.60
						18.4		31.9		8.01		92.10		7.14			2.1			4.6			8.0					
						18.4		31.9		8.01		92.00		7.14			2.0			3.1			9.0					
				Middle	8.7	18.3	18.3	31.9	31.9	8.02	8.02	91.60	91.50	7.12	7.11	7.11	2.2	2.2	2.22	2.2	3.6	4.04	4.0	8.0	8.3	<1.6	1.6	1.60
						18.3		31.9		8.02		91.50		7.11			2.1			3.3			8.0					
						18.3		31.9		8.02		91.40		7.11			2.3			3.5			8.0					
				Bottom	16.3	18.3	18.3	31.8	31.8	8.01	8.02	91.40	91.40	7.11	7.10	7.11	2.3	2.4	2.22	2.4	4.8	4.04	5.1	4.8	4.00	<1.6	1.6	1.60
						18.3		31.9		8.02		91.30		7.10			2.5			5.1			8.0					
						18.3		31.9		8.02		91.50		7.11			2.3			4.0			9.0					
26-Jan-19	Fine	Moderate	10:41	Surface	1	18.6	18.5	31.9	31.9	8.04	8.04	88.90	88.70	6.94	6.93	6.95	2.3	2.1	3.00	2.9	3.2	3.88	7.0	7.3	7.33	<1.6	1.6	1.60
						18.5		31.9		8.04		88.60		6.92			2.0			3.3			7.0					
						18.5		31.9		8.04		88.60		6.92			2.1			3.3			8.0					
				Middle	8.7	18.5	18.5	32.0	32.0	8.05	8.06	89.20	89.33	6.97	6.98	6.98	2.8	2.9	3.00	2.9	3.9	3.88	3.9	7.0	7.3	<1.6	1.6	1.60
						18.5		32.0		8.06		89.50		6.98			2.9			3.4			7.0					
						18.5		32.0		8.06		89.30		6.98			3.1			4.3			7.0					
				Bottom	16.4	18.5	18.5	32.1	32.1	8.08	8.08	89.00	89.00	6.94	6.94	6.95	3.8	3.9	3.00	3.9	4.6	3.88	4.2	7.0	7.3	<1.6	1.6	1.60
						18.5		32.1		8.08		89.00		6.94			4.0			5.3			7.0					
						18.5		32.1		8.08		89.00		6.96			4.0			4.3			7.0					
29-Jan-19	Sunny	Moderate	12:48	Surface	1	18.4	18.4	32.3	32.3	8.11	8.11	98.10	96.77	6.51	6.42	6.38	2.5	2.4	2.49	3.9	4.3	3.20	4.0	4.3	4.44	<1.6	1.6	1.60
						18.4		32.3		8.11		95.00		6.30			2.4			4.2			5.0					
						18.4		32.3		8.11		97.20		6.45			2.4			4.7			4.0					
				Middle	8.4	18.4	18.4	32.3	32.3	8.11	8.11	95.40	95.60	6.33	6.28	6.34	2.5	2.5	2.49	2.5	2.4	3.20	2.5	4.0	4.3	<1.6	1.6	1.60
						18.4		32.3		8.12		96.70		6.42			2.5			2.3			4.0					
						18.4		32.3		8.11		94.70		6.29			2.5			2.9			5.0					
				Bottom	15.9	18.4	18.4	32.3	32.3	8.13	8.12	95.80	94.93	6.36	6.30	6.30	2.6	2.5	2.49	2.6	3.0	3.20	2.8	5.0	4.7	<1.6	1.6	1.60
						18.4		32.3		8.12		94.30		6.26			2.5			2.8			5.0					
						18.4		32.3		8.12		94.30		6.26			2.5			3.2			4.0					
31-Jan-19	Sunny	Moderate	14:17	Surface	1	18.6	18.6	31.9	31.9	8.03	8.03	90.10	90.23	6.83	6.84	6.84	1.8	1.9	2.06	1.8	2.1	1.68	5.0	5.0	5.00	<1.6	1.6	1.60
						18.6		31.9		8.03		90.40		6.85			2.3			2.3			5.0					
						18.6		31.9		8.03		90.20		6.84			1.9			2.2			5.0					
				Middle	8.7	18.6	18.6	31.9	31.9	8.03	8.04	90.10	89.97	6.84	6.83	6.83	2.0	2.1	2.06	2.0	1.7	1.68	1.7	5.0	5.0	<1.6	1.6	1.60
						18.6		31.9		8.04		90.00		6.83			2.0			1.7			5.0					
						18.6		31.9		8.04		89.80		6.82			2.2			1.5			5.0					
				Bottom	16.4	18.6	18.6	31.9	31.9	8.04	8.04	90.00	90.00	6.82	6.83	6.82	2.2	2.2	2.06	2.2	1.2	1.68	0.8	5.0	5.0	<1.6	1.6	1.60
						18.6		31.9		8.03		90.10		6.83			2.2			1.3			5.0					
						18.6		31.9		8.04		89.90		6.82			2.3			1.5			5.0					



---

**APPENDIX J**  
**Details of Exceedances Recorded for Water Quality**  
**Monitoring**

---

**Appendix J - Detail of Water Quality Exceedance**  
**19 January 2019**

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Flood	Turbidity	1.82	1.75	7.00	1.90	8.40	It is considered that the source for the relatively high turbidity, suspended solid and copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 19 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS3	Mid-Flood	Turbidity	2.09	1.75	7.00	1.90	8.40	
IS1	Mid-Ebb	Suspended solid	1.64	1.20	13.80	1.30	18.70	
IS2	Mid-Ebb	Suspended solid	2.70	1.20	13.80	1.30	18.70	
IS3	Mid-Ebb	Suspended solid	2.16	1.20	13.80	1.30	18.70	
IS1	Mid-Flood	Suspended solid	3.68	2.84	13.80	3.08	18.70	
IS3	Mid-Flood	Suspended solid	3.12	2.84	13.80	3.08	18.70	
IS1	Mid-Ebb	Copper	5.22	6.26	2.00	6.79	3.00	
IS2	Mid-Ebb	Copper	5.00	6.26	2.00	6.79	3.00	
IS3	Mid-Ebb	Copper	5.00	6.26	2.00	6.79	3.00	

## Appendix J - Detail of Water Quality Exceedance

IS1	Mid-Flood	Copper	5.00	6.40	2.00	6.93	3.00	
IS2	Mid-Flood	Copper	5.67	6.40	2.00	6.93	3.00	
IS3	Mid-Flood	Copper	6.22	6.40	2.00	6.93	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance

**Appendix J - Detail of Water Quality Exceedance**  
**22 January 2019**

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Copper	4.44	5.33	2.00	5.77	3.00	It is considered that the source for the relatively high copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 22 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS2	Mid-Ebb	Copper	4.44	5.33	2.00	5.77	3.00	
IS3	Mid-Ebb	Copper	4.78	5.33	2.00	5.77	3.00	
IS1	Mid-Flood	Copper	4.22	4.93	2.00	5.34	3.00	
IS2	Mid-Flood	Copper	4.22	4.93	2.00	5.34	3.00	
IS3	Mid-Flood	Copper	4.00	4.93	2.00	5.34	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance

**Appendix J - Detail of Water Quality Exceedance**  
**24 January 2019**

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Suspended solid	6.79	6.53	13.80	7.07	18.70	It is considered that the source for the relatively high suspended solid and copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 24 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS1	Mid-Ebb	Copper	4.44	9.47	2.00	10.26	3.00	
IS2	Mid-Ebb	Copper	4.44	9.47	2.00	10.26	3.00	
IS3	Mid-Ebb	Copper	4.78	9.47	2.00	10.26	3.00	
IS1	Mid-Flood	Copper	4.22	9.73	2.00	10.54	3.00	
IS2	Mid-Flood	Copper	4.22	9.73	2.00	10.54	3.00	
IS3	Mid-Flood	Copper	4.00	9.73	2.00	10.54	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance

**Appendix J - Detail of Water Quality Exceedance**  
**26 January 2019**

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Suspended solid	5.34	5.12	13.80	5.55	18.70	It is considered that the source for the relatively high suspended solid and copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 26 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS3	Mid-Ebb	Suspended solid	5.31	5.12	13.80	5.55	18.70	
IS1	Mid-Ebb	Copper	6.67	7.20	2.00	7.80	3.00	
IS2	Mid-Ebb	Copper	7.00	7.20	2.00	7.80	3.00	
IS3	Mid-Ebb	Copper	6.67	7.20	2.00	7.80	3.00	
IS1	Mid-Flood	Copper	7.44	8.93	2.00	9.67	3.00	
IS2	Mid-Flood	Copper	7.44	8.93	2.00	9.67	3.00	
IS3	Mid-Flood	Copper	7.33	8.93	2.00	9.67	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance

**Appendix J - Detail of Water Quality Exceedance**  
**29 January 2019**

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS2	Mid-Flood	Suspended solid	3.77	3.26	13.80	3.54	18.70	It is considered that the source for the relatively high suspended solids and copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 29 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS1	Mid-Ebb	Copper	4.56	4.93	2.00	5.34	3.00	
IS2	Mid-Ebb	Copper	4.67	4.93	2.00	5.34	3.00	
IS3	Mid-Ebb	Copper	4.33	4.93	2.00	5.34	3.00	
IS1	Mid-Flood	Copper	4.67	5.47	2.00	5.93	3.00	
IS2	Mid-Flood	Copper	4.22	5.47	2.00	5.93	3.00	
IS3	Mid-Flood	Copper	4.44	5.47	2.00	5.93	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance

## Appendix J - Detail of Water Quality Exceedance

31 January 2019

Monitoring Location	Tide mode	Parameter	Depth Average	Action Level		Limit Level		Remark
				120% of Upstream Control Station	95th Percentile of Baseline Data	130% of Upstream Control Station	99th Percentile of Baseline Data	
IS1	Mid-Ebb	Turbidity	2.54	2.41	7.00	2.61	8.40	It is considered that the source for the relatively high turbidity and copper levels were not originated from the construction site based on all construction work were undertaken within the appropriate silt curtain to comply the proposed mitigation measure on 31 January 2019. It might be caused by the daily variation of the surrounding water quality and elevation by marine movement.
IS1	Mid-Ebb	Copper	5.00	6.00	2.00	6.50	3.00	
IS2	Mid-Ebb	Copper	4.89	6.00	2.00	6.50	3.00	
IS3	Mid-Ebb	Copper	4.89	6.00	2.00	6.50	3.00	
IS1	Mid-Flood	Copper	5.00	6.00	2.00	6.50	3.00	
IS2	Mid-Flood	Copper	5.00	6.00	2.00	6.50	3.00	
IS3	Mid-Flood	Copper	5.00	6.00	2.00	6.50	3.00	

Remark:

Text highlighted in red = Action Level Exceedance

Text highlighted in blue = Limit Level Exceedance



---

**APPENDIX K**

**Event and Action Plan**

---

## Appendix K Event Action Plan

### Event / Action Plan for Construction Dust Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>ACTION LEVEL</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC and ER;</li> <li>2. Discuss with the Contractor and IEC on the remedial measures required;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s), investigate the causes of exceedance and propose remedial measures;</li> <li>2. Implement remedial measures;</li> <li>3. Amend working methods agreed with the ER as appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC and ER;</li> <li>2. Discuss with the ER, IEC and Contractor on the remedial measures required;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. If exceedance continues, arrange meeting with the IEC, ER and Contractor;</li> <li>6. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor;</li> <li>3. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal as appropriate.</li> </ol>

## Appendix K Event Action Plan

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>LIMIT LEVEL</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Inform the Contractor, IEC, EPD and ER;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ET, ER and Contractor on possible remedial measures;</li> <li>4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor;</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify Contractor, IEC, EPD and ER ;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency to daily;</li> <li>4. Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented;</li> <li>5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken;</li> <li>6. Review the effectiveness of the Contractor's remedial measures and keep IEC, EPD and ER informed of the results;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with ET, ER, and Contractor on the potential remedial measures;</li> <li>4. Review and advise the ER and ET on the effectiveness of Contractor's remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of remedial measures;</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Revise and resubmit proposals if problem still not under control;</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
<b>Exceedance of Action Level</b>	<ol style="list-style-type: none"> <li>1. Notify the Contractor, IEC and ER;</li> <li>2. Discuss with the ER, IEC and Contractor on the remedial measures required; and</li> <li>3. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the contractor; and</li> <li>2. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of complaint in writing;</li> <li>2. Review and agree on the remedial measures proposed by the Contractor; and</li> <li>3. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Investigate the complaint and propose remedial measures;</li> <li>2. Report the results of investigation to the IEC, ET and ER;</li> <li>3. Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; and</li> <li>4. Implement noise mitigation proposals.</li> </ol>
<b>Exceedance of Limit Level</b>	<ol style="list-style-type: none"> <li>1. Notify the Contractor, IEC, EPD and ER ;</li> <li>2. Repeat measurement to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>5. Arrange meeting with the IEC and ER to discuss the remedial measures to be taken;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Review the effectiveness of Contractor's remedial measures and keep IEC, EPD and ER informed of the results; and</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ER, ET and Contractor on the potential remedial measures; and</li> <li>4. Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of remedial measures; and</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source and investigate the causes of exceedance;</li> <li>2. Take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with copy to the IEC and ET within 3 working days of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Revise and resubmit proposals if problem still not under control; and</li> <li>6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Continuous Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Action/Limit Level</b>	<ol style="list-style-type: none"> <li>1. Identify source ;</li> <li>2. Repeat measurement. If two consecutive measurements exceed Action/Limit Level, the exceedance is then confirmed;</li> <li>3. If exceedance is confirmed, notify IEC, ER and Contractor;</li> <li>4. Investigate the cause of exceedance and check Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>5. Discuss jointly with the IEC, ER and Contractor and formulate remedial measures; and</li> <li>6. Assess effectiveness of Contractor's remedial actions and keep IEC and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by the Works Contract 1123 ET;</li> <li>2. Check the Contractor's working method;</li> <li>3. Discuss with the ER, Works Contract 1123 ET and Contractor on the potential remedial measures; and</li> <li>4. Review and advise the Works Contract 1123 ET and ER on the effectiveness of the remedial measures proposed by the Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. In consultation with the Works Contract 1123 ET and IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>3. Ensure the proper implementation of remedial measures; and</li> <li>4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source with the Works Contract 1123 ET;</li> <li>2. If exceedance is confirmed, investigation the cause of exceedance and take immediate action to avoid further exceedance;</li> <li>3. Submit proposals for remedial measures to the ER with copy to the IEC and ET of notification;</li> <li>4. Implement the agreed proposals;</li> <li>5. Liaise with ER to optimize the effectiveness of the agreed mitigation;</li> <li>6. Revise and resubmit proposals if problem still not under control; and</li> <li>7. Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Action level being exceeded by one sampling day</b>	<ol style="list-style-type: none"> <li>1. Inform IEC, contractor and ER;</li> <li>2. Check monitoring data, all plant, equipment and Contractor's working methods; and</li> <li>3. Discuss remedial measures with IEC and Contractor and ER.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, ER and Contractor on the implemented mitigation measures;</li> <li>2. Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the implemented mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented;</li> <li>3. Supervise the implementation of agreed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment;</li> <li>5. Consider changes of working methods;</li> <li>6. Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and</li> <li>7. Implement the agreed mitigation measures.</li> </ol>
<b>Action level being exceeded by more than one consecutive sampling days</b>	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement on next day of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>4. Discuss remedial measures with IEC, contractor and ER;</li> <li>5. Ensure remedial measures are implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ER, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ER, IEC and Contractor on the proposed mitigation measures;</li> <li>2. Make agreement on the remedial measures to be implemented; and</li> <li>3. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed mitigation measures.</li> </ol>

## Appendix K Event Action Plan

### Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>Limit Level being exceed by one sampling day</b>	<ol style="list-style-type: none"> <li>1. Repeat measurement on next day of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Consider changes of working methods;</li> <li>6. Discuss mitigation measures with IEC, ER and Contractor; and</li> <li>7. Ensure the agreed remedial measures are implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, IEC and Contractor on the implemented remedial measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented; and</li> <li>4. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed remedial measures.</li> </ol>
<b>Limit Level being exceed by more than one consecutive sampling days</b>	<ol style="list-style-type: none"> <li>1. Inform IEC, contractor and ER;</li> <li>2. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>3. Discuss mitigation measures with IEC, ER and Contractor; and</li> <li>4. Ensure mitigation measures are implemented; and</li> <li>5. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, Contractor and ER on the implemented mitigation measures;</li> <li>2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and</li> <li>3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET, IEC and Contractor on the implemented remedial measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented;</li> <li>4. Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the dredging activities</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify source(s) of impact;</li> <li>2. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>3. Rectify unacceptable practice;</li> <li>4. Check all plant and equipment and consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed remedial measures.</li> <li>7. As directed by the ER, to slow down or stop all or part of the</li> </ol>

**Appendix K      Event Action Plan**

			until no exceedance of Limit level.	dredging activities until no exceedance of Limit level
--	--	--	-------------------------------------	--



---

**APPENDIX L**

**Cumulative Statistics on Complaints, Notification of  
Summons and Successful Prosecutions**

---

**Appendix L****Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions**

	<b>Date received</b>	<b>Subject</b>	<b>Status</b>	<b>Total no. received in this month</b>	<b>Total no. received since project commencement</b>
<b>Environmental complaints</b>	--	--	--	0	7
<b>Notification of summons</b>	--	--	--	0	0
<b>Successful prosecutions</b>	--	--	--	0	0

---

**APPENDIX M**

**Monthly Summary Waste Flow Table**

---

**Appendix M**  
**Monthly Summary Waste Flow Table**

**Monthly Summary Waste Flow Table for 2019**

Month	Actual Quantities of Inert C&D Materials Generated Monthly (Note 1)												Actual Quantities of Non-inert C&D Materials (i.e. C&D Wastes) Generated Monthly					Actual Quantities of Contaminated Soil Monthly		Actual Quantities of Land-based Sediment Monthly			Actual Quantities of Marine-based sediment Monthly			
	Generated					Disposed				Reused			Recycled			Disposed		Reused	Reused	Disposed			Disposed			
	Fill Material	Artificial Material				Total Quantity Generated	Disposed as Public Fills at TKO137	Disposed as Public Fills at TM38	Disposed as Public Fills at CWPFBP	Total Quantity Disposal	Reused in the Contract	Reused in Other Projects	Total Quantity Reused	Metals	Paper/ cardboard packaging (Note 3)	Plastics	Chemical Waste	General Refuse (Note 2)	Reused in the Contract	Reused in the Contract	Disposed at Designated Site			Disposed at Designated Site		
		Soil and Rock	Broken Concrete	Asphalt	Building Derbis																Type 1 (Cat. L)	Type 1 (Cat. M <sub>p</sub> )	Type 2 (Cat. M <sub>i</sub> , Cat. H)	Type 1 (Cat. L, Cat. M <sub>p</sub> )	Type 2 (Cat. M <sub>i</sub> , Cat. H <sub>p</sub> )	Type 3 (Cat. H <sub>i</sub> )
Unit	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000Kg)	( <sup>3</sup> 000Kg)	( <sup>3</sup> 000Kg)	( <sup>3</sup> 000L)	( <sup>3</sup> 000Kg)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)	( <sup>3</sup> 000m)		
Jan	0.500	0.000	0.000	0.000	0.500	0.000	0.019	0.000	0.019	0.000	0.481	0.481	0.000	0.000	0.000	0.000	22.200	0.000	0.000	0.000	0.000	0.000	0.000	2.038	0.000	
Feb	0.200	0.000	0.000	0.000	0.200	0.000	0.008	0.000	0.008	0.000	0.192	0.192	0.000	0.000	0.000	0.000	15.290	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Mar																										
Apr																										
May																										
Jun																										
SUB-TOTAL	0.700	0.000	0.000	0.000	0.700	0.000	0.027	0.000	0.027	0.000	0.673	0.673	0.000	0.000	0.000	0.000	37.490	0.000	0.000	0.000	0.000	0.000	0.000	2.038	0.000	
Jul																										
Aug																										
Sep																										
Oct																										
Nov																										
Dec																										
TOTAL	0.700	0.000	0.000	0.000	0.700	0.000	0.027	0.000	0.027	0.000	0.673	0.673	0.000	0.000	0.000	0.000	37.490	0.000	0.000	0.000	0.000	0.000	0.000	2.038	0.000	

- Notes:
1. Assume the density of fill is 2 ton/m<sup>3</sup>.
  2. Refuse disposed to NENT landfill.