

Appendix J

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions

	Date received	Subject	Status	Total no. received in this month	Total no. received since project commencement
Environmental complaints	14 April 2020 (Referred by the Contractor on 17 April 2020)	<p>Environmental Complaint No: EC-023-CKRKTW20200415_01_C038</p> <p><u>Details of Complaint</u></p> <p>A complaint (reference no.: CKRKTW20200415_01_C038) was received by Highway Department on 14 April 2020 and referred by the Contractor on 17 April 2020. The complaint related the dust concerns was detailed as follows:</p> <p>- 我們收到居民反映見到啟德發展區地盤有部份泥頭未有妥善蓋上遮蓋，使到居民擔心泥頭會隨風飄揚，影響周圍環境衛生及本苑居民的健康。故此，特來此電郵希望 貴署協助要求承辦商妥善遮蓋泥頭，以免影響鄰近居民的健康及污染環境。</p> <p><u>Details of Investigation and findings</u></p> <p>Based on the Contractor's information, the construction activities from 0700 – 1900 hours according to the requirement set out in the Technical Memorandum of Environmental Impact Assessment Ordinance (EIAO-TM) on 14 April 2020 at the stockpile area in Kai Tak:</p> <ul style="list-style-type: none"> • Import excavated C&D material from Cut & Cover tunnel, Depressed Road and Underpass area; • Deliver stockpiled material to Kai Tak Barging Point. <p>As reported by the Contractor, some mitigation measures to minimize the dust nuisance were implemented by Contractor at the stockpile area in Kai Tak, such as automatically water spraying system was installed along the haul road and stockpile to provide regular watering, inactive area on the stockpile was covered properly for dust suppression and high pressure water jet was provided for regular watering on the uncovered area of stockpile.</p> <p>According to the schedule of EM&A monitoring and the additional environmental monitoring at Grand Waterfront in April 2020, dust monitoring was conducted at EM&A stations and additional monitoring station at Grand Waterfront on 14 and 18 April 2020.</p> <p>Based on the monitoring result on 14 and 18 April 2020, all readings were recorded under the criteria stipulated in EIAO-TM and HKAQO. No Action and Limit level for Air was triggered.</p> <p>As observed by ET's in-situ observation during the monitoring at the EM&A station, no dust generation or emission from site activities was observed at E-A14a and additional monitoring station.</p>	Closed	1	23

	Date received	Subject	Status	Total no. received in this month	Total no. received since project commencement
		<p>Regular site inspections were conducted by ET on 8 April 2020, ET and IEC on 15 April 2020 and there is no adverse observation for dust recorded during the site inspection.</p> <p>It is considered that the mitigation measure was implemented properly by the Contractor to minimize the dust nuisance from site to public, and the data results at the EM&A stations and additional environmental monitoring station at the Grand Waterfront on 14 and 18 April 2020 were also complied with the dust criteria stipulated in EIAO-TM and HKAQO. However, the mitigation measures should be recommended to review regularly before commencement of and during construction.</p>			
Notification of summons	--	--	--	0	0
Successful prosecutions	--	--	--	0	0